भारतीय रेल Indian Railways

पटियाला रेलइंजन कारख़ाना, पटियाला

PATIALA LOCOMOTIVE WORKS, PATIALA



LOCO TESTING & DISPATCH REPORT OF IGBT BASED WAG9HC ELECTRIC LOCOMOTIVE

LOCO NO.: 41834

TYPE: WAG9HC

RAILWAY SHED: NR/KJGY

PROPULSION SYSTEM: MEDHA

DATE OF DISPATCH: 06.10.2023

लोको निर्माण रिकार्ड



पटियाला रेलइंजन कारख़ाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA

LOCO NO.: 41834

RAILWAY/SHED: NR/KJGY

DOD: Oct-2023

INDEX

SN	PARA	ACTIVITIES	PAGE NO.
		Testing & Commissioning (ECS)	
1.	1.0	Continuity Test of the cables	
	1.1	Continuity Test of Traction Circuit Cables	
	1.2	Continuity Test of Auxiliary Circuit Cables	1-4
	1.3	Continuity Test of Battery Circuit Cables	
	1.4	Continuity Test of Screened Control Circuit Cables	
2.	2.0	Low Tension test	
	2.1	Measurement of resistor in OHMS (Ω)	F 6
	2.2	Check Points	5-6
	2.3	Low Tension Test Battery Circuits (without control electronics)	
3	3.0	Downloading of Software	
	3.1	Check Points	
	3.2	Download Software	7-10
	3.3	Analogue Signal Checking	
	3.4	Functional test in simulation mode	
4	4.0	Sensor test & convertor test	
	4.1	Test wiring Transformer Circuits – Polarity Test	
	4.2	Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)	
	4.3	Primary Voltage Transformer	
	4.4	Minimum voltage relay (Pos. 86)	11-16
	4.5	Maximum current relay (Pos. 78)	11-10
	4.6	Test current sensors	
	4.7	Test DC Link Voltage Sensors (Pos 15.6/*)	
	4.8	Verification of Converter Protection Circuits (Hardware limits)	
	4.9	Sequence of BUR contactors	
5.	5.0	Commissioning with High Voltage	
	5.1	Check List	
	5.2	Safety test main circuit breaker	
	5.3	Auxiliary Converter Commissioning	
	5.3.1	Running test of 3 ph. auxiliary equipments	
	5.3.2	Performance of Auxiliary Converters	10.05
	5.3.3	Performance of BURs when one BUR goes out	16-25
	5.4	Auxiliary circuit 415/110	
	5.5 5.6	Hotel Load Circuit	
	5.6 5.7	Traction Converter Commissioning Test protective abutdown SP	
	5.7 5.8	Test protective shutdown SR Test Harmonic Filter	
	5.8 5.9		
6	6.0	Test important components of the locomotive Running Trial of the locomotive	25-26
6. 7.	7.0	Final Check List to be verified at the time of Loco dispatch	25-26
8.	8.0	Status of RDSO modifications	28
9.	1-10	Pneumatic Test Parameters	29 - 32
10.	. 10	Loco Check Sheet(LAS)	33
11.	-	Component History (LAS,ECS,ABS)	34-36
12.	-	Component History & Testing Parameter (Bogie Shop)	37 - 38
13	_	Warranty Conditions as per Tenders	39 -41

Effective Date: Feb 2022

41834 MEDHA

OC.NO.F/ECS/UI (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

WAGGHC

Locomotive No.: 4/83 4 1.0 Continuity Test of the cables Type of Locomotive: WAP-7/WAG-9HC

Page: 1 of 27

1.1 Continuity Test of Traction Circuit Cables

As per cable list given in Para 1.3 of document no. 3 EHX 410 124, check the continuity with continuity tester and megger each cable to be connected between following equipment with 500V megger.

From	То	Continuity (OK/Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Filter Cubicle	Transformer	oK	100 ΜΩ	800 ml
Filter Cubicle	Terminal Box of Harmonic Filter Resistor (Roof)	OK	100 ΜΩ	gooma
Filter Cubicle	Earthing Choke	OK	100 ΜΩ	800MR
Earthing Choke	Earth Return Brushes	ok	100 ΜΩ	900 ml
Transformer	Power Converter 1	OK	100 ΜΩ	800ma
Transformer	Power Converter 2	oK	100 ΜΩ	900ma
Power Converter 1	TM1, TM2, TM3	OK	100 ΜΩ	FOOM
Power Converter 2	TM4, TM5, TM6	oK	100 ΜΩ	FOOMR
Earth	Power Converter 1	oK	100 ΜΩ	800 ma
Earth	Power Converter 2	OK	100 ΜΩ	800m1

1.2 Continuity Test of Auxiliary Circuit Cables

As per cable list given in Para 1.4 of document no. 3 EHX 410 124, check the continuity with continuity meter and megger each cable to be connected between following equipment with the help of 500V megger.

Effective Date: Feb 2022

Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/834

Type of Locomotive: WAP-7/WAG-9HC

Page: 2 of 27

From	То	Continuity(OK/ Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Transformer	BUR1	64	100 MΩ	1500
Transformer	BUR2	De	100 MΩ	1500
Transformer	BUR3	De	100 MΩ	1500
Earth	BUR1	De	100 MΩ	1500
Earth	BUR2	OK.	100 ΜΩ	1500
Earth	BUR3	De	100 MΩ	1500
BUR1	HB1	De	100 MΩ	2000
BUR2	HB2	OK	100 ΜΩ	2000
HB1	HB2	De	100 MΩ	2000
HB1	TM Blower 1	De	100 ΜΩ	200
HB1	TM Scavenge Blower 1	na	100 ΜΩ	100
HB1	Oil Cooling Unit 1	000	100 ΜΩ	200
HB1	Compressor 1	20	100 MΩ	150
HB1	TFP Oil Pump 1	ore.	100 ΜΩ	200
HB1	Converter Coolant Pump 1	De	100 ΜΩ	200
. HB1	MR Blower 1	ne	100 ΜΩ	200
HB1	MR Scavenge Blower 1	De	100 MΩ	200
HB1	Cab1	00	100 ΜΩ	200
Cab1	Cab Heater 1	Ne	100 ΜΩ	200
HB2	TM Blower 2	000	100 ΜΩ	200
HB2	TM Scavenge Blower 2	00	100 ΜΩ	200
HB2	Oil Cooling Unit 2	OR	100 ΜΩ	200
HB2	Compressor 2	ne	100 ΜΩ	200
HB2	TFP Oil Pump 2	or	100 MΩ	200
HB2	Converter Coolant Pump 2	Or	100 ΜΩ	200
HB2	MR Blower 2	OR	100 MΩ	100
HB2	MR Scavenge Blower 2	ne	100 ΜΩ	200
HB2	Cab2	ne	100 ΜΩ	200
Cab2	Cab Heater 2	DV	100 ΜΩ	200

Signature of the JE/SSE/Loco Testing

पी.एल.डब्ल्यू

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/834

Type of Locomotive: WAP-7/WAG-9HC

Page: 3 of 27

1.3 Continuity Test of Battery Circuit Cables

Check continuity of following cables as per Para 2.3 of document no. 3 EHX 610 299

From	То	Condition	Continuity (OK/Not OK)
Battery (wire no 2093)	Circuit breakers 110- 2, 112.1-1, 310.4-1	By opening and closing MCB 112	OL
MCB 110	Connector 50.X7-1	By opening and closing MCB 110	OK
Battery (Wire no. 2052)	Connector 50.X7-2		e _K
SB2 (Wire no 2050)	Connector 50.X7-3		ou

Close the MCB 112, 110, 112.1, and 310.4 and measure the resistance of battery wires 2093, 2052, 2050 with respect to the loco earth.	Prescribed value $> 0.5 \text{ M}\Omega$	Measured Value
Measure the resistance between 2093 & 2052,	Prescribed value:	Measured
2093 & 2050, 2052 & 2050	> 50 MΩ	Value

Commission the indoor lighting of the locomotive as per Sheet No 7A & 7B.

1.4 Continuity Test of Screened Control Circuit Cables

Check the continuity and isolation of the screen cable of the following circuits with the help of sheet no. mentioned against each as per document no. 3 EHX 610 299.

Screened control circuit cables for	Corresponding Sheet Nos.	Continuity & Isolation (OK/Not OK)
Battery voltage measurement	04B	OK
Memotel circuit of cab1 &2	10A	OK
Memotel speed sensor	10A	1 pc
Primary voltage detection	01A, 12A	OK
Brake controller cab-1 & 2	06F, 06G	St.



(Ref: WI/ECS/10) Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based

√CU

Locomotive No.: 41834

Type of Locomotive: WAP-7/WAG-9HC Page: 4 of 27

Master controller cab-1 &2	08C, 08D	OK
	08E, 08F	OK
TE/BE meter bogie-1 & 2 Terminal fault indication cab-1 & 2	09F	OK.
이 경기가 하는 것이 있는 것이 없는 것이 없는 것이 되었다면 가는 것이 없는 것이 없는 것이 없는 것이 없는 것이 없다면	06H	OK.
Brake pipe pressure actual BE electric	12B, 12F	OK
Primary current sensors		
Harmonic filter current sensors	12B, 12F	ok .
Auxiliary current sensors	12B, 12F	o K
Oil circuit transformer bogie 1	12E, 12l	ok
Magnetization current	12C, 12G	OK
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-1	12D	OK
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-2	12D	OK
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-3	12D	DEC
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-4	12H	94
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-5	12H	ac
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-6	12H	ak
Train Bus cab 1 & 2 (Wire U13A& U13B to earthing resistance=	13A	a_
10KΩ±±10%)	13B	Orc.
UIC line	13A	
Connection FLG1-Box TB	13A	Op.

Effective Date: Feb 2022

DOC.NO.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/834

Type of Locomotive: WAP-7/WAG-9HC

Page: 5 of 27

2.0 Low Tension test

2.1 Measurement of resistor in OHMS (Ω)

Measure the resistances of the load resistors for primary voltage transformer, load resistors for primary current transformer and Resistor harmonic filter as per Para 3.2 of the document no. 3 EHX 610 279.

Name of the resistor	Prescribed value	Measured value
load resistor for primary voltage	3.9 K $\Omega \pm 10\%$	3.9KS
transformer (Pos. 74.2).	1Ω ± 10%	152
Resister to maximum current relay. Load resistor for primary current transformer (Pos. 6.11).	3.3 Ω ± 10%	3.352
Resistance harmonic filter (Pos 8.3). Variation allowed ± 10%	WAP7	WAP7
Between wire 5 & 6	0.2 Ω	0.252
Between wire 5 & 6 Between wire 6 & 7	0.2 Ω	0.25
Between wire 5 & 7	0.4 Ω	0.452
	10 kΩ± 10%	999162
For train bus, line U13A to earthing.	10 kΩ ± 10%	10.0KZ
For train bus, line U13B to earthing. Insulation resistance of High Voltage Cable from the top of the roof to the earth (by1000 V megger).	200 ΜΩ	300 MJZ
Resistance measurement earth return brushes Pos. 10/1.	≤0.3 Ω	0.35
Resistance measurement earth return brushes Pos. 10/2.	≤0.3 Ω	0,28-2
Resistance measurement earth return brushes Pos. 10/3.	≤0.3 Ω	0.285
Resistance measurement earth return brushes Pos. 10/4.	≤0.3 Ω	0.285
Earthing resistance (earth fault detection) Harmonic Filter –I; Pos. 8.61.	2.2 kΩ ± 10%	2.2 KR
Earthing resistance (earth fault detection) Harmonic Filter –II; Pos 8.62.	2.7 k Ω ± 10%	2-742
Earthing resistance (earth fault detection) Aux. Converter; Pos. 90.3.	3.9 k Ω ± 10%	3.9KT
Earthing resistance (earth fault detection) 415/110V; Pos. 90.41.	1.8 k Ω ± 10%	1.8KZ
Earthing resistance (earth fault detection) control circuit; Pos. 90.7.	390 Ω ± 10%	3902
Earthing resistance (earth fault detection) Hotel load; Pos. 37.1(in case of WAP5).	3.3 kΩ± 10%	HA
Resistance for headlight dimmer; Pos. 332.3.	10Ω ± 10%	10.52



Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/834

Type of Locomotive: WAP-7/WAG-9HC

Page: 6 of 27

Make sure that the earthing brush device don't make direct contact with the axle housing, earth connection must go by brushes.

2.2 Check Points

Items to be checked	Remarks
Check whether all the earthing connection in roof and machine room as mentioned in sheet no. 22A is done properly or not. These earthing connections must be flexible and should be	chaered on
marked yellow & green Check whether all the earthing connection between loco body and bogie is done properly or not. These cables must be flexible having correct length and cross section	cheeked w

2.3 Low Tension Test Battery Circuits (without control electronics)

These tests are done with the help of the special type test loop boxes as per procedure given in Para 3.6 of the document no. 3 EHX 610 279

Para 3.6 of the document no. 3 EHX 63 Name of the test	Schematic used.	Remarks
Test 24V supply	Sheet 04F and other linked sheets	clocked or
Test 48V supply	Sheet 04F & sheets of group 09	Fan supply to be checked.
Test traction control	Sheets of Group 08.	ak.
Test power supply bus stations.	Sheets of Group 09.	Fan supply to be checked
Test control main apparatus	Sheets of Group 05.	DK .
Test earth fault detection battery circuit by making artificial earth fault to test the earth fault detection	Sheet 04C	Ole
Test control Pneumatic devices	Sheets of Group 06	QK.
Test lighting control	Sheets of Group 07	9K
Pretest speedometer	Sheets of Group 10	OK,
Pretest vigilance control and fire	Sheets of Group 11	ac
Power supply train bus	Sheets of Group 13	OK



Effective Date: Feb 2022

DOC.NO.F/ECS/UT (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/834

Type of Locomotive: WAP-7/WAG-9HC

Page: 7 of 27

3.0	Downloading	of Software

Yes/No
Yes
Yey
709
Yes
Yey

3.2 Download Software

The software of Traction converter, Auxiliary converter and VCU should be done by commissioning engineer of the firm in presence of supervisor. Correct software version of the

propulsion equipment to be ensured and noted:

propulsion equipment to be ensured and noted:	yerson 2
Traction converter-1 software version:	version 2
Traction converter-2 software version:	
Auxiliary converter-1 software version:	Version 2
Auxiliary converter-2 software version:	version 2
Auxiliary converter-3 software version:	version 2
Vehicle control unit -1 software version:	version 2
Vehicle control unit 130ftware version:	version a

3.3 Analogue Signal Checking

Check for the following analogue signals with the help of diagnostic tool connected with loco.

Description	g analogue signals with the help of diag Signal name	Prescribed value	Measured Value
Brake pipe pressure	FLG2;0101XPrAutoBkLn	100% (= 5 Kg/cm2)	OK.
Actual BE electric	FLG2; AMSB_0201- Wpn BEdem	100% (= 10V)	ac
TE/BE at 'o' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 9% and 11 %	104,
TE/BE at 'TE maximal' position from both cab	FLG1; AMSB_0101- Xang Trans	Between 99 % and 101 %	1001,
TE/BE at 'TE minimal' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 20 % and 25 %	257.

DOC.NO.F/LCG/01

Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/834

Type of Locomotive: WAP-7/WAG-9HC

Page: 8 of 27

E/BE at 'BE maximal' osition from both cab	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 99% and 101%	1001,
TE/BE at 'BE Minimal' position from both cab	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 20% and 25%	24./.
TE/BE at '1/3' position in TE and BE mode in both cab.	TYPE 1 ANG 0101	Between 42 and 44%	444,
TE/BE at '1/3' position in TE and BE mode in both cab.		Between 72 and 74%	744,
Both temperature sensor of TM1	SLG1; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	3200
Both temperature sensor of TM2	SLG1; AMSB_0106- Xatmp2Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	
Both temperature sensor of TM3	SLG1; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C 3040°C	33.5°
Both temperature sensor of TM4	SLG2; AMSB_0106- XAtmp1Mot		32 \
Both temperature sensor of TM5	SLG2; AMSB_0106- Xatmp2Mot		323
Both temperature sensor of TM6	SLG2; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	3200



Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted wind</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/834

Type of Locomotive: WAP-7/WAG-9HC

Page: 9 of 27

Functional test in simulation mode 3.4

Conduct the following functional tests in simulation mode as per Para 5.5 of document no.3EHX 610 281. through the Diagnostic tool/laptop:

Test Function	Result desired in sequence	Result obtained
Emergency shutdown through emergency stop switch 244	VCB must open. Panto must lower.	charted an
Shut Down through cab activation switch to OFF position	VCB must open. Panto must lower.	charted a
Converter and filter contactor operation with both Power Converters during Start Up.	FB contactor 8.41 is closed. By moving reverser handle: Converter pre-charging contactor 12.3 must close after few seconds. Converter contactor 12.4 must close. Converter re-charging contactor 12.3 must opens. By increasing TE/BE throttle: FB contactor 8.41 must open. FB contactor 8.2 must close. FB contactor 8.1 must close.	cfactad on
Converter and filter contactor operation with both Power Converters during Shut Down.	Bring TE/BE to O .	

Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/834

Type of Locomotive: WAP-7/WAG-9HC Page: 10 of 27

Time, date & loco number	TE/BE becomes to 0. Ensure correct date time and Loco number	ar.
Test fire system. Create a smoke in the machine room near the FDU. Watch for activation of alarm.	When smoke sensor-1 gets activated then • Alarm triggers and fault message priority 2 appears on screen. When both smoke sensor 1+2 gets activated then • A fault message priority 1 appears on screen and lamp LSF1 glow. • Start/Running interlock occurs and	o Assted as
Test earth fault detection battery circuit positive & negative	setting TE/BE • FB contactor 8.1 closes. • FB contactor 8.2 remains open. By connecting wire 2050 to earth, create earth fault negative potential. • message for earth fault • By connecting wire 2095 to earth, create earth fault positive potential. • message for earth fault	claexedu
Contactor filter adaptation by solating any bogie	 Check that FB contactor 8.2 is open. After raising panto, closing VCB, and 	, clocked a

DOC.NO.F/ECS/O (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/834

Type of Locomotive: WAP-7/WAG-9HC

Page: 11 of 27

4.0 Sensor Test and Converter Test

4.1 Test wiring main Transformer Circuits

Apply $198V_p/140V_{RMS}$ to the primary winding of the transformer (at 1u; wire no. 2 at surge arrestor and at 1v; wire no. 100 at earthing choke). Measure the output voltage and compare

the phase of the following of the transformers.

Output Winding nos.	Description of winding.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
2U ₁ & 2V ₁	For line converter bogie 1 between cable 801A- 804A	10.05V _p and same polarity	10.044	OK
2U ₄ & 2V ₄	For line converter bogie 1 between cable 811A- 814A	10.05V _p and same polarity	10.0548	ar
2U ₂ & 2V ₂	For line converter bogie 2 between cable 801B-804B	10.05V _p and same polarity	10.04.00	OK
2U ₃ & 2V ₃	For line converter bogie 2 between cable 811B- 814B	10.05V _p and same polarity	10.0400	ar.
2U _B & 2V _B	For aux. converter 1 between cable 1103- 1117 (in HB1) For Aux converter 2 between cable 1103- 1117 (in HB2)	7.9V _p , 5.6V _{RMS} and same polarity.	7.9 VR 5-6 V RINS	24
2U _F & 2V _F	For harmonic filter between cable 4-12 (in FB)	9.12V _p , 6.45V _{RMS} and same polarity.	9.11 VP 6.44 VP105) OL

4.2 Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)

Apply $141V_p$ / $100V_{RMS}$ to input of the auxiliary transformer at cable no 1203 –1117 and measure the output at

Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
the state of the s	58.7VP 41.5VRIDS)	OK
15.5V _p , 11.0V _{RMS} and opposite polarity.	15.54	OK
	with input supply. 58.7V _p , 41.5V _{RMS} and opposite polarity.	Prescribed Output Voltage & Polarity

11. OURTES



Effective Date: Feb 2022

DOC.NO.F/ECS/V (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41834

Type of Locomotive: WAP-7/WAG-9HC Page: 12 of 27

Primary Voltage Transformer 4.3

Apply $250V_{eff}/350V_p$ by variac to roof wire 1 and any wire 0 and measure the magnitude and polarity of the output of the primary voltage transformer for both bogies as per the procedure specified and suggested by the traction converter manufacturer. Primary voltage measurement converters (Pos. 224.1/*) & catenary voltmeter (Pos. 74/*)

This test is to be done for each converter.

Activate cab in driving mode and supply $200V_{RMS}$ through variac to wire no 1501 and 1502.

Monitor the following parameters through Diagnostic tool and in catenary voltmeter.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1 G 87-XUPrim	25kV	250%	25KV	2504-
SLG1_G 87-XUPrim	25 kV	250%	28KV	5801.

Decrease the supply voltage below 140 V_{RMS}. VCB must open at this voltage. In this case the readings in Diagnostic Tool and catenary voltmeter will be as follows.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1 G 87-XUPrim	17kV	170%	1741	1704,
SLG2 G 87-XUPrim	17 kV	170%	1744	1701.

Reactivate VCB to on by increasing this voltage to 175% (17.5 kV).

Increase the supply to 240 V_{RMS} through variac. VCB must open at this voltage, In this case the readings in diagnostic tool and catenary voltmeter will be as follows:

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1 G 87-XUPrim	30kV	300%	30KV	3001
SLG2 G 87-XUPrim	30 kV	300%	3012	3001

Reactivate VCB to on by decreasing this voltage to 290% (29 kV).



Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41834

Type of Locomotive: WAP-7/WAG-9HC

Page: 13 of 27

(Ref: WI/ECS/10)

4.4 Minimum voltage relay (Pos. 86)

to approx 68%
to approx 68% L(Yes/No)
L(res/No)
L(YES/NO)
(Yes/No)
(Yes/No)
(Yes/No)

Disconnect wire 1521 & 1522 of primary current transformer; Connect variac to wire 1521 & 1522 (including the resistor at Pos. 6.11); Put loco in simulation for driving mode; Open R₃ – R₄ on contact 136.3; Close VCB; supply 3.6A_{RMS} at the open wire 1521; Tune the drum of the maximum current relay Pos. 78 for correct over current value;

VCB opens with Priority 1 fault message on display.

Keep contact R₃ – R₄ of 136.3 closed; Close VCB; Tune the resistor 78.1 for the current of 7.0A_{RMS} /9.9A_p at the open wire 1521;

VCB opens with Priority 1 fault message on display.



DOC.NO.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/834

Type of Locomotive: WAP-7/WAG-9HC

Page: 14 of 27

1.6 Test current sensors Name of the sensor	Description of the test	Prescribed value	Set/Measured value
Primary return current sensor (Test-1,Pos.6.2/1 & 6.2/2)	Activate cab in driving mode supply 10A. Measure the current through diagnostic tool or measuring print.	(Variation allowed is ± 10%)	
Primary return current	Supply 90mA _{DC} to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		-
sensor (Test-2, Pos.6.2/1 & 6.2/2)	Supply 297mA _{DC} to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)	_	299mp
Auxiliary winding current sensor (Pos. 42.3/1 & 42.3/2)	Supply 90mA _{DC} to the test winding of sensor through connector 415.AC/1or 2 pin no. 7(+) & 8(-) Supply 333mA _{DC} to the test winding of sensor through connector 415.AC/1 or 2 pin no. 7(+) & 8(-)		3 3 7 mg
Harmonic filter current sensors (Pos.8.5/1 &8.5/2)	Supply 90mA _{DC} to the test winding of sensor through connector 415.AE/10/2 pin no. 7(+) & 8(-)		
	Supply 342mA _{DC} to the test winding of sensor through connector 415.AE/1or 2 pin no. 7(+) & 8(-)		347 mm
Hotel load current sensors (Pos. 33/1 &	Switch on hotel load. Supply 90mA _{DO} to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) 8(-)		HA
33/2)	Supply 1242mA _{DC} to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) & 8(-)	NA	An

DOC.NO.F/ECS/UI

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/834

Type of Locomotive: WAP-7/WAG-9HC

Page: 15 of 27

4.7 Test DC Link Voltage Sensors (Pos 15.6/*)

This test is to be done by the commissioning engineer of the firm if required.

4.8 Verification of Converter Protection Circuits (Hardware limits) -

This test is to be done as per para 6.17 of the document no. 3EHX 610 282 for both the converters.

Protection circuits	Limit on which shutdown should take place	Measured limit
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 1	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 18.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 2	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 8.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=
Fibre optic failure In Power Converter1	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	aL
Fibre optic failure In Power Converter2	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	Ork

4.9 Sequence of BUR contactors

The sequence of operation of BUR contactors for 'ALL BUR OK' BUR 1 out BUR 2 out and BUR 3 out condition has to be verified by putting the Loco in driving mode (VCB should not be closed) and isolating the BURs one by one. In these condition following will be the contactor sequence.

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
AI BUR OK	Close	Open	Close	Open	Close	Open	Close	Close	Open
BUR1 off	Close	Open	Close	Close	Open	Close	Open	Open	Close
						Close			
BUR3 off	Open					Close			Close

Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41834

Type of Locomotive: WAP-7/WAG-9HC

Page: 16 of 27

Monitored contactor sequence

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
AI BUR OK	close	open	cles	open	close	open	Close	Clase	open
	closs	open	008	clos	open	close	open	oper	clos
BUR2 off	oben	1	close	close	THE CONTRACTOR STATE OF THE PARTY.	closs	open	-	clos
BUR3 off	oben	close	open	close	close	Clos«	open	open	close

5.0 Commissioning with High Voltage

5.1 Check List

Items to be checked	Yes/No
Fibre optic cables connected correctly.	Yes
No rubbish in machine room, on the roof, under the loco.	Yes
All the electronic Sub-D and connectors connected	Yes
All the MCBs of the HB1 & HB2 open.	Yes
All the three fuses 40/* of the auxiliary converters	Yes
The fuse of the 415/110V auxiliary circuit (in HB1) open.	Yes
Roof to roof earthing and roof to cab earthing done	Yes
Fixing, connection and earthing in the surge arrestor done correctly.	7cs
Connection in all the traction motors done correctly.	705
All the bogie body connection and earthing connection done correctly.	Yes
Pulse generator (Pos. 94.1) connection done correctly.	Tos
All the oil cocks of the gate valve of the transformer in open condition.	Yes
All covers on Aux & Power converters, Filter block, HB1, HB2 fitted	Yes
KABA key interlocking system.	Yen

5.2 Safety test main circuit breaker

Prepare to switch off the catenary supply during the first charging of the locomotive in case of any unexpected behavior of the electrical component of the loco. Charge the loco for the first time by closing BLDJ switch. The VCB will trip after certain time as no oil/coolant pumps are running yet.

Perform the following safety test of main circuit breaker through both the cabs of the locomotive.

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41834

Type of Locomotive: WAP-7/WAG-9HC Page : 17 of 27

Name of the test	Description of the test	Expected result	Monitored result
Emergency stop in cooling mode	Raise panto in cooling mode. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244.	VCB must open. Panto must lower. Emergency brake will be applied.	cheetedou
Emergency stop in driving mode	Raise panto in driving mode in. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244.	VCB must open. Panto must lower. Emergency brake will be applied.	cheeteelou
Under voltage protection in cooling mode	Raise panto in cooling mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open.	charedon
Under voltage protection in driving mode	Raise panto in driving mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open with diagnostic message that catenary voltage out of limits	
Shut down in cooling mode.	Raise panto in cooling mode. Close the VCB. Bring the BL- key in O position.	VCB must open. Panto must lower.	cheered so
Shutdown in driving mode	Raise panto in driving mode. Close the VCB. Bring the BL-key in O position.	VCB must open. Panto must lower.	cherred as
Interlocking pantograph- VCB in cooling mode	Raise panto in cooling mode. Close the VCB. Lower the pantograph by ZPT	VCB must open.	cheated u
Interlocking pantograph- VCB in driving mode	Raise panto in driving mode. Close the VCB. Lower the pantograph by ZPT		cheered u

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41834

Type of Locomotive: WAP-7/WAG-9HC

Page: 18 of 27

5.3 Auxiliary Converter Commissioning

Switch on the high voltage supply and set up the loco in driving mode. Raise the panto. Close the VCB. Check that there is no earth fault in the auxiliary circuit, Switch off the VCB. Lower the panto. Create the earth fault in auxiliary circuit by making connection between wire no 1117(in HB2 cubi le) and earth. After 3 minutes a diagnostic message will come that "Earth fault auxiliary circuit."

5.3.1 Running test of 3 ph. auxiliary equipments

Switch on the 3 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase current	Measured continuous phase current	Measured starting phase current
Oil pump transformer 1	9.8 amps	8.7	10,4
Oil pump transformer 2	9.8 amps	8.9	10.2
Coolant pump converter 1	19.6 amps	4.5	5.5
Coolant pump converter 2	19.6 amps	4.5	5.5
Oil cooling blower unit 1	40.0 amps	25.0	140.0
Oil cooling blower unit 2	40.0 amps	250	150.0
Traction motor blower 1	34.0 amps	31.0	176.0
Traction motor blower 2	34.0 amps	31.3	180,0
Sc. Blower to Traction motor blower 1	6.0 amps	3.5	16.0
Sc. Blower to Traction motor blower 1	6.0 amps	3.8	18,0
Compressor 1	25 amps at 0 kg/ cm ² 40 amps at 10 kg/ cm ²	28.0	1450
Compressor 2	25 amps at 0 kg/ cm ² 40 amps at 10 kg/ cm ²	28.0	1350

Si

Effective Date: Feb 2022

Doc.No.F/ECS/01
(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/834

Type of Locomotive: WAP-7/WAG-9HC

Page: 19 of 27

5.3.2 Performance of Auxiliary Converters

Measure the performance of the auxiliary converters through software and record it.

BUR1 (Condition: Switch off all the load of BUR 1)- to be filled by commissioning engineer

of the firm.

Signal name	Description of the signal	Prescribed value		Value under Limit (Yes/No)
BUR1 7303 XUUN	Input voltage to BUR1	75% (10%=125V)	10084	79
BUR1 7303 XUUZ1	DC link voltage of BUR1	60% (10%=100V)	6360	409
	DC link current of BUR1	0% (10%=50A)	1 Amp	Yes

BUR2 (Condition: Switch off all the load of BUR 2, Battery Charger on) to be filled by commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed value by the firm	Monitored value	Value under Limit (Yes/No)
BUR2 7303-XUUN	Input voltage to BUR2	75% (10%=125V)	10104	Yes
BUR2 7303-XUUZ1	DC link voltage of BUR2	60% (10%=100V)	6374	709
BUR2 7303-XUIZ 1	DC link current of BUR2	1% (10%=50A)*	7Arp	Yey
BUR2 7303-XUILG	Current battery charger of BUR2	3% (10%=100A)*	22 Amp	Yey
BUR2 7303-XUIB1	Current battery of BUR2	1.5%(10%=100A)*	12 Amp	49
BUR2 7303 -XUUB	Voltage battery of BUR2	110%(10%=10V)	1100	40)

^{*} Readings are dependent upon charging condition of the battery.

BUR3 (Condition: Switch off all the load of BUR 3, Battery Charger on) to be filled by

Signal name	Description of the signal	Prescribed set value by the firm	Monitored value	Value under limit (Yes/No)
BUR3 7303-XUUN	Input voltage to BUR3	75% (10%=125V	10124	Yey
BUR3 7303- XUUZ1	DC link voltage of BUR3	60% (10%=100V)	6374	Yes
BUR3 7303-XUIZ 1	DC link current of BUR3	1% (10%=50A)*	7 Amp	tes
BUR3 7303-XUILG	Current battery charger of BUR 3	3% (10%=100A)*	21 AND	Yes
BUR3 7303-XUIB1	Current battery of BUR 3	1.5%(10%=100A)*	1) Amp	Yes
BUR3 7303-XUUB	Voltage battery of BUR 3	110%(10%=10V)	1101	Yes

पी.एल.डब्ल्य

^{*} Readings are dependent upon charging condition of the battery.



Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41834

Type of Locomotive: WAP-7/WAG-9HC Page: 20 of 27

Doc.No.F/ECS/UI

5.3.3 Performance of BURs when one BUR goes out

When any one BUR goes out then rest of the two BURs should take the load of all the

Condition of BURs	Loads on BUR1	Loads in BUR2	Loads in BUR3
All BURs OK	Oil Cooling unit 1&2	TM blower1&2, TFP oil pump 1&2, SR coolant pump 1&2.	Compressor 1&2, Battery Charger and TM Scavenger blower 1&2
BUR 1 out		Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2,TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 2 out	Oil Cooling unit 1&2, TM blower 1&2, TM Scavenger blower 1&2		Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 3 out	Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.	

5.4 Auxiliary circuit 415/110

For checking earth fault detection, make a connection between wire no. 1218 and vehicle body. On switching on VCB, Earth fault relay 89.5 must pick up and after 3 minutes a message will come in the Diagnostic display that Earth Fault 415/110V Circuit

Switch on the 1 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase current	Measured phase current	Measured starting current
Machine room blower 1	15.0 amps*	4.2	22.0
Machine room blower 2	15.0 amps*	4.2	280
Sc. Blower to MR blower 1	1.3 amps	1.4	4.5
Sc. Blower to MR blower 2	1.3 amps	1.3	4.5
Ventilator cab heater 1	1.1 amps	1.2	1.7
Ventilator cab heater 2	1.1 amps	1.2	1.7
Cab heater 1	4.8 amps	4.8	4.9
Cab heater 2	4.8 amps	4.8	4.9

^{*} For indigenous MR blowers.

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/834

Type of Locomotive: WAP-7/WAG-9HC

Page: 21 of 27

5.5 Hotel load circuit (Not applicable for WAG-9HC)

For WAP-7 locomotive with Hotel load converter refer to Annexure-HLC

5.6 Traction Converter Commissioning

This test is carried out in association with Firm.

Traction converter commissioning is being done one at a time. For testing Converter 1, switch off the traction converter 2 by switch bogie cut out switch 154. For testing Converter 2, switch off the traction converter 2 by switch bogie cut out switch 154. Isolate the harmonic filter also by switch 160. Start up the loco by one converter. Follow the functionality tests.

For Converter 1		Result obtained
Test Function	Results desired	Result obtained
Measurement of charging and pre-charging and charging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	clocked on
Measurement of discharging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheeted as
Earth fault detection on positive potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheked on
Earth fault detection on negative potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheeted ox
Earth fault detection on AC part of the traction circuit of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	charted an
Pulsing of line converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Cheredon
Pulsing of drive converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chaltedu

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41834

Type of Locomotive: WAP-7/WAG-9HC Page: 22 of 27

For Converter 2 Test Function	Results desired in sequence	Result obtained
charging and pre-	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	charged on
Measurement of discharging of DC Link of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheefeed w
positive potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	CRaetcol &
negative potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/v	Chaeted or
AC part of the traction circuit of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheered on
Pulsing of line converter of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	charted on
Pulsing of drive converter of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	CReeked m

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41834

Type of Locomotive: WAP-7/WAG-9HC

Page: 23 of 27

5.7 Test protective shutdown SR

Test Function	Results desired in sequence	Result obtained	
Measurement of protective shutdown by Converter 1 electronics.	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 1Check that converter 1 electronics produces a protective shut down. • VCB goes off • Priority 1 fault mesg. on DDU appears	eforced or	
	Disturbance in Converter 1		
Measurement of protective shutdown by Converter 2 electronics.	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 2. Check that converter 2 electronics produces a protective shurdown. • VCB goes off • Priority 1 fault mesg. on diagnostic display appears Disturbance in Converter 2	choered on	

5.8 Test Harmonic Filter

Switch on the filter by switch 160

Test Function	Results desired in sequence	Result obtained	
currents	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Apply a small value of TE/BE by moving the throttle. • FB contactor 8.41 must open.	exected on	

Signature of the JE/SSE/Loco Test

पी.एल.डब्ल्यू

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41834

Type of Locomotive: WAP-7/WAG-9HC

Page: 24 of 27

	 FB contactor 8.2 must close. FB contactor 8.1 must close Check the filter current in diagnostic laptop Bring the TE/BE throttle to O Switch off the VCB FB contactor 8.1must open. FB discharging contactor 8.41 must close Check the filter current in diagnostic laptop 	octoexed or
Test earth fault detection harmonic filter circuit.	Make a connection between wire no. 12 and vehicle body. Start up the loco. Close VCB. • Earth fault relay 89.6 must pick up. • Diagnostic message comes that - Earth fault in harmonic filter circuit	o cheekeel on
Test traction motor speed sensors for both bogie in both cabs	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	O.

5.9 Test important components of the locomotive

Items to be tested	Description of the test	Monitored value/remark	
Speedometer	VCU converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	chocked on	
Time delay module of MR blower	The time after which the starting capacitor for MR blower should go off the circuit should be set to 10-12 seconds	cheeked a	
Ni-Cd battery voltage	At full charge, the battery voltage should be 110V DC.	efocked or	
Flasher light	From both cab flasher light should blink at least 65 times in one minute.	chalted on	
Head light	Head light should glow from both cabs by operating ZLPRD. Dimmer operation of headlight should also occur by operating the switch ZLPRD.	cheltoelon	

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/834

Type of Locomotive: WAP-7/WAG-9HC

Page: 25 of 27

Marker light	Both front and tail marker light should glow from both the cabs	cheeted on
Cab Light	Cab light should glow in both the cabs by operating the switch ZLC	
Spot lights	Both Drivers and Asst. Drivers Spot light should glow in both cabs by operating ZLDD	cheeredm
Instrument lights	Instrument light should glow from both cab by operating the switch ZLI	cheekeda
Illuminated Push	All illuminated push buttons should glow during the operation	cheeked a
Contact pressure of the high rating contactors The contact pressure of FB contactors (8.1, 8.2) is to be measured Criteria: The minimum contact pressure is 54 to 66 Newton.		For contactor 8.1: For contactor 8.2:
Crew Fan	All crew fans should work properly when VCB of the loco is switched on. The airflow from each cab fan is to be measured. Criteria: The minimum flow of air of cab fan should be 25 m³/minute	Cab 1 LHS: Cab 1 RHS: Cab 2 LHS: Cab 2 RHS:

6.0 Running Trial of the locomotive

SN	Description of the items to be seen during trail run	Action which should take place	Remarks
1	Cab activation in driving mode	No fault message should appear on the diagnostic panel of the loco.	
	Loco charging	Loco to be charged and all auxiliaries should run. No fault message to appear on the diagnostic panel of the loco. Raise MR pressure to 10 Kg/cm ² , BP to 5 Kg/cm ² , FP to 6 Kg/cm ² .	facted
3.	Check function of Emergency push stop.	This switch is active only in activated cab. By pushing this switch VCB should open & pantograph should be lowered.	Rocked
4.	Check function of BPCS.	BPCS action should be cancelled by moving TE/BE throttle, by dropping BP below 4.75 Kg/cm ² , by pressing BPCS again.	forted a
5.	Check train parting operation of the Locomotive.	Operate the emergency cock to drop the BP Pressure LSAF should glow.	fockd

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41854

Type of Locomotive: WAP-7/WAG-9HC

Page: 26 of 27

	Check vigilance	Set the speed more than 1.5 kmph and ensure that	
	operation of the	brakes are released i.e. BC < 1 Kg/cm ² .	
	locomotive	For 60 seconds do not press vigilance foot switch or	
		sanding foots switch or TE/BE throttle or BPVG	
		switch then	
		Buzzer should start buzzing.	
		LSVW should glow continuously. Crown by a larger through BPVG or	re
		Do not acknowledge the darm through by voor	
		vigilance foot switch further for 8 seconds then:-	
		Emergency brake should be applied	
		automatically.	
		VCB should be switched off.	
		Resetting of this penalty brake is possible only after	
		180 seconds by bringing TE/BE throttle to 0 and	
		acknowledge BPVR and press & release vigilance	
		6t switch	34
7.	Check start/run interlock	• At low pressure of MR (< 5.6 Kg/cm ²).	-1
		With park brake in applied condition.	
		• With direct loco brake applied (BP< 4.75Kg/cm ²).	
		 With direct loco brake applied (BP< 4.75Kg/cm²). With automatic train brake applied (BP<4.75Kg/cm²). 	ed
		• With emergency cock (BP < 4.75 Kg/cm ²).	
8.	Check traction interlock	Switch of the brake electronics. The Tractive (Braking effort should ramp down, VCB)	20
		Tractive /Braking effort should ramp down, VCB	
		should open and BP reduces rapidly.	
9.	Check regenerative	Bring the TE/BE throttle to BE side. Loco speed	20
	braking.	should start reducing.	
10.	Check for BUR	In the event of failure of one BUR, rest of the two	
	redundancy test at	BURs can take the load of all the auxiliaries. For this switch off one BUR.	200
	ventilation level 1 & 3 of		
	loco operation	Auxiliaries should be catered by rest of two BURs.	
		Switch off the 2 BURs; loco should trip in this case.	-
11.	Check the power	Create disturbance in power converter by switching	
	converter	off the electronics. VCB should open and converter	fee
	isolation test	should get isolated and traction is possible with	
		another power converter.	



Effective Date: Feb 2022

eb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41834

Type of Locomotive: WAP-7/WAG-9HC

Page: 27 of 27

7.0 Final check list to be verified at the time of Loco dispatch

Condition /Operations of the following items are to be checked:

SN	Item	Cab-1	Cab-2	Remarks
1	Head lights	04	or O	
2	Marker Red	OL	a	
3	Marker White	84	de	
4	Cab Lights	on	OK.	•
5	Dr Spot Light	84	ac	cheesed worker
6	Asst Dr Spot Light	a.	aL	
7	Flasher Light	O.L	or .	
8	Instrument Lights	OV.	OK.	
9	Corridor Light	de	OK.	
10	Cab Fans	on	عر	
.11	Cab Heater/Blowers	ONL.	DIL	
12	All Cab Signal Lamps Panel 'A'	on	ou	

Status of RDSO modifications

LOCO NO: 41834

Sn	Modification No.	Description	Remarks
1.	RDSO/2008/EL/MS/0357 Rev.'0' Dt 20.02.08	Modification in control circuit of Flasher Light and Head Light of three phase electric locomotives.	OK/Not Ok
2.	RDSO/2009/EL/MS/0377 Rev.'0' Dt 22.04.09	locomotives.	Ok/Not Ok
3.	RDSO/2010/EL/MS/0390 Rev.'0' Dt 31.12.10	Paralleling of interlocks of EP contactors and Relays of three phase locomotives to improve reliability.	Øk/Not Ok
4.	RDSO/2011/EL/MS/0399 Rev.'0' Dt 08.08.11	Removal of interlocks of control circuit contactors no. 120	Øk/Not Ok
5.	RDSO/2011/EL/MS/0400 Rev.'0' Dt 10.08.11	Modification sheet for shifting the termination of \$GKW, 1.8 KV, 70 sq mm cables and 2x2.5 sq mm cables housed in lower portion of HB2 panel and provision of Synthetic resinulation of the sheet for three phase locomotives.	Øk/Not Ok
6.	RDSO/2011/EL/MS/0401 Rev.'0' Dt 10.08.11	Modification sheet for relaying of cables in HB-2 parier of three phase locomotives to avoid fire hazards.	Ok/Not Ok
7.	RDSO/2011/EL/MS/0403 Rev.'0' Dt 30.11.11	Auto switching of machine room/corridor lights to avoid draining of batteries in three phase electric locomotives.	Ok/Not Ok
8.	RDSO/2012/EL/MS/0408 Rev.'0'	Modification of terminal connection of heater cum blower	Ok/Not Ok
9.	RDSO/2012/EL/MS/0411 Rev.'1' dated 02.11.12 Modification sheet to avoid simultaneous switching ON of White and Red marker light in three phase electric locomotives.		Øk/Not Ok
10	RDSO/2012/EL/MS/0413 Rev.'1' Dt 25.04.16	Paralleling of interlocks of EP contactors and auxiliary contactors of three phase locomotives to improve reliability.	Ok/Not Ok
11	RDSO/2012/EL/MS/0419 Rev.'0' Dt 20.12.12	Modification sheet to provide rubber sealing gasket in Master Controller of three phase locomotives.	Ok/Not Ok
12	RDSO/2013/EL/MS/0420 Rev.'0' Dt 23.01.13	Modification sheet to provide mechanical locking arrangement in Primary Over Current Relay of three phase	Ok/Not Ok
13	RDSO/2013/EL/MS/0425 Rev.'0' Dt 22.05.13	Modification sheet for improving illumination of head light in dimmer mode in three phase electric locomotives.	Ok/Not Ok
14		Modification sheet of Bogie isolation rotary switch in three phase electric locomotives.	Øk/Not Ok
15	RDSO/2013/EL/MS/042 Rev.'0' Dt 23.10.13	Modification sheet for MCP control in three phase electric locomotives.	
16	RDSO/2013/EL/MS/0420 Rev.'0' Dt 10.12.13	Modification sheet for relocation of earth fault relays for harmonic filter and hotel load along with its resistors in three phase electric ocomotives.	OK/NOT OK
17	RDSO/2014/EL/MS/043 Rev.'0' Dt 12.03.14	2 Removal of shorting link provided at c-d terminal of over current relay of three phase electric locomotives.	
18	RDSO/2017/EL/MS/046 Rev.'0' Dt 25.09.17	4 Provision of Auxiliary interlock for monitoring of Harmonic filter ON (8.1)/adoption (8.2) Contactor in GTO/IGBT locomotives.	OK/NOT OK
19	RDSO/2017/EL/MS/046 Rev.'0' Dt 07.12.17	Modification in blocking diodes to improve reliability in three phase electric locomotives.	
20		RDSO/2018/EL/MS/0475 Modification in existing Control Electronics (CE) resetting	

Signature of JE/SSE/TRS

Loco No.: 41834

PLW/PATIALA

PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

SN	Parameters	Reference	Value	Result
1.0	Auxiliary Air supply system (Pantograph & VCB)			
1.1	Ensure, Air is completely vented from pantograph			0
	Reservoir (Ensure Panto gauge reading is Zero)			
1.2	Turn On BL Key. Now MCPA starts.		60 sec. (Max.)	
	Record pressure Build up time (8.0 kg/cm2)		120 sec (knorr)	112 sec
1.3	Auxiliary compressor safety Valve 23F setting	Faiveley Doc. No.	8.5±0.25kg/cm2	8.6
		DMTS-014-1, 8	-	
		CLW's check sheet		
		no. F60.812 Version		
		2		
1.4	Check VCB Pressure Switch Setting	CLW's check sheet	Opens 4.5±0.15	4.50 Kg/cm2
		no. F60.812 Version	kg/cm2, closes	
		2	5.5±0.15 kg/cm2	5.50 Kg/cm2
1.5	Set pantograph Selector Switch is in Auto, Open pan-1&2 Iso	olating Cocks & KABA co		
1.6	Set Cab-1 Pan UP in Panel A.		Observed Pan-2	OK
			Rises.	
1.7	Close Pan-2 isolating Cock		Panto-2 Falls Down	OK
	Open Pan -2 isolating Cock		Panto-2 Rises	
1.8	Record Pantograph Rise time		06 to 10 seconds	8 Sec
1.9	Record Pantograph Lowering Time		06 to 10 seconds	9 Sec
1.10	Panto line air leakage		0.7 kg/cm2 in 5	0.3 kg/cm2
			Min.	in 5 Min.
1.11	High Reach Panto emergency test and reset.			ok
2.0	Main Air Supply System			
2.1	Ensure, Air is completely vented from locomotive. Drain	Theoretical		
	out all the reservoirs by opening the drain cocks and then	calculation and		
	closed drain cocks. MR air pressure build up time by each	test performed by		
	compressor from 0 to 10 kg/cm2.	Railways.		
	i) with 1750 LPM compressor		i) 7 mins Max.	6 min. & 40
	ii) with 1450 LPM compressor		ii) 8.5 mins Max.	sec.
2.2	Drain air below MR 8 kg/cm2 to start both the		Check Starting of	ok
	compressors		both compressors	
2.3	Drain air from main reservoir up to 7 kg/cm2. Start		30 Sec. (Max)	CP1-27 Sec
	compressors, Check pressure build time of individual		. ,	
	compressor from 8 kg/cm2 to 9 kg/cm2			CP2-28 Sec
2.4	Check Low MR Pressure Switch Setting (37)	D&M test spec.	Closes at 6.40±0.15	6.4 Kg/cm2
		MM3882 &	kg/cm2 Opens at	
		MM3946	5.60±0.15kg/cm2	5.55 Kg/cm2
2.5	Check compressor Pressure Switch RGCP setting (35)	D&M test spec.	Closes at 10±0.20	10.1 Kg/cm2
		MM3882 &	kg/cm2 Opens at	
		MM3946	8±0.20 kg/cm2	8 Kg/cm2
2.6	Run both the compressors Record Pressure build up time	Trial results	3.5 Minutes Max.	3.35 minute

PLW/PATIALA

Loco No.: 41834

2.7	Check unloader v	valve operation time				Approx. 12 Sec.	10 sec
2.8		Nalve functioning (Operates when Compressor	
						starts	
2.9		ry safety valve setti	ng (10/1). Run CP		est spec.	11.50±0.35	11.55
	Direct by BLCP.			MM3882 & MM3946		kg/cm2	Kg/cm2
2.10		ery safety valve sett	ing (10/2). Run CP		est spec.	11.50±0.35	11.50
0.11	direct by BLCP				& MM3946	kg/cm2	Kg/cm2
2.11		•	sure that the safety		est spec. & MM3946		
		valve to reset at pressure 12 kg/cm2 less than opening					
2.12	pressure.	tch 'OFE' compresse	r, Drain MR Pressure	CLW/s cho	ck sheet no.	5.0±0.10kg/cm2	5.0 Kg/cm2
2.12		1" Main Reservoir, S		F60.812 Ve		5.0±0.10kg/cm2	5.0 kg/cm2
		ssure of Duplex Che		100.012 V	2131011 2		
2.13	FP pressure:		<u> </u>	CLW's ched	ck sheet no.	6.0±0.20kg/cm2	6.05
		Test point 107F FPT	P. Open isolate cock	F60.812 Ve		0.0_0.1_0.1.g, 0	Kg/cm2
	136F. Check pres		'				3
3.0	Air Dryer Opera						
3.1	Open Drain Cock	90 of 2 nd MR to star	t Compressor, leave			Tower to change	ok
	open for Test Ch	eck Air Dryer Tower	s to change.			i) Every minute	
						(FTIL & SIL)	
						ii)every two	
						minute (KBIL)	
3.2	Check Purge Air Stops from Air Dryer at Compressor stops				DI	DI .	
3.3		of humidity indicato	r			Blue	Blue
4.0 4.1	Main Reservoir L		heck MR Pressure air	D&M test spec.		Should be less	0 E Valema
4.1	leakage from bot		HECK IVIK PLESSULE AII	MM3882 & MM3946		than 1 kg/cm2 in	0.5 Kg/cm2 in 15
	leakage Holli bot	ii cabs.		IVIIVIJOOZ	Q IVIIVIS740	15 minutes	minutes
4.2	Check BP Air leak	age		D&M t	est spec.	0.15 kg/cm2 in 5	0.05
		9-		MM3882 & MM3946		minutes	Kg/cm2 in 5
							minutes
5.0	Brake Test (Aut	tomatic Brake ope	ration)				
5.1	Record Brake Pip	e & Brake Cylinder _I	oressure at Each Step				
	Check proportion	nality of Auto Brake	cyctam	CLW/s che	eck sheet no.		
	Crical proportion	Check proportionality of Auto Brake system			Version 2		
			70.0.0				
	Auto controller p	osition		BC (WAG-9	% WAP-7)	BC (WAP-5)	
				Kg/cm2		Kg/cm2	
		BP Pressure kg/c	m2	Value	Result	Value	Result
	Run	5±0.1	5.0 Kg/cm2	0.00	0.00 Kg/ cm2	0.00	-
	Intial	4.60±0.1	4.6 Kg/cm2	0.40±0.1		0.75±0.15	_
					0.45 Kg/ cm2		-
	Full service	3.35±0.2	3.35 Kg/cm2	2.50±0.1	2.5Kg/ cm2	5.15±0.30	-
	Emergency	Less than 0.3	0.25 Kg/cm2	2.50±0.1	2.5Kg/ cm2	5.15±0.30	-
	•	i i		i	i .	I .	

PLW/PATIALA

Loco No.: 41834

5.2	Record time to BP pressure drop to 3.5 kg/cm2. Ensure Automatic Brake Controller handle is Full Service from Run	D&M test spec. MM3882 & MM3946	8±2 sec.	8.5 sec
5.3	Operate Asst. Driver Emergency Cock,	D&M test spec. MM3882 & MM3946	BP pressure falls to Below 25 kg/cm2	OK
5.4	Check brake Pipe Pressure Switch 69F operates	CLW's check sheet no. F60.812 Version 2	Closes at BP 4.05- 4.35 kg/cm2 Opens at BP 2.85- 3.15	4.25 Kg/cm2
			kg/cm2	Kg/cm2
5.5	Move Auto Brake Controller handle from Running to Emergency BC filling time from 0.4 kg/cm2 i.e. 95% of Max. BC developed WAP5 – BC 5.15 ± 0.3 kg/cm2 apply time WAP7 - BC 2.50 ± 0.1 kg/cm2 WAG9 - BC 2.50 ± 0.1 kg/cm2	D&M test spec. MM3882 & MM3946	4±1 sec. 7.5±1.5 sec. 21±3 sec.	22 sec
5.6	Move Auto Brake Controller handle to full service and BP pressure 3.5 kg/cm2. Move Brake controller to Running position BC Release time to fall BC Pressure up to 0.4 kg/cm2 i.e. 95% of Max. BC developed BC release Time WAP7	D&M test spec. MM3882 & MM3946	17.5±25 sec.	
	WAG9	2004/	52±7.5 sec.	55 sec.
5.7	Move Auto Brake Controller handle to Release, Check BP Pressure Steady at 5.5 0.2 kg/cm2 time.	CLW's check sheet no. F60.812 Version 2	60 to 80 Sec.	74 Sec
5.8	Auto Brake capacity test: The capacity of the A9 valve in released condition must conform to certain limit in order to ensure compensation for air leakage in the train without interfering with the automatic functioning of brake. * Allow The MR pressure to build up to maximum stipulated limit. * Close brake pipe angle cock and charge brake pipe to 5 kg/cm2 by A (Automatic brake controlling) at run position. * Couple 7.5 dia leak hole to the brake hose pipe of locomotive. Open the angle cock for brake pipe. The test shall be carried out with all the compressors in working condition.	RDSO Motive power Directorate report no. MP Guide No. 11 July, 1999 Rev.1	BP pressure should not fall below 4.0 kg/cm2 with in 60 Sec.	4.7 Kg/cm2
5.9	Keep Auto Brake Controller (A-9) in Full Service. Press Driver End paddle Switch (PVEF)		BC comes to '0'	0
6.0	Direct Brake (SA-9)			
6.1	Apply Direct Brake in Full Check BC pressure WAG9/WAP7 WAP5	CLW's check sheet no. F60.812 Version 2	3.5±0.20 kg/cm2 5.15±0.3 kg/cm2	3.55 Kg/cm2
6.2	Apply Direct Brake, Record Brake Cylinder charging time	D&M test spec. MM3882 & MM3946	8 sec. (Max.)	7 Sec

PLW/PATIALA

Loco No.: 41834

6.3	Check Direct Brake Pressure switch 59 (F)	D&M test spec. MM3882 & MM3946	0.2±0.1 kg/cm2	0.25 kg/cm2
6.4	Release direct brake & BC Release time to fall BC pressure up to 0.4 kg/cm2		10 -15 Sec.	11 Sec
7.0	Modified System Software (only for CCB)			
7.1	Bail-off de-activated during emergency by any means			Now De- activated
7.2	DPWCS and Non-DPWCS mode enabled		Multi Loco	
7.3	TCAS and Non-TCAS mode enabled		Not Yet Launched	Drosontly
7.4	Penalty brake application deactivated for Fault code 113 (FC 113) and CCB health signal will not drop to avoid loco detention/failure. The Brake Electronics Failure "message will not generate on DDS.	RDSO letter no.	Pressure Setting Needed is12 kg/sqcm Causing mismatching with standard Pr Setting	Presently not happening in PLW
7.5	CCB health signal logic revised (Now will remain high) for penalty condition occurring with FC 108 due to wrong operation/not affecting operation/ Not a CCB Fault (i.e Both controllers selected as LEAD etc) The Brake electronic failure message will not generate on DDS	EL/3.2.19/3-phase (CCB), dtd 14.06.2022		Brake electronic failure message not generate on DDS
7.6	CCB health signal logic for FC 102 (In case of BC request from VCU is more than 90 %-above 9V DC) is changed i.e CCB health signal will not drop for FC 102 which will avoid loco detention/failure. The brake electronic failure message will not generate on DDS.		Could not performed by M/s Knorr	Presently not happening in PLW
7.7	Booting time for CCB with TCAS/TPM/PTWS/DPWCS mode 15-20 sec. However, in case of absence of either one or both system booting time subsequently increased to 40-50 sec.			62 sec
8.0	Sanding Equipment			
8.1	Check Isolating Cock-134F is in open position. Press sander paddle Switch. (To confirm EP valves Operates)		Sand on Rail	Ok
9.0	Test Vigilance equipment : As per D&M test specification			Ok

23-05-EO-2941A, 23-05-EO-2936B
23-03-CO-2894
BWKS-106643
LD2-04-8504-23
EWAS 920447A,EWAS 920444 B
Air Brake Components
FOWER & INDOSTRIPE JESUS ED
_
ES/23/06/0058
TEPL/RHF/009/2023/291
10-22,11-22
AUTOMETER ALLIANCE AALN/08/2023/105/VCBA/533
2023-N, 652809
Safe System India 09/23, HVB-49
MIDDLE ROOF COMPONENT
03/23,03/23
08/23/AFI/OC/228B
VFO/F/329/06/2023,
12977-06/23
FAIVELEY, CONTANSYS H23-1378,AUG-23,12988-06/23
Supplier
ROOF COMPONENT CAB 1 & 2
41834



SE/ABS

PLW/PTA

ELECTRIC LOCO HISTORY SHEET (ECS)

ELECTRIC LOCO NO: 41834 LIST OF ITEMS FITTED BY ECS RLY: NR

SHED: KJGY

PROPULSION SYSTEM: MEDHA

CNI	DESCRIPTION OF ITEM	ITEM PL NO.	ITEM SR. NO	CAB-1/CAB-2	MAKE/SUPPLIER
SN		15.62.61	25706	25709	MATSUSHI P.T.
-	LED Based Flasher Light Cab I & II	29612925	18405/18392/	18456/18366	ALTOS
	Led Marker Light Cab I & II	29170011	1316	1273	TOPGRIP
-	Cab Heater Cab I & II		1461/1535/	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	SHIVAM
-	Crew Fan Cab I & II	29470080			
5	Master Controller Cab I	19 8 7 5 1	7235772 7235799		SAITRONIX
6	Master Controller Cab II	29860015		372B	
7	Complete Panel A Cab I & II	29178265	372A	3120	HIND
8	Complete Panel C Cab I & II	29170539	18 21 123 2	3 1 6	TINAD
9	Complete Panel D Cab I & II	29178265	367A	367B	
and the same of the same of the same of	Complete Cubicle- F Panel Cab I & II	29178162	SE/03	SE/04	SES
	Speed Ind.& Rec. System	29200040	10722006/R0722006		MODERN RAILTECH
	Battery (Ni- Cd)	29680025	60	04	SAFT URJA
	Set of Harnessed Cable Complete	29600420			PPS INTERNATIONAL
	Transformer Oil Pressure Sensor (Cab-1) (Pressure Sensor Oil Circuit Transformer)		TGIC/CLW/1033/APR-23	TGIC/CLW/1085/APR-23	TOPGRIP
	Transformer Oil Pressure Sensor (Cab-2)	29500047	TGIC/CLW/1034/APR-23	TGIC/CLW/1044/APR-23	9
	Transformer Oil Temperature Sensor (Cab-1) (Temperature Sensor Oil Circuit Transformer)	7	BG/TFP/4521-FEB-23		BG INDUSTRIES
riskin management for	Transformer Oil Temperature Sensor (Cab-2)	29500035	BG/TFP/44	484-FEB-23	
_	Roof mounted Air Conditioner I		23F	2906	SIDWAL
-	Roof mounted Air Conditioner II	29811028	23F	2908	1190 6

SSE/ECS

JE/ECS

LOCO NO-41834/NR/KJGE								
S.No.	Equipment	PL No.	Equipment Serial No.	Make				
1	Complete Shell Assembly with piping	29171027	SR NO- 18/44 , 08/23	ECBT				
2	Side Buffer Assly Both Side Cab I	29130050	188- 04/263	KM				
3	Side Buffer Assly Both Side Cab II	29130030	198-04/23	KM				
4	CBC Cab I & II	29130037	F09 - 06/23	RIL				
5	Hand Brake		05/23- 15614	Modified Mechwel				
6	Set of Secondry Helical Spring	29045034 29041041		GBD				
7	Battery Boxes (both side)	29680013	Sr no not vsbl	Brite metallogy				
8	Traction Bar Bogie I		8564 - 05/23	KM				
9	Traction Bar Bogie II		8578 - 05/23	KM				
10	Centre Pivot Housing in Shell Bogie I side	20100057	6244 , 07/23	TEW				
11	Centre Pivot Housing in Shell Bogie II	29100057	6236,07/23	TEW				
12	Elastic Ring in Front in Shell Bogie I side		Sr no not vsbl	AVADH				
13	Elastic Ring in Front in Shell Bogie II side	29100010	Sr no not vsbl	AVADH				
14	Main Transformer	29731008 for WAG 9 29731057 for WAP-7	HVE-65-09-23-3117, 2023	HIGH VOLT				
15	Oil Cooling Radiator I	29470031	07/23, P0723RC1254	FINE AUTOMOTIVE LTD				
16	Oil Cooling Radiator II	25470051	07/23, P0523RC1068	FINE AUTOMOTIVE LTD				
17	Main Compressor I with Motor	20511009	EWAS920444, 04/23	ELGI				
18	Main Compressor II with Motor	29511008	EWAS920447, 04/23	ELGI				
19	Transformer Oil Cooling Pump I		D4572, 06/23	SAMAL HARAND				
20	Transformer Oil Cooling Pump II		D4508, 05/23	SAMAL HARAND				
21	Oil Cooling Blower OCB I		PDS2307022, LHP1001359703	PD STEELS LTD				
22	Oil Cooling Blower OCB II	29470043	PDS2308069, LHP1001394024	PD STEELS LTD				
23	TM Blower I		06/23 , AC-54315, CGLWDAM2999	ACCEL				
24	TM Blower II	29440075	06/23 , AC-54319 , CGLWEAM23013	ACCEL				
25	Machine Room Blower I		08/23, D42-4872, MF-42/D4918	SAMAL HARAND PVT LTD				
26	Machine Room Blower II	29440105	08/23, D42-4877, MF42/D4923	SAMAL HARAND PVT LTD				
27	Machine Room Scavenging Blower I		D25-6008, CF25/D6369, 07/23	SAMAL HARAND PVT LTD				
28	Machine Room Scavenging Blower II	29440129	SM-23.07.185, 07/23	G.T.R CO(P) LTD				
29	TM Scavenging Blower Motor I		22M14AF43, 22M14/43	SAINI ELECTRICAL PVT LTD				
30	TM Scavenging Blower Motor II	29440117	D30-6814, CF30/D7088	SAMAL HARAND PL				
31	Traction Convertor I		08/23, 4906	SKAZ HAPPOP				
32	Traction Convertor II		08/23, 4905					
33	Vehicle Control Unit I		07/23, 3507					
34	Vehicle Control Unit II	29741075	07/23, 3507	MEDH A				
35	Aux. Converter Box I (BUR 1)		08/23, 3524					
36	Aux. Converter Box 2 (BUR 2 + 3)		08/23, 3524					
37	Axillary Control Cubical HB-1	29171180	08/23, CGHB1G2380559	C.G.L				
38	Axillary Control Cubical HB-2	29171180	06/23, CGHB2G2360043	C.G.L				
39	Complete Control Cubicle SB-1	29171209	06/23, SB1/349/06/2023	KAYSONS ELECTRICAL PVT LTD				
40	Complete Control Cubicle SB-2	29171210	SB2/2023/F/0655/857	HIND RECTIFIERS LTD				
41	Filter Cubical (FB) (COMPLETE FILTER	29480140	05/23, SLFB00012305065	STESALIT LTD				
42	CUBICLES) Driver Seats	29171131	02/23- 259, 03/23- 480, 429, 452	EEE				
	Transformer oil steel pipes	29230044	PST - M/S PRECISION SPEAR TOOL					
43			23-4579, 23-4577	YOGYA ENTERPRISES LTD				
44	Conservator Tank Breather	29731057		A'KM				
45	Ballast Assembly (only for WAG-9)	29170163	10,12,11,24					
46	Head Light	20470067	6,86,663	ESBEE CORP TARGET				
47	Ducting Assembly	29470067						
48	Filter Frame Assly.	29480103		TRIDENT				

NAME SISTERS TO SEPLANT OF THE SEPLANT OF THE SEPLANT OF THE SEPLECT OF THE SEPLE

NAME SHU BINANE SHAPPA

NAMEA mit FA

Issue No.: 05 Effective Date: July-2023

LOCO NO: 41834

DOC NO: F/LAS/Electric Loco CHECK SHEET (Ref: WI/LAS/Elect/01, 02, 03 & 04 & QPL/LAS/Elect. Loco) Page 1 of 1

पटियाला रेलइंजन कारखाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA

ELECTRIC LOCO CHECK SHEET

Shed: KJGE

. No.	ITEM TO BE CHECKED	Specified Value		erved	Value	е
	Check proper Fitment of Hotel Load Converter & its output contactor.	OK		N/A -		_
1.2	Check proper Fitment of MR Blower 1 & 2, MR Scavenging Blower 1 & 2, TM Blower 1 & 2, TMB Scavenging Blower 1 & 2.	OK		ok		
	Check proper of Fitment of oil cooling unit (OCU).	OK		OK		
1.4	Check proper Fitment of HB 1 & 2 and its respected lower part on its position.	OK		OK		
1.5	Check proper Fitment of FB panel on its position.	OK		6K		
1.6	Check proper Fitment of assembled SB1 & SB2 panel.	OK		OK		
1.7	Check proper Fitment of Auxiliary converter 1, 2 & 3-(BUR-1, 2 & 3).	OK		OK		
	Check proper Fitment of Traction converter 1 & 2 (SR-1 & 2).	OK		OK.		
1.8	Check proper fitment of Traction Countries of Main Transformer bolt.	OK		OK		
1.9	Check proper fitment of Main compressor both side with the compressor safety wire rope.	OK		OK	4	
1.11	Check proper resting of Secondary Helical Springs between Bogie & Shell body.	OK		OF		25-5
1.12	Check proper fitment of Bogie Body Safety Chains.	OK		OR		1
1.12	Check proper fitment of Cow catcher.	OK	- (K		
	Check coolant level in SR 1 & 2 Expansion Tank.	OK		2)(
1.14	Check Transformer Oil Level in both conservators Tank (Breather Tank).	ОК		OK	W. Carlos	
1.15	Check Transformer Oil Level in both conservators Talik (Steather Carry)	OK		OK		W.
1.16	Check proper fitment and maintain required gaps from Loco Shell Body of all metallic pipes to avoid any damage during online working of Locomotives.					
1.17	Check proper fitment of both battery box.	OK		OK		
	Check for any gap between Main Transformer mounting base & Loco Shell.	ОК		OC		1 .
1.18	Check proper fitment of Push Pull rod its bolt torquing and fitment of fixing cable. As per Drg No 1209-01-113-001	OK		UK		
	Secondary Vertical and Lateral Clearance on leveled track at the time of		CAE			B-2
1 20	Loco Dispatch.	Vertical-Std :35-	LP	ALP	LP	AI
1.20	ELRS/TC/ 0082 (Rev 1) dated 17.09.2015	60 mm	48	48	49	4
		50 mm	55	45	46	-
	7 (1000 (17 5)	1085-1105		L/	S	R/S
	Buffer height: Range (1090, +15,-5)	mm	FRONT	109	6	110
	Drg No IB031-02002.		REAR	100		09
121		: (11	KLIM	L/		R/
	Buffer Length: Range (641 mm + 3 to 10 mm with buffer face)	641 mm		A STATE OF		
1.22	Drg No-SK.DL-3430.		FRONT	64		64
		1	REAR	64	- 73	64
	Height of Rail Guard. (114 mm + 5 mm,-12 mm).	114 mm + 5		L/		R/
	I DEIVIL DI DAII GUALG. LLIT IIIII "O IIIII, LE IIIII].	mm,-12 mm	FRONT	113		115
1 22	As per RDSO Pamphlet Important Bogie Clearances of Electric	mm,-12 mm	LYONI)	
1.23	As per RDSO Pamphlet Important Bogie Clearances of Electric	mm,-12 mm		11	6	
1.23	As per RDSO Pamphlet Important Bogie Clearances of Electric Locomotives. CBC Height: Range (1090, +15,-5)	1090, +15	REAR FRONT	11	35	115

(Signature of SSE/Elect. Loco (UF))

(Signature of SSE/JE/Elect Loco)

NAME SHURHAM SHARMA

DATE 06/10/2023

(Signature of JE/UF)

NAME Amit come

PATIALA LOCOMOTIVE WORKS, PATIALA

Loco No. 41834

1. BOGIE FRAME:

BOGIE	FRAME NO	Make	PL No.	PO No. & dt.	Warranty Period
FRONT	SL-272	SIMPLEX	20105146	100190	As per PO/IRS conditions
REAR	SL-262	SIMPLEX	29105146	1002586	Conditions

2. Hydraulic Dampers PL No. 29040012, Make: GB

3. AXLES:

AXLE POSITION NO	1	2	3	4	5	6
MAKE/	PLW	PLW	PLW	PLW	PLW	PLW
S.NO	25202	25082	24669	24818	25102	24874
Ultrasonic Testing	OK	OK	OK	OK	OK	OK

4. WHEEL DISCS NO. AND TYPE

AXLE POSITION NO	1	2	3	4	5	6
GEAR END	CNC/23- 2613	CNC/23- 2371	CNC/23- 2389	CNC/23- 2612	CNC/23- 2619	CNC/23- 2514
Ultrasonic Testing	OK	OK	OK	OK	OK	OK
FREE END	CNC/23- 2623	CNC/23- 2609	CNC/23- 2327	CNC/23- 2611	CNC/23- 2618	CNC/23- 2583
Ultrasonic Testing	OK	OK	OK	OK	OK	OK

5. AXLE ROLLER BEARING (CRU) (PL No. 29010020, Warranty: As per PO/IRS conditions)

	AXLE POSITION NO	1	2	3	4	5	6
Gear End	MAKE	SKF	SKF	SKF	SKF	SKF	SKF
	PO NO. & dt	02898	02898	02898	02898	02898	02898
Free	MAKE	SKF	SKF	SKF	SKF	SKF	SKF
End	PO NO. & dt	02898	02898	02898	02898	02898	02898

6. WHEEL DISC PRESSING (PRESSURE IN KN): SPECIFIED 80-105 T

AXLE POSITION NO	1	2	3	4	5	6
BULL GEAR END	977	917	934	845	892	935
FREE END	866	903	884	819	919	866

Loco No. 41834

7. DIAMETER AFTER PROFILE TURNING: SPECIFIED 1092 + 5 mm - 0 mm

AXLE POSITION NO	1	2	3	4	5	6
DIA IN mm GE	1092.3	1092.3	1092.4	1092.3	1092.3	1092.4
DIA IN mm FE	1092.3	1092.3	1092.4	1092.3	1092.3	1092.4
WHEEL PROFILE GAUGE (1596±0.5mm)	OK	OK	OK	OK	OK	OK

8. SUSPENSION TUBE & ITS TAPER ROLLER BEARING:

AXLE POSITION	1	2	3	4	5	6	
S.T. (PL 29100288) MAKE		KP	KP	KM	KP	KP	KP
G.E. BRG PL 29030110	MAKE	FAG	FAG	FAG	FAG	FAG	FAG
F.E. BRG PL 29030110	MAKE	FAG	FAG	FAG	FAG	FAG	FAG

9. GEAR CASE (PL No. 29030018) & BACKLASH:

AXLE POSITION NO	1	2	3	4	5	6
MAKE	KP	KP	KP	KP	KP	KP
BACKLASH (0.254 – 0.458mm)	0.300	0.310	0.300	0.350	0.360	0.300

10 A/BOX TO BOGIE FRAME LATERAL CLEARANCES (SPECIFIED 15.0 to 19.0mm):

AXLE POSITION NO	1	2	3	4	5	6
RIGHT SIDE	18.92	15.96	18.76	16.51	16.42	15.00
LEFT SIDE	15.09	17.16	15.11	16.63	16.94	16.96

11. TRACTION MOTOR: (PL No. 29940606, Warranty: As per PO/IRS conditions)

AXLE POSITION NO	MAKE	PO No. & date	S. NO.
1	BHARAT	866661	L-2310358
2	BHARAT	866661	L-2310326
3	BHARAT	866661	J-2300135
4	BHARAT	866661	L2310693
5	BHARAT	866661	J-2300154
6	BHARAT	866661	J-2300153

JE/ Bogie Shop

TOP 12 COSTLIEST ITEMS OF WAG9HC LOCO WITH WARRANTY CONDITIONS AS PER TENDERS

S No	PL No	DESCRIPTION	Warranty Period
1	29741075	IGBT BASED 3-PHASE DRIVE PROPULSION EQUIPMENT	60 months after commissioning or 72 months from date of supply whichever earlier as per special conditions given by CLW
2	29731057	MAIN TRANSFORMER 7775 KVA TYPE LOT 7500 FOR WAP7 3- PHASE ELECTRIC LOCOMOTIVE TO CLW SPECN NO.CLW/ES/3/0660/C	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
3	29171064	COMPLETE SHELL ASSLY (PIPED & PAINTED) FOR WAP-7 LOCO TO CLW SPEC. NO. CLW/MS/3/152 ALT-8	AS PER IRS CONDITIONS-30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER.
4	29600418	LOCOMOTIVES TO CLW SPECN. NO. CLW/ES/03/646 ALT-NIL WITH DMW REQUIREMENT OF HARNESSED	As per clause no.9 of CLW Specn. CLW/ES/3/0458 & Clause No.10 of CLW SpecnCLW/ES/3/0459. [18 months after commissioning or 20 months from date of supply for single core & 18 months after commissioning or 24 months from date of supply for multi core]

7	29942007	3-PHASE ASYNCHRONOUS TRACTION MOTOR (RESISTANCE RING MECHANICALLY INTERLOCKED TO END PLATE DESIGN ROTOR, SCHEME-II), TYPE 6FRA-6068 FOR WAP-7 ELECTRIC LOCO WITHOUT ACTIVE SPEED SENSOR TO SPECIFICATION NO. 4TMS.096.081 ALT-2 AND STR NO. CLW/2008/3PHTM/STR/0001.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
6	29480140	COMPLETE FILTER CUBICLE ALONG WITH ALL EQUIPMENTS AND CABLING TO DRG./SPEC NO. [1] CLW/ES/3/0193 ALT-F OR LATEST AND CLW DRG. NO. 1209-15-143-004 ALT-10 AND PART DRG./SPEC NO AS PER ANNEXURE-A ATTACHED.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
5	29180016	BRAKE CONTROL SYSTEM INCLUDING DRIVER'S VIGILANCE CONTROL DEVICE TO SET LIST NO.EL29180016.	As per specification no. CLW/MS/3/001 Alt. 16 i.e. the manufacturer is required to guarantee that the brakevalves/equipment work satisfactorily for a period of five (5) years after commissioning. Any equipment/part which failsduring the guarantee period shall be replaced free of cost by the manufacturer. The replaced components shallfurther be under warranty for five (5) years from the date of their fitment and should the replaced components proveunsatisfactory in service, they shall be replaced by modified and improved components by the supplier free of cost.

8	29105146	Bogie Frame Complete for WAP-7 for 3 Phase Co Co Locomotive to CLW specification No. CLW/MS/3/Bogie/003 alt-1 and CLW Drg.No.1209.01.112-202 Alt-Nil	As per clause 16 of Spec.No.CLW/MS/3/Bogie/003 Alt-1. [60 months after commissioning or 72 months from date of supply]
9	29171192	COMPLETE AUXILIARY CUBICLE HB2 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0192 ALT-E OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
10	29171210	COMPLETE CONTROL CUBICLE SB2 ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0195/A ALT-H OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
11	29171209	COMPLETE CONTROL CUBICLE SB1 (PUSH PULL SCHEME COMPLIANT) ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0194 ALT-G OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
12	29171180	COMPLETE AUXILIARY CUBICLE HB1 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0191 ALT-D OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.