# भारतीय रेल Indian Railways

पटियाला रेलइंजन कारख़ाना, पटियाला

## PATIALA LOCOMOTIVE WORKS, PATIALA



LOCO TESTING & DISPATCH REPORT OF IGBT BASED WAG9HC ELECTRIC LOCOMOTIVE

LOCO NO.: 41854

TYPE: WAG9HC

RAILWAY SHED: WCR/NKJ

PROPULSION SYSTEM: SIEMENS

**DATE OF DISPATCH:** 27.03.2024

लोको निर्माण रिकार्ड



## पटियाला रेलइंजन कारख़ाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA

LOCO NO.: 41854

**RAILWAY/SHED: WCR/NKJ** 

DOD: March-2024

#### **INDEX**

SN	PARA	ACTIVITIES	PAGE NO.
		Testing & Commissioning (ECS)	
1.	1.0	Continuity Test of the cables	
	1.1	Continuity Test of Traction Circuit Cables	
	1.2	Continuity Test of Auxiliary Circuit Cables	1-4
	1.3	Continuity Test of Battery Circuit Cables	
	1.4	Continuity Test of Screened Control Circuit Cables	
2.	2.0	Low Tension test	
	2.1	Measurement of resistor in OHMS $(\Omega)$	5-6
	2.2	Check Points	3-0
	2.3	Low Tension Test Battery Circuits (without control electronics)	
3	3.0	Downloading of Software	
	3.1	Check Points	
	3.2	Download Software	7-10
	3.3	Analogue Signal Checking	
	3.4	Functional test in simulation mode	
4	4.0	Sensor test & convertor test	
	4.1	Test wiring Transformer Circuits – Polarity Test	
	4.2	Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)	
	4.3	Primary Voltage Transformer	
	4.4	Minimum voltage relay (Pos. 86)	11-16
	4.5	Maximum current relay (Pos. 78)	11 10
	4.6	Test current sensors	
	4.7	Test DC Link Voltage Sensors (Pos 15.6/*)	
	4.8	Verification of Converter Protection Circuits (Hardware limits)	
	4.9	Sequence of BUR contactors	
5.	5.0	Commissioning with High Voltage	
	5.1	Check List	
	5.2	Safety test main circuit breaker	
	5.3	Auxiliary Converter Commissioning	
	5.3.1	Running test of 3 ph. auxiliary equipments	
	5.3.2	Performance of Auxiliary Converters	40.05
	5.3.3	Performance of BURs when one BUR goes out	16-25
	5. <i>4</i>	Auxiliary circuit 415/110	
	5.5	Hotel Load Circuit	
	5.6	Traction Converter Commissioning	
	5.7	Test protective shutdown SR	
	5.8 5.0	Test Harmonic Filter	
6	5.9 6.0	Test important components of the locomotive	25.26
<i>6. 7.</i>	7.0	Running Trial of the locomotive  Final Check List to be verified at the time of Loco dispatch	25-26 27
8.	8.0	Status of RDSO modifications	28
9.	1-10	Pneumatic Test Parameters	29 - 32
10.	1 10	Loco Check Sheet(LAS)	33
11.	-	Component History (LAS,ECS,ABS)	34-36
12.		Component History & Testing Parameter (Bogie Shop)	37 - 38
13	_	Warranty Conditions as per Tenders	39 -41
13	-	warranty Conditions as per Tenders	39 -41

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41854 - Siemens.

1.0 Continuity Test of the cables

Type of Locomotive: WAP-7/WAG-9HC

Page: 1 of 27

1.1 Continuity Test of Traction Circuit Cables

As per cable list given in Para 1.3 of document no. 3 EHX 410 124, check the continuity with continuity tester and megger each cable to be connected between following equipment with 1000V megger.

From	То	Continuity (OK/Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Filter Cubicle	Transformer	OK	100 ΜΩ	800 m
Filter Cubicle	Terminal Box of Harmonic Filter Resistor (Roof)	OK	100 ΜΩ	900 mg
Filter Cubicle	Earthing Choke	OK	100 ΜΩ	800 m-2
Earthing Choke	Earth Return Brushes	OK	100 ΜΩ	800mg
Transformer	Power Converter 1	OK	100 ΜΩ	Zeoma
Transformer	Power Converter 2	OK	100 ΜΩ	700 ma
Power Converter 1	TM1, TM2, TM3	OK	100 MΩ	Doome.
Power Converter 2	TM4, TM5, TM6	OR	100 ΜΩ	200 ma
Earth	Power Converter 1	øK	100 ΜΩ	800 me
Earth	Power Converter 2	OK	100 MΩ	700 mg

## 1.2 Continuity Test of Auxiliary Circuit Cables

As per cable list given in Para 1.4 of document no. 3 EHX 410 124, check the continuity with continuity meter and megger each cable to be connected between following equipment with the help of 1000V megger.

Signature of the JE/SSE/Harness

Signature of the JE/SSE/Loco Cabling

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/854

Type of Locomotive: WAP-7/WAG-9HC

Page: 2 of 27

From	То	Continuity(OK/ Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Transformer	BUR1	ok	100 MΩ	1000
Transformer	BUR2	or	100 MΩ	1000
Transformer	BUR3	ok	100 MΩ	1000
Earth	BUR1	or	100 MΩ	1500
Earth	BUR2	ok	100 MΩ	1000
Earth	BUR3	OK	100 MΩ	1500
BUR1	HB1	OK	100 MΩ	1800
BUR2	HB2	OK	100 M $\Omega$	1500
HB1	HB2	or	100 MΩ	1500
HB1	TM Blower 1	ok	100 MΩ	200
HB1	TM Scavenge Blower 1	ok	100 MΩ	100
HB1	Oil Cooling Unit 1	ok_	100 MΩ	200
HB1	Compressor 1	6 <u>c</u>	100 ΜΩ	120
HB1	TFP Oil Pump 1	ok	100 MΩ	175
HB1	Converter Coolant Pump 1	ok	100 ΜΩ	180
HB1	MR Blower 1	0/2	100 MΩ	195
HB1	MR Scavenge Blower 1	ok	100 ΜΩ	150
HB1	Cab1	OIC	100 MΩ	155
Cab1	Cab Heater 1	Or	100 ΜΩ	120
HB2	TM Blower 2	OK.	100 ΜΩ	140
HB2	TM Scavenge Blower 2	OK	100 MΩ	190
HB2	Oil Cooling Unit 2	OK	100 ΜΩ	200
HB2	Compressor 2	ok	100 MΩ	100
HB2	TFP Oil Pump 2	019	100 ΜΩ	103
HB2	Converter Coolant Pump 2	olc	100 ΜΩ	140
HB2	MR Blower 2	ØC	100 MΩ	168
HB2	MR Scavenge Blower 2	de	100 MΩ	120
HB2	Cab2	ek	100 MΩ	150
Cab2	Cab Heater 2	OK	100 ΜΩ	200

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/354

Type of Locomotive: WAP-7/WAG-9HC

Page: 3 of 27

1.3 Continuity Test of Battery Circuit Cables

Check continuity of following cables as per Para 2.3 of document no. 3 EHX 610 299

From	То	Condition	Continuity (OK/Not OK)
Battery (wire no 2093)	Circuit breakers 110- 2, 112.1-1, 310.4-1	By opening and closing MCB 112	OX.
MCB 110	Connector 50.X7-1	By opening and closing MCB 110	34
Battery (Wire no. 2052)	Connector 50.X7-2		<b>a</b> L.
SB2 (Wire no 2050)	Connector 50.X7-3		or.

Close the MCB 112, 110, 112.1, and 310.4 and measure the resistance of battery wires 2093, 2052, 2050 with respect to the loco earth.	Prescribed value $> 0.5 \ M\Omega$	Measured  Value  MΩ
Measure the resistance between 2093 & 2052, 2093 & 2050, 2052 & 2050	Prescribed value: $> 50 \text{ M}\Omega$	Measured  Value  65 MΩ

Commission the indoor lighting of the locomotive as per Sheet No 7A & 7B.

#### 1.4 Continuity Test of Screened Control Circuit Cables

Check the continuity and isolation of the screen cable of the following circuits with the help of sheet no. mentioned against each as per document no. 3 EHX 610 299.

Screened control circuit cables for	Corresponding Sheet Nos.	Continuity & Isolation (OK/Not OK)
Battery voltage measurement	04B	or
Memotel circuit of cab1 &2	10A	2
Memotel speed sensor	10A	34
Primary voltage detection	01A, 12A	ex_
Brake controller cab-1 & 2	06F, 06G	€K_

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/854

Type of Locomotive: WAP-7/WAG-9HC Page : 4 of 27

Master controller cab-1 &2	08C, 08D	OK
TE/BE meter bogie-1 & 2	08E, 08F	9 <u>C</u>
Terminal fault indication cab-1 & 2	09F	QL.
Brake pipe pressure actual BE electric	06H	en_
Primary current sensors	12B, 12F	R.
Harmonic filter current sensors	12B, 12F	3K
Auxiliary current sensors	12B, 12F	94
Oil circuit transformer bogie 1	12E, 12I	OK
Magnetization current	12C, 12G	OK
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-1	12D	Q.
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-2	12D	ox
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-3	12D	عر
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-4	12H	ex.
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-5	12H	OK
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-6	12H	QL .
Train Bus cab 1 & 2 (Wire U13A& U13B to earthing resistance=	13A	ük
10K <b>Ω</b> ± ± 10%) UIC line	13B	ak.
		9k
Connection FLG1-Box TB	13A	ye.

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/854

Type of Locomotive: WAP-7/WAG-9HC

Page: 5 of 27

#### 2.0 Low Tension test

2.1 Measurement of resistor in OHMS ( $\Omega$ )

Measure the resistances of the load resistors for primary voltage transformer, load resistors for primary current transformer and Resistor harmonic filter as per Para 3.2 of the document no. 3 EHX 610 279.

Name of the resistor	Prescribed value	Measured value
Load resistor for primary voltage transformer (Pos. 74.2).	3.9K <b>Ω</b> ± 10%	8.9KN
Resister to maximum current relay.	1 <b>Ω</b> ± 10%	12
Load resistor for primary current transformer (Pos. 6.11).	3.3 <b>Ω</b> ± 10%	3.3.2
Resistance harmonic filter (Pos 8.3). Variation allowed ± 10%	WAP7	WAP7
Between wire 5 & 6	0.2 Ω	0.22
Between wire 6 & 7	0.2 Ω	0.22
Between wire 5 & 7	0.4 Ω	0.452
For train bus, line U13A to earthing.	10 k <b>Ω</b> ± 10%	10.000
For train bus, line U13B to earthing.	10 k <b>Ω</b> ± 10%	999K2
Insulation resistance of High Voltage Cable from the top of the roof to the earth (by1000 V megger).	200 ΜΩ	300 m
Resistance measurement earth return brushes Pos. 10/1.	≤0.3 Ω	0.281
Resistance measurement earth return brushes Pos. 10/2.	≤0.3 Ω	0.28N
Resistance measurement earth return brushes Pos. 10/3.	≤0.3 Ω	0.35
Resistance measurement earth return brushes Pos. 10/4.	≤0.3 Ω	0.285
Earthing resistance (earth fault detection) Harmonic Filter –I; Pos. 8.61.	2.2 kΩ± 10%	2.252
Earthing resistance (earth fault detection) Harmonic Filter –II; Pos 8.62.	2.7 k <b>Ω</b> ± 10%	2762
Earthing resistance (earth fault detection) Aux. Converter; Pos. 90.3.	3.9 k <b>Ω</b> ± 10%	3.900
Earthing resistance (earth fault detection) 415/110V; Pos. 90.41.	1.8 k <b>Ω</b> ± 10%	1.8km
Earthing resistance (earth fault detection) control circuit; Pos. 90.7.	390 <b>Ω</b> ± 10%	3902
Earthing resistance (earth fault detection) Hotel load; Pos. 37.1(in case of WAP5).	3.3 k <b>Ω</b> ± 10%	3340 HA
Resistance for headlight dimmer; Pos. 332.3.	10 <b>Ω</b> ± 10%	1036

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41854

Type of Locomotive: WAP-7/WAG-9HC

Page: 6 of 27

Note:

Make sure that the earthing brush device don't make direct contact with the axle housing, earth connection must go by brushes.

curen commence in manage in , and in

#### 2.2 Check Points

Items to be checked	Remarks
Check whether all the earthing connection in roof and machine room as mentioned in sheet no. 22A is done properly or not.  These earthing connections must be flexible and should be marked yellow & green	cheeped on
Check whether all the earthing connection between loco body and bogie is done properly or not. These cables must be flexible having correct length and cross section	cheeked de

## 2.3 Low Tension Test Battery Circuits (without control electronics)

These tests are done with the help of the special type test loop boxes as per procedure given in Para 3.6 of the document no. 3 EHX 610 279

Name of the test	Schematic used.	Remarks
Test 24V supply	Sheet 04F and other linked sheets	cheekeel &
Test 48V supply	Sheet 04F & sheets of group 09	Fan supply to be checked.
Test traction control	Sheets of Group 08.	92
Test power supply bus stations.	Sheets of Group 09.	Fan supply to be checked.
Test control main apparatus	Sheets of Group 05.	9%
Test earth fault detection battery circuit by making artificial earth fault to test the earth fault detection	Sheet 04C	OK.
Test control Pneumatic devices	Sheets of Group 06	OK.
Test lighting control	Sheets of Group 07	94
Pretest speedometer	Sheets of Group 10	92
Pretest vigilance control and fire system	Sheets of Group 11	ex.
Power supply train bus	Sheets of Group 13	OR



Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/854
3.0 Downloading of Software

Type of Locomotive: WAP-7/WAG-9HC

Page: 7 of 27

3.1 Check Points.	Yes/No
Check that all the cards are physically present in the bus stations and all the plugs are connected.	Yey
Check that all the fibre optic cables are correctly connected to the bus stations.	ye)
Make sure that <b>control electronics off relay</b> is not energized i.e. disconnect Sub-D 411.LG and loco is set up in simulation mode.	Yey
Check that battery power is on and all the MCBs (Pos. 127.*) in SB1 &SB2 are on	763

3.2 Download Software

The software of Traction converter, Auxiliary converter and VCU should be done by commissioning engineer of the firm in presence of supervisor. Correct software version of the

propulsion equipment to be ensured and noted:

propulsion equipment to be ensured and noted:	
Traction converter-1 software version:	8 22
Traction converter-2 software version:	223
Auxiliary converter-1 software version:	2.06
Auxiliary converter-2 software version:	2 -06
Auxiliary converter-3 software version:	2.06
Vehicle control unit -1 software version:	2
Vehicle control unit -2 software version:	2

3.3 Analogue Signal Checking

Check for the following analogue signals with the help of diagnostic tool connected with loco.

Description	Signal name	Prescribed value	Measured Value
Brake pipe pressure	FLG2;0101XPrAutoBkLn	100% (= 5 Kg/cm2)	OK
Actual BE electric	FLG2; AMSB_0201- Wpn BEdem	100% (= 10V)	9K
TE/BE at 'o' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB 0101- Xang Trans	Between 9% and 11 %	10-/,
TE/BE at 'TE maximal' position from both cab	FLG1; AMSB_0101- Xang Trans	Between 99 % and 101 %	( as')
TE/BE at 'TE minimal' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 20 % and 25 %	257.

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41854

Type of Locomotive: WAP-7/WAG-9HC

Page: 8 of 27

TE/BE at 'BE maximal' position from both cab	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 99% and 101%	1004.
TE/BE at 'BE Minimal' position from both cab	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 20% and 25%	257.
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS_0101- LT/BDEM>1/3 HBB2; AMS_0101- LT/BDEM>1/3	Between 42 and 44%	44.
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS_0101- LT/BDEM>2/3 HBB2; AMS_0101- LT/BDEM>2/3	Between 72 and 74%	741.
Both temperature sensor of TM1	SLG1; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature $0^{\circ}$ C to $40^{\circ}$ C	14°C
Both temperature sensor of TM2	SLG1; AMSB_0106- Xatmp2Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	13°C
Both temperature sensor of TM3	SLG1; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	/ y°c
Both temperature sensor of TM4	SLG2; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	14°
Both temperature sensor of TM5	SLG2; AMSB_0106- Xatmp2Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	13°C
Both temperature sensor of TM6	SLG2; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	13500



Effective Date: Feb 2022

Doc.No.F/ECS/01
(Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/854

Type of Locomotive: WAP-7/WAG-9HC

Page: 9 of 27

#### 3.4 Functional test in simulation mode

Conduct the following functional tests in simulation mode as per Para 5.5 of document no.3EHX 610 281. through the Diagnostic tool/laptop:

Test Function	Result desired in sequence	Result obtained
Emergency shutdown through emergency stop switch 244	VCB must open. Panto must lower.	cheeped ox
Shut Down through cab activation switch to OFF position	VCB must open. Panto must lower.	chekedak
Converter and filter contactor operation with both Power Converters during Start Up.	FB contactor 8.41 is closed.  By moving reverser handle:  Converter pre-charging contactor 12.3 must close after few seconds.  Converter contactor 12.4 must close.  Converter re-charging contactor 12.3 must opens.  By increasing TE/BE throttle:  FB contactor 8.41 must open.  FB contactor 8.2 must close.  FB contactor 8.1 must close.	exacted in
Converter and filter contactor operation with both Power Converters during Shut Down.	<ul> <li>Bring TE/BE to O.</li> <li>Bring the cab activation key to "O"</li> <li>VCB must open.</li> <li>Panto must lower.</li> <li>Converter contactor 12.4 must open.</li> <li>FB contactor 8.1 must open.</li> <li>FB contactors 8.41 must close.</li> <li>FB contactor 8.2 must remain closed.</li> </ul>	- Aceted &

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/854

Type of Locomotive: WAP-7/WAG-9HC Page: 10 of 27

		·
Contactor filter adaptation by isolating any bogie	Isolate any one bogie through bogie cut out switch. Wait for self-test of the loco.  • Check that FB contactor 8.1 is open.	
	Check that FB contactor 8.2 is open.  After raising panto, closing VCB, and	, especial on
	setting TE/BE  • FB contactor 8.1 closes.	
	• FB contactor 8.2 remains open.	
Test earth fault detection battery	By connecting wire 2050 to $C$ earth, create earth fault	
circuit positive & negative	negative potential.	
	message for earth fault	, excepted a
	<ul> <li>By connecting wire 2095</li> <li>to earth, create earth</li> </ul>	- Chille
	fault positive potential.	
	message for earth fault	
Test fire system. Create a smoke in	When smoke sensor-1 gets	
the machine room near the FDU.	<ul><li>activated then</li><li>Alarm triggers and fault</li></ul>	
Watch for activation of alarm.	message priority 2	
	appears on screen. When both smoke sensor	cheredo
	1+2 gets activated then	
	A fault message priority	
	1 appears on screen and lamp LSF1 glow.	
·	Start/Running interlock occurs and	
	TE/BE becomes to 0.	)
Time, date & loco number	Ensure correct date time and Loco number	OR

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41854

Type of Locomotive: WAP-7/WAG-9HC

Page : 11 of 27

#### 4.0 Sensor Test and Converter Test

#### 4.1 Test wiring main Transformer Circuits

Apply  $198V_p/140V_{RMS}$  to the primary winding of the transformer (at 1u; wire no. 2 at surge arrestor and at 1v; wire no. 100 at earthing choke). Measure the output voltage and compare

the phase of the following of the transformers.

Output Winding nos.	Description of winding.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
2U <sub>1</sub> & 2V <sub>1</sub>	For line converter bogie 1 between cable 801A- 804A	10.05V <sub>p</sub> and same polarity	10.0478	OL
2U <sub>4</sub> & 2V <sub>4</sub>	For line converter bogie 1 between cable 811A- 814A	10.05V <sub>p</sub> and same polarity	10.0449	ac_
2U <sub>2</sub> & 2V <sub>2</sub>	For line converter bogie 2 between cable 801B- 804B	10.05V <sub>p</sub> and same polarity	10:0500	94
2U <sub>3</sub> & 2V <sub>3</sub>	For line converter bogie 2 between cable 811B- 814B	10.05V <sub>p</sub> and same polarity	10.044	OK.
2U <sub>B</sub> & 2V <sub>B</sub>	For aux. converter 1 between cable 1103- 1117 (in HB1) For Aux converter 2 between cable 1103- 1117 (in HB2)	7.9V <sub>p</sub> , 5.6V <sub>RMS</sub> and same polarity.	7.9VP 5-6VRMS	SK.
2U <sub>F</sub> & 2V <sub>F</sub>	For harmonic filter between cable 4-12 (in FB)	9.12V <sub>p</sub> , 6.45V <sub>RMS</sub> and same polarity.	9.10 UP 6.44 VPMS	ac

## 4.2 Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)

Apply  $141V_p$  /  $100V_{RMS}$  to input of the auxiliary transformer at cable no 1203 –1117 and measure the output at

Description of wire no.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
Cable no. 1218 - 1200	58.7V <sub>p</sub> , 41.5V <sub>RMS</sub> and opposite polarity.	58.741 41.54 pml)	oK.
Cable no. 1218 – 6500	15.5V <sub>p</sub> , 11.0V <sub>RMS</sub> and opposite polarity.		VK.

Effective Date: Feb 2022

Doc.No.F/ECS/01
(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/854

Type of Locomotive: WAP-7/WAG-9HC

Page: 12 of 27

#### 4.3 Primary Voltage Transformer

Apply  $250V_{eff}/350V_p$  by variac to roof wire 1 and any wire 0 and measure the magnitude and polarity of the output of the primary voltage transformer for both bogies as per the procedure specified and suggested by the traction converter manufacturer. Primary voltage measurement converters (Pos. 224.1/\*) & catenary voltmeter (Pos. 74/\*)

This test is to be done for each converter.

Activate cab in driving mode and supply  $200V_{RMS}$  through variac to wire no 1501 and 1502. Monitor the following parameters through Diagnostic tool and in catenary voltmeter.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1 G 87-XUPrim	25kV	250%	25KV	250%
SLG2 G 87-XUPrim	25 kV	250%	2542	250/

Decrease the supply voltage below 140  $V_{RMS}$ . VCB must open at this voltage. In this case the readings in Diagnostic Tool and catenary voltmeter will be as follows.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1 G 87-XUPrim	17kV	170%	17KV	170%
SLG2 G 87-XUPrim	17 kV	170%	1740	1704

Reactivate VCB to on by increasing this voltage to 175% (17.5 kV).

Increase the supply to 240  $V_{RMS}$  through variac. VCB must open at this voltage, In this case the readings in diagnostic tool and catenary voltmeter will be as follows:

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1 G 87-XUPrim	30kV	300%	30KV	300%
SLG2 G 87-XUPrim	30 kV	300%	3040	300%.

Reactivate VCB to on by decreasing this voltage to 290% (29 kV).

Effective Date: Feb 2022

Doc.No.F/ECS/01

## (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41854

Type of Locomotive: WAP-7/WAG-9HC

Page: 13 of 27

#### Minimum voltage relay (Pos. 86) 4.4

Functionality test:

Tarrette (San Colon La Colon L	ted to approx 60%
Minimum voltage relay (Pos. 86) must be adjus	sted to approx 66%
Activate loco in cooling mode. Check Power supply of 48V to minimum voltage relay. Disconnect primary voltage transformer (wire no. 1511 and 1512) from load resistor (Pos. 74.2) and connect variac to wire no. 1501 and 1502. Supply 200V <sub>RMS</sub> through variac. In this case; <i>Minimum voltage relay (Pos. 86) picks up</i>	L(YES/NO)
	(Vac/No)
Try to activate the cab in driving mode:  Contactor 218 do not close; the control	¿(Yes/No)
electronics is not be working.	1 (2 (6) )
Turn off the variac :	L(Yes/No)
Contactor 218 closes; the control electronics is be	
working	
Test Under Voltage Protection	<u>1;</u>
Activate the cab in cooling mode; Raise panto;	(Yes/No)
Supply 200V <sub>RMS</sub> through variac to wire no. 1501	
& 1502; Close the VCB; Interrupt the supply	le .
	1
voltage	·
The VCB goes off after 2 second time delay.	(Var/Na)
Again supply 200V <sub>RMS</sub> through variac to wire no.	(Yes/No)
1501 & 1502; Decrease the supply voltage below	
140V <sub>RMS</sub> ± 4V;	
Fine tune the minimum voltage relay so that VCB opens.	

4.5 Maximum current relay (Pos. 78)	
Disconnect wire 1521 & 1522 of primary current transformation (including the resistor at Pos. 6.11); Put loco in simulation contact 136.3; Close VCB; supply 3.6A <sub>RMS</sub> at the opermaximum current relay Pos. 78 for correct over current values.	lation for driving mode; Open $R_3 - R_4$ in wire 1521; Tune the drum of the
VCB opens with Priority 1 fault message on display.	(Yes/No)
Keep contact R <sub>3</sub> – R <sub>4</sub> of 136.3 closed; Close VCB; Tune the r	resistor 78.1 for the current of 7.0A <sub>RMS</sub>
/9.9A <sub>p</sub> at the open wire 1521;	
VCB opens with Priority 1 fault message on display.	L(Yés/No)

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/854

Type of Locomotive: WAP-7/WAG-9HC

Page : 14 of 27

#### A 6 Test current sensors

Name of the sensor	Description of the test	Prescribed value	Set/Measured value
rimary return current ensor (Test-1,Pos.6.2/1 6.2/2)	Activate cab in driving mode supply 10A. Measure the current through diagnostic tool or measuring print.	(Variation allowed is ± 10%)	
rimary return current	Supply 90mA <sub>DC</sub> to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		
ensor (Test-2, Pos.6.2/1 & 6.2/2)	Supply 297mA <sub>DC</sub> to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)	,	Premary cur Tested with D Supply Trapping
uxiliary winding urrent sensor (Pos. 2.3/1 & 42.3/2)	Supply 90mA $_{DC}$ to the test winding of sensor through connector 415.AC/1or 2 pin no. 7(+) & 8(-) Supply 333mA $_{DC}$ to the test winding of sensor through connector 415.AC/1 or 2 pin no. 7(+) & 8(-)		252mb
armonic filter urrent sensors os.8.5/1 &8.5/2)	Supply 90mA <sub>DC</sub> to the test winding of sensor through connector 415.AE/1or 2 pin no. 7(+) & 8(-) Supply 342mA <sub>DC</sub> to the test winding of		
	sensor through connector 415.AE/1or 2 pin no. 7(+) & 8(-)		355ma
Hotel load current sensors (Pos. 33/1 &	Switch on hotel load. Supply 90mA <sub>DC</sub> to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) 8 8(-)	•	
33/2)	Supply 1242mA <sub>DC</sub> to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) & 8(-)		125gm14

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41854

Type of Locomotive: WAP-7/WAG-9HC

Page: 15 of 27

4.7 Test DC Link Voltage Sensors (Pos 15.6/\*)

This test is to be done by the commissioning engineer of the firm if required.

#### 4.8 Verification of Converter Protection Circuits (Hardware limits) -

This test is to be done as per para 6.17 of the document no. 3EHX 610 282 for both the converters.

Protection circuits	Limit on which shutdown	Measured limit
	should take place	
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 1	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= ( For 18.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 2	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 8.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=
Fibre optic failure In Power Converter1	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	OVE
Fibre optic failure In Power Converter2	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	are.

#### 4.9 Sequence of BUR contactors

The sequence of operation of BUR contactors for 'ALL BUR OK' BUR 1 out BUR 2 out and BUR 3 out condition has to be verified by putting the Loco in driving mode (VCB should not be closed) and isolating the BURs one by one. In these condition following will be the contactor sequence.

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
AI BUR OK	Close	Open	Close	Open	Close	Open	Close	Close	Open
BUR1 off	Closé	Open	Close	Close	Open	Close	Open	Open	Close
BUR2 off	Open	Open	Close	Close	Close	Close	Open	Open	Close
BUR3 off	Open	Close	Open	Close	Close	Close	Open	Open	Close

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/854

Type of Locomotive: WAP-7/WAG-9HC

Page: 16 of 27

**Monitored contactor sequence** 

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
AI BUR OK	Close	open	close	open	closs	open	close	عومل	open
BUR1 off	close	open	luse	close	open	close	open	open	close
BUR2 off	open	opey	close	close	close	class	spen	open	close
BUR3 off		close	open	close	close	close	oper	oper	Close

#### 5.0 Commissioning with High Voltage

#### 5.1 Check List

Items to be checked	Yes/No
Fibre optic cables connected correctly.	Yey
No rubbish in machine room, on the roof, under the loco.	Yey
All the electronic Sub-D and connectors connected	Yey
All the MCBs of the HB1 & HB2 open.	Yes
All the three fuses 40/* of the auxiliary converters	10
The fuse of the 415/110V auxiliary circuit (in HB1) open.	Yes
Roof to roof earthing and roof to cab earthing done	Yes
Fixing, connection and earthing in the surge arrestor done correctly.	Yes
Connection in all the traction motors done correctly.	Yes
All the bogie body connection and earthing connection done correctly.	7cy
Pulse generator (Pos. 94.1) connection done correctly.	169
All the oil cocks of the gate valve of the transformer in open condition.	leg
All covers on Aux & Power converters, Filter block, HB1, HB2 fitted	70,
KABA key interlocking system.	Tes

#### 5.2 Safety test main circuit breaker

Prepare to switch off the catenary supply during the first charging of the locomotive in case of any unexpected behavior of the electrical component of the loco. Charge the loco for the first time by closing BLDJ switch. The VCB will trip after certain time as no oil/coolant pumps are running yet.

Perform the following safety test of main circuit breaker through both the cabs of the locomotive.

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41854

Type of Locomotive: WAP-7/WAG-9HC

Page : 17 of 27

Name of the test	Description of the test	Expected result	Monitored result
Emergency stop in cooling mode	Raise panto in cooling mode. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244.	VCB must open. Panto must lower. Emergency brake will be applied.	cheeted *
Emergency stop in driving mode	Raise panto in driving mode in. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244.	VCB must open. Panto must lower. Emergency brake will be applied.	choeped as
Under voltage protection in cooling mode	Raise panto in cooling mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open.	charked ar
Under voltage protection in driving mode	Raise panto in driving mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open with diagnostic message that catenary voltage out of limits	cheeredar
Shut down in cooling mode.	Raise panto in cooling mode. Close the VCB. Bring the BL- key in O position.	VCB must open. Panto must lower.	Chaeted or
Shutdown in driving mode	Raise panto in driving mode. Close the VCB. Bring the BL- <b>key in O</b> position.	VCB must open. Panto must lower.	Choeked ax
Interlocking pantograph- VCB in cooling mode	Raise panto in cooling mode. Close the VCB. Lower the pantograph by ZPT	VCB must open.	chaekeelak
Interlocking pantograph- VCB in driving mode	Raise panto in driving mode. Close the VCB. Lower the pantograph by ZPT		Chorted &

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/854

Type of Locomotive: WAP-7/WAG-9HC

Page: 18 of 27

#### 5.3 Auxiliary Converter Commissioning

Switch on the high voltage supply and set up the loco in driving mode. Raise the panto. Close the VCB. Check that there is no earth fault in the auxiliary circuit, Switch off the VCB. Lower the panto. Create the earth fault in auxiliary circuit by making connection between wire no 1117(in HB2 cubicle) and earth. After 3 minutes a diagnostic message will come that "Earth fault auxiliary circuit."

5.3.1 Running test of 3 ph. auxiliary equipments

Switch on the 3 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase current	Measured continuous phase current	Measured starting phase current
Oil pump transformer 1	9.8 amps	8.7	9.9
Oil pump transformer 2	9.8 amps	8.8	10.0
Coolant pump converter 1	19.6 amps	4.5	835
Coolant pump converter 2	19.6 amps	4.3	5.4
Oil cooling blower unit 1	40.0 amps	42.0	172.0
Oil cooling blower unit 2	40.0 amps	42.0	189.0
Traction motor blower 1	34.0 amps	32.0	160,0
Traction motor blower 2	34.0 amps	32 0	165.0
Sc. Blower to Traction motor blower 1	6.0 amps	3-6	16.0
Sc. Blower to Traction motor blower 1	6.0 amps	3.8	17.0
Compressor 1	25 amps at 0 kg/ cm <sup>2</sup> 40 amps at 10 kg/ cm <sup>2</sup>	28.0	150:0
Compressor 2	25 amps at 0 kg/ cm <sup>2</sup> 40 amps at 10 kg/ cm <sup>2</sup>	28.0	160~

SI

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41854

Type of Locomotive: WAP-7/WAG-9HC

Page: 19 of 27

#### 5.3.2 Performance of Auxiliary Converters

Measure the performance of the auxiliary converters through software and record it.

BUR1 (Condition: Switch off all the load of BUR 1)- to be filled by commissioning engineer

of the firm.

Signal name	Description of the signal	Prescribed value	Monitored value	Value under Limit (Yes/No)
BUR1 7303 XUUN	Input voltage to BUR1	75% (10%=125V)	1002V	709
BUR1 7303 XUUZ1	DC link voltage of BUR1	60% (10%=100V)	6360	Yey
BUR1 7303 XUIZ1	DC link current of BUR1	0% (10%=50A)	1 Amp	Yes

BUR2 (Condition: Switch off all the load of BUR 2, Battery Charger on) to be filled by commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed value by the firm	Monitored value	Value under Limit (Yes/No)
BUR2 7303-XUUN	Input voltage to BUR2	75% (10%=125V)	10047	Yej
BUR2 7303-XUUZ1	DC link voltage of BUR2	60% (10%=100V)	6374	19
BUR2 7303-XUIZ 1	DC link current of BUR2	1% (10%=50A)*	7 Amp	<b>1</b> ℃
BUR2 7303-XUILG	Current battery charger of BUR2	3% (10%=100A)*	22Anp	Yes
BUR2 7303-XUIB1	Current battery of BUR2	1.5%(10%=100A)*	12 Amp	Yes
BUR2 7303 -XUUB	Voltage battery of BUR2	110%(10%=10V)	1100	Yes

<sup>\*</sup> Readings are dependent upon charging condition of the battery.

BUR3 (Condition: Switch off all the load of BUR 3, Battery Charger on) to be filled by commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed set value by the firm	Monitored value	Value under limit (Yes/No)
BUR3 7303-XUUN	Input voltage to BUR3	75% (10%=125V	10030	Yey
BUR3 7303- XUUZ1	DC link voltage of BUR3	60% (10%=100V)	637♥	Yo
BUR3 7303-XUIZ 1	DC link current of BUR3	1% (10%=50A)*	79m	79
BUR3 7303-XUILG	Current battery charger of BUR 3	3% (10%=100A)*	21 Amy	Yes
BUR3 7303-XUIB1	Current battery of BUR 3	1.5%(10%=100A)*	11 Amp	705
BUR3 7303-XUUB	Voltage battery of BUR 3	110%(10%=10V)	1100	75

<sup>\*</sup> Readings are dependent upon charging condition of the battery.

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/854

Type of Locomotive: WAP-7/WAG-9HC Page: 20 of 27

5.3.3 Performance of BURs when one BUR goes out

When any one BUR goes out then rest of the two BURs should take the load of all the auxiliaries at ventilation level 3 of the locomotive.

Condition of BURs	Loads on BUR1	Loads in BUR2	Loads in BUR3
All BURs OK	Oil Cooling unit 1&2	TM blower1&2, TFP oil pump 1&2, SR coolant pump 1&2.	Compressor 1&2, Battery of charger and TM Scavenger blower 1&2
BUR 1 out		Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2,TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 2 out	Oil Cooling unit 1&2, TM blower 1&2, TM Scavenger blower 1&2		Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 3 out	Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.	

5.4 Auxiliary circuit 415/110

For checking earth fault detection, make a connection between wire no. 1218 and vehicle body. On switching on VCB, Earth fault relay 89.5 must pick up and after 3 minutes a message will come in the Diagnostic display that Earth Fault 415/110V Circuit

Switch on the 1 ph. auxiliary equipment one by one. Check the direction of rotation of each continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase current	Measured phase current	Measured starting current
Machine room blower 1	15.0 amps*	4.2	24.0
Machine room blower 2	15.0 amps*	4-6	25.0
Sc. Blower to MR blower 1	1.3 amps	1-1	4.0
Sc. Blower to MR blower 2	1.3 amps	1, 4	5.0
Ventilator cab heater 1	1.1 amps	1.0	1.5
Ventilator cab heater 2	1.1 amps	1.0	1.5
Cab heater 1	4.8 amps	. 4.8	4.9
Cab heater 2	4.8 amps	4.8	9.5

<sup>\*</sup> For indigenous MR blowers.



Effective Date: Feb 2022

Doc.No.F/ECS/01
(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/854

Type of Locomotive: WAP-7/WAG-9HC

Page: 21 of 27

#### 5.5 Hotel load circuit (Not applicable for WAG-9HC)

For WAP-7 locomotive with Hotel load converter refer to Annexure-HLC

#### 5.6 Traction Converter Commissioning

#### This test is carried out in association with Firm.

Traction converter commissioning is being done one at a time. For testing Converter 1, switch off the traction converter 2 by switch bogie cut out switch 154. For testing Converter 2, switch off the traction converter 2 by switch bogie cut out switch 154. Isolate the harmonic filter also by switch 160. Start up the loco by one converter. Follow the functionality tests.

#### For Converter 1

Test Function	Results desired	Result obtained
Measurement of charging and pre-charging and charging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheeted on
Measurement of discharging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	choused as
Earth fault detection on positive potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheeked ac
Earth fault detection on negative potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Cheoped *
Earth fault detection on AC part of the traction circuit of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checked a
Pulsing of line converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	creeked or
Pulsing of drive converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	c Loeved a



Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41854

Type of Locomotive: WAP-7/WAG-9HC Page : 22 of 27

#### For Converter 2

Test Function	Results desired in sequence	Result obtained
	•	
Measurement of charging and pre- charging and charging of DC Link of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheeped a
Measurement of discharging of DC Link of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheeped on
positive potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cfeered or
negative potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/v	cfoeged in
AC part of the traction circuit of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheeked SK
Pulsing of line converted of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checked as
Pulsing of drive converter of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	c folked &

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41854

Type of Locomotive: WAP-7/WAG-9HC

Page: 23 of 27

#### 5.7 Test protective shutdown SR

Test Function	Results desired in sequence	Result obtained
Measurement of	Start up the loco with both the	1
protective shutdown	converter. Raise panto. Close VCB.	
by Converter 1	Move Reverser handle to forward or	<b>\</b>
electronics.	reverse. Remove one of the orange	
	fibre optic feedback cable from	
	converter 1Check that converter 1	0.5-12
	electronics produces a protective shut	creeped or
	down.	
	VCB goes off	
	<ul> <li>Priority 1 fault mesg. on DDU</li> </ul>	
	appears	<b>\</b> .
	Disturbance in Converter 1	<u> </u>
Measurement of	Start up the loco with both the	4
protective shutdown	converter. Raise panto. Close VCB.	7
by Converter 2	Move Reverser handle to forward or	
electronics.	reverse. Remove one of the orange	1
Section 1	fibre optic feedback cable from	<b>\</b> .
	converter 2. Check that converter 2	
	electronics produces a protective shut	o cheered on
	down.	1/
	VCB goes off	1
	Priority 1 fault mesg. on diagnostic	1
	display appears	
	Disturbance in Converter 2	

#### 5.8 Test Harmonic Filter

Switch on the filter by switch 160

Test Function	Results desired in sequence	Result obtained		
Measurement of filter currents	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Apply a small value of TE/BE by moving the throttle.  • FB contactor 8.41 must open.	Chelted on		

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/854

Type of Locomotive: WAP-7/WAG-9HC

Page: 24 of 27

	<ul> <li>FB contactor 8.2 must close.</li> <li>FB contactor 8.1 must close</li> <li>Check the filter current in diagnostic laptop</li> <li>Bring the TE/BE throttle to O</li> <li>Switch off the VCB</li> <li>FB contactor 8.1must open.</li> <li>FB discharging contactor 8.41 must close</li> <li>Check the filter current in diagnostic laptop</li> </ul>	Leepeda.
Test earth fault detection harmonic filter circuit.	Make a connection between wire no. 12 and vehicle body. Start up the loco. Close VCB.  • Earth fault relay 89.6 must pick up.  • Diagnostic message comes that - Earth fault in harmonic filter circuit	e Reeped va
Test traction motor speed sensors for both bogie in both cabs	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	ac

## 5.9 Test important components of the locomotive

Items to be tested	Description of the test	Monitored value/remark	
Speedometer	VCU converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	cheeped &	
Time delay module of MR blower	The time after which the starting capacitor for MR blower should go off the circuit should be set to 10-12 seconds	chected as	
Ni-Cd battery voltage	110V DC.	checked as	
Flasher light	From both cab flasher light should blink at least 65 times in one minute.	cheeked up	
Head light	Head light should glow from both cabs by operating ZLPRD. Dimmer operation of headlight should also occur by operating the switch ZLPRD.	Chelted on	



Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41854

Type of Locomotive: WAP-7/WAG-9HC

Page: 25 of 27

Marker light	Both front and tail marker light should glow from both the cabs	cheered as
Cab Light	Cab light should glow in both the cabs by operating the switch ZLC	cfeered ac
Spot lights	Both Drivers and Asst. Drivers Spot light should glow in both cabs by operating ZLDD	checked de
Instrument lights	Instrument light should glow from both cab by operating the switch ZLI	cheeked &
Illuminated Push button	All illuminated push buttons should glow during the operation	cfeeted se
Contact pressure of the high rating contactors	The contact pressure of FB contactors (8.1, 8.2) is to be measured  Criteria:  The minimum contact pressure is 54 to 66  Newton.	For contactor 8.1: For contactor 8.2:
Crew Fan	All crew fans should work properly when VCB of the loco is switched on. The airflow from each cab fan is to be measured.  Criteria:  The minimum flow of air of cab fan should be 25 m <sup>3</sup> /minute	Cab 1 LHS: Cab 1 RHS: Cab 2 LHS: Cab 2 RHS:

#### 6.0 Running Trial of the locomotive

SN	Description of the items to be seen during trail run	Action which should take place	Remarks
1	Cab activation in driving mode	No fault message should appear on the diagnostic panel of the loco.	feeted of
	Loco charging	Loco to be charged and all auxiliaries should run.  No fault message to appear on the diagnostic panel of the loco. Raise MR pressure to 10 Kg/cm <sup>2</sup> , BP to 5 Kg/cm <sup>2</sup> , FP to 6 Kg/cm <sup>2</sup> .	Locted
3.	Check function of Emergency push stop.	This switch is active only in activated cab. By pushing this switch VCB should open & pantograph should be lowered.	Loeked
4.	Check function of BPCS.	<ul> <li>Beyond 5 kmph, press BPCS, the speed of loco should be constant.</li> <li>BPCS action should be cancelled by moving TE/BE throttle, by dropping BP below 4.75 Kg/cm<sup>2</sup>, by pressing BPCS again.</li> </ul>	cloured
5.	Check train parting operation of the Locomotive.	Operate the emergency cock to drop the BP Pressure LSAF should glow.	LOUE SE

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

## <u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/854

Type of Locomotive: WAP-7/WAG-9HC

Page: 26 of 27

6.	Check vigilance	Set the speed more than 1.5 kmph and ensure that	. >
	operation of the	brakes are released i.e. BC < 1 Kg/cm <sup>2</sup> .	
	locomotive	For 60 seconds do not press vigilance foot switch or	
		sanding foots switch or TE/BE throttle or BPVG	
		switch then	
		Buzzer should start buzzing.	/
		<ul> <li>LSVW should glow continuously.</li> </ul>	- Annel
		Do not acknowledge the alarm through BPVG or	cheered
		vigilance foot switch further for 8 seconds then:-	
		• Emergency brake should be applied	
		automatically.	
		VCB should be switched off.	
		Resetting of this penalty brake is possible only after	
		180 seconds by bringing TE/BE throttle to 0 and	
		acknowledge BPVR and press & release vigilance	
		foot switch.	
7.	Check start/run interlock	• At low pressure of MR (< 5.6 Kg/cm <sup>2</sup> ).	LOCKER OR
		With park brake in applied condition.	- MA
		• With direct loco brake applied (BP< 4.75Kg/cm <sup>2</sup> ).	
		• With automatic train brake applied (BP<4.75Kg/cm <sup>2</sup> ).	cheered.
	·	<ul> <li>With emergency cock (BP &lt; 4.75 Kg/cm<sup>2</sup>).</li> </ul>	T
8.	Check traction interlock	Switch of the brake electronics. The	9 0 10
		Tractive /Braking effort should ramp down, VCB	Chared.
·		should open and BP reduces rapidly.	<b>Y</b>
9.	Check regenerative	Bring the TE/BE throttle to BE side. Loco speed	& caered
	braking.	should start reducing.	ok
10.	Check for BUR	In the event of failure of one BUR, rest of the two	1
	redundancy test at	BURs can take the load of all the auxiliaries. For this	
	ventilation level 1 & 3 of	switch off one BUR.	D. roal
	loco operation	Auxiliaries should be catered by rest of two BURs.	percent
	-	Switch off the 2 BURs; loco should trip in this case.	2 choosed s
11.	Check the power	Create disturbance in power converter by switching	) and
	converter	off the electronics. VCB should open and converter	y creeken
	isolation test	should get isolated and traction is possible with	(
		another power converter.	/

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41856

Type of Locomotive: WAP-7/WAG-9HC

Page: 27 of 27

#### 7.0 Final check list to be verified at the time of Loco dispatch

Condition /Operations of the following items are to be checked:

SN	Item	Cab-1	Cab-2	Remarks
1	Head lights	OK	ac o	
2	Marker Red	OV.	Ø\$	
3	Marker White	a	âL	
4	Cab Lights	OL	. فكد	
5	Dr Spot Light	(or	Q.	
6	Asst Dr Spot Light	-01	a_	
7	Flasher Light	-0r	OK	cheeted working
8	Instrument Lights	ac	CK	
9	Corridor Light	- DK	ÜL	
10	Cab Fans	, SX	کور	
11	Cab Heater/Blowers	OL	ak	
12	All Cab Signal Lamps Panel 'A'	ar_	ov	

## Status of RDSO modifications

LOCO NO: 41864

Sn	Modification No.	Description	Remarks
1.	RDSO/2008/EL/MS/0357 Rev.'0' Dt 20.02.08	Modification in control circuit of Flasher Light and Head Light of three phase electric locomotives.	QK/Not Ok
2.	RDSO/2009/EL/MS/0377 Rev.'0' Dt 22.04.09	Modification to voltage sensing circuit in electric locomotives.	Øk/Not Ok
3.	RDSO/2010/EL/MS/0390 Rev.'0' Dt 31.12.10	Paralleling of interlocks of EP contactors and Relays of three phase locomotives to improve reliability.	Øk/Not Ok
4.	RDSO/2011/EL/MS/0399 Rev.'0' Dt 08.08.11	Removal of interlocks of control circuit contactors no. 126 from MCPA circuit.	OK/Not Ok
5.	RDSO/2011/EL/MS/0400 Rev.'0' Dt 10.08.11	Modification sheet for shifting the termination of \$GKW, 1.8 KV, 70 sq mm cables and 2x2.5 sq mm cables housed in lower portion of HB2 panel and provision of Synthetic resin bonded glass fiber sheet for three phase locomotives.	Øk/Not Ok
6.	RDSO/2011/EL/MS/0401 Rev.'0' Dt 10.08.11	Modification sheet for relaying of cables in HB-2 panel of three phase locomotives to avoid fire hazards.	Ok/Not Ok
7.	RDSO/2011/EL/MS/0403 Rev.'0' Dt 30.11.11	Auto switching of machine room/corridor lights to avoid draining of batteries in three phase electric locomotives.	9k/Not 0k
8.	RDSO/2012/EL/MS/0408 Rev.'0'	Modification of terminal connection of heater cum blower assembly.	Ok/Not Ok
9.	RDSO/2012/EL/MS/0411 Rev.'1' dated 02.11.12	Modification sheet to avoid simultaneous switching ON of White and Red marker light in three phase electric locomotives.	Øk/Not Ok
10	RDSO/2012/EL/MS/0413 Rev.'1' Dt 25.04.16	Paralleling of interlocks of EP contactors and auxiliary contactors of three phase locomotives to improve reliability.	Ok/Not Ok
11	RDSO/2012/EL/MS/0419 Rev.'0' Dt 20.12.12	Modification sheet to provide rubber sealing gasket in Master Controller of three phase locomotives.	Ok/Not Ok
12	RDSO/2013/EL/MS/0420 Rev.'0' Dt 23.01.13	Modification sheet to provide mechanical locking arrangement in Primary Over Current Relay of three phase locomotives.	Ok/Not Ok
13	RDSO/2013/EL/MS/0425 Rev.'0' Dt 22.05.13	Modification sheet for improving illumination of head light in dimmer mode in three phase electric locomotives.	Øk/Not Ok
14	RDSO/2013/EL/MS/0426 Rev.'0' Dt 18.07.13	Modification sheet of Bogie isolation rotary switch in three phase electric locomotives.	Ok/Not Ok
15	RDSO/2013/EL/MS/0427 Rev.'0' Dt 23.10.13	Modification sheet for MCP control in three phase electric locomotives.	Øk/Not Ok
16	RDSO/2013/EL/MS/0428 Rev.'0' Dt 10.12.13	Modification sheet for relocation of earth fault relays for harmonic filter and hotel load along with its resistors in three phase electric locomotives.	Ok/Not Ok
17	RDSO/2014/EL/MS/0432 Rev.'0' Dt 12.03.14	Removal of shorting link provided at c-d terminal of over current relay of three phase electric locomotives.	Qk/Not Ok
18	RDSO/2017/EL/MS/0464 Rev.'0' Dt 25.09.17	Provision of Auxiliary interlock for monitoring of Harmonic filter ON (8.1)/adoption (8.2) Contactor in GTO/IGBT locomotives.	Ok/Not Ok
19	RDSO/2017/EL/MS/0467 Rev.'0' Dt 07.12.17	Modification in blocking diodes to improve reliability in three phase electric locomotives.	Ok/Not Ok
20	RDSO/2018/EL/MS/0475 Rev.'0'	Modification in existing Control Electronics (CE) resetting scheme of 3 phase electric locomotives.	Ok/Not Ok

Signature of JE/8SE/ECS

Loco No.: 41854

#### PLW/PATIALA

## PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

SN	Parameters	Reference	Value	Result	
	Brake Panel: M/s knorr				
1.0	Auxiliary Air supply system (Pantograph & VCB)				
1.1	Ensure, Air is completely vented from pantograph			0	
	Reservoir (Ensure Panto gauge reading is Zero)				
1.2	Turn On BL Key. Now MCPA starts.		60 sec. (Max.)		
	Record pressure Build up time (8.0 kg/cm2)		120 sec (knorr)	112 sec	
1.3	Auxiliary compressor safety Valve 23F setting	Faiveley Doc. No.	8.5±0.25kg/cm2	8.6	
		DMTS-014-1, 8 CLW's	-		
		check sheet no.			
		F60.812 Version 2			
1.4	Check VCB Pressure Switch Setting	CLW's check sheet	Opens 4.5±0.15	4.50 Kg/cm2	
		no. F60.812 Version 2	kg/cm2, closes		
			5.5±0.15 kg/cm2	5.50 Kg/cm2	
1.5	Set pantograph Selector Switch is in Auto, Open pan-1&2 Is	solating Cocks & KABA co			
1.6	Set Cab-1 Pan UP in Panel A.		Observed Pan-2	OK	
			Rises.		
1.7	Close Pan-2 isolating Cock		Panto-2 Falls Down	OK	
	Open Pan -2 isolating Cock		Panto-2 Rises		
1.8	Record Pantograph Rise time		06 to 10 seconds	8 Sec	
1.9	Record Pantograph Lowering Time		06 to 10 seconds	9 Sec	
1.10	Panto line air leakage		0.7 kg/cm2 in 5	0.3 kg/cm2	
			Min.	in 5 Min.	
1.11	High Reach Panto emergency test and reset.			ok	
2.0	Main Air Supply System				
2.1	Ensure, Air is completely vented from locomotive. Drain	Theoretical			
	out all the reservoirs by opening the drain cocks and then	calculation and			
	closed drain cocks. MR air pressure build up time by each	test performed by			
	compressor from 0 to 10 kg/cm2.	Railways.			
	i) with 1750 LPM compressor		i) 7 mins Max.	6 min. & 40	
	ii) with 1450 LPM compressor		ii) 8.5 mins Max.	sec.	
2.2	Drain air below MR 8 kg/cm2 to start both the		Check Starting of	ok	
	compressors		both compressors		
2.3	Drain air from main reservoir up to 7 kg/cm2. Start		30 Sec. (Max)	CP1-27 Sec	
	compressors, Check pressure build time of individual		, ,		
	compressor from 8 kg/cm2 to 9 kg/cm2			CP2-28 Sec	
2.4	Check Low MR Pressure Switch Setting (37)	D&M test spec.	Closes at 6.40±0.15	6.4 Kg/cm2	
		MM3882 &	kg/cm2 Opens at		
		MM3946	5.60±0.15kg/cm2	5.55 Kg/cm2	
2.5	Check compressor Pressure Switch RGCP setting (35)	D&M test spec.	Opens at 10±0.20	10.1 Kg/cm2	
		MM3882 &	kg/cm2 Closes at		
		MM3946	8±0.20 kg/cm2	8 Kg/cm2	
2.6	Run both the compressors Record Pressure build up time	Trial results	3.5 Minutes Max.	3.35 minute	

#### PLW/PATIALA

Loco No.: 41854

2.7	Check unloader val	ve operation time				Approx. 12 Sec.	10 sec
2.8	Check Auto Drain V	alve functioning (12	·			Operates when Compressor starts	ok
2.9	Check CP-I delivery	safety valve setting	(10/1). Run CP		est spec.	11.50±0.35	11.55
	Direct by BLCP. Check CP-2 delivery safety valve setting (10/2). Run CP			& MM3946	kg/cm2	Kg/cm2	
2.10	direct by BLCP			MM3882	est spec. & MM3946	11.50±0.35 kg/cm2	11.50 Kg/cm2
2.11	Switch 'OFF' the co valve to reset at pre pressure.	essure 1.2 kg/cm2 le	ess than opening		est spec. & MM3946		
2.12	BP Pressure: Switch by drain cock of 1" check setting pressi	Main Reservoir, Sta	rt Compressor,	CLW's chec F60.812 Ve	ck sheet no. ersion 2	5.0±0.10kg/cm2	5.0 Kg/cm2
2.13	FP pressure: Fit Test Gauge in Te 136F. Check pressu		Open isolate cock	CLW's chec F60.812 Ve	ck sheet no. ersion 2	6.0±0.20kg/cm2	6.05 Kg/cm2
3.0	Air Dryer Operati	on					
3.1	Open Drain Cock 90 of 2 <sup>nd</sup> MR to start Compressor, leave open for Test Check Air Dryer Towers to change.				Tower to change i) Every minute (FTIL & SIL) ii)every two minute (KBIL)	ok	
3.2	Check Purge Air Sto	ps from Air Dryer at	t Compressor stops				
3.3	Check condition of	humidity indicator				Blue	Blue
4.0	Main Reservoir Lea						
4.1	Put Auto Brake (A-9 leakage from both		eck MR Pressure air	D&M test spec. MM3882 & MM3946		Should be less than 1 kg/cm2 in 15 minutes	0.5 Kg/cm2 in 15 minutes
4.2	Check BP Air leakag	le			est spec. & MM3946	0.15 kg/cm2 in 5 minutes	0.05 Kg/cm2 in 5 minutes
5.0	Brake Test (Autor	matic Brake opera	ition)				
5.1	Record Brake Pipe	•	•				
	Check proportional	ity of Auto Brake sy:	stem		ck sheet no. Version 2		
	Auto controller position	BP Pressu	ıre kg/cm2	BC (WAG-9 & WAP Kg/cm2		BC (WAP-5) Kg/cm2	
		Value	Result	Value	Result	Value	Result
	Run	5±0.1	5.0 Kg/cm2	0.00	0.00 Kg/ cm2	0.00	-
	Intial	4.60±0.1	4.6 Kg/cm2	0.40±0.1	0.45 Kg/ cm2	0.75±0.15	-
	Full service	3.35±0.2	3.35 Kg/cm2	2.50±0.1	2.5Kg/ cm2	5.15±0.30	-
	Emergency	Less than 0.3	0.25 Kg/cm2	2.50±0.1	2.5Kg/ cm2	5.15±0.30	-

#### **PLW/PATIALA**

Loco No.: 41854

5.2	Record time to BP pressure drop to 3.5 kg/cm2. Ensure	D&M test spec.	8±2 sec.	8.5 sec
5.2	Automatic Brake Controller handle is Full Service from Run	MM3882 & MM3946	0±2 Sec.	0.5 Sec
5.3			DD proceure felle	
5.3	Operate Asst. Driver Emergency Cock,	D&M test spec.	BP pressure falls to Below 2.5	OK
		MM3882 & MM3946	kg/cm2	UK
5.4	Check brake Pipe Pressure Switch 69F operates	CLW's check sheet no.	Closes at BP	4.25
3.4	check braker iperressure switch on operates	F60.812 Version 2	4.05- 4.35	Kg/cm2
		100.012 VEISIOI12	kg/cm2	Kg/CITIZ
			Opens at BP	
			2.85- 3.15	3.0
			kg/cm2	
5.5	Move Auto Proke Controller handle from Dunning to	DeM test spec	kg/ciliz	Kg/cm2
5.5	Move Auto Brake Controller handle from Running to	D&M test spec. MM3882 & MM3946		
	Emergency BC filling time from 0.4 kg/cm2 i.e. 95% of	1011013882 & 1011013940		
	Max. BC developed		4.1.000	
	WAP5 – BC 5.15 ± 0.3 kg/cm2 apply time		4±1 sec.	
	WAP7 - BC 2.50 ± 0.1 kg/cm2		7.5±1.5 sec.	22 sec
Г/	WAG9 - BC 2.50 ± 0.1 kg/cm2	DOM took or	21±3 sec.	22 3CC
5.6	Move Auto Brake Controller handle to full service and	D&M test spec.		
	BP pressure 3.5 kg/cm2. Move Brake controller to	MM3882 & MM3946		
	Running position BC Release time to fall BC Pressure up			
	to 0.4 kg/cm2 i.e. 95% of Max. BC developed			
	BC release Time		47.5.05	
	WAP7		17.5±25 sec.	
	WAG9		52±7.5 sec.	55 sec.
5.7	Move Auto Brake Controller handle to Release, Check	CLW's check sheet no.	60 to 80 Sec.	74 Sec
	BP Pressure Steady at 5.5± 0.2 kg/cm2 time.	F60.812 Version 2		
5.8	Auto Brake capacity test : The capacity of the A9 valve	RDSO Motive power	BP pressure	
	in released condition must conform to certain limit in	Directorate report no.	should not fall	
	order to ensure compensation for air leakage in the	MP Guide No. 11 July,	below 4.0	
	train without interfering with the automatic	1999 Rev.1	kg/cm2 with in	4.7
	functioning of brake.		60 Sec.	Kg/cm2
	* Allow The MR pressure to build up to maximum			
	stipulated limit.			
	* Close brake pipe angle cock and charge brake pipe to			
	5 kg/cm2 by A-9 (Automatic brake controlling) at run			
	position.			
	* Couple 7.5 dia leak hole to the brake hose pipe of			
	locomotive. Open the angle cock for brake pipe.			
	The test shall be carried out with all the compressors in			
	working condition.			
5.9	Keep Auto Brake Controller (A-9) in Full Service. Press		BC comes to '0'	0
	Driver End paddle Switch (PVEF)			
6.0	Direct Brake (SA-9)			
6.1	Apply Direct Brake in Full Check BC pressure			
	WAG9/WAP7	CLW's check sheet no.	3.5±0.20 kg/cm2	3.55
	WAP5	F60.812 Version 2	5.15±0.3 kg/cm2	Kg/cm2
6.2	Apply Direct Brake, Record Brake Cylinder charging	D&M test spec.	8 sec. (Max.)	7 Sec
	time	MM3882 & MM3946		

#### **PLW/PATIALA**

Loco No.: 41854

6.3	Check Direct Brake Pressure switch 59 (F)	D&M test spec. MM3882 & MM3946	0.2±0.1 kg/cm2	0.25 kg/cm2
6.4	Release direct brake & BC Release time to fall BC pressure up to 0.4 kg/cm2		10 -15 Sec.	11 Sec
7.0	Modified System Software (only for CCB)			
7.1	Bail-off de-activated during emergency by any means			Now De- activated
7.2	DPWCS and Non-DPWCS mode enabled		Multi Loco	
7.3	TCAS and Non-TCAS mode enabled		Not Yet Launched	Presently
7.4	Penalty brake application deactivated for Fault code 113 (FC 113) and CCB health signal will not drop to avoid loco detention/failure. The Brake Electronics Failure "message will not generate on DDS.	RDSO letter no.	Pressure Setting Needed is12 kg/sqcm Causing mismatching with standard Pr Setting	not happening in PLW
7.5	CCB health signal logic revised (Now will remain high) for penalty condition occurring with FC 108 due to wrong operation/not affecting operation/ Not a CCB Fault (i.e Both controllers selected as LEAD etc) The Brake electronic failure message will not generate on DDS	EL/3.2.19/3-phase (CCB), dtd 30.01.2023		Brake electronic failure message not generate on DDS
7.6	CCB health signal logic for FC 102 (In case of BC request from VCU is more than 90 %-above 9V DC) is changed i.e CCB health signal will not drop for FC 102 which will avoid loco detention/failure. The brake electronic failure message will not generate on DDS.		Could not performed by M/s Knorr	Presently not happening in PLW
7.7	Booting time for CCB with TCAS/TPM/PTWS/DPWCS mode 15-20 sec. However, in case of absence of either one or both system booting time subsequently increased to 40-50 sec.			49 sec
8.0	Sanding Equipment			
8.1	Check Isolating Cock-134F is in open position. Press sander paddle Switch. (To confirm EP valves Operates)		Sand on Rail	Ok
9.0	Test Vigilance equipment : As per D&M test specification			Ok

Note: 1. Loco No. 41854 is fitted with pneumatic pipings for On board fitment of Kavach System except MR pressure line cock (vent type) removed and dummy provided in cab-1.

				41854		
		Warranty				
S.No.	Description	PL NO.	QPL /Nos.	Supplier	Sr. no.	,
	Pantograph	29880014(HR),	2	• •		
1		29880026		FAIVELEY, GENERAL STORES	L23-1698,OCT-23,3426-08/23	
2	Servo motor	29880026	2	GENERAL STORES	3419-07/23	
	Air Intake filter Assly		2	PARKER	OC/1356P/B/RH/02,O/C 1365P/A/02	
3		29480103			PLW-12/23	
4	Insulator Panto Mtg.	29810127	8	IEC	03/23,03/23	
		N	/IIDDLE RO	OF COMPONENT		
5	High Voltage Bushing	29731021	1	EIPL	5273-12-23	
6	Voltage Transformer	2965028	1	SADTEM	2023-N,656487	
7	Vacuum Circuit Breaker	25712202	1	AUTOMETER ALLIANCE	AALN/12/2023/010/VCBA/884	
8	Insulator Roof line	29810139	9	IEC	03-23, 03-23	
9	Harmonic Filter	29650033	1	SUNSHINE	1053-12/23	AS Per PO/IRS Conditions
10	Earth Switch	29700073	E	AUTOMETER ALLIANCE	AALN/06/2023/061/ES/099	
11	Surge Arrester	29750052	2	CG POWER & INDUSTRIAL	54863-2023,54864-2023	
			Air Br	rake Components		
12	Air Compressor (A,B)	29511008	2	ELGI	EXKS 921933, EXKS 921932	
13	Air Dryer	29162051	1	TRIDENT	LD2-01-9719-24	
14	Babby compressor	25513000	1	CEC	7159-03-23	
15	Air Brake Panel	29180016	1	KNORR	24-02-CO-3339	
16	Contoller (A,B)	29180016	2	KNORR	23-10-FO-3149 A, 23-10-FO-3149 B	
17	Breakup Valve	29180016	2	KNORR		
18	wiper motor	29162026	4	ELGI		

CHANDRA Digitally signed by CHANDRA VIR SINGH Date: 2024.04.26 SSE/ABS

S.No.				/AUGUE		
	Equipment		1/WAG-9HC/WCR			
	Equipment	PL No.		ent Serial No.		/lake
1	Complete Shell Assembly with piping	29171027		365, 03/24	В	HILAI
	Side Buffer Assly Both Side Cab I	29130050	21, 09/23	198,01/24	AEU	FASP
3	Side Buffer Assly Both Side Cab II		214, 01/24	90,01/24	FASP	FASP
4	CBC Cab I & II	29130037	24-Feb	K72, 11/23	FAS	RIL
5	Hand Brake		07/2	3- 15902	Modifie	d Mechwel
6	Set of Secondry Helical Spring	29045034 29041041			A	ВОКЕ
7	Battery Boxes (both side)	29680013	163, 02/24	162, 02/2024	Brite Metalloy	Brite Metalloy
8	Traction Bar Bogie I		410	0, 04/23	1	NIKE
9	Traction Bar Bogie II		399	9, 04/23	1	NIKE
10	Centre Pivot Housing in Shell Bogie I side	29100057		8, 01/24		TEW
	Centre Pivot Housing in Shell Bogie II side	23100037		7, 01/24	1	TEW
_	Elastic Ring in Front in Shell Bogie I side	29100010		sible, 07/23	A	/ADH
13	Elastic Ring in Front in Shell Bogie II side		Not vis	ible, 07/23	A	/ADH
14	Main Transformer	29731008 for WAG 9 29731057 for WAP-7	CG-VS	9257-2000		CG
15	Oil Cooling Radiator I	29470031	02/24, P	0224RC1945	FINE AUTO	OMOTIVE LTD
16	Oil Cooling Radiator II	29470031	02/24, P	0224RC1941	FINE AUTO	OMOTIVE LTD
17	Main Compressor I with Motor	20544000	EXKS 92	1932, 02/24	E	LGi 1
18	Main Compressor II with Motor	29511008	EXKS 92	1933, 02/24	ELGi	
19	Transformer Oil Cooling Pump I		23081	23081235, 08/23 Flowwell		wwell
	Transformer Oil Cooling Pump II			237, 08/23	Flo	wwell
	Oil Cooling Blower OCB I			P1001436534,12/23		LS PVT LTD
	Oil Cooling Blower OCB II	29470043	PDS2312113, LHP1001436533, 12/23			LS PVT LTD
-	TM Blower I		ICTMB240308, 03/24			ICAL PVT LTD
_	TM Blower II	29440075	ICTMB240308, 03/24		IC ELECTRICAL PVT LTD	
-	Machine Room Blower I			4, CGLWLAM13816		CCEL
-	Machine Room Blower II	29440105		2, CGLWLAM13813		
						CCEL
_	Machine Room Scavenging Blower I	29440129		25/D6542, 12/23	-	RAND PVT LTD
28	Machine Room Scavenging Blower II		D25-6195, CF	25/D6556, 12/23	SAMAL HAF	RAND PVT LTD
29	TM Scavenging Blower Motor I	29440117	D307159, C	F30/D7433,.2/23	SAMAL HAF	RAND PVT LTD
30	TM Scavenging Blower Motor II	29440117	ST-23.1	2.42, 12/23	G.T R C	O(P) LTD
31	Traction Convertor I		STB8R03	864-6K-TCC1		
32	Traction Convertor II		STB8R03	865-6K-TCC2		
_	Vehicle Control Unit I	29741075		1-6K-24-181	SIE	MENS
_	Vehicle Control Unit II		and the second discount of the second	2-6K-24-181	-	
_	Aux. Converter Box I (BUR 1)	-		9P0200-ACU1 8R0365-ACU2	-	
	Aux. Converter Box 2 (BUR 2 + 3)  Axillary Control Cubical HB-1	29171180		B10022305152	CTEC/	ALIT LTD
_	Axillary Control Cubical HB-2	29171180		B20022306080		ALIT LTD
	Complete Control Cubicle SB-1	29171209		0656/919, 02/23		TIFIERS LTD
	Complete Control Cubicle SB-2	29171210		0655/851, 02/23	1	TIFIERS LTD
11	Filter Cubical (FB) (COMPLETE FILTER CUBICLES)	29480140		300012312094		ALIT LTD
	Driver Seats	29171131	11/23 - B	atch No. 272		ABI
200000	Transformer oil steel pipes	29230044		ision spare tools)		
7-71-00-71	Conservator Tank Breather	29731057		9, 23-11160	YOGYA ENET	TERPRISES LTD
5.00-7.51.00	Ballast Assembly ( only for WAG-9)	29170163		7,03,05		FSL
	Head Light			7, 623		IGINEERING
46						
	Ducting Assembly	29470067			IAI	RGET

NAME SATISH PUMAR SSE/LAS NAME SHURTHER STURMS

NAME ANKIT UPPAL
JE/LAS

Issue No.: 05 Effective Date: July-2023

DOC NO: F/LAS/Electric Loco CHECK SHEET (Ref: WI/LAS/Elect/01, 02, 03 & 04 & QPL/LAS/Elect. Loco)

Page 1 of 1

## पटियाला रेलइंजन कारखाना, पटियाला

#### PATIALA LOCOMOTIVE WORKS, PATIALA

LOCO NO: 41854

ELECTRIC LOCO CHECK SHEET

Shed NKJE

S. No.		Specified Value		Observ	ed V	alue
1.1	Check proper Fitment of Hotel Load Converter & its output contactor.	01/				
1.2	Check proper Fitment of MR Blower 1 & 2, MR Scavenging Blower 1 & 2, TM Blower 1 & 2, TMB Scavenging Blower 1 & 2.  TM scavenging blower 1 & 2 & Oil Cooling unit.	OK			OK	
1.3	Check proper of Fitment of oil cooling unit (OCU).					
1.4	Check proper Fitment of HB 1 & 2 and its respected lower part on its position.	OK			314	
1.5	Check proper Fitment of FB panel on its position	OK			al-	
1.6	Check proper Fitment of assembled SB1 & SB2 panel.	OK OK			JK-	
1.7	Check proper Fitment of Auxiliary converter 1, 2 & 3-(BUR-1, 2 & 3).				2/4	
1.8	Check proper Fitment of Traction converter 1 & 2 (SR-1 & 2).	OK			214	
1.9	Check proper fitment, torquing & Locking of Main Transformer bolt.	OK			014	
1.10	Check proper fitment of Main compressor both side with the compressor safety wire rope.	OK			OK	
1.11	Check proper resting of Secondary Helical Springs between Bogie & Shell body.	OK			OK	
1.12	Check proper fitment of Bogie Body Safety Chains.	OK			OK	1
1.13	Check proper fitment of Cow catcher.	OK			OK	
1.14	Check coolant level in SR 1 & 2 Expansion Tank.	OK			014	
1.15	Check Transformer Oil Level in both conservators Tank (Breather Tank).	OK			014	
1.16	Check proper fitment and maintain assistance (Breather Tank).	OK			314	
	Check proper fitment and maintain required gaps from Loco Shell Body of all metallic pipes to avoid any damage during online working of Locomotives.	OK	,		JK	
1.17	Check proper fitment of both battery box.	OK			OK	
1.18	Check for any gap between Main Transformer mounting base & Loco Shell.	OK			J.	
1.19	Check proper fitment of Push Pull rod its bolt torquing and fitment of fixing cable. As per Drg No 1209-01-113-001	OK .			)K	
1.20	Secondary Vertical and Lateral Clearance on leveled track at the time of Loco Dispatch.  ELRS/TC/0082 (Rev 1) dated 17.09.2015	Vertical-Std :35-60 mm	LP 56	AB-1 ALP	LP SI	CAB-2 ALP
1.21	D. #	45-50 mm	51	56	53	45
1.21	Buffer height: Range (1090, +15,-5) Drg No IB031-02002.	1085-1105		L/S		R/S
	DIG NO 10031-02002.	mm	FRONT			
				110		1104
1.22	Buffer Length: Range (641 mm + 3 to 10 mm with buffer face)		REAR	110	5	1105
	Drg No-SK.DL-3430.	641 mm		L/S		R/S
			FRONT	646	5	646
			REAR	64	-	
1.23	Height of Rail Guard. (114 mm + 5 mm,-12 mm).	114 mm + 5		L/S	-	649
	As per RDSO Pamphlet Important Bogie Clearances of Electric Locomotives.	mm,-12 mm	FDCVIT			R/S
		, 12 11111	FRONT	115		113
1.24	CBC Height: Range (1090, +15,-5)	1000	REAR	116		119
	Drg No- IB031-02002.	1090, +15 -5 mm	FRONT: REAR:	1100		-

(Signature of SSE/Elect. Loco (UF))

DATE

(Signature of SSE/JE/Elect Loco)

NAME SHUBMAM SHARMA

27/03/24

(Signature of JE/UF)

NAME ANKIT UPPAL

DATE 27/03/24

#### PLW/PTA

## ELECTRIC LOCO HISTORY SHEET (ECS)

ELECTRIC LOCO NO: 41854 LIST OF ITEMS FITTED BY ECS **RLY: WCR** 

SHED: NKJ

PROPULSION SYSTEM: SIEMENS

	DESCRIPTION OF ITEM	ITEM PL NO.	ITEM SR. NO C	AB-1/CAB-2	MAKE/SUPPLIER	
SN		29612937	22742	22719	ALTOS	
1	LED Based Flasher Light Cab I & II	29612925	2521/2415/2	2695/2493	KEPCO	
	Led Marker Light Cab I & II	29170011	1622	1672	TOPGRIP	
	Cab Heater Cab I & II	29470080	4733/4765/4	1726/4927	SARIA	
	Crew Fan Cab I & II	20410000	11236		CALTDONIA	
	Master Controller Cab I	29860015	11236		SAITRONIX	
	Master Controller Cab II	29178265	3336	3345		
	Complete Panel A Cab I & II		3330		KEPCO	
8	Complete Panel C Cab I & II	29170539	2000	3393		
9	Complete Panel D Cab I & II	29178265	3389		KAYSONS	
10	Complete Cubicle- F Panel Cab I & II	29178162	CUF/754/08/2023 CUF/839/11/2023		AAL	
		29200040	MTELS2308302/		HBL	
12	Battery (Ni- Cd)	29680025	B34	45	QUADRANT	
13	Set of Harnessed Cable Complete	29600420				
14	Transformer Oil Pressure Sensor (Cab-1)	29500047	TGIC/CLW/2337-JAN2024	TGIC/CLW/2329-JAN2024	TOPGRIP INDUSTRIES	
1	(Pressure Sensor (Cab-2)	20000011	TGIC/CLW/2321-JAN2024	TGIC/CLW/2330-JAN2024	INDOOTTRIEG	
15	Transformer Oil Pressure Sensor (Cab-2) Transformer Oil Temperature Sensor (Cab-1)	00500035	BG/TFP/4432-FEB-23		BG INDUSTRIES	
16	(Temperature Sensor Oil Circuit Transformer)	29500035	BG/TFP/4536-FEB-23			
17	7 Transformer Oil Temperature Sensor (Cab-2)		23K2	2459	INTEC	
	Roof mounted Air Conditioner I	29811028	23K2		INTEC	
119	Roof mounted Air Conditioner II					



JEFECS

## **Loco No.** 41854

#### 1. BOGIE FRAME:

BOGIE	FRAME NO	Make	PL No.	PO No. & dt.	Warranty Period
FRONT	SL-2063	ACPL	29100689	101847	As per PO/IRS
REAR	SL-1702	ECBT	29105146	100189	conditions

#### 2. Hydraulic Dampers PL No. 29040012, Make: KNORR

#### 3. AXLES:

AXLE POSITION NO	1	2	3	4	5	6
MAKE/	PLW	PLW	PLW	PLW	PLW	PLW
S.NO	26241	26244	25777	26250	26245	25771
Ultrasonic Testing	OK	OK	OK	OK	OK	OK

#### 4. WHEEL DISCS NO. AND TYPE & BULL GEAR

AXLE POSITION NO	1	2	3	4	5	6
GEAR END	35858	36080	31913	31612	35879	44686
Make	DP	DP	DP	DP	DP	DP
FREE END	36082	31713	35749	35835	35870	35834
Make	DP	DP	DP	DP	DP	DP
Bull Gear No.	F-10	B-35	E-20	D-54	D-27	J-19
Bull Gear Make	LMS	LMS	LMS	LMS	LMS	LMS

#### 5. AXLE ROLLER BEARING (CRU) (PL No. 29010020, Warranty: As per PO/IRS conditions)

	AXLE POSITION NO	1	2	3	4	5	6
Gear	MAKE	NBC	NBC	NBC	FAG	NBC	NBC
End	PO NO. & dt	02875	02875	02875	00091	02875	02875
Free	MAKE	NBC	NBC	NBC	FAG	NBC	NBC
End	PO NO. & dt	02875	02875	02875	00091	02875	02875

#### 6. WHEEL DISC PRESSING (PRESSURE IN KN): SPECIFIED 80-105 T

AXLE POSITION NO	1	2	3	4	5	6
BULL GEAR END	971	1016	987	860	851	967
FREE END	1014	797	1005	1023	998	1008

#### **Loco No.** 41854

#### 7. DIAMETER AFTER PROFILE TURNING: SPECIFIED 1092 + 5 mm - 0 mm

AXLE POSITION NO	1	2	3	4	5	6
DIA IN mm GE	1092.5	1092.5	1092.5	1092.5	1092.5	1092.5
DIA IN mm FE	1092.5	1092.5	1092.5	1092.5	1092.5	1092.5
WHEEL PROFILE GAUGE (1596±0.5mm)	OK	OK	OK	OK	OK	OK

#### 8. SUSPENSION TUBE & ITS TAPER ROLLER BEARING:

AXLE POSITION NO		1	2	3	4	5	6
S.T. (PL 29100288)	MAKE	SD	KM	KM	KM	KM	KM
G.E. BRG PL 29030110	MAKE	FAG	FAG	FAG	FAG	FAG	FAG
F.E. BRG PL 29030110 MAKE		FAG	FAG	FAG	FAG	FAG	FAG

#### 9. GEAR CASE (PL No. 29030018) & BACKLASH:

AXLE POSITION NO	1	2	3	4	5	6
MAKE	EEE	EEE	EEE	EEE	EEE	EEE
BACKLASH (0.254 – 0.458mm)	0.320	0.320	0.310	0.300	0.300	0.320

#### 10 A/BOX TO BOGIE FRAME LATERAL CLEARANCES (SPECIFIED 15.0 to 19.0mm):

AXLE POSITION NO	1	2	3	4	5	6
RIGHT SIDE	16.82	15.53	17.28	15.65	15.52	15.57
LEFT SIDE	16.12	17.55	17.65	15.63	18.78	17.72

## 11. TRACTION MOTOR: (PL No. 29940606, Warranty: As per PO/IRS conditions)

AXLE POSITION NO	MAKE	PO No. & date	S. NO.
1	PLW	-	PLW-2547
2	PLW	-	PLW-2543
3	PLW	-	PLW-2540
4	PLW	-	PLW-2477
5	PLW	-	PLW-2518
6	PLW	-	PLW-2551

Q

#### TOP 12 COSTLIEST ITEMS OF WAG9HC LOCO WITH WARRANTY CONDITIONS AS PER TENDERS

S No	PL No	DESCRIPTION	Warranty Period
1	29741075	IGBT BASED 3-PHASE DRIVE PROPULSION EQUIPMENT	60 months after commissioning or 72 months from date of supply whichever earlier as per special conditions given by CLW
2	29731057	MAIN TRANSFORMER 7775 KVA TYPE LOT 7500 FOR WAP7 3- PHASE ELECTRIC LOCOMOTIVE TO CLW SPECN NO.CLW/ES/3/0660/C	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
3	29171064	COMPLETE SHELL ASSLY (PIPED & PAINTED) FOR WAP-7 LOCO TO CLW SPEC. NO. CLW/MS/3/152 ALT- 8	AS PER IRS CONDITIONS-30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER.
4	29600418	LOCOMOTIVES TO CLW SPECN. NO. CLW/ES/03/646  ALT-NIL WITH DMW REQUIREMENT OF HARNESSED	As per clause no.9 of CLW Specn. CLW/ES/3/0458 & Clause No.10 of CLW SpecnCLW/ES/3/0459. [18 months after commissioning or 20 months from date of supply for single core & 18 months after commissioning or 24 months from date of supply for multi core]

7	29942007	3-PHASE ASYNCHRONOUS TRACTION MOTOR (RESISTANCE RING MECHANICALLY INTERLOCKED TO END PLATE DESIGN ROTOR, SCHEME-II), TYPE 6FRA-6068 FOR WAP-7 ELECTRIC LOCO WITHOUT ACTIVE SPEED SENSOR TO SPECIFICATION NO. 4TMS.096.081 ALT-2 AND STR NO. CLW/2008/3PHTM/STR/0001.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
6	29480140	COMPLETE FILTER CUBICLE ALONG WITH ALL EQUIPMENTS AND CABLING TO DRG./SPEC NO. [1] CLW/ES/3/0193 ALT-F OR LATEST AND CLW DRG. NO. 1209-15-143-004 ALT-10 AND PART DRG./SPEC NO AS PER ANNEXURE-A ATTACHED.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
5	29180016	BRAKE CONTROL SYSTEM INCLUDING DRIVER'S VIGILANCE CONTROL DEVICE TO SET LIST NO.EL29180016.	As per specification no. CLW/MS/3/001 Alt. 16 i.e. the manufacturer is required to guarantee that the brakevalves/equipment work satisfactorily for a period of five (5) years after commissioning. Any equipment/part which failsduring the guarantee period shall be replaced free of cost by the manufacturer. The replaced components shallfurther be under warranty for five (5) years from the date of their fitment and should the replaced components proveunsatisfactory in service, they shall be replaced by modified and improved components by the supplier free of cost.

8	29105146	Bogie Frame Complete for WAP-7 for 3 Phase Co Co Locomotive to CLW specification No. CLW/MS/3/Bogie/003 alt-1 and CLW Drg.No.1209.01.112-202 Alt-Nil	As per clause 16 of Spec.No.CLW/MS/3/Bogie/003 Alt-1. [60 months after commissioning or 72 months from date of supply]
9	29171192	COMPLETE AUXILIARY CUBICLE HB2 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0192 ALT-E OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
10	29171210	COMPLETE CONTROL CUBICLE SB2 ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0195/A ALT-H OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
11	29171209	COMPLETE CONTROL CUBICLE SB1 (PUSH PULL SCHEME COMPLIANT) ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0194 ALT-G OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
12	29171180	COMPLETE AUXILIARY CUBICLE HB1 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0191 ALT-D OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.



#### भारत सरकार GOVERNMENT OF INDIA

रेल मंत्राल्य

#### MINISTRY OF RAILWAYS

पटियाला रेलइंजन कारखाना
PATIALA LOCOMOTIVE WORKS

Email: nishant.jmi@gmail.com फैक्स/Fax No.: 0175-2397244 फोन/ Phone: 0175- 2396422 मोबाईल: 9779242310 पटियाला, 147003, भारत

PATIALA, 147003, INDIA



(An ISO 9001, ISO 14001, ISO 45001 & ISO 50001, 5S & Green Building certified Organization)

No. PLW/M/ECS/Tech/Kavach

Date: 02.05.2024

4

(Through Mail)

Sr. Div. Electrical Engineer, Electric Loco Shed, New Katni jn.

Email: srdeetrsnkj@gmail.com

Sub:- Fitment of KAVACH in three Phase Electric Loco. No. 41854 WAG9-HC.

Ref:- (i). Director General Stds./Electrical/RDSO letter no. EL/0.1.3/3 dated 21.08.2023.

(ii).Director General Stds./Electrical/RDSO letter no. EL/0.1.3/3 dated 26.09.2023

In ref. to the above letter's Loco No. 41854 has been dispatched with fittings for implementation of KAVACH system in locomotive at home shed in Zonal Railway. This Loco was dispatched to ELS/NKJ/WCR on 11.04.2024. The details of fittings are attached as Annexure-A (pneumatic fittings), Annexure-B (Kavach equipment mounting Brackets) & Annexure-C (Wago with harnessed lay out).

This is for your information & necessary action please.

(Nishant Bansiwal)
Dy. CEE/Loco

Copy:-

PCEE: for kind information please

CELE/WCR:- for kind information please

CEE/Loco & CEE/D&Q, CMM, CPLE:- for kind information please Dy CME/Planning: for information & necessary action please

Dy CEE/Design: for information & necessary action please

AWM/LAS&ABS: for information & necessary action please

AWM/LFS: for information & necessary action please

AWM/ECS: to monitor & supply of rest of the items as mentioned above for Kavach to all the concerned Electric Loco Sheds and maintain the record.

Secy. to PCAO for kind information of PCAO please.

#### Loco No. 41854

SN	PL No.	Bornintia of the	
		Description of item	Qty.
1	29163341	ISOLATING COCK 3/8" (FEMALE) LEGRIS TYPE WITH VENT	03 nos.
		ISOLATING COCK 3/8" (FEMALE) LEGRIS TYPE WITHOUT VENT	02 nos.
		TEE UNION 3/8"X3/8" BRASS FITTINGS	02 nos.
		MALE CONNECTORS 3/8" TUBE OD X 3/8" BSPT, BRASS FITTINGS	09 nos.
-		MALE CONNECTORS 1/2" TUBE OD X 1/2" BSPT, BRASS FITTINGS	06 nos.
		FEMALE CONNECTORS (NYLON TUBE) DIA 6 TUBE X 3/8" BSPP BRASS FITTINGS	01 no.
		MALE CONNECTOR (NYLON TUBE) DIA 6 TUBE X 3/8" BSPP BRASS FITTINGS	03 nos
2	29611994	FEMALE TEE 3/8" BSPP – BRASS	06 nos
-	23011334	HEX PLUG -3/8" BSPT – BRASS	02 nos
		FEMALE TEE 1/2" BSPP – BRASS	04 nos
		HEX NIPPLE 3/8X3/8" BSPT – BRASS	04 nos
		RED HEX NIPPLE 3/8X1/2" BSPT - BRASS	02 nos
		HEX PLUG – 1/2" BSPT – BRASS	04 nos
		MALE ELBOW CONNECTORS 3/8" TUBE OD X 3/8) BSPT. BRASS FITTINGS	02 nos
3	29170114	Copper Tube OD 9.52mm (3/8" ) X 1.245 Mm W.T X 6 Mtr	1.2Mtr

AWM/ABS

SSE/G/ABS

SN	PL No.	Description of item	
1.	29611945	Mounting bracket arrangement provided for RF Antenna on the roof top of both driver and	Quantity
		the roof top of both driver cabs.	04 nos.
2.		Mounting bracket arrangement provided for GPS/GSM Antenna on the roof top of both driver cabs.	02 nos.
3.		Protection Guards for RFID reader provided behind the cattle guards of both side.	02 nos.
4.		Inspection door with latch provided on the both driver desk covers (LP side) in each cab to access isolation cock	02 nos.
5.		& GPS/GSM Antenna bracket.	06 nos.
6.	-	WAGO bracket fitted in Machine room at back side of SB-1.	01 no.
7.			01110.
	-	One circular hole of 80 mm dia. provided in each cabs on LP side behind the driver desk toward the wall for routing of OCIP (DMI) cables.	02 nos.
9.	-	80 mm holes provided on TM1 and TM6 Junction box inspection cover hole for drawing of RFID reader cables	02 nos.
9.		DIN Rail fitted inside the driver desk (LP Side)	02 nos.

AWM/LFS

SSE/G/LFS

## Annexure-C

SN	PL No.	Description of item	Quantity
1.	42310301	Flexible conduit size 25mm² provided for RF-1, 2 & GPS	
		Afficing cable layout from CAB-1&2 to Machine room	06 nos.
2.	29611982	Wago terminals in CAB-1&2 (25 nos. in each CAB).	50 nos.
3.	29611982	Wago terminal in Machine room at back side of SB-1.	75 nos.
4.	-	Harness provided from KAVACH SB to SB-1	05 wires
5.	-	Harness provided from KAVACH SB to SB-2	05 wires
3.	-	Harness provided from KAVACH SB to Pneumatic Panel	
7.	_ :	Harness provided from KAVACH SB to CAB-1	12 wires
3.			24 wires
		Harness provided from KAVACH SB to CAB-2	16 wires

AWM/ECS

SSEIGIECS