# भारतीय रेल Indian Railways

पटियाला रेलइंजन कारख़ाना, पटियाला

# PATIALA LOCOMOTIVE WORKS, PATIALA



LOCO TESTING & DISPATCH REPORT OF IGBT BASED WAG9HC ELECTRIC LOCOMOTIVE

LOCO NO.: 41856

TYPE: WAG9HC

RAILWAY SHED: SCR/MLY

PROPULSION SYSTEM: SIEMENS

**DATE OF DISPATCH:** 20.04.2024

लोको निर्माण रिकार्ड



# पटियाला रेलइंजन कारख़ाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA

LOCO NO.: 41856

RAILWAY/SHED: SCR/MLY

DOD: April-2024

#### **INDEX**

SN	PARA	ACTIVITIES	PAGE NO.
		Testing & Commissioning (ECS)	
1.	1.0	Continuity Test of the cables	
	1.1	Continuity Test of Traction Circuit Cables	
	1.2	Continuity Test of Auxiliary Circuit Cables	1-4
	1.3	Continuity Test of Battery Circuit Cables	
	1.4	Continuity Test of Screened Control Circuit Cables	
2.	2.0	Low Tension test	
	2.1	Measurement of resistor in OHMS (Ω)	5-6
	2.2	Check Points	3-0
	2.3	Low Tension Test Battery Circuits (without control electronics)	
3	3.0	Downloading of Software	
	3.1	Check Points	
	3.2	Download Software	7-10
	3.3	Analogue Signal Checking	
	3.4	Functional test in simulation mode	
4	4.0	Sensor test & convertor test	
	4.1	Test wiring Transformer Circuits – Polarity Test	
	4.2	Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)	
	4.3	Primary Voltage Transformer	
	4.4	Minimum voltage relay (Pos. 86)	11-16
	4.5	Maximum current relay (Pos. 78)	77.78
	4.6	Test current sensors	
	4.7	Test DC Link Voltage Sensors (Pos 15.6/*)	
	4.8	Verification of Converter Protection Circuits (Hardware limits)	
	4.9	Sequence of BUR contactors	
5.	5.0	Commissioning with High Voltage	
	5.1	Check List	
	5.2	Safety test main circuit breaker	
	5.3	Auxiliary Converter Commissioning	
	5.3.1	Running test of 3 ph. auxiliary equipments	
	5.3.2	Performance of Auxiliary Converters	10.05
	5.3.3	Performance of BURs when one BUR goes out	16-25
	5.4 5.5	Auxiliary circuit 415/110	
	5.5 5.6	Hotel Load Circuit Traction Convertor Commissioning	
	5.6 5.7	Traction Converter Commissioning Test protective shutdown SP	
	5.7 5.8	Test protective shutdown SR Test Harmonic Filter	
	5.8 5.9	Test important components of the locomotive	
6.	6.0	Running Trial of the locomotive	25-26
7.	7.0	Final Check List to be verified at the time of Loco dispatch	27
8.	8.0	Status of RDSO modifications	28
9.	1-10	Pneumatic Test Parameters	29 - 32
10.		Loco Check Sheet(LAS)	33
11.	-	Component History (LAS,ECS,ABS)	34-36
12.	-	Component History & Testing Parameter (Bogie Shop)	37 - 38
13	-	Warranty Conditions as per Tenders	39 -41

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41856 - Siemens

Type of Locomotive: WAP-7/WAG-9HC

Page: 1 of 27

1.0 Continuity Test of the cables

1.1 Continuity Test of Traction Circuit Cables

As per cable list given in Para 1.3 of document no. 3 EHX 410 124, check the continuity with continuity tester and megger each cable to be connected between following equipment with 1000V megger.

From	То	Continuity (OK/Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Filter Cubicle	Transformer	OK	100 ΜΩ	9 cero Mr
Filter Cubicle	Terminal Box of Harmonic Filter Resistor (Roof)	ok	100 ΜΩ	goe m
Filter Cubicle	Earthing Choke	OK	100 ΜΩ	8 ceo mo
Earthing Choke	Earth Return Brushes	OK	100 ΜΩ	900 M
Transformer	Power Converter 1	OK	100 ΜΩ	Dow Mr
Transformer	Power Converter 2	ok	100 ΜΩ	Low m
Power Converter 1	TM1, TM2, TM3	OK	100 ΜΩ	I anomi
Power Converter 2	TM4, TM5, TM6	OK	100 ΜΩ	9 com
Earth	Power Converter 1	Ole	100 ΜΩ	8 cw mm
Earth	Power Converter 2	ok	100 ΜΩ	9 cw MD

# 1.2 Continuity Test of Auxiliary Circuit Cables

As per cable list given in Para 1.4 of document no. 3 EHX 410 124, check the continuity with continuity meter and megger each cable to be connected between following equipment with the help of 1000V megger.

Signature of the JÉ/SSE/Harness

Signature of the JE/SSE/Loco Cabling

Jel copples

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# 22 PATIALA LOCOMOTIVE WORKS, PATIALA

# Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41856

Type of Locomotive: WAP-7/WAG-9HC

Page: 2 of 27

From	То	Continuity(OK/ Not OK)	Prescribed Megger Value (min)	Measured Megger Value M (L
Transformer	BUR1	ok	100 MΩ	2000
Transformer	BUR2	OK	100 MΩ	2000
Transformer	BUR3	OK	100 MΩ	700 °
Earth	BUR1	OK	100 MΩ	2000
Earth	BUR2	ok	100 M $\Omega$	1500
Earth	BUR3	ok	100 MΩ	1500
BUR1	HB1	OR	100 MΩ	1000
BUR2	HB2	OK	100 ΜΩ	1000
HB1	HB2	OR	100 MΩ	200
HB1	TM Blower 1	OK	100 ΜΩ	200
HB1	TM Scavenge Blower 1	OK	100 MΩ	2 00
HB1	Oil Cooling Unit 1	ple	100 ΜΩ	200
HB1	Compressor 1	OK	100 MΩ	(00
HB1	TFP Oil Pump 1	OV	100 MΩ	(40
HB1	Converter Coolant Pump 1	OK	100 ΜΩ	100
HB1	MR Blower 1	OK	100 MΩ	200
HB1	MR Scavenge Blower 1	OK	100 MΩ	200
HB1	Cab1	OK	100 MΩ	100
Cab1	Cab Heater 1	OK	100 MΩ	100
HB2	TM Blower 2	OK	100 ΜΩ	100
HB2	TM Scavenge Blower 2	Ole	100 ΜΩ	[00
HB2	Oil Cooling Unit 2	OK	100 MΩ	[ no
HB2	Compressor 2	ou	100 MΩ	(00
HB2	TFP Oil Pump 2	01k	100 MΩ	(00
HB2	Converter Coolant Pump 2	Ole	100 ΜΩ	120
HB2	MR Blower 2	olex	100 ΜΩ	200
HB2	MR Scavenge Blower 2	012	100 ΜΩ	100
HB2	Cab2	10 le	100 ΜΩ	100
Cab2	Cab Heater 2	62	100 ΜΩ	100

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC

1.3 Continuity Test of Battery Circuit Cables

Page: 3 of 27

Check continuity of following cables as per Para 2.3 of document no. 3 EHX 610 299

From	То	Condition	Continuity (OK/Not OK)
Battery (wire no 2093)	Circuit breakers 110- 2, 112.1-1, 310.4-1	By opening and closing MCB 112	01/4
MCB 110	Connector 50.X7-1	By opening and closing MCB 110	ok,
Battery (Wire no. 2052)	Connector 50.X7-2		ar_
SB2 (Wire no 2050)	Connector 50.X7-3	^ <b></b>	or.

Close the MCB 112, 110, 112.1, and 310.4 and	Prescribed value	Measured
measure the resistance of battery wires 2093, 2052, 2050 with respect to the loco earth.	> 0.5 MΩ	Value <u>´</u> <u>&amp;</u> MΩ
Measure the resistance between 2093 & 2052,	Prescribed value:	Measured .
2093 & 2050, 2052 & 2050	> 50 MΩ	Value MΩ

Commission the indoor lighting of the locomotive as per Sheet No 7A & 7B.

### 1.4 Continuity Test of Screened Control Circuit Cables

Check the continuity and isolation of the screen cable of the following circuits with the help of sheet no. mentioned against each as per document no. 3 EHX 610 299.

Screened control circuit cables for	Corresponding Sheet Nos.	Continuity & Isolation (OK/Not OK)
Battery voltage measurement	04B	6K
Memotel circuit of cab1 &2	10A	ak.
Memotel speed sensor	10A	ox.
Primary voltage detection	01A, 12A	%
Brake controller cab-1 & 2	06F, 06G	3 K

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC Page: 4 of 27

		• • • • • • • • • • • • • • • • • • •
Master controller cab-1 &2	08C, 08D	ov.
TE/BE meter bogie-1 & 2	08E, 08F	9K
Terminal fault indication cab-1 & 2	09F	96
Brake pipe pressure actual BE electric	06H	9K
Primary current sensors	12B, 12F	ok.
Harmonic filter current sensors	12B, 12F	3K
Auxiliary current sensors	12B, 12F	≥K
Oil circuit transformer bogie 1	12E, 12I	OK.
Magnetization current	12C, 12G	ak
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-1	12D	المراجعة الم
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-2	12D	OK.
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-3	12D	Op.
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-4	12H	0اد
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-5	12H	ek.
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-6	12H	94
Train Bus cab 1 & 2 (Wire U13A& U13B to earthing resistance= $10K\Omega \pm 10\%$ )	13A	OK
UIC line	13B	OK
Connection FLG1-Box TB	13A	OK.

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

# Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC

Page: 5 of 27

#### 2.0 Low Tension test

2.1 Measurement of resistor in OHMS  $(\Omega)$ Measure the resistances of the load resistors for primary voltage transformer, load resistors for primary current transformer and Resistor harmonic filter as per Para 3.2 of the document

no. 3 EHX 610 279.

Name of the resistor	Prescribed value	Measured value
Load resistor for primary voltage transformer (Pos. 74.2).	3.9K <b>Ω</b> ± 10%	3.942
Resister to maximum current relay.	1Ω ± 10%	1-2
Load resistor for primary current transformer (Pos. 6.11).	3.3 <b>Ω</b> ± 10%	335
Resistance harmonic filter (Pos 8.3). Variation allowed ± 10%		WAP7
Between wire 5 & 6	0.2 Ω	0.22
Between wire 6 & 7	0.2 Ω	0.252
Between wire 5 & 7	0.4 Ω	0.452
For train bus, line U13A to earthing.	10 k <b>Ω</b> ± 10%	10.0 KSZ
For train bus, line U13B to earthing.	10 k <b>Ω</b> ± 10%	999102
Insulation resistance of High Voltage Cable from the top of the roof to the earth (by1000 V megger).	200 ΜΩ	300 M.D
Resistance measurement earth return brushes Pos. 10/1.	≤0.3 Ω	0.285
Resistance measurement earth return brushes Pos. 10/2.	≤0.3 Ω	0,282
Resistance measurement earth return brushes Pos. 10/3.	≤0.3 Ω	6.291
Resistance measurement earth return brushes Pos. 10/4.	≤0.3 Ω	0.30 1
Earthing resistance (earth fault detection) Harmonic Filter –I; Pos. 8.61.	2.2 kΩ± 10%	2,248
Earthing resistance (earth fault detection) Harmonic Filter –II; Pos 8.62.	2.7 k <b>Ω</b> ± 10%	2.7KS
Earthing resistance (earth fault detection) Aux. Converter; Pos. 90.3.	3.9 k <b>Ω</b> ± 10%	3.9Ks
Earthing resistance (earth fault detection) 415/110V; Pos. 90.41.	1.8 k <b>Ω</b> ± 10%	1.8KV
Earthing resistance (earth fault detection) control circuit; Pos. 90.7.	390 <b>Ω</b> ± 10%	39052
Earthing resistance (earth fault detection) Hotel load; Pos. 37.1(in case of WAP5).	3.3 k <b>Ω</b> ± 10%	MA
Resistance for headlight dimmer; Pos. 332.3.	10 <b>Ω</b> ± 10%	1052

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC

Page: 6 of 27

Note:

Make sure that the earthing brush device don't make direct contact with the axle housing,

earth connection must go by brushes.

#### 2.2 Check Points

Items to be checked	Remarks
Check whether all the earthing connection in roof and machine room as mentioned in sheet no. 22A is done properly or not.  These earthing connections must be flexible and should be marked yellow & green	chocked &
Check whether all the earthing connection between loco body and bogie is done properly or not. These cables must be flexible having correct length and cross section	chocked on

# 2.3 Low Tension Test Battery Circuits (without control electronics)

These tests are done with the help of the special type test loop boxes as per procedure given in Para 3.6 of the document no. 3 EHX 610 279

Para 3.6 of the document no. 3 EHX 6	Schematic used.	Remarks	
Name of the test	Schematic useu.		
Test 24V supply	Sheet 04F and other linked sheets	choiced on	
Test 48V supply	Sheet 04F & sheets of group 09	Fan supply to be checked.	
Test traction control	Sheets of Group 08.	9/	
Test power supply bus stations.	Sheets of Group 09.	Fan supply to be checked.	
Test control main apparatus	Sheets of Group 05.	ax	
Test earth fault detection battery circuit by making artificial earth fault to test the earth fault detection	Sheet 04C	OK.	
Test control Pneumatic devices	Sheets of Group 06	OK.	
Test lighting control	Sheets of Group 07	⊙K	
Pretest speedometer	Sheets of Group 10	<i>3</i> ∠	
Pretest vigilance control and fire system	Sheets of Group 11	٥ĸ	
Power supply train bus	Sheets of Group 13	OIL	

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41856 **Downloading of Software**  Type of Locomotive: WAP-7/WAG-9HC

Page: 7 of 27

3.1 Check Points.	Yes/No
Check that all the cards are physically present in the bus stations and all the plugs are connected.	78
Check that all the fibre optic cables are correctly connected to the bus stations.	Ye
Make sure that <b>control electronics off relay</b> is not energized i.e. disconnect Sub-D 411.LG and loco is set up in simulation mode.	Y 🤒
Check that battery power is on and all the MCBs (Pos. 127.*) in SB1 &SB2 are on	Yes

3.2 Download Software

The software of Traction converter, Auxiliary converter and VCU should be done by commissioning engineer of the firm in presence of supervisor. Correct software version of the

Ision equipment to be ensured and noted:

2.22
2 22
2.06
2.06
2.06
2.0
2.0

3.3 Analogue Signal Checking

Check for the following analogue signals with the help of diagnostic tool connected with loco.

Description	Signal name	Prescribed value	Measured Value
Brake pipe pressure	FLG2;0101XPrAutoBkLn	100% (= 5 Kg/cm2)	OK.
Actual BE electric	FLG2; AMSB_0201- Wpn BEdem	100% (= 10V)	×
TE/BE at 'o' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB 0101- Xang Trans	Between 9% and 11 %	10.1,
TE/BE at 'TE maximal' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 99 % and 101 %	1001
TE/BE at 'TE minimal' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 20 % and 25 %	257

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC

Page: 8 of 27

TE/BE at 'BE maximal' position from both cab	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 99% and 101%	checked *
TE/BE at 'BE Minimal' position from both cab	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 20% and 25%	Cleaned on
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS_0101- LT/BDEM>1/3 HBB2; AMS_0101- LT/BDEM>1/3	Between 42 and 44%	cheeted &
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS_0101- LT/BDEM>2/3 HBB2; AMS_0101- LT/BDEM>2/3	Between 72 and 74%	cheered on
Both temperature sensor of TM1	SLG1; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	Locked on
Both temperature sensor of TM2	SLG1; AMSB_0106- Xatmp2Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	Cheeted on
Both temperature sensor of TM3	SLG1; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	13.5°C
Both temperature sensor of TM4	SLG2; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	14
Both temperature sensor of TM5	SLG2; AMSB_0106- Xatmp2Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	14°C
Both temperature sensor of TM6	SLG2; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	1300

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC

Page: 9 of 27

#### 3.4 Functional test in simulation mode

Conduct the following functional tests in simulation mode as per Para 5.5 of document no.3EHX  $610\ 281$ . through the Diagnostic tool/laptop:

Test Function	Result desired in sequence	Result obtained
Emergency shutdown through emergency stop switch 244	VCB must open. Panto must lower.	cheered as
Shut Down through cab activation switch to OFF position	VCB must open. Panto must lower.	cheered on
Converter and filter contactor operation with both Power Converters during Start Up.	FB contactor 8.41 is closed.  By moving reverser handle:  Converter pre-charging contactor 12.3 must close after few seconds.  Converter contactor 12.4 must close.  Converter re-charging contactor 12.3 must opens.  By increasing TE/BE throttle:  FB contactor 8.41 must open.  FB contactor 8.2 must close.  FB contactor 8.1 must close.	chocked on
Converter and filter contactor operation with both Power Converters during Shut Down.		<b>)</b>

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/85%

Type of Locomotive: WAP-7/WAG-9HC Page: 10 of 27

+	La late any and hagin through hagin	
Contactor meet	Isolate any one bogie through bogie out out switch. Wait for self-test of	
ISCHALLING ALLY DOELC		
	the loco.	
· · · · · · · · · · · · · · · · · · ·	• Check that FB contactor 8.1 is open.	clocked a
<u></u>	• Check fligt to confector 9.5 is oberr	, –
	After raising panto, closing VCB, and	
	setting TE/BE	
	<ul> <li>FB contactor 8.1 closes.</li> </ul>	
	<ul> <li>FB contactor 8.2 remains open.</li> </ul>	
Test earth fault detection battery	By connecting wire 2050 to	)
circuit positive & negative	earth, create earth fault	
Circuit positive at negative	negative potential.	
·	message for earth fault	
	By connecting wire 2095	Ana roal
	to earth, create earth	o choeteeld
	fault positive potential.	
	message for earth fault	
	• Illessage for earth facit	`
To Give the Create a smaller in	When smoke sensor-1 gets	h
Test fire system. Create a smoke in	activated then	}
the machine room near the FDU.	Alarm triggers and fault	
Watch for activation of alarm.		
	message priority 2	
	appears on screen.	- pared 4
	When both smoke sensor	cheeted
	1+2 gets activated then	
	A fault message priority	
	1 appears on screen and	
	lamp LSF1 glow.	1
	<ul> <li>Start/Running interlock occurs and</li> </ul>	1
	TE/BE becomes to 0.	<u> </u>
Time, date & loco number	Ensure correct date time and Loco	Δ.
·	number	a

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC

Page: 11 of 27

4.0 Sensor Test and Converter Test

4.1 Test wiring main Transformer Circuits

Apply 198V<sub>p</sub>/140V<sub>RMS</sub> to the primary winding of the transformer (at 1u; wire no. 2 at surge arrestor and at 1v; wire no. 100 at earthing choke). Measure the output voltage and compare following of the transformers

Output Winding nos.	Description of winding.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
2U <sub>1</sub> & 2V <sub>1</sub>	For line converter bogie 1 between cable 801A- 804A	10.05V <sub>p</sub> and same polarity	10.0440	ak
2U <sub>4</sub> & 2V <sub>4</sub>	For line converter bogie 1 between cable 811A- 814A	10.05V <sub>p</sub> and same polarity	10.0528	ar.
2U <sub>2</sub> & 2V <sub>2</sub>	For line converter bogie 2 between cable 801B-804B	10.05V <sub>p</sub> and same polarity	10.0500	s.K
2U <sub>3</sub> & 2V <sub>3</sub>	For line converter bogie 2 between cable 811B-814B	10.05V <sub>p</sub> and same polarity	10.0528	<i>عد</i>
2U <sub>B</sub> & 2V <sub>B</sub>	For aux. converter 1 between cable 1103- 1117 (in HB1) For Aux converter 2 between cable 1103- 1117 (in HB2)	7.9V <sub>p</sub> , 5.6V <sub>RMS</sub> and same polarity.	7,92P 5-6 VRINS	٥
2U <sub>F</sub> & 2V <sub>F</sub>	For harmonic filter between cable 4-12 (in FB)	9.12V <sub>p</sub> , 6.45V <sub>RMS</sub> and same polarity.	9.11.18 6.44 pmg	ae

# 4.2 Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)

Apply  $141V_p$  /  $100V_{RMS}$  to input of the auxiliary transformer at cable no 1203 –1117 and measure the output at

Description of wire no.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
Cable no. 1218 - 1200	58.7V <sub>p</sub> , 41.5V <sub>RMS</sub> and opposite polarity.	58.7V1 415VRMS1	OK
Cable no. 1218 – 6500	15.5V <sub>p</sub> , 11.0V <sub>RMS</sub> and opposite polarity.	15.51	ચા

11.0VR1951

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC

Page: 12 of 27

### 4.3 Primary Voltage Transformer

Apply  $250V_{\rm eff}/350V_{\rm p}$  by variac to roof wire 1 and any wire 0 and measure the magnitude and polarity of the output of the primary voltage transformer for both bogies as per the procedure specified and suggested by the traction converter manufacturer. Primary voltage measurement converters (Pos. 224.1/\*) & catenary voltmeter (Pos. 74/\*)

This test is to be done for each converter.

Activate cab in driving mode and supply  $200V_{RMS}$  through variac to wire no 1501 and 1502. Monitor the following parameters through Diagnostic tool and in catenary voltmeter.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1 G 87-XUPrim	25kV	250%	ZSKU	2501.
SLG2 G 87-XUPrim	25 kV	250%	25KV	250%

Decrease the supply voltage below  $140\ V_{RMS}$ . VCB must open at this voltage. In this case the readings in Diagnostic Tool and catenary voltmeter will be as follows.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1 G 87-XUPrim	17kV	170%	17KV	170%
SLG2 G 87-XUPrim	17 kV	170%	17120	1734.

Reactivate VCB to on by increasing this voltage to 175% (17.5 kV).

Increase the supply to 240  $V_{RMS}$  through variac. VCB must open at this voltage, In this case the readings in diagnostic tool and catenary voltmeter will be as follows:

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1 G 87-XUPrim	30kV	300%	30KV	300%
SLG2 G 87-XUPrim	30 kV	300%	30KV	3007

Reactivate VCB to on by decreasing this voltage to 290% (29 kV).

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC

Page: 13 of 27

#### 4.4 Minimum voltage relay (Pos. 86)

Functionality test:	600/
Minimum voltage relay (Pos. 86) must be adjust	ed to approx 68%
Activate loco in cooling mode. Check Power supply of 48V to minimum voltage relay. Disconnect primary voltage transformer (wire no. 1511 and 1512) from load resistor (Pos. 74.2) and connect variac to wire no. 1501 and 1502. Supply $200V_{RMS}$ through variac. In this case; Minimum voltage relay (Pos. 86) picks up	L(Yes/No)
	(Vac/Na)
Try to activate the cab in driving mode: Contactor 218 do not close; the control electronics is not be working.	(Yes/No)
Turn off the variac :	(Yes/No)
Contactor 218 closes; the control electronics is be working	
Test Under Voltage Protection	<u>.</u>
A control of the cont	(Yes/No)
Activate the cab in cooling mode; Raise panto;	(1.55,115)
Supply 200V <sub>RMS</sub> through variac to wire no. 1501 & 1502; Close the VCB; Interrupt the supply	
voltage	
The VCB goes off after 2 second time delay.	
Again supply $200V_{RMS}$ through variac to wire no. 1501 & 1502; Decrease the supply voltage below $140V_{RMS} \pm 4V$ ;	(Yes/No)
Fine tune the minimum voltage relay so that VCB opens.	

4.5 Maximum current relay (Pos. 78)

Disconnect wire 1521 & 1522 of primary current trans &1522 (including the resistor at Pos. 6.11); Put loco in sim on contact 136.3; Close VCB; supply 3.6A <sub>RMS</sub> at the op maximum current relay Pos. 78 for correct over current variables.	ulation for driving mode; Open $R_3 - R_4$ en wire 1521; Tune the drum of the
VCB opens with Priority 1 fault message on display.	(Yes/No)
Keep contact $R_3 - R_4$ of 136.3 closed; Close VCB; Tune the	resistor 78.1 for the current of 7.0A <sub>RMS</sub>
/9.9A <sub>p</sub> at the open wire 1521;	
VCB opens with Priority 1 fault message on display.	L(Yes/No)

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC

Page : 14 of 27

4.6 Test current sensors Name of the sensor	Description of the test	Prescribed value	Set/Measured value
Primary return current sensor (Test-1,Pos.6.2/1 & 6.2/2)	Activate cab in driving mode supply 10A. Measure the current through diagnostic tool or measuring print.	(Variation allowed is ± 10%)	
Primary return current	Supply 90mA <sub>DC</sub> to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		,
sensor (Test-2, Pos.6.2/1 & 6.2/2)	Supply 297mA <sub>DC</sub> to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		Primary curren Testing wills Do Seupply Tolphury 2 10
Auxiliary winding current sensor (Pos. 42.3/1 & 42.3/2)	Supply 90mA <sub>DC</sub> to the test winding of sensor through connector 415.AC/1or 2 pin no. 7(+) & 8(-) Supply 333mA <sub>DC</sub> to the test winding of sensor through connector 415.AC/1 or 2 pin no. 7(+) & 8(-)		348mn
Harmonic filter current sensors (Pos.8.5/1 &8.5/2)	Supply 90mA <sub>DC</sub> to the test winding of sensor through connector 415.AE/10 2 pin no. 7(+) & 8(-)	r	
•	Supply 342mA <sub>DC</sub> to the test winding of sensor through connector 415.AE/1or 2 pin no. 7(+) & 8(-)		352 mp
Hotel load current sensors (Pos. 33/1 &	Switch on hotel load. Supply 90mA <sub>DC</sub> to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) 8 8(-)		***
33/2)	Supply 1242mA <sub>DC</sub> to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) & 8(-)	HA	200

Doc.No.F/ECS/01
(Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41856

Type of Locomotive: WAP-7/WAG-9HC

Page: 15 of 27

4.7 Test DC Link Voltage Sensors (Pos 15.6/\*)

This test is to be done by the commissioning engineer of the firm if required.

# 4.8 Verification of Converter Protection Circuits (Hardware limits) -

This test is to be done as per para 6.17 of the document no. 3EHX 610 282 for both the converters.

Protection circuits	Limit on which shutdown should take place	Measured limit
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 1	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 18.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 2	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 8.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=
Fibre optic failure In Power Converter1	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	8L
Fibre optic failure In Power Converter2	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	04

#### 4.9 Sequence of BUR contactors

The sequence of operation of BUR contactors for 'ALL BUR OK' BUR 1 out BUR 2 out and BUR 3 out condition has to be verified by putting the Loco in driving mode (VCB should not be closed) and isolating the BURs one by one. In these condition following will be the contactor sequence.

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
AI BUR OK	Close	Open	Close	Open	Close	Open	Close	Close	Open
BUR1 off	Close	Open	Close	Close	Open	Close	Open	Open	Close
BUR2 off	Open	Open	Close	Close	Close	Close	Open	Open	Close
BUR3 off	Open	Close	Open	Close	Close	Close	Open	Open	Close

Doc.No.F/ECS/01

### (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/85%

Type of Locomotive: WAP-7/WAG-9HC

Page: 16 of 27

**Monitored contactor sequence** 

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
AI BUR OK	close	open	closs	open	clos	open	close	close	open
BUR1 off	lose	open	Close	close	open	close	open	open	clos
BUR2 off	open	open		Jos	Closp	closp	open	open	clos
BUR3 off	open	close	open	close	class	Jose	open	oper	cb8°

### 5.0 Commissioning with High Voltage

#### 5.1 Check List

Items to be checked	Yes/No
Fibre optic cables connected correctly.	Yes.
No rubbish in machine room, on the roof, under the loco.	Yes
All the electronic Sub-D and connectors connected	Yey
All the MCBs of the HB1 & HB2 open.	1/2
All the three fuses 40/* of the auxiliary converters	Yey
The fuse of the 415/110V auxiliary circuit (in HB1) open.	Yes
Roof to roof earthing and roof to cab earthing done	You
Fixing, connection and earthing in the surge arrestor done correctly.	Yes
Connection in all the traction motors done correctly.	les
All the bogie body connection and earthing connection done correctly.	las
Pulse generator (Pos. 94.1) connection done correctly.	76)
All the oil cocks of the gate valve of the transformer in open condition.	Yes .
All covers on Aux & Power converters, Filter block, HB1, HB2 fitted	1/g
KABA key interlocking system.	You

#### 5.2 Safety test main circuit breaker

Prepare to switch off the catenary supply during the first charging of the locomotive in case of any unexpected behavior of the electrical component of the loco. Charge the loco for the first time by closing BLDJ switch. The VCB will trip after certain time as no oil/coolant pumps are running yet.

Perform the following safety test of main circuit breaker through both the cabs of the locomotive.

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC Page: 17 of 27

Name of the test	Description of the test	Expected result	Monitored result
Emergency stop in cooling mode	Raise panto in cooling mode. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244.	VCB must open. Panto must lower. Emergency brake will be applied.	choesed on
Emergency stop in driving mode	Raise panto in driving mode in. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244.	VCB must open. Panto must lower. Emergency brake will be applied.	cheekal ar
Under voltage protection in cooling mode	Raise panto in cooling mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open.	cheeped ox
Under voltage protection in driving mode	Raise panto in driving mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open with diagnostic message that catenary voltage out of limits	cholted on
Shut down in cooling mode.	Raise panto in cooling mode. Close the VCB. Bring the BL- key in O position.	VCB must open. Panto must lower.	cherolre
Shutdown in driving mode	Raise panto in driving mode. Close the VCB. Bring the BL-key in O position.	VCB must open. Panto must lower.	cheered on
Interlocking pantograph- VCB in cooling mode	Raise panto in cooling mode. Close the VCB. Lower the pantograph by ZPT	VCB must open.	cheekedan
Interlocking pantograph- VCB in driving mode	Raise panto in driving mode. Close the VCB. Lower the pantograph by ZPT		choetedou

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC

Page: 18 of 27

# 5.3 Auxiliary Converter Commissioning

Switch on the high voltage supply and set up the loco in driving mode. Raise the panto. Close the VCB. Check that there is no earth fault in the auxiliary circuit, Switch off the VCB. Lower the panto. Create the earth fault in auxiliary circuit by making connection between wire no 1117(in HB2 cubicle) and earth. After 3 minutes a diagnostic message will come that "Earth fault auxiliary circuit."

5.3.1 Running test of 3 ph. auxiliary equipments

Switch on the 3 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase current	Measured continuous phase current	Measured starting phase current
Oil pump transformer 1	9.8 amps	12.1	12.6
Oil pump transformer 2	9.8 amps	11,9	12.2
Coolant pump converter 1	19.6 amps	4.5	4,8
Coolant pump converter 2	19.6 amps	4.3	4.6
Oil cooling blower unit 1	40.0 amps	38.0	133.0
Oil cooling blower unit 2	40.0 amps	38.7	138.9
Traction motor blower 1	34.0 amps	31.3	183.9
Traction motor blower 2	34.0 amps	33.0	223.0
Sc. Blower to Traction motor blower 1	6.0 amps	2.9	3,6
Sc. Blower to Traction motor blower 1	6.0 amps	2:0	4.0
Compressor 1	25 amps at 0 kg/ cm <sup>2</sup> 40 amps at 10 kg/ cm <sup>2</sup>	29.2	£8·9
Compressor 2	25 amps at 0 kg/cm <sup>2</sup> 40 amps at 10 kg/cm <sup>2</sup>	30.0	105.0

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC

Page: 19 of 27

# **5.3.2 Performance of Auxiliary Converters**

Measure the performance of the auxiliary converters through software and record it.

BUR1 (Condition: Switch off all the load of BUR 1)- to be filled by commissioning engineer

of the firm.

Description of the signal	Prescribed value	Monitored value	Value under Limit (Yes/No)
Input voltage to BUR1	75% (10%=125V)	998V	Yey
DC link voltage of BUR1	60% (10%=100V)	636 V	les
DC link current of BUR1	0% (10%=50A)	(Amy	You
	Input voltage to BUR1  DC link voltage of BUR1	value           Input voltage to BUR1         75% (10%=125V)           DC link voltage of BUR1         60% (10%=100V)	value         value           Input voltage to BUR1         75% (10%=125V)         998 V           DC link voltage of BUR1         60% (10%=100V)         636 V

BUR2 (Condition: Switch off all the load of BUR 2, Battery Charger on) to be filled by commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed value by the firm	Monitored value	Value under Limit (Yes/No)
BUR2 7303-XUUN	Input voltage to BUR2	75% (10%=125V)	10024	709
BUR2 7303-XUUZ1	DC link voltage of BUR2	60% (10%=100V)	637	Yes
BUR2 7303-XUIZ 1	DC link current of BUR2	1% (10%=50A)*	7 Amp	Yes
BUR2 7303-XUILG	Current battery charger of BUR2	3% (10%=100A)*	22 Amp	70
BUR2 7303-XUIB1	Current battery of BUR2	1.5%(10%=100A)*	12 Amp	tes
BUR2 7303 –XUUB	Voltage battery of BUR2	110%(10%=10V)	1707	199

<sup>\*</sup> Readings are dependent upon charging condition of the battery.

BUR3 (Condition: Switch off all the load of BUR 3, Battery Charger on) to be filled by

commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed set value by the firm	Monitored value	Value under limit (Yes/No)
BUR3 7303-XUUN	Input voltage to BUR3	75% (10%=125V	1003	709
BUR3 7303- XUUZ1	DC link voltage of BUR3	60% (10%=100V)	637V	Yes
BUR3 7303-XUIZ 1	DC link current of BUR3	1% (10%=50A)*	7 Amp	Yey
BUR3 7303-XUILG	Current battery charger of BUR 3	3% (10%=100A)*	21 Amp	Yes
BUR3 7303-XUIB1	Current battery of BUR 3	1.5%(10%=100A)*	11 Amp	Yes
BUR3 7303-XUUB	Voltage battery of BUR 3	110%(10%=10V)	1107	res

\* Readings are dependent upon charging condition of the battery.

Doc.No.F/ECS/01

# (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC Page: 20 of 27

5.3.3 Performance of BURs when one BUR goes out

When any one BUR goes out then rest of the two BURs should take the load of all the

	ntilation leve1 3 of the lo	Loads in BUR2	Loads in BUR3
BURs			
All BURs OK	Oil Cooling unit 1&2	TM blower1&2, TFP oil pump 1&2, SR coolant pump 1&2.	Compressor 1&2, Battery ( charger and TM Scavenger blower 1&2
BUR 1 out		Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2,TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 2 out	Oil Cooling unit 1&2, TM blower 1&2, TM Scavenger blower 1&2		Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 3 out	Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.	

5.4 Auxiliary circuit 415/110

For checking earth fault detection, make a connection between wire no. 1218 and vehicle body. On switching on VCB, Earth fault relay 89.5 must pick up and after 3 minutes a message will come in the Diagnostic display that Earth Fault 415/110V Circuit

Switch on the 1 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase	Measured phase current	Measured starting current
·	current		
Machine room blower 1	15.0 amps*	4.8	8.6
Machine room blower 2	15.0 amps*	4 . 1	12.7
Sc. Blower to MR blower 1	1.3 amps	1.5	3.2
Sc. Blower to MR blower 2	1.3 amps	1.4	3.8
Ventilator cab heater 1	1.1 amps	1.4	1.5
Ventilator cab heater 2	1.1 amps	1.4	1.5
Cab heater 1	4.8 amps	50	5.1
Cab heater 2	4.8 amps	57.0	5.1

<sup>\*</sup> For indigenous MR blowers.

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC

Page: 21 of 27

# 5.5 Hotel load circuit (Not applicable for WAG-9HC)

For WAP-7 locomotive with Hotel load converter refer to Annexure-HLC

### 5.6 Traction Converter Commissioning

# This test is carried out in association with Firm.

Traction converter commissioning is being done one at a time. For testing Converter 1, switch off the traction converter 2 by switch bogie cut out switch 154. For testing Converter 2, switch off the traction converter 2 by switch bogie cut out switch 154. Isolate the harmonic filter also by switch 160. Start up the loco by one converter. Follow the functionality tests.

#### For Converter 1

For Converter 1		
Test Function	Results desired	Result obtained
Measurement of charging and precharging and charging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheered or
Measurement of discharging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	choeted w
Earth fault detection on positive potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	charged on
Earth fault detection on negative potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	charted ac
Earth fault detection on AC part of the traction circuit of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	choked on
Pulsing of line converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheered on
Pulsing of drive converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cholted di

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC Page: 22 of 27

#### For Converter 2

Test Function	Results desired in sequence	Result obtained
rest runction	nesults desired in sequence	·
charging and charging	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Aleked &
Measurement of discharging of DC Link of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Lecteda
positive potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chocred in
negative potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/v	cholted 41
AC part of the traction circuit of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chocked &
Pulsing of line converte of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheted on
Pulsing of drive converter of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Chalteel un

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41856

Type of Locomotive: WAP-7/WAG-9HC

Page: 23 of 27

# 5.7 Test protective shutdown SR

Test Function	Results desired in sequence	Result obtained
·		
Measurement of protective shutdown by Converter 1 electronics.	Start up the loco with both the converter. Raise panto. Close VCB.  Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 1Check that converter 1 electronics produces a protective shut down.  • VCB goes off • Priority 1 fault mesg. on DDU	e Rocked ac
	appears  Disturbance in Converter 1	
Measurement of protective shutdown by Converter 2 electronics.	Start up the loco with both the converter. Raise panto. Close VCB.  Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 2. Check that converter 2 electronics produces a protective shu down.  • VCB goes off • Priority 1 fault mesg. on diagnostic display appears  Disturbance in Converter 2	

### 5.8 Test Harmonic Filter

Switch on the filter by switch 160

Test Function	Results desired in sequence	Result obtained
currents	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Apply a small value of TE/BE by moving the throttle.  • FB contactor 8.41 must open.	choeted ac

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC

Page: 24 of 27

		,
	<ul> <li>FB contactor 8.2 must close.</li> <li>FB contactor 8.1 must close</li> <li>Check the filter current in diagnostic laptop</li> <li>Bring the TE/BE throttle to O</li> <li>Switch off the VCB</li> <li>FB contactor 8.1must open.</li> <li>FB discharging contactor 8.41 must close</li> <li>Check the filter current in diagnostic laptop</li> </ul>	e Locked ac
Test earth fault detection harmonic filter circuit.	Make a connection between wire no. 12 and vehicle body. Start up the loco. Close VCB.  • Earth fault relay 89.6 must pick up.  • Diagnostic message comes that - Earth fault in harmonic filter circuit	choited a
Test traction motor speed sensors for both bogie in both cabs	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	OK

# 5.9 Test important components of the locomotive

Items to be tested	Description of the test	Monitored value/remarks
Speedometer	VCU converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	cholked or
Time delay module of MR blower	The time after which the starting capacitor for MR blower should go off the circuit should be set to 10-12 seconds	chocked on
Ni-Cd battery voltage	At full charge, the battery voltage should be 110V DC.	chocked a
Flasher light	From both cab flasher light should blink at least 65 times in one minute.	cheeked in
Head light	Head light should glow from both cabs by operating ZLPRD. Dimmer operation of headlight should also occur by operating the switch ZLPRD.	c forked ac

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC

Page: 25 of 27

Marker light	Both front and tail marker light should glow from both the cabs	chocked as
Cab Light	Cab light should glow in both the cabs by operating the switch ZLC	Choetada
Spot lights	Both Drivers and Asst. Drivers Spot light should glow in both cabs by operating ZLDD	chocked &
Instrument lights	Instrument light should glow from both cab by operating the switch ZLI	checked of
Illuminated Push button	All illuminated push buttons should glow during the operation	9
Contact pressure of the high rating contactors	The contact pressure of FB contactors (8.1, 8.2) is to be measured  Criteria:  The minimum contact pressure is 54 to 66  Newton.	For contactor 8.1: For contactor 8.2:
Crew Fan	All crew fans should work properly when VCB of the loco is switched on. The airflow from each cab fan is to be measured.  Criteria:	Cab 1 LHS: Cab 1 RHS: Cab 2 LHS: Cab 2 RHS:
	The minimum flow of air of cab fan should be 25 m³/minute	

# 6.0 Running Trial of the locomotive

SN	Description of the items to be seen during trail run	Action which should take place	Remarks
1	Cab activation in driving mode	No fault message should appear on the diagnostic panel of the loco.	Cotal &
	Loco charging	Loco to be charged and all auxiliaries should run.  No fault message to appear on the diagnostic panel of the loco. Raise MR pressure to 10 Kg/cm <sup>2</sup> , BP to 5 Kg/cm <sup>2</sup> , FP to 6 Kg/cm <sup>2</sup> .	Rolfed
3.	Check function of Emergency push stop.	This switch is active only in activated cab. By pushing this switch VCB should open & pantograph should be lowered.	Rocked
4.	Check function of BPCS.	<ul> <li>Beyond 5 kmph, press BPCS, the speed of loco should be constant.</li> <li>BPCS action should be cancelled by moving TE/BE throttle, by dropping BP below 4.75 Kg/cm<sup>2</sup>, by pressing BPCS again.</li> </ul>	Rocked
5.	Check train parting operation of the Locomotive.	Operate the emergency cock to drop the BP Pressure LSAF should glow.	Rolfed

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41856

Type of Locomotive: WAP-7/WAG-9HC

Page: 26 of 27

6.	Check vigilance	Set the speed more than 1.5 kmph and ensure that	6
	operation of the	brakes are released i.e. BC < 1 Kg/cm <sup>2</sup> .	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \
	locomotive	For 60 seconds do not press vigilance foot switch or	
		sanding foots switch or TE/BE throttle or BPVG	
		switch then	
, .		Buzzer should start buzzing.	
		<ul> <li>LSVW should glow continuously.</li> </ul>	chooped
		Do not acknowledge the alarm through BPVG or	
ļ		vigilance foot switch further for 8 seconds then:-	
		<ul> <li>Emergency brake should be applied</li> </ul>	
		automatically.	
	,	<ul> <li>VCB should be switched off.</li> </ul>	
		Resetting of this penalty brake is possible only after	
		180 seconds by bringing TE/BE throttle to 0 and	
		acknowledge BPVR and press & release vigilance	
		foot switch.	1.90
7.	Check start/run interlock	• At low pressure of MR (< 5.6 Kg/cm <sup>2</sup> ).	clockeda
		With park brake in applied condition.	- CH
		<ul> <li>With direct loco brake applied (BP&lt; 4.75Kg/cm<sup>2</sup>).</li> </ul>	1 - Parado
		• With automatic train brake applied (BP<4.75Kg/cm <sup>2</sup> ).	( choused o
		• With emergency cock (BP < 4.75 Kg/cm <sup>2</sup> ).	J
8.	Check traction interlock	Switch of the brake electronics. The	Exected &
	.*	Tractive /Braking effort should ramp down, VCB	
	,	should open and BP reduces rapidly.	
9.	Check regenerative	Bring the TE/BE throttle to BE side. Loco speed	? Cherry
	braking.	should start reducing.	
10.	Check for BUR	In the event of failure of one BUR, rest of the two	9
	redundancy test at	BURs can take the load of all the auxiliaries. For this	( choiced
	ventilation level 1 & 3 of	switch off one BUR.	A I
	loco operation	Auxiliaries should be catered by rest of two BURs.	
<u>.                                      </u>		Switch off the 2 BURs; loco should trip in this case.	
11.	Check the power	Create disturbance in power converter by switching	9 Porced
	converter	off the electronics. VCB should open and converter	(cheeked &
	isolation test	should get isolated and traction is possible with	}   '
	•	another power converter.	

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/856

Type of Locomotive: WAP-7/WAG-9HC

Page: 27 of 27

# 7.0 Final check list to be verified at the time of Loco dispatch

Condition /Operations of the following items are to be checked:

SN	Item	Cab-1	Cab-2	Remarks	
1	Head lights	20	UZ C		
2	Marker Red	9/_	OK		
3	Marker White	Q.	ar		
4	Cab Lights	OV_	OK-		
5	Dr Spot Light	ov_	OX.	·	
6	Asst Dr Spot Light	Og	ac	o cheered work	ny ou
7	Flasher Light	OX	OK,		
8	Instrument Lights	OV_	ac		
9	Corridor Light	ac	OL		
10	Cab Fans	Or	CX.		
11	Cab Heater/Blowers	al	ore		
12	All Cab Signal Lamps Panel 'A'	u.	-OK		

# Status of RDSO modifications

LOCO NO: 41856

Sn	Modification No.	Description	Remarks
1.	RDSO/2008/EL/MS/0357 Rev.'0' Dt 20.02.08	Modification in control circuit of Flasher Light and Head Light of three phase electric locomotives.	Ok/Not Ok
2.	RDSO/2009/EL/MS/0377 Rev.'0' Dt 22.04.09	Modification to voltage sensing circuit in electric locomotives.	-Ok/Not Ok
3.	RDSO/2010/EL/MS/0390 Rev.'0' Dt 31.12.10	Paralleling of interlocks of EP contactors and Relays of three phase locomotives to improve reliability.	LOK/Not Ok
4.	RDSO/2011/EL/MS/0399 Rev.'0' Dt 08.08.11		LØK/Not Ok
5.	RDSO/2011/EL/MS/0400 Rev.'0' Dt 10.08.11	Modification sheet for shifting the termination of \$GKW, 1.8 KV, 70 sq mm cables and 2x2.5 sq mm cables housed in lower portion of HB2 panel and provision of Synthetic resin bonded glass fiber sheet for three phase locomotives.	ใ <b>⊘k</b> /Not Ok
6.	RDSO/2011/EL/MS/0401 Rev.'0' Dt 10.08.11	Modification sheet for relaying of cables in HB-2 panel of	LØK/Not Ok
7.	RDSO/2011/EL/MS/0403 Rev.'0' Dt 30.11.11	Auto switching of machine room/corridor lights to avoid draining of hatteries in three phase electric locomotives.	りk/Not Ok
8.	RDSO/2012/EL/MS/0408 Rev.'0'	Modification of terminal connection of heater cum blower	Ok/Not Ok
9.	RDSO/2012/EL/MS/0411 Rev.'1' dated 02.11.12	Modification sheet to avoid simultaneous switching ON of White and Red marker light in three phase electric locomotives	Ok/Not Ok
10	RDSO/2012/EL/MS/0413 Rev. 1' Dt 25.04.16	Paralleling of interlocks of EP contactors and auxiliary contactors of three phase locomotives to improve reliability.	LØk/Not Ok
11		Modification sheet to provide rubber sealing gasket in Master Controller of three phase locomotives.	LØK/Not Ok
12	RDSO/2013/EL/MS/0420 Rev.'0' Dt 23.01.13	Modification sheet to provide mechanical locking arrangement in Primary Over Current Relay of three phase locomotives	
13	RDSO/2013/EL/MS/0425 Rev.'0' Dt 22.05.13	Modification sheet for improving illumination of head light in dimmer mode in three phase electric locomotives.	
14	<del>                                     </del>	Modification sheet of Bogie isolation rotary switch in three phase electric locomotives.	
15		Modification sheet for MCP control in three phase electric locomotives.	
16	RDSO/2013/EL/MS/0428 Rev.'0' Dt 10.12.13	Modification sheet for relocation of earth fault relays for harmonic filter and hotel load along with its resistors in three phase electric locomotives.	DOK/NOT UK
17	RDSO/2014/EL/MS/0432 Rev.'0' Dt 12.03.14	current relay of three phase electric locomotives.	
18	RDSO/2017/EL/MS/0464 Rev.'0' Dt 25.09.17	Provision of Auxiliary interlock for monitoring of Harmonic filter ON (8.1)/adoption (8.2) Contactor in GTO/IGBT locomotives.	COK/Not OK
19	RDSO/2017/EL/MS/046 Rev.'0' Dt 07.12.17	Modification in blocking diodes to improve reliability in three phase electric locomotives.	
2			Ok/Not Ok

Signature of JE/SSE/ECS

Loco No.: 41856

### PLW/PATIALA

# PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

SN	Parameters	Reference	Value	Result
	Brake Panel: M/s Knorr			
1.0	Auxiliary Air supply system (Pantograph & VCB)			
1.1	Ensure, Air is completely vented from pantograph			0
	Reservoir (Ensure Panto gauge reading is Zero)			
1.2	Turn On BL Key. Now MCPA starts.		60 sec. (Max.)	
	Record pressure Build up time (8.0 kg/cm2)		120 sec (knorr)	113 sec
1.3	Auxiliary compressor safety Valve 23F setting	Faiveley Doc. No.	8.5±0.25kg/cm2	8.5
		DMTS-014-1, 8 CLW's	-	
		check sheet no.		
		F60.812 Version 2		
1.4	Check VCB Pressure Switch Setting	CLW's check sheet	Opens 4.5±0.15	4.55 Kg/cm2
		no. F60.812 Version 2	kg/cm2, closes	
			5.5±0.15 kg/cm2	5.50 Kg/cm2
1.5	Set pantograph Selector Switch is in Auto, Open pan-1&2 Is	olating Cocks & KABA co		)
1.6	Set Cab-1 Pan UP in Panel A.		Observed Pan-2	OK
			Rises.	
1.7	Close Pan-2 isolating Cock		Panto-2 Falls Down	OK
	Open Pan -2 isolating Cock		Panto-2 Rises	
1.8	Record Pantograph Rise time		06 to 10 seconds	8 Sec
1.9	Record Pantograph Lowering Time		06 to 10 seconds	9 Sec
1.10	Panto line air leakage		0.7 kg/cm2 in 5	0.4 kg/cm2
			Min.	in 5 Min.
1.11	High Reach Panto emergency test and reset.			ok
2.0	Main Air Supply System			
2.1	Ensure, Air is completely vented from locomotive. Drain	Theoretical		
	out all the reservoirs by opening the drain cocks and then	calculation and		
	closed drain cocks. MR air pressure build up time by each	test performed by		
	compressor from 0 to 10 kg/cm2.	Railways.		
	i) with 1750 LPM compressor		i) 7 mins Max.	6 min. & 45
	ii) with 1450 LPM compressor		ii) 8.5 mins Max.	sec.
2.2	Drain air below MR 8 kg/cm2 to start both the		Check Starting of	ok
	compressors		both compressors	
2.3	Drain air from main reservoir up to 7 kg/cm2. Start		30 Sec. (Max)	CP1-27 Sec
	compressors, Check pressure build time of individual			
	compressor from 8 kg/cm2 to 9 kg/cm2			CP2-26 Sec
2.4	Check Low MR Pressure Switch Setting (37)	D&M test spec.	Closes at 6.40±0.15	6.5 Kg/cm2
		MM3882 &	kg/cm2 Opens at	
		MM3946	5.60±0.15kg/cm2	5.5 Kg/cm2
2.5	Check compressor Pressure Switch RGCP setting (35)	D&M test spec.	Opens at 10±0.20	10 Kg/cm2
		MM3882 &	kg/cm2, Closes at	
		MM3946	8±0.20 kg/cm2	8 Kg/cm2
2.6	Run both the compressors Record Pressure build up time	Trial results	3.5 Minutes Max.	3.35 minute

### PLW/PATIALA

Loco No.: 41856

2.8 Check Auto Drain Valve functioning (124 & 87)  Operates when Compressor starts  2.9 Check CP-I delivery safety valve setting (10/1). Run CP Direct by BLCP.  Delivery Safety valve setting (10/1). Run CP Direct by BLCP.  Operates when Compressor starts  11.6 Kg/cm2	2.7	Check unloader v	alve operation time				Approx. 12 Sec.	10 sec
Direct by BLCP	2.8	Check Auto Drain	Valve functioning (12				Operates when Compressor starts	ok
direct by BLCP  2.11 Switch 'OFF' the compressors and ensure that the safety valve to reset at pressure 1.2 kg/cm2 less than opening pressure.  2.12 BP Pressure: Switch 'OFF' compressor, Drain MR Pressure by drain cock of 1" Main Reservoir, Start Compressor, check setting pressure of Duplex Check Valve 92F.  2.13 FP pressure: FP pressure in Gauge.  2.10 Air Dryer Operation  3.1 Open Drain Cock 90 of 2" MR to start Compressor, leave open for Test Check Air Dryer Towers to change.  3.2 Check Drye Air Stops from Air Dryer at Compressor stops  3.3 Check condition of humidity indicator  4.0 Main Reservoir Leakage Test  4.1 Put 10t Brake (A-9) in full service, Check MR Pressure air leakage from both cabs.  4.2 Check BP Air leakage  4.3 Check BP Air leakage  4.4 Check BP Air leakage  5.0 Brake Test (Automatic Brake operation)  5.0 Brake Test (Automatic Brake operation)  5.0 Brake Test (Automatic Brake system  CLW's check sheet no. F60.812 Version 2  CLW's check sheet no. F60.812 version 2  Tower to change every minute  Tower to change every minute  Ok Main Reservoir Leakage Test  Auto controller Blue  Blue  Blue  Blue  Blue  Blue  Blue  Blue  Blue  CLW's check sheet no. F60.812 Version 2  Should be less than 1 kg/cm2 in 15 minutes  MM3882 & MM3946  Check Drye Air leakage  CLW's check sheet no. F60.812 Version 2  Check BP Air leakage  CLW's check sheet no. F60.812 Version 2  CLW's check sheet no. F60.812 Version 2  BC (WAP-5)  Kg/cm2  Value  Result  Value  Start Sta		Direct by BLCP.					kg/cm2	11.6 Kg/cm2
valve to reset at pressure 1.2 kg/cm2 less than opening pressure.  2.12 BP Pressure: Switch 'OFF' compressor, Drain MR Pressure by drain cock of 1" Main Reservoir, Start Compressor, check setting pressure of Duplex Check Valve 92F.  2.13 FP pressure: Fit Test Gauge in Test point 107F FPTP. Open isolate cock 136F. Check pressure in Gauge.  3.0 Air Dryer Operation  3.1 Open Drain Cock '90 of 2" MM to start Compressor, leave open for Test Check Air Dryer Toyer at Compressor stops  3.2 Check Durge Air Stops from Air Dryer at Compressor stops  3.3 Check condition of humbidity indicator  4.0 Main Reservoir Leakage Test  4.1 Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs.  4.2 Check BP Air leakage  4.2 Check BP Air leakage  Check BP Air leakage  Check Pipe & Brake Cylinder pressure at Each Step  Check proportionality of Auto Brake system  CLW's check sheet no. F60.812 Version 2  Should be less than 1 kg/cm2 in 5 minutes  0.0 Kg/cm2 in 15 minutes  0.15 kg/cm2 in 5 minutes  CLW's check sheet no. F60.812 Version 2  Should be less than 1 kg/cm2 in 5 minutes  0.15 kg/cm2 in 5 minutes  Check proportionality of Auto Brake system  CLW's check sheet no. F60.812 Version 2  Check proportionality of Auto Brake system  CLW's check sheet no. F60.812 Version 2  CLW's check sheet no. F60.812 Version 2  Check proportionality of Auto Brake system  CLW's check sheet no. F60.812 Version 2  CLW's check sheet no. F60.812 Version 2  CLW's check sheet no. F60.812 Version 2  Cleck grow by the feature of the							11.5 Kg/cm2	
by drain cock of 1" Main Reservoir, Start Compressor, check setting pressure of Duplex Check Valve 92F.  2.13 FP pressure: Fit Test Gauge in Test point 107F FPTP. Open isolate cock 136F. Check pressure in Gauge.  3.0 Air Dryer Operation  3.1 Open Drain Cock 90 of 2 <sup>nd</sup> MR to start Compressor, leave open for Test Check Air Dryer Towers to change.  3.2 Check Purge Air Stops from Air Dryer at Compressor stops  3.3 Check condition of humidity indicator  4.0 Main Reservoir Leakage Test leakage from both cabs.  Check BP Air leakage  Check BP Air leakage  D&M test spec. MM3882 & MM3946  Solve Test (Automatic Brake operation)  5.0 Brake Test (Automatic Brake operation)  Endowment of Auto Brake system  Check proportionality of Auto Brake system  CLW's check sheet no. F60.812 Version 2  CLW's check sheet no. F60.812 Version 2  BC (WAG-9 & WAP-7) Kg/cm2  BC (WAP-5) Kg/cm2  Value  Result  Solve on 75±0.15  - 15±0.30  - 15±0.30  - 15±0.50  - 1	2.11	valve to reset at pressure.	oressure 1.2 kg/cm2 l	ess than opening				
Processure: Fit Test Gauge in Test point 107F FPTP. Open isolate cock 136F. Check pressure in Gauge.   CLW's check sheet no. F60.812 Version 2   G.0±0.20kg/cm2   G.0 kg/cm2	2.12	by drain cock of 1	" Main Reservoir, Sta	irt Compressor,			5.0±0.10kg/cm2	5.0 Kg/cm2
3.0 Air Dryer Operation 3.1 Open Drain Cock 90 of 2 <sup>nd</sup> MR to start Compressor, leave open for Test Check Air Dryer Towers to change. 3.2 Check Purge Air Stops from Air Dryer at Compressor stops 3.3 Check condition of humidity indicator 4.0 Main Reservoir Leakage Test 4.1 Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs.  4.2 Check BP Air leakage 4.2 Check BP Air leakage  4.3 D&M test spec. MM3882 & MM3946  Brake Test (Automatic Brake operation)  5.1 Record Brake Pipe & Brake Cylinder pressure at Each Step  Check proportionality of Auto Brake system  CLW's check sheet no. F60.812 Version 2  Auto controller position  BP Pressure kg/cm2  Value  Result  Run  Sign Air Sign	2.13	FP pressure: Fit Test Gauge in	Test point 107F FPTP				6.0±0.20kg/cm2	6.0 Kg/cm2
3.1 Open Drain Cock 90 of 2 <sup>nd</sup> MR to start Compressor, leave open for Test Check Air Dryer Towers to change.  3.2 Check Purge Air Stops from Air Dryer at Compressor stops 3.3 Check condition of humidity indicator  4.0 Main Reservoir Leakage Test  4.1 Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs.  4.2 Check BP Air leakage  5.0 Brake Test (Automatic Brake operation)  5.1 Record Brake Pipe & Brake Cylinder pressure at Each Step  Check proportionality of Auto Brake system  Check proportionality of Auto Brake system  Check proportionality of Auto Brake system  Auto controller position  BP Pressure kg/cm2  Value  Result  Run  5±0.1  5.0 Kg/cm2  0.00  0.00 kg/cm2  0.75±0.15  - Full service  3.35±0.2  3.5 Kg/cm2  2.50±0.1  2.5Kg/cm2  5.15±0.30  -	3.0							
3.3   Check condition of humidity indicator   4.0   Main Reservoir Leakage Test	3.1	Open Drain Cock open for Test Che	90 of 2 <sup>nd</sup> MR to start eck Air Dryer Towers t	to change.				ok
4.0         Main Reservoir Leakage Test         D&M test spec. MM3882 & MM3946         Should be less than 1 kg/cm2 in 15 minutes         0.6 Kg/cm2 in 15 minutes           4.1         Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs.         D&M test spec. MM3882 & MM3946         Should be less than 1 kg/cm2 in 15 minutes         0.15 kg/cm2 in 5 minutes           4.2         Check BP Air leakage         D&M test spec. MM3882 & MM3946         0.15 kg/cm2 in 5 minutes           5.0         Brake Test (Automatic Brake operation)         CLW's check sheet no. F60.812 Version 2           Check proportionality of Auto Brake system         CLW's check sheet no. F60.812 Version 2           Auto controller position         BP Pressure kg/cm2         BC (WAG-9 & WAP-7) Kg/cm2         BC (WAP-5) Kg/cm2           Value         Result         Value         Result         Value         Result           Run         5±0.1         5.0 Kg/cm2         0.00         0.00 kg/cm2         0.00         -           Initial         4.60±0.1         4.6 Kg/cm2         0.40t/cm2         5.15±0.30         -           Full service         3.35±0.2         3.5 Kg/cm2         2.50±0.1         2.5kg/cm2         5.15±0.30         -				it Compressor stops				
A.1   Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs.   D&M test spec.   MM3882 & MM3946   Should be less than 1 kg/cm2 in 15 minutes	3.3	Check condition of humidity indicator				Blue	Blue	
Leakage from both cabs.   MM3882 & MM3946   than 1 kg/cm2 in 15 minutes   15 minutes   15 minutes   0.07 kg/cm2 in 5 kg/cm2 in 5 minutes   0.07 kg/cm2 in 5 minutes   0.07 kg/cm2 in								
MM3882 & MM3946   minutes   Kg/cm2 in 5   minutes   Kg/cm2 in 5   minutes	4.1					than 1 kg/cm2 in	in 15	
5.0 Brake Test (Automatic Brake operation)           5.1 Record Brake Pipe & Brake Cylinder pressure at Each Step           Check proportionality of Auto Brake system         CLW's check sheet no. F60.812 Version 2           Auto controller position         BP Pressure kg/cm2         BC (WAG-9 & WAP-7) Kg/cm2         BC (WAP-5) Kg/cm2           Value         Result         Value         Result         Value         Result           Run         5±0.1         5.0 Kg/cm2         0.00         0.00 kg/cm2         0.00         -           Initial         4.60±0.1         4.6 Kg/cm2         0.40±0.1         0.40±0.1         0.40kg/cm2         0.75±0.15         -           Full service         3.35±0.2         3.5 Kg/cm2         2.50±0.1         2.5Kg/cm2         5.15±0.30         -	4.2	Check BP Air leak	age				•	Kg/cm2 in 5
Check proportionality of Auto Brake system         CLW's check sheet no. F60.812 Version 2           Auto controller position         BP Pressure kg/cm2         BC (WAG-9 & WAP-7) Kg/cm2         BC (WAP-5) Kg/cm2           Value         Result         Value         Result         Value         Result           Run         5±0.1         5.0 Kg/cm2         0.00         0.00 Kg/cm2         0.00         -           Initial         4.60±0.1         4.6 Kg/cm2         0.40±0.1         0.40Kg/cm2         0.75±0.15         -           Full service         3.35±0.2         3.5 Kg/cm2         2.50±0.1         2.5Kg/cm2         5.15±0.30         -	5.0	Brake Test (Aut	omatic Brake oper	ation)				
Auto controller position   BP Pressure kg/cm2   BC (WAG-9 & WAP-7)   BC (WAP-5)   Kg/cm2   Kg/cm2   Kg/cm2   Kg/cm2   Kg/cm2   Result   Value   Result   Value   Result   Value   Result   Value   Result   Run   5±0.1   5.0 Kg/cm2   0.00   0.00 Kg/cm2   0.00   - Initial   4.60±0.1   4.6 Kg/cm2   0.40±0.1   0.40Kg/cm2   0.75±0.15   - Full service   3.35±0.2   3.5 Kg/cm2   2.50±0.1   2.5Kg/cm2   5.15±0.30   - Initial   5.50 kg/cm2   5	5.1	Record Brake Pipe	e & Brake Cylinder pr	essure at Each Step				
position         BP Pressure kg/cm2         Kg/cm2         Kg/cm2         Kg/cm2           Value         Result         Value         Result         Value         Result           Run         5±0.1         5.0 Kg/cm2         0.00         0.00 Kg/ cm2         0.00         -           Initial         4.60±0.1         4.6 Kg/cm2         0.40±0.1         0.40Kg/ cm2         0.75±0.15         -           Full service         3.35±0.2         3.5 Kg/cm2         2.50±0.1         2.5Kg/ cm2         5.15±0.30         -		Check proportionality of Auto Brake system						
Run       5±0.1       5.0 Kg/cm2       0.00       0.00 Kg/cm2       0.00       -         Initial       4.60±0.1       4.6 Kg/cm2       0.40±0.1       0.40Kg/cm2       0.75±0.15       -         Full service       3.35±0.2       3.5 Kg/cm2       2.50±0.1       2.5Kg/cm2       5.15±0.30       -			DD D			% WAP-7)	` '	
Initial 4.60±0.1 4.6 Kg/cm2 0.40±0.1 0.40Kg/cm2 0.75±0.15 - Full service 3.35±0.2 3.5 Kg/cm2 2.50±0.1 2.5Kg/cm2 5.15±0.30 -			Value	Result	Value	Result	Value	Result
Full service 3.35±0.2 3.5 Kg/cm2 2.50±0.1 2.5Kg/cm2 5.15±0.30 -		Run	5±0.1	5.0 Kg/cm2	0.00	0.00 Kg/ cm2	0.00	-
2.3Kg/ GHZ		Initial	4.60±0.1	4.6 Kg/cm2	0.40±0.1	0.40Kg/ cm2	0.75±0.15	-
Emergency Less than 0.3 <b>0.2 Kg/cm2</b> 2.50±0.1 <b>2.5Kg/cm2</b> 5.15±0.30 -		Full service	3.35±0.2	3.5 Kg/cm2	2.50±0.1	2.5Kg/ cm2	5.15±0.30	-
		Emergency	Less than 0.3	0.2 Kg/cm2	2.50±0.1	2.5Kg/ cm2	5.15±0.30	-

# PLW/PATIALA

Loco No.: 41856

5.2	Record time to BP pressure drop to 3.5 kg/cm2 Ensure	D&M test spec.	8±2 sec.	7 Sec
5.2	Automatic Brake Controller handle is Full Service from Run	MM3882 & MM3946	O±2 Sec.	7 360
5.3	Operate Asst. Driver Emergency Cock,	D&M test spec. MM3882 & MM3946	BP pressure falls to Below 2.5 kg/cm2	OK
5.4	Check brake Pipe Pressure Switch 69F operates	CLW's check sheet no. F60.812 Version 2	Closes at BP 4.05- 4.35 kg/cm2 Opens at BP 2.85- 3.15 kg/cm2	4.2 Kg/cm2
				Kg/cm2
5.5	Move Auto Brake Controller handle from Running to Emergency BC filling time from $0.4 \text{ kg/cm2}$ i.e. 95% of Max. BC developed WAP5 – BC $5.15 \pm 0.3 \text{ kg/cm2}$ apply time WAP7 - BC $2.50 \pm 0.1 \text{ kg/cm2}$ WAG9 - BC $2.50 \pm 0.1 \text{ kg/cm2}$	D&M test spec. MM3882 & MM3946	4±1 sec. 7.5±1.5 sec. 21±3 sec.	23 SEC
5.6	Move Auto Brake Controller handle to full service and	D&M test spec.	2113 Sec.	25 520
5.0	BP pressure 3.5 kg/cm2. Move Brake controller to Running position BC Release time to fall BC Pressure up to 0.4 kg/cm2 i.e. 95% of Max. BC developed BC release Time	MM3882 & MM3946		
	WAP7		17.5±2.5 sec.	
	WAG9		52±7.5 sec.	56 sec.
5.7	Move Auto Brake Controller handle to Release, Check BP Pressure Steady at 5.5± 0.2 kg/cm2 time.	CLW's check sheet no. F60.812 Version 2	60 to 80 Sec.	79 Sec
5.8	Auto Brake capacity test: The capacity of the A9 valve in released condition must conform to certain limit in order to ensure compensation for air leakage in the train without interfering with the automatic functioning of brake.  * Allow The MR pressure to build up to maximum stipulated limit.  * Close brake pipe angle cock and charge brake pipe to 5 kg/cm2 by A-9 (Automatic brake controlling) at run position.  * Couple 7.5 dia leak hole to the brake hose pipe of locomotive. Open the angle cock for brake pipe.  The test shall be carried out with all the compressors in working condition.  Keep Auto Brake Controller (A-9) in Full Service. Press	RDSO Motive power Directorate report no. MP Guide No. 11 July, 1999 Rev.1	BP pressure should not fall below 4.0 kg/cm2 with in 60 Sec.	4.7 Kg/cm2
5.9	Driver End paddle Switch (PVEF)		BC comes to '0'	0
6.0	Direct Brake (SA-9)			
	, ,			
6.1	Apply Direct Brake in Full Check BC pressure WAG9/WAP7 WAP5	CLW's check sheet no. F60.812 Version 2	3.5±0.20 kg/cm2 5.15±0.3 kg/cm2	3.5Kg/c m2

### PLW/PATIALA

Loco No.: 41856

6.3	Check Direct Brake Pressure switch 59 (F)	D&M test spec. MM3882 & MM3946	0.2±0.1 kg/cm2	0.20 kg/cm2
6.4	Release direct brake & BC Release time to fall BC pressure up to 0.4 kg/cm2		10 -15 Sec.	13 Sec
7.0	Modified System Software (only for CCB)			
7.1	Bail-off de-activated during emergency by any means			Now de- activated
7.2	DPWCS and Non-DPWCS mode enabled		Multi Loco	
7.3	TCAS and Non-TCAS mode enabled		Not Yet Launched	Presently
7.4	Penalty brake application deactivated for Fault code 113 (FC 113) and CCB health signal will not drop to avoid loco detention/failure. The Brake Electronics Failure "message will not generate on DDS.	RDSO letter no.	Pressure Setting Needed is12 kg/sqcm Causing mismatching with standard Pr Setting	- not happening in PLW
7.5	CCB health signal logic revised (Now will remain high) for penalty condition occurring with FC 108 due to wrong operation/not affecting operation/ Not a CCB Fault (i.e Both controllers selected as LEAD etc) The Brake electronic failure message will not generate on DDS	EL/3.2.19/3-phase (CCB), dtd 30.01.2023		Brake electronic failure message not generate on DDS
7.6	CCB health signal logic for FC 102 (In case of BC request from VCU is more than 90 %-above 9V DC) is changed i.e CCB health signal will not drop for FC 102 which will avoid loco detention/failure. The brake electronic failure message will not generate on DDS.		Could not performed by M/s Knorr	Presently Not happening in PLW
7.7	Booting time for CCB with TCAS/TPM/PTWS/DPWCS mode 15-20 sec. However, in case of absence of either one or both system booting time subsequently increased to 40-50 sec.			49 sec
8.0	Sanding Equipment			
8.1	Check Isolating Cock-134F is in open position. Press sander paddle Switch. (To confirm EP valves Operates)		Sand on Rail	Ok
9.0	Test Vigilance equipment : As per D&M test specification			Ok

				41856		
		Warranty				
S.No.	Description	PL NO.	QPL /Nos.	Supplier	Sr. no.	
	Pantograph	29880014(HR),	2			
1		29880026			L23-1688,OCT-23,3420-08/23	
2	Servo motor	29880026	2	GENERAL STORES	3418-07/23	
	Air Intake filter Assly		2	PARKER	O/C1349P/B/RH/01,O/C	
3		29480103			1349P/B/LH/02 PLW-12/23	
4	Insulator Panto Mtg.	29810127	8	IEC	09/23,09/23	
	mound of the same		MIDDLE RC	OF COMPONENT		
5	High Voltage Bushing	29731021	1	EIPL	5315-02-24	
6	Voltage Transformer	2965028	1	SADTEM	2023-N-656483	
7	Vacuum Circuit Breaker	25712202	1	AUTOMETER ALLIANCE	AALN/12/2023/020/VCBA/894	
8	Insulator Roof line	29810139	9	IEC	03-23, 03-23	AS Per PO/IRS Conditions
9	Harmonic Filter	29650033	1	SUNSHINE	1059-12/23	AS FEL FO/INS CONDITIONS
10	Earth Switch	29700073	E	AUTOMETER ALLIANCE	AALN/06/2023/059/ES/077	
	Surge Arrester	29750052	2	CG POWER & INDUSTRIAL	55032-2023,55033-2023	
				rake Components	EVIC 021001 A EVIC 021000 B	
12	Air Compressor (A,B)	29511008	2	ELGI	EXJS 921891 A, EXJS 921880 B	
13	Air Dryer	29162051	1	TRIDENT	LD2-02-9732-24	
14	Babby compressor	25513000	1	CEC	7145-03-23	-
15	Air Brake Panel	29180016	1	KNORR	24-03-CO-3331	1
16	Contoller (A,B)	29180016	2	KNORR	24-01-FO-3202 A, 24-01-FO-3203-B	
17	Breakup Valve	29180016	2	KNORR		
18	wiper motor	29162026	4	KNORR		

SSE/ABS

### PLW/PTA

# **ELECTRIC LOCO HISTORY SHEET (ECS)**

ELECTRIC LOCO NO: 41856 LIST OF ITEMS FITTED BY ECS RLY: SCR

SHED: MLY

**PROPULSION SYSTEM: SIEMENS** 

SN	DESCRIPTION OF ITEM	ITEM PL NO.	ITEM SR. NO (	MAKE/SUPPLIER	
1	LED Based Flasher Light Cab I & II	29612937	22729	22783	ALTOS
2	Led Marker Light Cab I & II	29612925	2608/2611/2	2624/2623	KEPCO
3	Cab Heater Cab I & II	29170011	842	852	ELECOS
4	Crew Fan Cab I & II	29470080	4873/4743/4	4722/4791	SARIA
5	Master Controller Cab I	29860015	11236	3155	SAITRONIX
6	Master Controller Cab II	29000013	11236	3181	OAITRONIA
7	Complete Panel A Cab I & II	29178265	2889	2859	
8	Complete Panel C Cab I & Ii	29170539			KEPCO
9	Complete Panel D Cab I & II	29178265	3391	3378	
10	Complete Cubicle- F Panel Cab I & II	29178162	CUF/752/08/2023	CUF/835/11/2023	KAYSONS
11	Speed Ind.& Rec. System	29200040	MTELS2308289/N	MTELM2308289	AAL
12	Battery (Ni- Cd)	29680025	B33	30	HBL
13	Set of Harnessed Cable Complete	29600420			KAYSONS
14	Transformer Oil Pressure Sensor (Cab-1) (Pressure Sensor Oil Circuit Transformer)	29500047	TGIC/CLW/2269-JAN2024	TGIC/CLW/2272-JAN2024	TOPGRIP
15	Transformer Oil Pressure Sensor (Cab-2)		TGIC/CLW/2268-JAN2024	TGIC/CLW/2266-JAN2024	
	Transformer Oil Temperature Sensor (Cab-1) (Temperature Sensor Oil Circuit Transformer)	29500035	BG/TFP/4563-FEB-23		BG INDUSTRIES
17	Transformer Oil Temperature Sensor (Cab-2)		BG/TFP/4577-FEB-23		
18	Roof mounted Air Conditioner I	29811028	23K2	467	INTEC
19	Roof mounted Air Conditioner II	2901102.0	24B2	739	11111111

SSE/ECS

E/ECS

PATIALA LOCOMOTIVE	<b>WORKS, PATIALA</b>	
LOCO NO A19EC/MAC	OLIC/CIA/D/MIND	

.No.	Equipment	PL No.	/WAG-9HC/SWF Equipm	ent Serial No.	1	Лake
1	Complete Shell Assembly with piping					IDENT
2	Side Buffer Assly Both Side Cab I	232,132,	74, 12/23	157,01/24	FASP	FASP
3	Side Buffer Assly Both Side Cab II	29130050	147, 09/23	163,01/24	FASP	FASP
		2012002			TASE	1
4	CBC Cab I & II	29130037	A37, 01/24	K20, 11/23		RIL RIC
5	Hand Brake		01/	24 - 16771	Modifie	ed Mechwel
6	Set of Secondry Helical Spring	29045034 29041041			А	BOKE
7	Battery Boxes (both side)	29680013	189, 03/24	186, 03/24	Brite Metalloy	Brite Metalloy
8	Traction Bar Bogie I		41	19, 04/23		NIKE
9	Traction Bar Bogie II			15, 04/23		NIKE
10	Centre Pivot Housing in Shell Bogie I side	29100057		90, 03/24		TEW
11	Centre Pivot Housing in Shell Bogie II side			96, 03/24		TEW
12	Elastic Ring in Front in Shell Bogie I side	29100010		52, 07/23		VADH
13	Elastic Ring in Front in Shell Bogie II side		18	44, 07/23	A	VADH
14	Main Transformer	29731008 for WAG 9 29731057 for WAP-7	HRL-65-03-2	24-10685-010,2024	Hind	Rectifier
15	Oil Cooling Radiator I	29470031		24, A-24-39	BANCO PRO	DUCTS PVT LTD
16	Oil Cooling Radiator II	25470031	01/2	24, A-24-41	BANCO PRO	DUCTS PVT LTD
17	Main Compressor I with Motor	29511008	EXJS 9	21880, 01/24		ELGi
18	Main Compressor II with Motor	29311000	EXJS 9	21891, 01/24		ELGi
19	Transformer Oil Cooling Pump I		49	15, 09/23	SAMA	L HARAND
20	Transformer Oil Cooling Pump II		48	93, 09/23	SAMA	L HARAND
21	Oil Cooling Blower OCB I	20470042	12/23, PDS2312	2127, LHP1001440102	PD STEELS LTD	
22	Oil Cooling Blower OCB II	29470043	12/23, PDS2312125, LHP1001437053		PD STEELS LTD	
23	TM Blower I	20440075	01/24, AC-575	91, CGLWLAM23066	А	CCEL
24	TM Blower II	29440075	03/24, ICTMB240306		IC ELECTR	ICAL PVT LTD
25	Machine Room Blower I		AC-54586, CG	LWLAM14627, 03/24	A	CCEL
26	Machine Room Blower II	29440105	02/24, AC-545	23, CGLWKAM13254	ACCEL	
27	Machine Room Scavenging Blower I		D25-6152, C	CF25/D6513, 12/23	SAMAL HARAND PVT	
	Machine Room Scavenging Blower II	29440129	D25-6199 (	CF25/D6560, 12/23	SAMAL HARAND PVT L	
29	TM Scavenging Blower Motor I			7163, CF30/D7437		RAND PVT LTD
		29440117				
	TM Scavenging Blower Motor II			CF30/D7411, 12/23	SAMAL HA	RAND PVT LTD
	Traction Convertor I Traction Convertor II			36R0308-6KTCC1 36R0309-6KTCC2	-	
_	Vehicle Control Unit I			6K-23-138, 07/23		
	Vehicle Control Unit II	29741075		6K-23-138, 07/23	SIE	MENS
35	Aux. Converter Box I (BUR 1)		06/23, ST	B6R0308-ACU1		
36	Aux. Converter Box 2 (BUR 2 + 3)			B6R0309-ACU2		
-	Axillary Control Cubical HB-1	29171180		31/694/02/2024		CTRICAL PVT LTI
_	Axillary Control Cubical HB-2	29171192		/2312/09, 07/21	the second secon	NICS PVT LTD
	Omplete Control Cubicle SB-1         29171209         06/23, SB1/354/06/2023           Omplete Control Cubicle SB-2         29171210         02/24, SB2/494/02/2024			CTRICAL PVT LTE		
	Complete Control Cubicle SB-2 Filter Cubical (FB) (COMPLETE FILTER	29171210	02/24, SB	52/494/02/2024	STES	ALIT LTD
41	CUBICLES)	29480140		FB00012312097		ALIT LTD
	Driver Seats	29171131	11/23-	Batch No. 272		ABI
	Transformer oil steel pipes	29230044	22.427	22 22 12717		al pipes
	Conservator Tank Breather	29731057		33, 23-13717		EŢRPRISES LTD
	Ballast Assembly ( only for WAG-9)	29170163		07,03,02		GFSL TO FNCC
	Head Light	20470257	6	22, 637		D ENGG
	Ducting Assembly	29470067		`		RGET
48	Filter Frame Assly.	29480103	(	)	I PA	RKER

पी. एल. डब्ल्यू **P.L.W**  Issue No. : 05 Effective Date: July-2023 DOC NO: F/LAS/Electric Loco CHECK SHEET (Ref: WI/LAS/Elect/01, 02, 03 & 04 & QPL/LAS/Elect. Loco)
Page 1 of 1

### पटियाला रेलइंजन कारखाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA ELECTRIC LOCO CHECK SHEET

LOCO NO: 41856 Rly: 5

Shed: MLYE

ITEM TO BE CHECKED	Specified Value	O.	served	Valu	
10 to 9 to output contactor	OK		- N	11	
Check proper Fitment of MR Blower 1 & 2, MR Scavenging Blower 1 & 2, TM Blower 1 & 2, TMB Scavenging Blower 1 & 2.	OK				
	OK				
Check proper of Fitment of oil cooling utilit (OCO).	OK				
Check proper Fitment of FB panel on its position			0	-	
Check proper Fitment of assembled SB1 & SB2 panel.	OK		Ul.	_	
Check proper Fitment of assembled 95 to 952 parts.	OK				
Check proper Fittrient of Auxiliary converter 1, 2 4 6 (SS-11, 2 4 7)	OK		O.	_	
Check proper Fitment of Traction converted 1 & 2 (SN-1 & 2).	OK		·al	<u>_</u>	
Check proper fitment, torquing a Locking of Iviality transformer both.	OK		CI		
Check proper nating of Secondary Helical Springs between Bogie & Shell body.			0		
Check proper fitment of Rogie Body Safety Chains.			CI	_	
Check proper fitment of Cow catcher	OK		U	16	
Check proper fitting to cow catcher.	OK		0	1	
Check coolant level in SK 1 & 2 Expansion Faint.	OK		0	KI	
Check proper fitment and maintain required gaps from Loco Shell Body of all metallic pipes to avoid any	OK				
damage during online working of Locomotives.	OK		0	14	
Check proper nitment of both battery box.	OK		()	IC	
Check for any gap between wall mansionles mounting base a 2555 entering	OK				
As per Drg No 1209-01-113-001		CA			CAB-2
Secondary Vertical and Lateral Clearance on leveled track at the time of Loco Dispatch.	Vertical-Std				ALP
ELRS/TC/ 0082 (Rev 1) dated 17.09.2015	:35-60 mm			-	-
		58	50	40	55
	Lateral Std-	14)	44	22	45
	45-50 mm	12	-		
Buffer height: Range (1090, +155)			L/S	5	R/S
Dra No IB031-02002.	mm	FRONT	110	0	1699
		REAR	100	99	1101
	6.41 mm				R/S
Buffer Length: Range (641 mm + 3 to 10 mm with buffer face)	041 111111	FRONT	_		647
Drg No-SK.DL-3430.					646
		INLAIN			R/S
Height of Rail Guard, (114 mm + 5 mm,-12 mm).					
As per RDSO Pamphlet Important Bogie Clearances of Electric Locomotives.	mm,-12 mm	FRONT			119
		REAR			118
CBC Height: Range (1090, +15,-5)	1090, +15 -5 mm	FRONT:			
	Scavenging Blower 1 & 2.  TM scavenging blower 1 & 2 & Oil Cooling unit.  Check proper of Fitment of oil cooling unit (OCU).  Check proper Fitment of HB 1 & 2 and its respected lower part on its position.  Check proper Fitment of FB panel on its position.  Check proper Fitment of assembled SB1 & SB2 panel.  Check proper Fitment of Auxiliary converter 1, 2 & 3-(BUR-1, 2 & 3).  Check proper Fitment of Traction converter 1 & 2 (SR-1 & 2).  Check proper fitment, torquing & Locking of Main Transformer bolt.  Check proper fitment of Main compressor both side with the compressor safety wire rope.  Check proper fitment of Bogie Body Safety Chains.  Check proper fitment of Bogie Body Safety Chains.  Check proper fitment of Cow catcher.  Check coolant level in SR 1 & 2 Expansion Tank.  Check proper fitment of Cow catcher.  Check proper fitment and maintain required gaps from Loco Shell Body of all metallic pipes to avoid any damage during online working of Locomotives.  Check proper fitment of both battery box.  Check for any gap between Main Transformer mounting base & Loco Shell.  Check proper fitment of Push Pull rod its bolt torquing and fitment of fixing cable.  As per Drg No 1209-01-113-001  Secondary Vertical and Lateral Clearance on leveled track at the time of Loco Dispatch.  ELRSTC 0082 (Rev 1) dated 17.09.2015  Buffer Length: Range (641 mm + 3 to 10 mm with buffer face)  Drg No-SK.DL-3430.  Height of Rail Guard. (114 mm + 5 mm,-12 mm).  As per RDSO Pamphlet Important Bogie Clearances of Electric Locomotives.	Check proper Firment of Miss Blower 1 & 2, MR Scavenging Blower 1 & 2, TM Blower 1 & 2, TMB Scavenging Blower 1 & 2 & MR Scavenging	Check proper Filment of MR Blower 1 & 2, MR Scavenging Blower 1 & 2, TM Blower 1 & 2, TMB Scavenging Blower 1 & 2 & OK Check proper Filment of MR Blower 1 & 2 & Oil Cooling unit (OCU).  Check proper of Filment of Oil cooling unit (OCU).  Check proper Filment of HB 1 & 2 and its respected lower part on its position.  Check proper Filment of FB panel on its position.  Check proper Filment of Auxiliary converter 1, 2 & 3-(BUR-1, 2 & 3).  Check proper Filment of Auxiliary converter 1, 2 & 3-(BUR-1, 2 & 3).  Check proper Filment of Traction converter 1 & 2 (SR-1 & 2).  Check proper Filment of Traction converter 1 & 2 (SR-1 & 2).  Check proper filment of Traction converter 1 & 2 (SR-1 & 2).  Check proper filment of Main compressor both side with the compressor safety wire rope.  Check proper filment of Bogie Body Safety Chains.  Check proper filment of Bogie Body Safety Chains.  Check proper filment of Cov catcher.  Check colant level in SR 1 & 2 Expansion Tank.  Check proper filment of SR 2 Expansion Tank.  OK  Check proper filment of Dush both conservators Tank (Breather Tank).  Check proper filment and maintain required gaps from Loco Shell Body of all metallic pipes to avoid any damage during online working of Locomotives.  Check proper filment of Dush Pull rod its bolt torquing and filment of fixing cable.  As per Drg No 1209-01-113-001  Buffer height: Range (1090, +15,-5)  Drg No 18031-02002.  Buffer height: Range (641 mm +3 to 10 mm with buffer face)  Drg No-SK.DL-3430.  CEA Transformer Main Transformer mounting base & Loco Dispatch.  FRONT REAR  Buffer Length: Range (641 mm +3 to 10 mm with buffer face)  Transformer Main and Maintain Required Gaps from Loco Dispatch.  FRONT REAR  Buffer Length: Range (641 mm +3 to 10 mm with buffer face)  Transformer Maintain Required Gaps from Loco Dispatch.  FRONT REAR  Buffer Length: Range (1090, +15,-5)  Transformer Maintain Required Gaps from Loco Dispatch.  FRONT REAR  FRONT REAR  CBC Height: Range (1090, +15,-5)	Check proper Filment of MR Blower 1 & 2, MR Scavenging Blower 1 & 2, TM Blower 1 & 2, TMB Scavenging Blower 1 & 2 & Oil Cooling unit.  Check proper Filment of MR Blower 1 & 2 & Oil Cooling unit.  Check proper Filment of HB 1 & 2 and its respected lower part on its position.  Check proper Filment of FB panel on its position.  Check proper Filment of FB panel on its position.  Check proper Filment of Auxiliary converter 1, 2 & 3-(BUR-1, 2 & 3).  Check proper Filment of Traction converter 1, 2 & 3-(BUR-1, 2 & 3).  Check proper Filment of Traction converter 1 & 2 (SR-1 & 2).  Check proper Filment of Main compressor both side with the compressor safety wire rope.  Check proper filment of Main compressor both side with the compressor safety wire rope.  OK  Check proper filment of Govern the same of the sa	Check proper Fitment of Mrs Blower 1 & 2, MR Scavenging Blower 1 & 2, TM Blower 1 & 2, TMB  OK  OK  OK  Check proper Fitment of Mrs Blower 1 & 2, MR Scavenging Blower 1 & 2, TM Blower 1 & 2, TMB  Check proper Fitment of Gli cooling unit (OCU).  Check proper Fitment of Fib and a seembled SB1 & SB2 panel.  Check proper Fitment of Fib and on its position.  Check proper Fitment of Fib and on its position.  Check proper Fitment of Fib and on its position.  Check proper Fitment of Fib and on its position.  Check proper Fitment of Fib and on its position.  Check proper Fitment of Fib and on its position.  Check proper Fitment of Fib and on its position.  Check proper Fitment of Fib and on its position.  Check proper Fitment of Fib and on its position.  Check proper Fitment of Fib and on its position.  Check proper Fitment of Fib and on its position.  Check proper Fitment of Fib and on its position.  OK  Check proper Fitment of Fib and on its position.  OK  Check proper Fitment of Fib and on its position.  OK  Check proper Fitment of Fib and on its position.  OK  Check proper Fitment of Fib and on its position.  OK  Check proper Fitment of Cove and on its position.  OK  Check proper Fitment of Bogie Body Safety Chains.  OK  Check proper Fitment of Cove acacher.  Check proper Fitment of Cove acacher.  OK  Check proper Fitment of Cove acacher.  Check proper Fitment of Cove acacher.  OK  Check proper Fitment of Cove acacher.  Check proper Fitment of Cove acacher.  OK  Check proper Fitment of Cove acacher.  Check proper Fitment of Doth battery box.  Check proper Fitment and maintain required gaps from Loco Shell Body of all metallic pipes to avoid any of Cove and Cove acacher.  Check proper Fitment and Cover acacher.  Check proper Fitment and Cover acacher.  Check proper Fitment of Cover acacher.  Check proper Fitment of Doth battery box.  Check proper Fitment of Cover acacher.  Check proper Fitment and Cover acacher.  Check proper Fitment of Cover acacher.  Check proper Fitment of Cover acacher.  Check proper Fitment of C

(Signature of SSE/Elect, Loco (UF))

NAME SHUBMAN SMAKINA

DATE 20/09/24

(Signature of S8E/JE/Elect Loco)

NAME SATISH KUMAR

DATE 20/09/24

(Signature of JE/UF)

NAME ANKIT UPPAL

DATE 20/04/24

# Loco No. 41856

#### 1. BOGIE FRAME:

BOGIE	FRAME NO	Make	PL No.	PO No. & dt.	Warranty Period
FRONT	SL-336	SIMPLEX	29105146	100190	As per PO/IRS
REAR	SL-0053	ECBT	29100677	100360	conditions

### 2. Hydraulic Dampers PL No. 29040012, Make: KNORR

#### 3. AXLES:

AXLE POSITION NO	1	2	3	4	5	6
MAKE/	PLW	PLW	PLW	PLW	PLW	PLW
S.NO	25879	26170	26252	25880	26182	26034
Ultrasonic Testing	OK	OK	OK	OK	OK	OK

# 4. WHEEL DISCS NO. AND TYPE & BULL GEAR

AXLE POSITION NO	1	2	3	4	5	6
GEAR END	DY52-165	DY18-117	DX92-061	DX92-124	DX92-037	DY29-66
Make	IMPORTED	IMPORTED	IMPORTED	IMPORTED	IMPORTED	IMPORTED
FREE END	DX92-135	DY23-042	DY52-132	DX92-109	DX92-062	DX92-185
Make	IMPORTED	IMPORTED	IMPORTED	IMPORTED	IMPORTED	IMPORTED
Bull Gear No.	23-K-08	23-F-45	23-F-23	23-D-22	23-L-16	24-A-22
Bull Gear Make	LMS	LMS	LMS	LMS	LMS	LMS

### 5. AXLE ROLLER BEARING (CRU) (PL No. 29010020, Warranty: As per PO/IRS conditions)

AXLE POSITION NO		1	2	3	4	5	6
Gear	MAKE	NBC	NBC	NBC	NBC	NBC	NBC
End	PO NO. & dt	02875	02875	02875	02875	02875	02875
Free	MAKE	NBC	NBC	NBC	NBC	NBC	NBC
End	PO NO. & dt	02875	02875	02875	02875	02875	02875

# 6. WHEEL DISC PRESSING (PRESSURE IN KN): SPECIFIED 80-105 T

AXLE POSITION NO	1	2	3	4	5	6
BULL GEAR END	964	894	869	838	878	825
FREE END	957	949	885	841	889	830

# **Loco No.** 41856

#### 7. DIAMETER AFTER PROFILE TURNING: SPECIFIED 1092 + 5 mm - 0 mm

AXLE POSITION NO	1	2	3	4	5	6
DIA IN mm GE	1092.3	1092.4	1092.4	1092.5	1092.5	1092.3
DIA IN mm FE	1092.3	1092.4	1092.4	1092.5	1092.5	1092.3
WHEEL PROFILE GAUGE (1596±0.5mm)	OK	OK	OK	OK	OK	OK

#### 8. SUSPENSION TUBE & ITS TAPER ROLLER BEARING:

AXLE POSITION	1	2	3	4	5	6	
S.T. (PL 29100288) MAKE		KPE	IN	KPE	KPE	KPE	IN
G.E. BRG PL 29030110	MAKE	FAG	FAG	FAG	FAG	FAG	FAG
F.E. BRG PL 29030110	MAKE	FAG	FAG	FAG	FAG	FAG	FAG

# 9. GEAR CASE (PL No. 29030018) & BACKLASH:

AXLE POSITION NO	1	2	3	4	5	6
MAKE	KM	KM	KP	KM	KPE	KM
BACKLASH (0.254 – 0.458mm)	0.310	0.310	0.330	0.310	0.300	0.320

### 10 A/BOX TO BOGIE FRAME LATERAL CLEARANCES (SPECIFIED 15.0 to 19.0mm):

AXLE POSITION NO	1	2	3	4	5	6
RIGHT SIDE	16.59	17.22	17.43	17.11	16.83	15.06
LEFT SIDE	15.90	15.06	16.85	15.60	18.72	15.13

# 11. TRACTION MOTOR: (PL No. 29940606, Warranty: As per PO/IRS conditions)

AXLE POSITION NO	MAKE	PO No. & date	S. NO.
1	PLW	-	PLW-2592
2	PLW	-	PLW-2519
3	PLW	-	PLW-2548
4	PLW	-	PLW-2554
5	PLW	-	PLW-2562
6	PLW	-	PLW-2553

Q

### TOP 12 COSTLIEST ITEMS OF WAG9HC LOCO WITH WARRANTY CONDITIONS AS PER TENDERS

S No	PL No	DESCRIPTION	Warranty Period
1	29741075	IGBT BASED 3-PHASE DRIVE PROPULSION EQUIPMENT	60 months after commissioning or 72 months from date of supply whichever earlier as per special conditions given by CLW
2	29731057	MAIN TRANSFORMER 7775 KVA TYPE LOT 7500 FOR WAP7 3- PHASE ELECTRIC LOCOMOTIVE TO CLW SPECN NO.CLW/ES/3/0660/C	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
3	29171064	COMPLETE SHELL ASSLY (PIPED & PAINTED) FOR WAP-7 LOCO TO CLW SPEC. NO. CLW/MS/3/152 ALT-8	AS PER IRS CONDITIONS-30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER.
4	29600418	LOCOMOTIVES TO CLW SPECN. NO. CLW/ES/03/646  ALT-NIL WITH DMW REQUIREMENT OF HARNESSED	As per clause no.9 of CLW Specn. CLW/ES/3/0458 & Clause No.10 of CLW SpecnCLW/ES/3/0459. [18 months after commissioning or 20 months from date of supply for single core & 18 months after commissioning or 24 months from date of supply for multi core]

7	29942007	3-PHASE ASYNCHRONOUS TRACTION MOTOR (RESISTANCE RING MECHANICALLY INTERLOCKED TO END PLATE DESIGN ROTOR, SCHEME-II), TYPE 6FRA-6068 FOR WAP-7 ELECTRIC LOCO WITHOUT ACTIVE SPEED SENSOR TO SPECIFICATION NO. 4TMS.096.081 ALT-2 AND STR NO. CLW/2008/3PHTM/STR/0001.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
6	29480140	COMPLETE FILTER CUBICLE ALONG WITH ALL EQUIPMENTS AND CABLING TO DRG./SPEC NO. [1] CLW/ES/3/0193 ALT-F OR LATEST AND CLW DRG. NO. 1209-15-143-004 ALT-10 AND PART DRG./SPEC NO AS PER ANNEXURE-A ATTACHED.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
5	29180016	BRAKE CONTROL SYSTEM INCLUDING DRIVER'S VIGILANCE CONTROL DEVICE TO SET LIST NO.EL29180016.	As per specification no. CLW/MS/3/001 Alt. 16 i.e. the manufacturer is required to guarantee that the brakevalves/equipment work satisfactorily for a period of five (5) years after commissioning. Any equipment/part which failsduring the guarantee period shall be replaced free of cost by the manufacturer. The replaced components shallfurther be under warranty for five (5) years from the date of their fitment and should the replaced components proveunsatisfactory in service, they shall be replaced by modified and improved components by the supplier free of cost.

8	29105146	Bogie Frame Complete for WAP-7 for 3 Phase Co Co Locomotive to CLW specification No. CLW/MS/3/Bogie/003 alt-1 and CLW Drg.No.1209.01.112-202 Alt-Nil	As per clause 16 of Spec.No.CLW/MS/3/Bogie/003 Alt-1. [60 months after commissioning or 72 months from date of supply]
9	29171192	COMPLETE AUXILIARY CUBICLE HB2 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0192 ALT-E OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
10	29171210	COMPLETE CONTROL CUBICLE SB2 ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0195/A ALT-H OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
11	29171209	COMPLETE CONTROL CUBICLE SB1 (PUSH PULL SCHEME COMPLIANT) ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0194 ALT-G OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
12	29171180	COMPLETE AUXILIARY CUBICLE HB1 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0191 ALT-D OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.



#### भारत सरकार GOVERNMENT OF INDIA

रेल मंत्राल्य

#### MINISTRY OF RAILWAYS

पटियाला रेलइंजन कारखाना
PATIALA LOCOMOTIVE WORKS

Email: dyceeloco.dmw@gmail.com फैक्स/Fax No.: 0175-2397244 फोन/ Phone: 0175- 2396422

> मोबाईल: 9779242310 पटियाला, 147003, भारत् PATIALA, 147003, INDIA



(An ISO 9001, ISO 14001, ISO 45001 & ISO 50001, 5S & Green Building certified Organization)

संख्या. PLW/M/ECS/Tech/Kavach

तिथि: 21.05.2024

(Through Mail)

Sr. Div. Mechanical Engineer, Diesel Loco Shed, Maula Ali.

Email: srdmedlsmly@gmail.com

विषय:- Fitment of KAVACH in three Phase Electric Loco. No. 41856 WAG9-HC.

संदर्भ:- (i)Director General Stds./Electrical/RDSO letter no. EL/0.1.3/3 dated 21.08.2023.

(ii)Director General Stds./Electrical/RDSO letter no. EL/0.1.3/3 dated 26.09.2023

In ref. to the above letter's Loco No. 41856 has been dispatched with fittings for implementation of KAVACH system in locomotive at home shed in Zonal Railway. This Loco was dispatched to DLS/MYL/SCR on 20.04.2024. The details of fittings are attached as Annexure-A (pneumatic fittings), Annexure-B (Kavach equipment mounting Brackets) & Annexure-C (Wago with harnessed lay out).

This is for your information & necessary action please.

(निशांत बंसीवाल)

उप मुख्य विद्युत अभियंता/लोको

#### प्रतिलिपि:-

PCEE: for kind information please CELE/SCR:- for kind information please

CEE/Loco & CEE/D&Q, CMM, CPLE:- for kind information please Dy CME/Planning: for information & necessary action please Dy CEE/Design: for information & necessary action please Dy CME/Design: for information & necessary action please AWM/LAS&ABS: for information & necessary action please AWM/LFS: for information & necessary action please

AWM/ECS: to monitor & supply of rest of the items as mentioned above for Kavach to all the concerned Electric Loco Sheds and maintain the

Secy. to PCAO for kind information of PCAO please.

### Loco No. 41856

List of balance items of KAVACH pneumatic pipes & fitting yet to be supplied later on. These items are currently under procurement process at PLW. The same will be advised to the shed for collection of the material as soon as it will be received at PLW.

SN	PL No.	Description of item	Qty.
		ISOLATING COCK 3/8" (FEMALE) LEGRIS TYPE WITH VENT	04 nos.
1	29163341	ISOLATING COCK 3/8" (FEMALE) LEGRIS TYPE WITHOUT VENT	02 nos.
		TEE UNION 3/8"X3/8"X3/8" BRASS FITTINGS	02 nos.
	<b>N</b>	MALE CONNECTORS 3/8" TUBE OD X 3/8" BSPT, BRASS FITTINGS	09 nos.
	·	MALE CONNECTORS 1/2" TUBE OD X 1/2" BSPT, BRASS FITTINGS	06 nos.
		FEMALE CONNECTORS (NYLON TUBE) DIA 6 TUBE X 3/8" BSPP BRASS FITTINGS	01 no.
		MALE CONNECTOR (NYLON TUBE) DIA 6 TUBE X 3/8" BSPP BRASS FITTINGS	03 nos.
2	29611994	FEMALE TEE 3/8" BSPP – BRASS	06 nos.
		HEX PLUG -3/8" BSPT – BRASS	02 nos.
		FEMALE TEE 1/2" BSPP – BRASS	04 nos.
		HEX NIPPLE 3/8X3/8" BSPT – BRASS	04 nos.
		RED HEX NIPPLE 3/8X1/2" BSPT - BRASS	02 nos.
		HEX PLUG – 1/2" BSPT – BRASS	04 nos.
		MALE ELBOW CONNECTORS 3/8" TUBE OD X 3/8) BSPT. BRASS FITTINGS	02 nos.
3	29170114	Copper Tube OD 9.52mm (3/8" ) X 1.245 Mm W.T X 6 Mtr	1.2 Mtr

AWM/ABS `

SSE/G/ABS

SN	PL No.	Description of item	Quantity
1.	29611945	Mounting bracket arrangement provided for RF Antenna on the roof top of both driver cabs.	04 nos.
2.		Mounting bracket arrangement provided for GPS/GSM Antenna on the roof top of both driver cabs.	02 nos.
3.		Protection Guards for RFID reader provided behind the cattle guards of both side.	02 nos.
4.		Inspection door with latch provided on the both driver desk covers (LP side) in each cab to access isolation cock.	02 nos.
5.		Cable Entry Plate fitted for routing of cable with RF Antenna & GPS/GSM Antenna bracket.	06 nos.
6.	-	WAGO bracket fitted in Machine room at back side of SB-1.	01 no.
7.		One circular hole of 80 mm dia. provided in each cabs on LP side behind the driver desk toward the wall for routing of OCIP (DMI) cables.	02 nos.
8.	-	80 mm holes provided on TM1 and TM6 Junction box inspection cover hole for drawing of RFID reader cables.	02 nos.
9.		DIN Rail fitted inside the driver desk (LP Side)	02 nos.

eleus AWM/LFS SSE/G/LFS

Annexure-C

SN	PL No.	Description of item	Quantity
1.	42310301	Flexible conduit size 25mm <sup>2</sup> provided for RF-1, 2 & GPS Antenna cable layout from CAB-1&2 to Machine room.	06 nos.
2.	29611982	Wago terminals in CAB-1&2 (25 nos. in each CAB).	50 nos.
3.	29611982	Wago terminal in Machine room at back side of SB-1.	75 nos.
4.		Harness provided from KAVACH SB to SB-1	05 wires
5.	<del>-</del> .	Harness provided from KAVACH SB to SB-2	05 wires
6.		Harness provided from KAVACH SB to Pneumatic Panel	12 wires
7.	<u>-</u>	Harness provided from KAVACH SB to CAB-1	24 wires
8.		Harness provided from KAVACH SB to CAB-2	16 wires

AWM/ECS

SSE/G/ECS