# भारतीय रेल Indian Railways

पटियाला रेलइंजन कारख़ाना, पटियाला

# PATIALA LOCOMOTIVE WORKS, PATIALA



# LOCO TESTING & DISPATCH REPORT OF IGBT BASED WAG9HC ELECTRIC LOCOMOTIVE

LOCO NO.: 41870

TYPE: WAG9HC

RAILWAY SHED: WR/YTAD

PROPULSION SYSTEM: CGL

**DATE OF DISPATCH:** 21.05.2024

लोको निर्माण रिकार्ड



# पटियाला रेलइंजन कारख़ाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA

LOCO NO.: 41870

RAILWAY/SHED:WR/VTAD

DOD: May-2024

#### **INDEX**

SN	PARA	ACTIVITIES	PAGE NO.
		Testing & Commissioning (ECS)	
1.	1.0	Continuity Test of the cables	
	1.1	Continuity Test of Traction Circuit Cables	
	1.2	Continuity Test of Auxiliary Circuit Cables	1-4
	1.3	Continuity Test of Battery Circuit Cables	
	1.4	Continuity Test of Screened Control Circuit Cables	
2.	2.0	Low Tension test	
	2.1	Measurement of resistor in OHMS $(\Omega)$	5-6
	2.2	Check Points	3-0
	2.3	Low Tension Test Battery Circuits (without control electronics)	
3	3.0	Downloading of Software	
	3.1	Check Points	
	3.2	Download Software	7-10
	3.3	Analogue Signal Checking	
	3.4	Functional test in simulation mode	
4	4.0	Sensor test & convertor test	
	4.1	Test wiring Transformer Circuits – Polarity Test	
	4.2	Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)	
	4.3	Primary Voltage Transformer	
	4.4	Minimum voltage relay (Pos. 86)	11-16
	4.5	Maximum current relay (Pos. 78)	11 10
	4.6	Test current sensors	
	4.7	Test DC Link Voltage Sensors (Pos 15.6/*)	
	4.8	Verification of Converter Protection Circuits (Hardware limits)	
	4.9	Sequence of BUR contactors	
5.	5.0	Commissioning with High Voltage	
	5.1	Check List	
	5.2	Safety test main circuit breaker	
	5.3	Auxiliary Converter Commissioning	
	5.3.1	Running test of 3 ph. auxiliary equipments	
	5.3.2	Performance of Auxiliary Converters	40.05
	5.3.3	Performance of BURs when one BUR goes out	16-25
	5. <i>4</i>	Auxiliary circuit 415/110	
	5.5	Hotel Load Circuit	
	5.6	Traction Converter Commissioning	
	5.7	Test protective shutdown SR	
	5.8 5.0	Test Harmonic Filter	
6	5.9 6.0	Test important components of the locomotive	25.26
<i>6. 7.</i>	7.0	Running Trial of the locomotive  Final Check List to be verified at the time of Loco dispatch	25-26 27
8.	8.0	Status of RDSO modifications	28
9.	1-10	Pneumatic Test Parameters	29 - 32
10.	1 10	Loco Check Sheet(LAS)	33
11.	-	Component History (LAS,ECS,ABS)	34-36
12.		Component History & Testing Parameter (Bogie Shop)	37 - 38
13	_	Warranty Conditions as per Tenders	39 -41
13	-	warranty Conditions as per Tenders	39 -41

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41870 - CGIPS U

Type of Locomotive: WAP-7/WAG-9HC

Page: 1 of 27

1.0 Continuity Test of the cables

1.1 Continuity Test of Traction Circuit Cables

As per cable list given in Para 1.3 of document no. 3 EHX 410 124, check the continuity with continuity tester and megger each cable to be connected between following equipment with 1000V megger.

From	То	Continuity (OK/Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Filter Cubicle	Transformer	OK	100 ΜΩ	1500
Filter Cubicle	Terminal Box of Harmonic Filter Resistor (Roof)	ok	100 ΜΩ	1500
Filter Cubicle	Earthing Choke	OK	100 MΩ	1500
Earthing Choke	Earth Return Brushes	ok	100 ΜΩ	1500
Transformer	Power Converter 1	ok	100 ΜΩ	1560
Transformer	Power Converter 2	OK	100 ΜΩ	1500
Power Converter 1	TM1, TM2, TM3	OK	100 ΜΩ	1500
Power Converter 2	TM4, TM5, TM6	oK	100 ΜΩ	1500
Earth	Power Converter 1		100 ΜΩ	2000
Earth	Power Converter 2		100 ΜΩ	2600

# 1.2 Continuity Test of Auxiliary Circuit Cables

As per cable list given in Para 1.4 of document no. 3 EHX 410 124, check the continuity with continuity meter and megger each cable to be connected between following equipment with the help of 1000V megger.

Signature of the JE/SSE/Harness

Signature of the JE/SSE/Loco Cabling

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 418 70

Type of Locomotive: WAP-7/WAG-9HC

Page: 2 of 27

From	То	Continuity(OK/ Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Transformer	BUR1	or.	100 MΩ	520
Transformer	BUR2	02-	100 MΩ	5200
Transformer	BUR3	OLC.	$100~ extsf{M}\Omega$	Sw
Earth	BUR1	ne	100 M $\Omega$	aro .
Earth	BUR2	OL.	100 ΜΩ	500
Earth	BUR3	812	100 MΩ	2200
BUR1	HB1	ne_	100 M $\Omega$	1000
BUR2	HB2	06	100 ΜΩ	1000
HB1	HB2	00-	100 ΜΩ	1000
HB1	TM Blower 1	82	100 MΩ	200
HB1	TM Scavenge Blower 1	04-	100 M $\Omega$	120
HB1	Oil Cooling Unit 1	6 L	100 MΩ	12-0
HB1	Compressor 1	Ou-	100 ΜΩ	120
HB1	TFP Oil Pump 1	ØK_	100 ΜΩ	187
HB1	Converter Coolant Pump 1	OF	100 ΜΩ	200
HB1	MR Blower 1	015	100 MΩ	150
HB1	MR Scavenge Blower 1	one-	100 MΩ	159
HB1	Cab1	OK	100 MΩ	176
Cab1	Cab Heater 1	DK.	100 MΩ	181
HB2	TM Blower 2	DR	100 MΩ	200
HB2	TM Scavenge Blower 2	De	100 MΩ	100
HB2	Oil Cooling Unit 2	na	100 MΩ	105
HB2	Compressor 2	019	100 ΜΩ	[33
HB2	TFP Oil Pump 2	or e	100 MΩ	154
HB2	Converter Coolant Pump 2	or	100 ΜΩ	159
HB2	MR Blower 2	De	100 MΩ	200
HB2	MR Scavenge Blower 2	DK.	100 MΩ	155
HB2	Cab2	OK.	100 MΩ	171
Cab2	Cab Heater 2	ple	100 MΩ	18-3

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41870

Type of Locomotive: WAP-7/WAG-9HC

Page : 3 of 27

1.3 Continuity Test of Battery Circuit Cables

Check continuity of following cables as per Para 2.3 of document no. 3 EHX 610 299

From	То	Condition	Continuity (OK/Not OK)
Battery (wire no 2093)	Circuit breakers 110- 2, 112.1-1, 310.4-1	By opening and closing MCB 112	OK.
MCB 110	Connector 50.X7-1	By opening and closing MCB 110	هد
Battery (Wire no. 2052)	Connector 50.X7-2		ak.
SB2 (Wire no 2050)	Connector 50.X7-3		. ac

Close the MCB 112, 110, 112.1, and 310.4 and measure the resistance of battery wires 2093, 2052, 2050 with respect to the loco earth.	Prescribed value > 0.5 MΩ	Measured  Value  7 ΜΩ
Measure the resistance between 2093 & 2052, 2093 & 2050, 2052 & 2050	Prescribed value: > 50 MΩ	Measured  Value  65 MΩ

Commission the indoor lighting of the locomotive as per Sheet No 7A & 7B.

# 1.4 Continuity Test of Screened Control Circuit Cables

Check the continuity and isolation of the screen cable of the following circuits with the help of sheet no. mentioned against each as per document no. 3 EHX 610 299.

Screened control circuit cables for	Corresponding Sheet Nos.	Continuity & Isolation (OK/Not OK)
Battery voltage measurement	04B	QL.
Memotel circuit of cab1 &2	10A	945
Memotel speed sensor	10A	₽ <u></u>
Primary voltage detection	01A, 12A	OK.
Brake controller cab-1 & 2	06F, 06G	- R_

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/8 70

Type of Locomotive: WAP-7/WAG-9HC

Page: 4 of 27

Master controller cab-1 &2	08C, 08D	OK
TE/BE meter bogie-1 & 2	08E, 08F	SV.
Terminal fault indication cab-1 & 2	09F	<b>A</b>
Brake pipe pressure actual BE electric	06H	Qr.
Primary current sensors	12B, 12F	علا
Harmonic filter current sensors	12B, 12F	ac_
Auxiliary current sensors	12B, 12F	<b>4</b> .
Oil circuit transformer bogie 1	12E, 12I	عد.
Magnetization current	12C, 12G	ex.
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-1	12D	×
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-2	12D	3K
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-3	12D	4
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-4	12H	a.
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-5	12H	å
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-6	12H.	×
Train Bus cab 1 & 2 (Wire U13A& U13B to earthing resistance= $10K\Omega \pm 10\%$ )	13A	QL.
UIC line	13B	GK.
Connection FLG1-Box TB	13A	a.

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41870

Type of Locomotive: WAP-7/WAG-9HC

Page: 5 of 27

# 2.0 Low Tension test

#### 2.1 Measurement of resistor in OHMS ( $\Omega$ )

Measure the resistances of the load resistors for primary voltage transformer, load resistors for primary current transformer and Resistor harmonic filter as per Para 3.2 of the document no. 3 EHX 610 279.

Name of the resistor	Prescribed value	Measured value
Load resistor for primary voltage transformer (Pos. 74.2).	3.9K <b>Ω</b> ± 10%	3947
Resister to maximum current relay.	1Ω ± 10%	,52
Load resistor for primary current transformer (Pos. 6.11).	3.3 <b>Ω</b> ± 10%	3.32
Resistance harmonic filter (Pos 8.3). Variation allowed $\pm10\%$	WAP7	WAP7
Between wire 5 & 6	0.2 Ω	0.252
Between wire 6 & 7	0.2 Ω	0.22
Between wire 5 & 7	0.4 Ω	0.452
For train bus, line U13A to earthing.	10 kΩ± 10%	10.0kg
For train bus, line U13B to earthing.	10 k <b>Ω</b> ± 10%	10.0K2
Insulation resistance of High Voltage Cable from the top of the roof to the earth (by1000 V megger).	200 M <b>Ω</b>	300 mm
Resistance measurement earth return brushes Pos. 10/1.	≤0.3 Ω	0.3SL
Resistance measurement earth return brushes Pos. 10/2.	≤0.3 Ω	0.281
Resistance measurement earth return brushes Pos. 10/3.	≤0.3 Ω	0.2952
Resistance measurement earth return brushes Pos. 10/4.	≤0.3 Ω	0.292
Earthing resistance (earth fault detection) Harmonic Filter –I; Pos. 8.61.	2.2 kΩ± 10%	0.35
Earthing resistance (earth fault detection) Harmonic Filter –II; Pos 8.62.	2.7 k <b>Ω</b> ± 10%	2.752
Earthing resistance (earth fault detection) Aux. Converter, Pos. 90.3.	3.9 k <b>Ω</b> ± 10%	3.9Kr
Earthing resistance (earth fault detection) 415/110V; Pos. 90.41.	1.8 k <b>Ω</b> ± 10%	1.860
Earthing resistance (earth fault detection) control circuit; Pos. 90.7.	390 <b>Ω</b> ± 10%	3952
Earthing resistance (earth fault detection) Hotel load; Pos. 37.1(in case of WAP5).	3.3 kΩ± 10%	MA
Resistance for headlight dimmer; Pos. 332.3.	10 <b>Ω</b> ± 10%	1056

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### **PATIALA LOCOMOTIVE WORKS, PATIALA**

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/870

Type of Locomotive: WAP-7/WAG-9HC

Note:

Page: 6 of 27

Make sure that the earthing brush device don't make direct contact with the axle housing, earth connection must go by brushes.

#### 2.2 Check Points

Items to be checked	Remarks
Check whether all the earthing connection in roof and machine room as mentioned in sheet no. 22A is done properly or not.  These earthing connections must be flexible and should be marked yellow & green	cheered ox
Check whether all the earthing connection between loco body and bogie is done properly or not. These cables must be flexible having correct length and cross section	cheeked ox

#### 2.3 Low Tension Test Battery Circuits (without control electronics)

These tests are done with the help of the special type test loop boxes as per procedure given in Para 3.6 of the document no. 3 EHX 610 279

Name of the test	Schematic used.	Remarks
Test 24V supply	Sheet 04F and other linked sheets	cforted on
Test 48V supply	Sheet 04F & sheets of group 09	Fan supply to be checked.
Test traction control	Sheets of Group 08.	QL.
Test power supply bus stations.	Sheets of Group 09.	Fan supply to be checked.
Test control main apparatus	Sheets of Group 05.	4.
Test earth fault detection battery circuit by making artificial earth fault to test the earth fault detection	Sheet 04C	ØL.
Test control Pneumatic devices	Sheets of Group 06	OP
Test lighting control	Sheets of Group 07	QL.
Pretest speedometer	Sheets of Group 10	Q.
Pretest vigilance control and fire system	Sheets of Group 11	24
Power supply train bus	Sheets of Group 13	2

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41870
3.0 Downloading of Software

Type of Locomotive: WAP-7/WAG-9HC

Page: 7 of 27

3.1 Check Points.	Yes/No
Check that all the cards are physically present in the bus stations and all the plugs are connected.	Yey
Check that all the fibre optic cables are correctly connected to the bus stations.	Yey
Make sure that <b>control electronics off relay</b> is not energized i.e. disconnect Sub-D 411.LG and loco is set up in simulation mode.	Ky
Check that battery power is on and all the MCBs (Pos. 127.*) in SB1 &SB2 are on	760

#### 3.2 Download Software

The software of Traction converter, Auxiliary converter and VCU should be done by commissioning engineer of the firm in presence of supervisor. Correct software version of the propulsion equipment to be ensured and noted:

Traction converter-1 software version:	28
Traction converter-2 software version:	28
Auxiliary converter-1 software version:	500
Auxiliary converter-2 software version:	4.0
Auxiliary converter-3 software version:	4.0
Vehicle control unit -1 software version:	1600
Vehicle control unit -2 software version:	(600

#### 3.3 Analogue Signal Checking

Check for the following analogue signals with the help of diagnostic tool connected with loco.

Description	Signal name	Prescribed value	Measured Value
Brake pipe pressure	FLG2;0101XPrAutoBkLn	100% (= 5 Kg/cm2)	QL,
Actual BE electric	FLG2; AMSB_0201- Wpn BEdem	100% (= 10V)	2
TE/BE at 'o' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 9% and 11 %	10%
TE/BE at 'TE maximal' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 99 % and 101 %	100/_
TE/BE at 'TE minimal' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 20 % and 25 %	244

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/870

Type of Locomotive: WAP-7/WAG-9HC

Page: 8 of 27

TE/BE at 'BE maximal' position from both cab	XangTrans FLG2; AMSB_0101- XangTrans	Between 99% and 101%	100.1
TE/BE at 'BE Minimal' position from both cab	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 20% and 25%	257,
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS 0101- LT/BDEM>1/3 HBB2; AMS 0101- LT/BDEM>1/3	Between 42 and 44%	44,
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS_0101- LT/BDEM>2/3 HBB2; AMS_0101- LT/BDEM>2/3	Between 72 and 74%	741.
Both temperature sensor of TM1	SLG1; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature $0^{\circ}$ C to $40^{\circ}$ C	1300
Both temperature sensor of TM2	SLG1; AMSB_0106- Xatmp2Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	12.5°C
Both temperature sensor of TM3	SLG1; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	1200
Both temperature sensor of TM4	SLG2; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	1200
Both temperature sensor of TM5	SLG2; AMSB_0106- Xatmp2Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	1300
Both temperature sensor of TM6	SLG2; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	/3°C

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/870

Type of Locomotive: WAP-7/WAG-9HC

Page: 9 of 27

#### 3.4 Functional test in simulation mode

Conduct the following functional tests in simulation mode as per Para 5.5 of document no.3EHX 610 281. through the Diagnostic tool/laptop:

Test Function	Result desired in sequence	Result obtained
Emergency shutdown through	VCB must open.	choosed &
emergency stop switch 244	Panto must lower.	Cheefer
Shut Down through cab activation	VCB must open.	Acetad ac
switch to OFF position	Panto must lower.	0-24
Converter and filter contactor	FB contactor 8.41 is closed.	
operation with both Power	By moving reverser handle:	1
Converters during Start Up.	<ul> <li>Converter pre-charging contactor</li> </ul>	
	12.3 must close after few seconds.	
	<ul> <li>Converter contactor 12.4 must close.</li> </ul>	cheted or
	<ul> <li>Converter re-charging contactor</li> </ul>	Ī
	12.3 must opens.	
•	By increasing TE/BE throttle:	
	• FB contactor 8.41 must open.	
·	• FB contactor 8.2 must close.	
	• FB contactor 8.1 must close.	
Converter and filter contacto		7)
1 .	r Bring the cab activation key to "O"	1
Converters during Shut Down.	• VCB must open.	
	• Panto must lower.	pc Reeted ox
	• Converter contactor 12.4 must open.	
	• FB contactor 8.1 must open.	
	• FB contactors 8.41 must close.	1
	• FB contactor 8.2 must remain closed.	
		<u></u>

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41870

Type of Locomotive: WAP-7/WAG-9HC

Page: 10 of 27

	L.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	4
Contactor filter adaptation by isolating any bogie	Isolate any one bogie through bogie cut out switch. Wait for self-test of the loco.	
	• Check that FB contactor 8.1 is open.	
	• Check that FB contactor 8.2 is open.	Charted or
	After raising panto, closing VCB, and	r I
	setting TE/BE	
	• FB contactor 8.1 closes.	
T-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1	• FB contactor 8.2 remains open.	
Test earth fault detection battery circuit positive & negative	By connecting wire 2050 to earth, create earth fault	G)
circuit positive & negative	negative potential.	<b>/</b>
·	message for earth fault	
	By connecting wire 2095	Charted &
	to earth, create earth	b Charles
·	fault positive potential.	
	message for earth fault	
Test fire system. Create a smoke in	When smoke sensor-1 gets	4
the machine room near the FDU.	activated then	
Watch for activation of alarm.	Alarm triggers and fault	
·	message priority 2	
	appears on screen. When both smoke sensor	100
	1+2 gets activated then	Chartedan
	A fault message priority	
	1 appears on screen and	(
	lamp LSF1 glow.	
	<ul> <li>Start/Running interlock occurs and</li> </ul>	<b>\</b>
	TE/BE becomes to 0.	
Time, date & loco number	Ensure correct date time and Loco	Q_
	number	72
	1	,

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41870

Type of Locomotive: WAP-7/WAG-9HC

4.0 Sensor Test and Converter Test

Page: 11 of 27

#### 4.1 Test wiring main Transformer Circuits

Apply  $198V_p/140V_{RMS}$  to the primary winding of the transformer (at 1u; wire no. 2 at surge arrestor and at 1v; wire no. 100 at earthing choke). Measure the output voltage and compare the phase of the following of the transformers.

Output Winding nos.	Description of winding.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
2U <sub>1</sub> & 2V <sub>1</sub>	For line converter bogie 1 between cable 801A- 804A	10.05V <sub>p</sub> and same polarity	10.01.01	0×
2U <sub>4</sub> & 2V <sub>4</sub>	For line converter bogie 1 between cable 811A- 814A	10.05V <sub>p</sub> and same polarity	10.04/6	OL.
2U <sub>2</sub> & 2V <sub>2</sub>	For line converter bogie 2 between cable 801B- 804B	10.05V <sub>p</sub> and same polarity	10.0570	OK
2U <sub>3</sub> & 2V <sub>3</sub>	For line converter bogie 2 between cable 811B- 814B	10.05V <sub>p</sub> and same polarity	10.054	ax.
2U <sub>B</sub> & 2V <sub>B</sub>	For aux. converter 1 between cable 1103- 1117 (in HB1) For Aux converter 2 between cable 1103- 1117 (in HB2)	7.9V <sub>p</sub> , 5.6V <sub>RMS</sub> and same polarity.	7.9VP 56VRIMS	AK.
2U <sub>F</sub> & 2V <sub>F</sub>	For harmonic filter between cable 4-12 (in FB)	9.12V <sub>p</sub> , 6.45V <sub>RMS</sub> and same polarity.	9.12Vl 6.44 Upmsl	OK

#### 4.2 Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)

Apply  $141V_p$  /  $100V_{RMS}$  to input of the auxiliary transformer at cable no 1203 –1117 and measure the output at

Description of wire no.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
Cable no. 1218 - 1200	58.7V <sub>p</sub> , 41.5V <sub>RMS</sub> and opposite polarity.	58.741 41.5Vems)	OK
Cable no. 1218 – 6500	15.5V <sub>p</sub> , 11.0V <sub>RMS</sub> and opposite polarity.	15.54	ac.
Cable no. 1218 – 6500	15.5V <sub>p</sub> , 11.0V <sub>RMS</sub> and opposite polarity.	15.5VP.	

11. OVEMS

Doc.No.F/ECS/01

#### (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41870

Type of Locomotive: WAP-7/WAG-9HC

Page: 12 of 27

#### 4.3 Primary Voltage Transformer

Apply  $250V_{eff}/350V_p$  by variac to roof wire 1 and any wire 0 and measure the magnitude and polarity of the output of the primary voltage transformer for both bogies as per the procedure specified and suggested by the traction converter manufacturer. Primary voltage measurement converters (Pos. 224.1/\*) & catenary voltmeter (Pos. 74/\*)

This test is to be done for each converter.

Activate cab in driving mode and supply  $200V_{RMS}$  through variac to wire no 1501 and 1502. Monitor the following parameters through Diagnostic tool and in catenary voltmeter.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1_G 87-XUPrim	25kV	250%	25KV	250-1-
SLG2_G 87-XUPrim	25 kV	250%	25KU	2-521.

Decrease the supply voltage below 140  $V_{RMS}$ . VCB must open at this voltage. In this case the readings in Diagnostic Tool and catenary voltmeter will be as follows.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1_G 87-XUPrim	17kV	170%	17KU	1707
SLG2 G 87-XUPrim	17 kV	170%	17421	1707.

Reactivate VCB to on by increasing this voltage to 175% (17.5 kV).

Increase the supply to  $240\,V_{RMS}$  through variac. VCB must open at this voltage, In this case the readings in diagnostic tool and catenary voltmeter will be as follows:

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1_G 87-XUPrim	30kV	300%	30KA	300%.
SLG2_G 87-XUPrim	30 kV	300%	30KV	300%.

Reactivate VCB to on by decreasing this voltage to 290% (29 kV).

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/870

Type of Locomotive: WAP-7/WAG-9HC

Page: 13 of 27

#### 4.4 Minimum voltage relay (Pos. 86)

**Functionality test:** 

Minimum voltage relay (Pos. 86) must be adjust	ted to approx 68%
Activate loco in cooling mode. Check Power supply of 48V to minimum voltage relay. Disconnect primary voltage transformer (wire no. 1511 and 1512) from load resistor (Pos. 74.2) and connect variac to wire no. 1501 and 1502. Supply 200V <sub>RMS</sub> through variac. In this case; <i>Minimum voltage relay (Pos. 86) picks up</i>	1 (Yes/No)
Try to activate the cab in driving mode:	, (Yes/No)
Contactor 218 do not close; the control	
electronics is not be working.	
Turn off the variac :	(Yes/No)
Contactor 218 closes; the control electronics is be	Ť
working Test Under Voltage Protection	· · · · · · · · · · · · · · · · · · ·
Test Under Voltage Protection;	<u>.</u>
Activate the cab in cooling mode; Raise panto;	(Yes/No)
Supply 200V <sub>RMS</sub> through variac to wire no. 1501	, ,
& 1502; Close the VCB; Interrupt the supply	
voltage	
The VCB goes off after 2 second time delay.	
Again supply 200V <sub>RMS</sub> through variac to wire no. 1501 & 1502; Decrease the supply voltage below	(Yes/No)
140V <sub>RMS</sub> ± 4V;	
Fine tune the minimum voltage relay so that VCB opens.	

#### 4.5 Maximum current relay (Pos. 78)

4.5 Waximum carrent relay (1 65. 16)	
Disconnect wire 1521 & 1522 of primary curre &1522 (including the resistor at Pos. 6.11); Put loc on contact 136.3; Close VCB; supply 3.6A <sub>RMS</sub> at maximum current relay Pos. 78 for correct over cu	to in simulation for driving mode; Open $R_3 - R_4$ the open wire 1521; Tune the drum of the
VCB opens with Priority 1 fault message on	(LYes/No)
display.	
Keep contact R <sub>3</sub> – R <sub>4</sub> of 136.3 closed; Close VCB; T	une the resistor 78.1 for the current of 7.0A <sub>RMS</sub>
/9.9A <sub>p</sub> at the open wire 1521;	
VCB opens with Priority 1 fault message on	L(Xes/No)
display.	
I	

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41870

Type of Locomotive: WAP-7/WAG-9HC

Page: 14 of 27

#### 4.6 Test current sensors

Name of the sensor	Description of the test	Prescribed value	Set/Measured value
Primary return current sensor (Test-1,Pos.6.2/1 & 6.2/2)	Activate cab in driving mode supply 10A. Measure the current through diagnostic tool or measuring print.	(Variation allowed is ± 10%)	
Primary return current	Supply 90mA $_{DC}$ to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		
sensor (Test-2, Pos.6.2/1 & 6.2/2)	Supply 297mA <sub>DC</sub> to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		299mB
Auxiliary winding current sensor (Pos. 42.3/1 & 42.3/2)	Supply 90mA <sub>DC</sub> to the test winding of sensor through connector 415.AC/1or 2 pin no. 7(+) & 8(-) Supply 333mA <sub>DC</sub> to the test winding of		(
	sensor through connector 415.AC/1 or 2 pin no. 7(+) & 8(-)	. —	337m
Harmonic filter current sensors (Pos.8.5/1 &8.5/2)	Supply 90mA <sub>DC</sub> to the test winding of sensor through connector 415.AE/1or 2 pin no. 7(+) & 8(-)	_	
· .	Supply 342mA <sub>DC</sub> to the test winding of sensor through connector 415.AE/1or 2 pin no. 7(+) & 8(-)		346ma
Hotel load current sensors (Pos. 33/1 &	Switch on hotel load. Supply 90mA <sub>DC</sub> to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) & 8(-)	NA	NA
33/2)	Supply 1242mA <sub>DC</sub> to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) & 8(-)	NA	NA

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/870

Type of Locomotive: WAP-7/WAG-9HC

4.7 Test DC Link Voltage Sensors (Pos 15.6/\*)

Page: 15 of 27

This test is to be done by the commissioning engineer of the firm if required.

#### 4.8 Verification of Converter Protection Circuits (Hardware limits) -

This test is to be done as per para 6.17 of the document no. 3EHX 610 282 for both the converters.

Protection circuits	Limit on which shutdown should take place	Measured limit
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 1	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 18.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 2	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 8.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=
Fibre optic failure In Power Converter1	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	QL_
Fibre optic failure In Power Converter2	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	Q.C.

#### 4.9 Sequence of BUR contactors

The sequence of operation of BUR contactors for 'ALL BUR OK' BUR 1 out BUR 2 out and BUR 3 out condition has to be verified by putting the Loco in driving mode (VCB should not be closed) and isolating the BURs one by one. In these condition following will be the contactor sequence.

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
AI BUR OK	Close	Open	Close	Open	Close	Open	Close	Close	Open
BUR1 off	Close	Open	Close	Close	Open	Close	Open	Open	Close
BUR2 off	Open	Open	Close	Close	Close	Close	Open	Open	Close
BUR3 off	Open	Close	Open	Close	Close	Close	Open	Open	Close

### (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/870

Type of Locomotive: WAP-7/WAG-9HC

Page: 16 of 27

#### Monitored contactor sequence

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
Al BUR OK	Caco	open	clos	open	closs	open	close	10080	open
BUR1 off	close	open	clos	class	open	close	Spen		clos
BUR2 off	open	open	clos	las	clos	close	Open	Open	clos
BUR3 off	open	Close	open	class	close	Close	gen	open	close

#### 5.0 Commissioning with High Voltage

#### 5.1 Check List

Items to be checked	Yes/No
Fibre optic cables connected correctly.	Yes
No rubbish in machine room, on the roof, under the loco.	Yey
All the electronic Sub-D and connectors connected	169
All the MCBs of the HB1 & HB2 open.	Yes
All the three fuses 40/* of the auxiliary converters	Yen
The fuse of the 415/110V auxiliary circuit (in HB1) open.	Yes
Roof to roof earthing and roof to cab earthing done	Yey
Fixing, connection and earthing in the surge arrestor done correctly.	Yes .
Connection in all the traction motors done correctly.	Yes
All the bogie body connection and earthing connection done correctly.	400
Pulse generator (Pos. 94.1) connection done correctly.	Yes
All the oil cocks of the gate valve of the transformer in open condition.	Yes
All covers on Aux & Power converters, Filter block, HB1, HB2 fitted	Yes
KABA key interlocking system.	Yeg

#### 5.2 Safety test main circuit breaker

Prepare to switch off the catenary supply during the first charging of the locomotive in case of any unexpected behavior of the electrical component of the loco. Charge the loco for the first time by closing BLDJ switch. The VCB will trip after certain time as no oil/coolant pumps are running yet.

Perform the following safety test of main circuit breaker through both the cabs of the locomotive.

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.:  $4/87^{\circ}$ 

Type of Locomotive: WAP-7/WAG-9HC

Page: 17 of 27

Name of the test	Description of the test	Expected result	Monitored result
Emergency stop in cooling mode	Raise panto in cooling mode. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244.	VCB must open. Panto must lower. Emergency brake will be applied.	Rocked on
Emergency stop in driving mode	Raise panto in driving mode in. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244.	VCB must open. Panto must lower. Emergency brake will be applied.	cheeped on
Under voltage protection in cooling mode	Raise panto in cooling mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open.	Choevel X
Under voltage protection in driving mode	Raise panto in driving mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open with diagnostic message that catenary voltage out of limits	cheeped on
Shut down in cooling mode.	Raise panto in cooling mode. Close the VCB. Bring the BL- key in O position.	VCB must open. Panto must lower.	chocked as
Shutdown in driving mode	Raise panto in driving mode. Close the VCB. Bring the BL-key in O position.	VCB must open. Panto must lower.	charped &
Interlocking pantograph- VCB in cooling mode	Raise panto in cooling mode. Close the VCB. Lower the pantograph by ZPT	VCB must open.	chooped a
Interlocking pantograph- VCB in driving mode	Raise panto in driving mode. Close the VCB. Lower the pantograph by ZPT	VCB must open.	Chooked as

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/870

Type of Locomotive: WAP-7/WAG-9HC

Page: 18 of 27

#### 5.3 Auxiliary Converter Commissioning

Switch on the high voltage supply and set up the loco in driving mode. Raise the panto. Close the VCB. Check that there is no earth fault in the auxiliary circuit, Switch off the VCB. Lower the panto. Create the earth fault in auxiliary circuit by making connection between wire no 1117(in HB2 cubicle) and earth. After 3 minutes a diagnostic message will come that "Earth fault auxiliary circuit."

#### 5.3.1 Running test of 3 ph. auxiliary equipments

Switch on the 3 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase current	Measured continuous phase current	Measured starting phase current
Oil pump transformer 1	9.8 amps	10.7	12.3
Oil pump transformer 2	9.8 amps	10.3	11.8
Coolant pump converter 1	19.6 amps	7.0	10.3
Coolant pump converter 2	19.6 amps	6.9	15.5
Oil cooling blower unit 1	40.0 amps	40.0	63.0
Oil cooling blower unit 2	40.0 amps	39.0	28.5
Traction motor blower 1	34.0 amps	27.0	5a ·5
Traction motor blower 2	34.0 amps	27:4	56.0
Sc. Blower to Traction motor blower 1	6.0 amps	6.7	11.3
Sc. Blower to Traction motor blower 1	6.0 amps	6.9	11.8
Compressor 1	25 amps at 0 kg/ cm <sup>2</sup> 40 amps at 10 kg/ cm <sup>2</sup>	27.8	8-9.0
Compressor 2	25 amps at 0 kg/ cm <sup>2</sup> 40 amps at 10 kg/ cm <sup>2</sup>	27.5	608

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/870

Type of Locomotive: WAP-7/WAG-9HC

Page: 19 of 27

#### **5.3.2** Performance of Auxiliary Converters

Measure the performance of the auxiliary converters through software and record it. **BUR1 (Condition: Switch off all the load of BUR 1)- to be filled by commissioning engineer of the firm.** 

Signal name	Description of the signal	Prescribed value	Monitored value	Value under Limit (Yes/No)
BUR1 7303 XUUN	Input voltage to BUR1	75% (10%=125V)	1002	Yey
BURI 7303 XUUZI	DC link voltage of BUR1	60% (10%=100V)	636V	79
BUR1 7303 XUIZ1	DC link current of BUR1	0% (10%=50A)	1 Amp	79

BUR2 (Condition: Switch off all the load of BUR 2, Battery Charger on) to be filled by commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed value by the firm	Monitored value	Value under Limit (Yes/No)
BUR2 7303-XUUN	Input voltage to BUR2	75% (10%=125V)	1004	Yey
BUR2 7303-XUUZ1	DC link voltage of BUR2	60% (10%=100V)	637	Yey
BUR2 7303-XUIZ 1	DC link current of BUR2	1% (10%=50A)*	7 Amp	Yes
BUR2 7303-XUILG	Current battery charger of BUR2	3% (10%=100A)*	22 Am	Ycs
BUR2 7303-XUIB1	Current battery of BUR2	1.5%(10%=100A)*	12Amp	Pos
BUR2 7303 -XUUB	Voltage battery of BUR2	110%(10%=10V)	110V	Yes

<sup>\*</sup> Readings are dependent upon charging condition of the battery.

BUR3 (Condition: Switch off all the load of BUR 3, Battery Charger on) to be filled by commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed set value by the firm	Monitored value	Value under limit (Yes/No)
BUR3 7303-XUUN	Input voltage to BUR3	75% (10%=125V	1005V	74
BUR3 7303- XUUZ1	DC link voltage of BUR3	60% (10%=100V)	637V	Yes
BUR3 7303-XUIZ 1	DC link current of BUR3	1% (10%=50A)*	SAM	Yes
BUR3 7303-XUILG	Current battery charger of BUR 3	3% (10%=100A)*	2-20 mg	Yes
BUR3 7303-XUIB1	Current battery of BUR 3	1.5%(10%=100A)*	12 Bons	Yes
BUR3 7303-XUUB	Voltage battery of BUR 3	110%(10%=10V)	110~	Yes

\* Readings are dependent upon charging condition of the battery.

#### PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/870

Type of Locomotive: WAP-7/WAG-9HC Page: 20 of 27

#### 5.3.3 Performance of BURs when one BUR goes out

When any one BUR goes out then rest of the two BURs should take the load of all the auxiliaries at ventilation level 3 of the locomotive.

Condition of BURs	Loads on BUR1	Loads in BUR2	Loads in BUR3
All BURs OK	Oil Cooling unit 1&2	TM blower1&2, TFP oil pump 1&2, SR coolant pump 1&2.	Compressor 1&2, Battery & charger and TM Scavenger blower 1&2
BUR 1 out		Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2,TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 2 out	Oil Cooling unit 1&2, TM blower 1&2, TM Scavenger blower 1&2		Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 3 out	Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.	

#### 5.4 Auxiliary circuit 415/110

For checking earth fault detection, make a connection between wire no. 1218 and vehicle body. On switching on VCB, Earth fault relay 89.5 must pick up and after 3 minutes a message will come in the Diagnostic display that Earth Fault 415/110V Circuit

Switch on the 1 ph. auxiliary equipment one by one. Check the direction of rotation of each

Name of the auxiliary machine	Typical phase	Measured phase current	Measured starting current
	current		
Machine room blower 1	15.0 amps*	6.8	13.6
Machine room blower 2	15.0 amps*	5.9	11.7
Sc. Blower to MR blower 1	1.3 amps	2.3	4.5
Sc. Blower to MR blower 2	1.3 amps	1.8	3.9
Ventilator cab heater 1	1.1 amps	1.7	1.9
Ventilator cab heater 2	1.1 amps	1.7	1.8
Cab heater 1	4.8 amps	5.3	5.4
Cab heater 2	4.8 amps	5.3	54

<sup>\*</sup> For indigenous MR blowers.

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### **PATIALA LOCOMOTIVE WORKS, PATIALA**

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41870

Type of Locomotive: WAP-7/WAG-9HC

Page: 21 of 27

#### 5.5 Hotel load circuit (Not applicable for WAG-9HC)

For WAP-7 locomotive with Hotel load converter refer to Annexure-HLC

#### 5.6 Traction Converter Commissioning

#### This test is carried out in association with Firm.

Traction converter commissioning is being done one at a time. For testing Converter 1, switch off the traction converter 2 by switch bogie cut out switch 154. For testing Converter 2, switch off the traction converter 2 by switch bogie cut out switch 154. Isolate the harmonic filter also by switch 160. Start up the loco by one converter. Follow the functionality tests.

#### For Converter 1

Test Function	Results desired	Result obtained
Measurement of charging and pre-charging and charging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	c'hoefed ac
Measurement of discharging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheefed a
Earth fault detection on positive potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Checal &
Earth fault detection on negative potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	charted of
Earth fault detection on AC part of the traction circuit of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheered a
Pulsing of line converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Charled ac
Pulsing of drive converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Challed ox

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/870

Type of Locomotive: WAP-7/WAG-9HC

Page: 22 of 27

#### For Converter 2

Test Function	Results desired in sequence	Result obtained		
	The second of the sequence	nesuit obtained		
Measurement of charging and pre- charging and charging of DC Link of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheered ac		
Measurement of discharging of DC Link of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	CRORRED &		
positive potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chelted &		
	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/v	c Relied al		
AC part of the traction circuit of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheefeel or		
of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	choofeel a		
Pulsing of drive converter of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	efected OK		

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/87-0

Type of Locomotive: WAP-7/WAG-9HC

Page: 23 of 27

#### 5.7 Test protective shutdown SR

Test Function	Results desired in sequence	Result obtained
Measurement of protective shutdown by Converter 1 electronics.	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 1Check that converter 1 electronics produces a protective shut down.  • VCB goes off • Priority 1 fault mesg. on DDU appears	o charged on
0.6	Disturbance in Converter 1	<u> </u>
Measurement of protective shutdown by Converter 2 electronics.	Start up the loco with both the converter. Raise panto. Close VCB.  Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 2. Check that converter 2 electronics produces a protective shut down.  • VCB goes off • Priority 1 fault mesg. on diagnostic display appears  Disturbance in Converter 2	o chared ac

#### 5.8 Test Harmonic Filter

Switch on the filter by switch 160

Test Function	Results desired in sequence	Result obtained
Measurement of filter currents	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Apply a small value of TE/BE by moving the throttle.  • FB contactor 8.41 must open.	o charged on

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41870

Type of Locomotive: WAP-7/WAG-9HC

Page: 24 of 27

Test earth fault	<ul> <li>FB contactor 8.1 must open.</li> <li>FB discharging contactor 8.41 must close</li> <li>Check the filter current in diagnostic laptop</li> </ul>	o cheeked or
detection harmonic filter circuit.	Make a connection between wire no. 12 and vehicle body. Start up the loco. Close VCB.  • Earth fault relay 89.6 must pick up.  • Diagnostic message comes that - Earth fault in harmonic filter circuit	charped or
Test traction motor speed sensors for both bogie in both cabs	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	SV_

# 5.9 Test important components of the locomotive

Items to be tested	Description of the test	Monitored value/remarks	
Speedometer	VCU converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	chooked an	
Time delay module of MR blower	The time after which the starting capacitor for MR blower should go off the circuit should be set to 10-12 seconds	charted as .	
Ni-Cd battery voltage	At full charge, the battery voltage should be 110V DC.	c-Reefed &	
Flasher light	From both cab flasher light should blink at least 65 times in one minute.	Cholled &	
Head light	Head light should glow from both cabs by operating ZLPRD. Dimmer operation of headlight should also occur by operating the switch ZLPRD.	CROOPER OR	

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41870

Type of Locomotive: WAP-7/WAG-9HC

Page: 25 of 27

		. ugo . 20 01 21
Marker light	Both front and tail marker light should glow from both the cabs	cheved or
Cab Light	Cab light should glow in both the cabs by operating the switch ZLC	cheefed or
Spot lights	Both Drivers and Asst. Drivers Spot light should glow in both cabs by operating ZLDD	cheesed or cheesed or cheesed or cheesed or
Instrument lights	Instrument light should glow from both cab by operating the switch ZLI	charged or
Illuminated Push button	All illuminated push buttons should glow during the operation	chelped on
Contact pressure of the high rating contactors	The contact pressure of FB contactors (8.1, 8.2) is to be measured  Criteria:  The minimum contact pressure is 54 to 66  Newton.	For contactor 8.1: 7 For contactor 8.2:
Crew Fan	All crew fans should work properly when VCB of the loco is switched on. The airflow from each cab fan is to be measured.  Criteria:  The minimum flow of air of cab fan should be 25 m <sup>3</sup> /minute	Cab 1 LHS: Ox Cab 1 RHS: Ox Cab 2 LHS: Cab 2 RHS:

# 6.0 Running Trial of the locomotive

SN	Description of the items to be seen during trail run	Action which should take place	Remark
1	Cab activation in driving mode	No fault message should appear on the diagnostic panel of the loco.	Looked a
,	Loco charging	Loco to be charged and all auxiliaries should run.  No fault message to appear on the diagnostic panel of the loco. Raise MR pressure to 10 Kg/cm <sup>2</sup> , BP to 5 Kg/cm <sup>2</sup> , FP to 6 Kg/cm <sup>2</sup> .	chouse
3.	Check function of Emergency push stop.	This switch is active only in activated cab. By pushing this switch VCB should open & pantograph should be lowered.	Looka
4.	Check function of BPCS.	<ul> <li>Beyond 5 kmph, press BPCS, the speed of loco should be constant.</li> <li>BPCS action should be cancelled by moving TE/BE throttle, by dropping BP below 4.75</li> <li>Kg/cm<sup>2</sup>, by pressing BPCS again.</li> </ul>	perelae
5.	Check train parting operation of the Locomotive.	Operate the emergency cock to drop the BP Pressure LSAF should glow.	ceted

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/870

Type of Locomotive: WAP-7/WAG-9HC

Page: 26 of 27

	<u></u>	Fage: 20 of 27
6.	Check vigilance	Set the speed more than 1.5 kmph and ensure that
	operation of the	brakes are released i.e. BC < 1 Kg/cm <sup>2</sup> .
	locomotive	For 60 seconds do not press vigilance foot switch or
		sanding foots switch or TE/BE throttle or BPVG
		switch then
		Buzzer should start buzzing.
		ISVW should glow continuously
		Do not acknowledge the alarm through BPVG or
		vigilance foot switch further for 8 seconds then:-
		Emergency brake should be applied
		automatically.
		VCB should be switched off.
		Resetting of this penalty brake is possible only after
		180 seconds by bringing TE/BE throttle to 0 and
		acknowledge BPVR and press & release vigilance
7.	Charlest A	foot switch.
/.	Check start/run interlock	At low pressure of MR (< 5.6 Kg/cm²).  With park brake in applied condition.  Nith direct less had a limit of the park of the
		• With park brake in applied condition. ————————————————————————————————————
		• With direct loco brake applied (BP< 4.75Kg/cm <sup>2</sup> ). • With automatic train brake applied (BP<4.75Kg/cm <sup>2</sup> )
	• .	• With automatic train brake applied (BP<4.75Kg/cm <sup>2</sup> ).
		• With emergency cock (BP < 4.75 Kg/cm <sup>2</sup> ).
8.	Check traction interlock	Switch of the brake electronics. The
	:	Tractive /Braking effort should ramp down, VCB
		Į snoulα open and ΒΡ reduces rapidly. (
9.	Check regenerative	Bring the TE/BE throttle to BE side. Loco speed 2 Record
10.	braking.	should start reducing.
10.	Check for BUR	In the event of failure of one BUR, rest of the two
İ	redundancy test at ventilation level 1 & 3 of	BURS can take the load of all the auxiliaries. For this switch off one BUR
	loco operation	butter on one bott.
	ioco operación	Auxiliaries should be catered by rest of two BURs.
11.	Check the power	Switch off the 2 BURs; loco should trip in this case.
	converter	off the electronics. VCB should open and converter Converter
	isolation test	off the electronics. VCB should open and converter should get isolated and traction is possible with
		another power converter.
		unother power converter.

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41870

Type of Locomotive: WAP-7/WAG-9HC

Page : 27 of 27

# 7.0 Final check list to be verified at the time of Loco dispatch

Condition /Operations of the following items are to be checked:

SN	item	Cab-1	Cab-2	Remarks
1	Head lights	OF	Y.	9
2	Marker Red	ac_	ac	
3	Marker White	OL.	ac	
4	Cab Lights	84	de	
5	Dr Spot Light	SK_	ck	
6	Asst Dr Spot Light	Sr_	ck	chaped working ox
7	Flasher Light	S4	OR	energy working
8	Instrument Lights	3/L	de	
9	Corridor Light	€ <sub>1</sub> د_	ore	
10	Cab Fans	OK	ck	
11	Cab Heater/Blowers	Qe_	ac	
12	All Cab Signal Lamps Panel 'A'	a	on	

# Status of RDSO modifications

LOCO NO: USTO

Sn	Modification No.	Description	T
1.		<u></u>	Remarks
	RDSO/2008/EL/MS/0357 Rev.'0' Dt 20.02.08	Light of three phase electric locomotives.	Ok/Not Ok
2.	RDSO/2009/EL/MS/0377 Rev.'0' Dt 22.04.09	locomotives.	Ok/Not Ok
3.	RDSO/2010/EL/MS/0390 Rev.'0' Dt 31.12.10	three phase locomotives to improve reliability	OK/Not Ok
4.	RDSO/2011/EL/MS/0399 Rev.'0' Dt 08.08.11	from MCPA circuit.	Ok/Not Ok
5.	RDSO/2011/EL/MS/0400 Rev.'0' Dt 10.08.11	Modification sheet for shifting the termination of \$GKW, 1.8 KV, 70 sq mm cables and 2x2.5 sq mm cables housed in lower portion of HB2 panel and provision of Synthetic resin bonded glass fiber sheet for three phase locomotives.	Ok/Not Ok
6.	RDSO/2011/EL/MS/0401 Rev.'0' Dt 10.08.11	Modification sheet for relaying of cables in HB-2 panel of three phase locomotives to avoid fire hazards.	Ok/Not Ok
7.	RDSO/2011/EL/MS/0403 Rev.'0' Dt 30.11.11	Auto switching of machine room/corridor lights to avoid draining of batteries in three phase electric locomotives	Ok/Not Ok
8.	RDSO/2012/EL/MS/0408 Rev.'0'	Modification of terminal connection of heater cum blower assembly.	6k/Not Ok
9.	RDSO/2012/EL/MS/0411 Rev.'1' dated 02.11.12	Modification sheet to avoid simultaneous switching ON of White and Red marker light in three phase electric locomotives.	Ok/Not Ok
10	RDSO/2012/EL/MS/0413 Rev.'1' Dt 25.04.16	Paralleling of interlocks of EP contactors and auxiliary contactors of three phase locomotives to improve reliability.	Ok/Not Ok
11	RDSO/2012/EL/MS/0419 Rev.'0' Dt 20.12.12	Modification sheet to provide rubber sealing gasket in Master Controller of three phase locomotives.	OK/Not Ok
12	RDSO/2013/EL/MS/0420 Rev.'0' Dt 23.01.13	Modification sheet to provide mechanical locking arrangement in Primary Over Current Relay of three phase locomotives.	Ok/Not Ok
13	RDSO/2013/EL/MS/0425 Rev.'0' Dt 22.05.13	Modification sheet for improving illumination of head light in dimmer mode in three phase electric locomotives.	Ok/Not Ok
14	RDSO/2013/EL/MS/0426 Rev.'0' Dt 18.07.13	Modification about of Society is a second of	K/Not Ok
15	RDSO/2013/EL/MS/0427 Rev.'0' Dt 23.10.13	Modification sheet for MCP control in three phase electric locomotives.	₩k/Not Ok
16	RDSO/2013/EL/MS/0428 Rev.'0' Dt 10.12.13	Modification sheet for relocation of earth fault relays for harmonic filter and hotel load along with its resistors in three phase electric locomotives.	℃k/Not Ok
17	RDSO/2014/EL/MS/0432 Rev.'0' Dt 12.03.14	Removal of shorting link provided at c-d terminal of over current relay of three phase electric locomotives.	රිk/Not Ok
18	RDSO/2017/EL/MS/0464 Rev.'0' Dt 25.09.17	Provision of Auxiliary interlock for monitoring of Harmonic filter ON (8.1)/adoption (8.2) Contactor in GTO/IGBT locomotives.	∕ôk/Not Ok
19	RDSO/2017/EL/MS/0467 Rev.'0' Dt 07.12.17	Modification in blocking diodes to improve reliability in three phase electric locomotives.	Vk/Not Ok
20	RDSO/2018/EL/MS/0475 Rev.'0'	Modification in existing Control Electronics (CE) resetting scheme of 3 phase electric locomotives.	Ok/Not Ok

Signature of JE/SSE/ECS

Loco No.: 41870

#### PLW/PATIALA

# PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

SN	Parameters	Reference	Value	Result
	Brake Panel: M/s Knorr			
1.0	Auxiliary Air supply system (Pantograph & VCB)			
1.1	Ensure, Air is completely vented from pantograph			0
	Reservoir (Ensure Panto gauge reading is Zero)			
1.2	Turn On BL Key. Now MCPA starts.		60 sec. (Max.)	
	Record pressure Build up time (8.0 kg/cm2)		120 sec (knorr)	118 sec
1.3	Auxiliary compressor safety Valve 23F setting	Faiveley Doc. No.	8.5±0.25kg/cm2	8.4
		DMTS-014-1, 8 CLW's	-	
		check sheet no.		
		F60.812 Version 2		
1.4	Check VCB Pressure Switch Setting	CLW's check sheet	Opens 4.5±0.15	4.50 Kg/cm2
		no. F60.812 Version 2	kg/cm2, closes	
			5.5±0.15 kg/cm2	5.55 Kg/cm2
1.5	Set pantograph Selector Switch is in Auto, Open pan-1&2 Is	colating Cocks & KABA co		
1.6	Set Cab-1 Pan UP in Panel A.		Observed Pan-2	OK
			Rises.	
1.7	Close Pan-2 isolating Cock		Panto-2 Falls Down	OK
	Open Pan -2 isolating Cock		Panto-2 Rises	
1.8	Record Pantograph Rise time		06 to 10 seconds	9.5Sec
1.9	Record Pantograph Lowering Time		06 to 10 seconds	8 Sec
1.10	Panto line air leakage		0.7 kg/cm2 in 5	0.3 kg/cm2
			Min.	in 5 Min.
1.11	High Reach Panto emergency test and reset.			ok
2.0	Main Air Supply System			
2.1	Ensure, Air is completely vented from locomotive. Drain	Theoretical		
	out all the reservoirs by opening the drain cocks and then	calculation and		
	closed drain cocks. MR air pressure build up time by each	test performed by		
	compressor from 0 to 10 kg/cm2.	Railways.		
	i) with 1750 LPM compressor		i) 7 mins Max.	6 min. &
	ii) with 1450 LPM compressor		ii) 8.5 mins Max.	45 sec.
2.2	Drain air below MR 8 kg/cm2 to start both the		Check Starting of	ok
	compressors		both compressors	
2.3	Drain air from main reservoir up to 7 kg/cm2. Start		30 Sec. (Max)	CP1-27 Sec
	compressors, Check pressure build time of individual		. ,	
	compressor from 8 kg/cm2 to 9 kg/cm2			CP2-28 Sec
2.4	Check Low MR Pressure Switch Setting (37)	D&M test spec.	Closes at 6.40±0.15	6.5 Kg/cm2
		MM3882 &	kg/cm2 Opens at	
		MM3946	5.60±0.15kg/cm2	5.5 Kg/cm2
2.5	Check compressor Pressure Switch RGCP setting (35)	D&M test spec.	Opens at 10±0.20	10.1 Kg/cm2
		MM3882 &	kg/cm2, Closes at	
		MM3946	8±0.20 kg/cm2	8 Kg/cm2
2.6	Run both the compressors Record Pressure build up time	Trial results	3.5 Minutes Max.	3.35 minute

#### PLW/PATIALA

Loco No.: 41870

2.7	Check unloader va	alve operation time				Approx. 12 Sec.	11 sec.
2.8	Check Auto Drain	Valve functioning (12	24 & 87)			Operates when Compressor starts	ok
2.9	Check CP-I deliver Direct by BLCP.	ry safety valve setting	(10/1). Run CP		est spec. & MM3946	11.50±0.35 kg/cm2	11.4 Kg/cm2
2.10	Check CP-2 delivery safety valve setting (10/2). Run CP direct by BLCP				est spec. & MM3946	11.50±0.35 kg/cm2	11.45 Kg/cm2
2.11	Switch 'OFF' the compressors and ensure that the safety valve to reset at pressure 1.2 kg/cm2 less than opening pressure.				est spec. & MM3946		
2.12	by drain cock of 1	ch 'OFF' compressor, " Main Reservoir, Sta ssure of Duplex Check	rt Compressor,	CLW's chec F60.812 Ve	ck sheet no. ersion 2	5.0±0.10kg/cm2	5.0 Kg/cm2
2.13	FP pressure: Fit Test Gauge in Test point 107F FPTP. Open isolate cock 136F. Check pressure in Gauge.			CLW's chec F60.812 Ve	ck sheet no. ersion 2	6.0±0.20kg/cm2	6.05 Kg/cm2
3.0	Air Dryer Opera						
3.1	Open Drain Cock 90 of 2 <sup>nd</sup> MR to start Compressor, leave open for Test Check Air Dryer Towers to change.					Tower to change every minute	ok
3.2		tops from Air Dryer a	t Compressor stops				
3.3	Check condition of			Blue	Blue		
4.0	Main Reservoir L	eakage Test					
4.1	Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs.		D&M test spec. MM3882 & MM3946		Should be less than 1 kg/cm2 in 15 minutes	0.7 Kg/cm2 in 15 minutes	
4.2	Check BP Air leakage				est spec. & MM3946	0.15 kg/cm2 in 5 minutes	0.05 Kg/cm2 in 5 minutes
5.0	Brake Test (Aut	omatic Brake opera	ation)				
5.1	Record Brake Pipe	e & Brake Cylinder pre	essure at Each Step				
	Check proportionality of Auto Brake system			eck sheet no. Version 2			
	Auto controller position	BP Pressure kg/cm2		BC (WAG-9 & WAP-7) Kg/cm2		BC (WAP-5) Kg/cm2	
		Value	Result	Value	Result	Value	Result
	Run	5±0.1	5.0 Kg/cm2	0.00	0.00 Kg/ cm2	0.00	-
	Intial	4.60±0.1	4.6 Kg/cm2	0.40±0.1	0.40Kg/ cm2	0.75±0.15	-
	Full service	3.35±0.2	3.35 Kg/cm2	2.50±0.1	2.5Kg/ cm2	5.15±0.30	-
	Emergency	Less than 0.3	0.25 Kg/cm2	2.50±0.1	2.5Kg/ cm2	5.15±0.30	-

#### **PLW/PATIALA**

Loco No.: 41870

5.2	Record time to BP pressure drop to 3.5 kg/cm2 Ensure	D&M test spec.	8±2 sec.	8.9 Sec
5.2	Automatic Brake Controller handle is Full Service from Run	MM3882 & MM3946	0±2 3€C.	0.7 360
5.3	Operate Asst. Driver Emergency Cock,	D&M test spec.	BP pressure falls	
5.5	Operate Asst. Driver Emergency Cock,	MM3882 & MM3946	to Below 2.5	OK
		1V11V13002 & 1V11V13740	kg/cm2	OK
5.4	Check brake Pipe Pressure Switch 69F operates	CLW's check sheet no.	Closes at BP	4.25
0.1	Should brake hips thousand a witch on the parates	F60.812 Version 2	4.05- 4.35	Kg/cm2
		1 00.012 1013.0112	kg/cm2	1tg/ offiz
			Opens at BP	
			2.85- 3.15	3.0
			kg/cm2	Kg/cm2
5.5	Move Auto Brake Controller handle from Running to	D&M test spec.	Kg/ of the	rtg/ of the
0.0	Emergency BC filling time from 0.4 kg/cm2 i.e. 95% of	MM3882 & MM3946		
	Max. BC developed	1V11V13002 & 1V11V13740		
	WAP5 – BC 5.15 $\pm$ 0.3 kg/cm2 apply time		4±1 sec.	
	WAP7 - BC 2.50 ± 0.1 kg/cm2		7.5±1.5 sec.	
	WAG9 - BC 2.50 ± 0.1 kg/cm2		21±3 sec.	20 sec
5.6	Move Auto Brake Controller handle to full service and	D&M test spec.	£ 1±0 300.	
5.0	BP pressure 3.5 kg/cm2. Move Brake controller to	MM3882 & MM3946		
	Running position BC Release time to fall BC Pressure up	1V11V13002 & 1V11V13740		
	to 0.4 kg/cm2 i.e. 95% of Max. BC developed			
	BC release Time			
	WAP7		17.5±25 sec.	
	WAG9		52±7.5 sec.	56 sec.
5.7	Move Auto Brake Controller handle to Release, Check	CLW's check sheet no.	60 to 80 Sec.	75 Sec
5.7	BP Pressure Steady at 5.5± 0.2 kg/cm2 time.	F60.812 Version 2	00 10 00 3ec.	75 360
5.8	Auto Brake capacity test: The capacity of the A9 valve	RDSO Motive power	BP pressure	
5.0	in released condition must conform to certain limit in	Directorate report no.	should not fall	
	order to ensure compensation for air leakage in the	MP Guide No. 11 July,	below 4.0	
	train without interfering with the automatic	1999 Rev.1	kg/cm2 with in	4.7
	functioning of brake.	1777 NCV. I	60 Sec.	Kg/cm2
	* Allow The MR pressure to build up to maximum		00 360.	Kg/CITIZ
	stipulated limit.			
	* Close brake pipe angle cock and charge brake pipe to			
	5 kg/cm2 by A (Automatic brake controlling) at run			
	position.			
	* Couple 7.5 dia leak hole to the brake hose pipe of			
	locomotive. Open the angle cock for brake pipe.			
	The test shall be carried out with all the compressors in			
	working condition.			
5.9	Keep Auto Brake Controller (A-9) in Full Service. Press		BC comes to '0'	0
3.7	Driver End paddle Switch (PVEF)		De comes to o	
6.0	Direct Brake (SA-9)			
6.1	Apply Direct Brake in Full Check BC pressure			1
0.1	WAG9/WAP7	CLW's check sheet no.	3.5±0.20 kg/cm2	3.55
	WAP5	F60.812 Version 2	5.15±0.3 kg/cm2	Kg/cm2
6.2	Apply Direct Brake, Record Brake Cylinder charging	D&M test spec.	8 sec. (Max.)	7.5Sec
0.2	1113	•	o see. (iviax.)	1.0000
	time	MM3882 & MM3946		

#### PLW/PATIALA

Loco No.: 41870

6.3	Check Direct Brake Pressure switch 59 (F)	D&M test spec. MM3882 & MM3946	0.2.±0.1 kg/cm2	0.25 kg/cm2
6.4	Release direct brake & BC Release time to fall BC pressure up to 0.4 kg/cm2		10 -15 Sec.	14 Sec
7.0	Modified System Software (only for CCB)			
7.1	Bail-off de-activated during emergency by any means			Now De- activated
7.2	DPWCS and Non-DPWCS mode enabled		Multi Loco	
7.3	TCAS and Non-TCAS mode enabled		Not Yet Launched	Presently
7.4	Penalty brake application deactivated for Fault code 113 (FC 113) and CCB health signal will not drop to avoid loco detention/failure. The Brake Electronics Failure "message will not generate on DDS.	RDSO letter no.	Pressure Setting Needed is12 kg/sqcm Causing mismatching with standard Pr Setting	<ul><li>not happening in PLW</li></ul>
7.5	CCB health signal logic revised (Now will remain high) for penalty condition occurring with FC 108 due to wrong operation/not affecting operation/ Not a CCB Fault (i.e Both controllers selected as LEAD etc) The Brake electronic failure message will not generate on DDS	EL/3.2.19/3-phase (CCB), dtd 30.01.2023		Brake electronic failure message not generate on DDS
7.6	CCB health signal logic for FC 102 (In case of BC request from VCU is more than 90 %-above 9V DC) is changed i.e CCB health signal will not drop for FC 102 which will avoid loco detention/failure. The brake electronic failure message will not generate on DDS.		Could not performed by M/s Knorr	Presently not happening in PLW
7.7	Booting time for CCB with TCAS/TPM/PTWS/DPWCS mode 15-20 sec. However, in case of absence of either one or both system booting time subsequently increased to 40-50 sec.			50 sec
8.0	Sanding Equipment			
8.1	Check Isolating Cock-134F is in open position. Press sander paddle Switch. (To confirm EP valves Operates)		Sand on Rail	Ok
9.0	Test Vigilance equipment : As per D&M test specification			Ok

18 wip	17 Bre	16 Cor	15 Air	14 Bat	13 Air	12 Air		11 Sur	10 Ear	9 Наг	8 Insi	7 Vac	6 Vol	5 Hig		4 Ins	ω	Air	2 Ser	1	Pa	S.No.	
wiper motor	Breakup Valve	Contoller (A,B)	Air Brake Panel	Babby compressor	Air Dryer	Air Compressor (A,B)		Surge Arrester	Earth Switch	Harmonic Filter	Insulator Roof line	Vacuum Circuit Breaker	Voltage Transformer	High Voltage Bushing		Insulator Panto Mtg.		Air Intake filter Assly	Servo motor		Pantograph	Description	
29162026	29180016	29180016	29180016	25513000	29162051	29511008		29750052	29700073	29650033	29810139	25712202	2965028	29731021	7	29810127	29480103		29880026	29880026	29880014(HR),	PL NO.	R
4	2	2	1	1	1	2	Air B	2	Е	1	9	1	1	1	MIDDLE RO	8		2	2		2	QPL /Nos	OOF COM
ELGI	KNORR	KNORR	KNORR	CEC	TRIDENT	ELGI	Air Brake Components	CG POWER & INDUSTRIAL	ARIHANT	RESITECH	IEC	SCHNEIDER	SADTEM	EIPL	MIDDLE ROOF COMPONENT	IEC		PARKER	GENERAL STORES	FAIVELEY, GENERAL STORES		Supplier	ROOF COMPONENT CAB 1 & 2
		24-01-FO-3284 A, 24-01-FO-3284 B	23-10-CO-3131	140-04-24	LD2-02-9737-24	EXKS 922075 -A, EXKS 922060 -B		54826-2023,54828-2023	ES/1/0005-03-2024	02/24/232496/03	05-23, 06-23	2265/2066-09N2-20-03-2024	2023-N-663146	5328-02-2023		09/23,09/23	(PLW)-03-24	O/C 1445P/A/02, O/C/1445P/A/01	12992-06/2023	D24-3064,AFR-2024,12990-06-23	734 3064 ABB 3034 13000 06 33	Sr. no.	
										AS Per PO/IRS Conditions				•				•			,		Warranty

# PLW/PTA

# ELECTRIC LOCO HISTORY SHEET (ECS)

RLY: WR

SHED: VTAD

PROPULSION SYSTEM: CGL

ELECT	RIC LO	JO NO: 4	110/U
LIST OF	ITEMS	FITTED	BY ECS

	DESCRIPTION OF ITEM	ITEM PL NO.	ITEM SR. NO	CAB-1/CAB-2	MAKE/SUPPLIER
SN		29612937	22790	22646	ALTOS
	LED Based Flasher Light Cab I & II	29612925	2607/2692/	2505/2595	KEPCO
2	Led Marker Light Cab I & II	29170011	819	815	ELECOS
3	Cab Heater Cab I & II	29470080	5392/5378/	5933/5459	SARIA
4	Crew Fan Cab I & II		64		MOAMA
5	Master Controller Cab I	29860015	64		WOAMA
6	Master Controller Cab II	29178265	460A	460B	
7	Complete Panel A Cab I & II	29170539	400A		HIND
8	Complete Panel C Cab I & II		402 4	463B	
9	Complete Panel D Cab I & II	29178265	463A	CGKF/24042330	CG
10	Complete Cubicle- F Panel Cab I & II	29178162	CGKF/24042323		AAL
	Speed Ind.& Rec. System	29200040		MTELS2404022	HBL
_	Battery (Ni- Cd)	29680025	B4	43	
13	Set of Harnessed Cable Complete	29600420			KAYSONS
14	Transformer Oil Pressure Sensor (Cab-1) (Pressure	29500047	24/1519 & 02/24	24/1502 & 02/24	TROLEX
	Sensor Oil Circuit Hailstoffier)		24/1579 & 02/24	24/1424 & 02/24	
	Transformer Oil Pressure Sensor (Cab-2) Transformer Oil Temperature Sensor (Cab-1)	20500035	BG/TFP/44	92-FEB-23	BG INDUSTRIES
16	(Temperature Sensor Oil Circuit Transformer)	29500035	BG/TFP/4480-FEB-23		
	Transformer Oil Temperature Sensor (Cab-2)		24B/RMPU/DC/02/979		DALII AT DAM
	Roof mounted Air Conditioner I	29811028		/DC/02/977	DAULAT RAM
19	Roof mounted Air Conditioner II		Z-TD/TXIVIF C	DOIOEIOI I	<u> </u>

PATIALA LOCOMOTIVE WORKS, PATIALA

NI-	F		0/WAG-9HC/WR/V					
.No.	Equipment	PL No.		ent Serial No.	Mal			
1	Complete Shell Assembly with piping	29171027	Sr. 37	9, 04/2024	BHIL	AI		
2	Side Buffer Assly Both Side Cab I	29130050	1587, 10/23	019,01/24	KM	KM		
3	Side Buffer Assly Both Side Cab II	23130030	160, 01/24	057,01/24	KM	KM		
4	CBC Cab I & II	29130037	B57, 02/24	B44, 02/24	RIL	RIL		
5	Hand Brake		11/2	23-16421	Modified N	1echwel		
6	Set of Secondry Helical Spring	29045034 29041041			ABO	KE		
7	Battery Boxes (both side)	29680013	179, 03/2024	16, 03/23	BRITE METALLOY	D R STEEL		
8	Traction Bar Bogie I		648	3, 05/23	NIK	E		
9	Traction Bar Bogie II		682	2, 05/23	NIK	E		
10	Centre Pivot Housing in Shell Bogie I side	29100057	270	6, 12/23	CU			
11	Centre Pivot Housing in Shell Bogie II side	29100037	269	3, 12/23	CU			
12	Elastic Ring in Front in Shell Bogie I side	29100010	Sr. 56, Batc	h 02, Mfg 12/23	SSP	L		
13	Elastic Ring in Front in Shell Bogie II side	29100010	Sr. 23, Batc	h 02, Mfg 12/23	SSP	L		
14	Main Transformer	29731008 for WAG 9 29731057 for WAP-7	HVE-65-04	HVE-65-04-24-3264, 2024				
15	Oil Cooling Radiator I	20.170024	02/24, FG4150	002/M1/23-24/519	APOLLO INDUS	TRIAL CORPS		
16	Oil Cooling Radiator II	29470031	02/24, FG4150	002/M1/23-24/515	APOLLO INDUS	TRIAL CORP		
17	Main Compressor I with Motor	20544000	EXKS 92	2060, 02/24	ELG	i		
18	Main Compressor II with Motor	29511008	EXKS 92	EXKS 922075, 02/24 EI		i		
19	Transformer Oil Cooling Pump I				SAMAL HA	ARAND		
20	Transformer Oil Cooling Pump II	DE SOLATION OF THE			SAMAL HA	ARAND		
21	Oil Cooling Blower OCB I			30, LHP1001472135	ACCI			
22	Oil Cooling Blower OCB II	29470043	03/24, AC-58186, LHP1001472145		ACCI			
23	TM Blower I		03/24, AC-36160, EHF1001472143		SAINI ELECTRIC			
24	TM Blower II	29440075		1AF12, 23P2601/12	SAINI ELECTRIC			
25	Machine Room Blower I	BERGSE COSTS IN						
-		29440105						
26	Machine Room Blower II	CLL SECTION SAN		2.53 , 02/24	-			
27	Machine Room Scavenging Blower I	29440129		25/D6689 , 02/24	SAMAL HARAN			
28	Machine Room Scavenging Blower II		D25-6302, CF	25/D6664 , 02/24	SAMAL HARAND PV			
29	TM Scavenging Blower Motor I	29440117	ST-23.1	2.24, 12/23	G.T.R CO(	P) LTD		
30	TM Scavenging Blower Motor II	29440117	ST-24.0	2.99, 02/24	G.T.R CO(	P) LTD		
31	Traction Convertor I	SIN THAT DEVIS	04/24, CGP	12441618-P728	I WANTE LILLY WATER			
32	Traction Convertor II	er el e mulanan	04/24, CGP	12441617-P728				
33	Vehicle Control Unit I	29741075		404553-P728	C.G.			
34	Vehicle Control Unit II	A		404554-P728				
35	Aux. Converter Box I (BUR 1)			1141-P728, 03/24				
36	Aux. Converter Box 2 (BUR 2 + 3)	20171190		1141-P728, 03/24 B10022306195	STESALI	LITD		
37 38	Axillary Control Cubical HB-1 Axillary Control Cubical HB-2	29171180 29171192		0087/613, 05/23	HIND RECTIF			
39	Complete Control Cubicle SB-1	29171192		0656/977, 02/23	HIND RECTIF			
	Complete Control Cubicle SB-1  Complete Control Cubicle SB-2	29171210			HIND RECTIF			
	Filter Cubical (FB) (COMPLETE FILTER			0590/526, 01/23				
1	CUBICLES)	29480140	FB/2024/B/0	0590/526, 01/23	HIND RECTIFIE	R		
12	Driver Seats	29171131	07/23- 109	, 110, 147, 173	Tarude	еер		
13	Transformer oil steel pipes	29230044			RANSAL	PIPES		
44	Conservator Tank Breather	29731057	23-14452, 23-14451		23-14452, 23-14451 YOGYA ENETRI			PRISES LTD
45	Ballast Assembly ( only for WAG-9)	29170163	33,32 AKN			1		
46	Head Light	Sanjaren Die Arres de	50	2/469	M/S ENS	SAVE		
47	Ducting Assembly	29470067	YE 844 C		GOSPH	IEL		
48	Filter Frame Assly.	29480103		<b>\(\)</b>	PARK	ER		

NAME GATISH KUMAR SSE/LAS

NAME SHURMAN SHAPMA

NAME ANKIT UPPAL

JE/LAS

Issue No.: 05 Effective Date: July-2023

DOC NO: F/LAS/Electric Loco CHECK SHEET (Ref: WI/LAS/Elect/01, 02, 03 & 04 & QPL/LAS/Elect. Loco)

Page 1 of 1

# पटियाला रेलइंजन कारखाना, पटियाला

# PATIALA LOCOMOTIVE WORKS, PATIALA ELECTRIC LOCO CHECK SHEET

LOCO NO: 41870

Shed: VTAD

S. No.	ITEM TO BE CHECKED	Specified Value	Ob	served Va	ue
1.1	Check proper Fitment of Hotel Load Converter & its output contactor.	OK		- NA	TO A STATE OF
1.2	Check proper Fitment of MR Blower 1 & 2, MR Scavenging Blower 1 & 2, TM Blower 1 & 2, TMB Scavenging Blower 1 & 2.  TM scavenging blower 1 & 2 & Oil Cooling unit.	ОК		0/0	
1.3	Check proper of Fitment of oil cooling unit (OCU).	OK		012	
1.4	Check proper Fitment of HB 1 & 2 and its respected lower part on its position.	OK		OK	
1.5	Check proper Fitment of FB panel on its position.	OK		014	والأساسة
1.6	Check proper Fitment of assembled SB1 & SB2 panel.	OK		OK	
1.7	Check proper Fitment of Auxiliary converter 1, 2 & 3-(BUR-1, 2 & 3).	OK		OK	
1.8	Check proper Fitment of Traction converter 1 & 2 (SR-1 & 2).	OK		OF	
1.9	Check proper fitment, torquing & Locking of Main Transformer bolt.	OK		OK	
1.10	Check proper fitment of Main compressor both side with the compressor safety wire rope.	OK		OK	
1.11	Check proper resting of Secondary Helical Springs between Bogie & Shell body.	OK		OK	-
1.12	Check proper fitment of Bogie Body Safety Chains.	OK		014	
1.13	Check proper fitment of Cow catcher.	OK		OK	
1.14	Check coolant level in SR 1 & 2 Expansion Tank.	OK		014	
1.15	Check Transformer Oil Level in both conservators Tank (Breather Tank).	OK		OK	
1.16	Check proper fitment and maintain required gaps from Loco Shell Body of all metallic pipes to avoid any damage during online working of Locomotives.	OK		012	
1.17	Check proper fitment of both battery box.	OK		OK	
1.18	Check for any gap between Main Transformer mounting base & Loco Shell.	OK		OF	
1.19	Check proper fitment of Push Pull rod its bolt torquing and fitment of fixing cable. As per Drg No 1209-01-113-001	OK	N 19	010	
1.20	Secondary Vertical and Lateral Clearance on leveled track at the time of Loco Dispatch.		CAE	3-1	CAB-2
	ELRS/TC/ 0082 (Rev 1) dated 17.09.2015	Vertical-Std :35-60 mm	LP 55	ALP LP	ALP 54
		Lateral Std- 45-50 mm		51 54	
1.21	Buffer height: Range (1090, +15,-5)	1085-1105		L/S	R/S
	Drg No IB031-02002.	mm	FRONT	1098	1103
			REAR	1098	1099
1.22	Buffer Length: Range (641 mm + 3 to 10 mm with buffer face)	641 mm		L/S	R/S
1.22	Drg No-SK.DL-3430.		FRONT	645	644
		1/21/2-15	REAR	645	644
4.00	11 11 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	114 mm + 5	1127111	L/S	R/S
1.23	Height of Rail Guard. (114 mm + 5 mm,-12 mm).  As per RDSO Pamphlet Important Bogie Clearances of Electric Locomotives.	mm,-12 mm	FRONT	119	115
			REAR	100000000000000000000000000000000000000	
		4000 :45		115	113
1.24	CBC Height: Range (1090, +15,-5)  Drg No- IB031-02002.	1090, +15 -5 mm	FRONT: REAR:	103	

(Signature of SSE/Elect. Loco (UF))

(Signature of SSE/JE/Elect Loco)

NAME SHOBNAM SHARMA

DATE 21/05/24

Aubit uppal (Signature of JE/UF)

NAME ANICIT UPPAL

DATE 21/85/24

# **Loco No.** 41870

#### 1. BOGIE FRAME:

BOGIE	FRAME NO	Make	PL No.	PO No. & dt.	Warranty Period
FRONT	SL-22	CRG	29100689	101846	As per PO/IRS
REAR	SL-0062	ECBT	29100677	100366	conditions

# 2. Hydraulic Dampers (PL No. 29040140) Make: KNOOR, ESCORT

#### 3. AXLES:

AXLE POSITION NO	1	2	3	4	5	6
MAKE/	PLW	PLW	PLW	PLW	PLW	PLW
S.NO	26181	26417	26438	26338	25757	26436
Ultrasonic Testing	OK	OK	OK	OK	OK	OK

#### 4. WHEEL DISCS NO. AND TYPE & BULL GEAR

AXLE POSITION NO	1	2	3	4	5	6
GEAR END	56125	56222	56186	56805	56809	55359
Make	D.P.	D.P.	D.P.	D.P.	D.P.	D.P.
FREE END	56452	56800	56068	56048	56178	01124
Make	D.P.	D.P.	D.P.	D.P.	D.P.	D.P.
Bull Gear No.	23-A-03	24-B-02	23-B-26	23-D-19	23-F-15	23-B-13
Bull Gear Make	LMS	LMS	LMS	LMS	LMS	LMS

# 5. AXLE ROLLER BEARING (CRU) (PL No. 29010020, Warranty: As per PO/IRS conditions)

	AXLE POSITION NO	1	2	3	4	5	6
Gear	MAKE	FAG	FAG	FAG	FAG	FAG	FAG
End	PO NO. & dt	2312	2312	2312	2312	2312	2312
Free	MAKE	FAG	FAG	FAG	FAG	FAG	FAG
End	PO NO. & dt	2312	2312	2312	2312	2312	2312

# 6. WHEEL DISC PRESSING PRESSURE IN KN: (SPECIFIED 80-105 T)

AXLE POSITION NO	1	2	3	4	5	6
BULL GEAR END	1006	885	879	1008	971	871
FREE END	1021	912	1021	970	799	867

# **Loco No.** 41870

#### 7. DIAMETER AFTER PROFILE TURNING: SPECIFIED 1092 + 5 mm - 0 mm

AXLE POSITION NO	1	2	3	4	5	6
DIA IN mm GE	1092.5	1092.5	1092.5	1092.5	1092.5	1092.5
DIA IN mm FE	1092.5	1092.5	1092.3	1092.5	1092.5	1092.5
WHEEL PROFILE GAUGE (1596±0.5mm)	OK	OK	OK	OK	OK	OK

#### 8. SUSPENSION TUBE & ITS TAPER ROLLER BEARING:

AXLE POSITION NO		1	2	3	4	5	6
S.T. PL 29100288 MAKE		IN	KPE	KPE	KPE	KPE	KPE
GE Brg. PL 29030110	MAKE	FAG	FAG	FAG	FAG	FAG	FAG
FE Brg. PL 29030110	MAKE	FAG	FAG	FAG	FAG	FAG	FAG

# 9. GEAR CASE (PL No. 29030018) & BACKLASH:

AXLE POSITION NO	1	2	3	4	5	6
MAKE	EEE	EEE	EEE	EEE	EEE	EEE
BACKLASH (0.254 – 0.458mm)	0.380	0.350	0.320	0.450	0.310	0.290

# 10 A/BOX TO BOGIE FRAME LATERAL CLEARANCES (SPECIFIED 15.0 to 19.0mm):

AXLE POSITION NO	1	2	3	4	5	6
RIGHT SIDE	17.60	17.83	17.26	15.26	15.53	15.26
LEFT SIDE	15.62	15.52	15.94	16.21	17.60	17.31

# 11. TRACTION MOTOR: (PL No. 29940606, Warranty: As per PO/IRS conditions)

AXLE POSITION NO	MAKE	PO No. & date	S. NO.
1	PLW	-	PLW-2645
2	BHEL	102297	201240896
3	BHEL	102297	201240908
4	PLW	-	PLW-2614
5	PLW	-	PLW-2661
6	PLW	_	PLW-2654

SSE/ Bogie Shop

#### TOP 12 COSTLIEST ITEMS OF WAG9HC LOCO WITH WARRANTY CONDITIONS AS PER TENDERS

S No	PL No	DESCRIPTION	Warranty Period
1	29741075	IGBT BASED 3-PHASE DRIVE PROPULSION EQUIPMENT	60 months after commissioning or 72 months from date of supply whichever earlier as per special conditions given by CLW
2	29731057	MAIN TRANSFORMER 7775 KVA TYPE LOT 7500 FOR WAP7 3- PHASE ELECTRIC LOCOMOTIVE TO CLW SPECN NO.CLW/ES/3/0660/C	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
3	29171064	COMPLETE SHELL ASSLY (PIPED & PAINTED) FOR WAP-7 LOCO TO CLW SPEC. NO. CLW/MS/3/152 ALT-8	AS PER IRS CONDITIONS-30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER.
4	29600418	LOCOMOTIVES TO CLW SPECN. NO. CLW/ES/03/646  ALT-NIL WITH DMW REQUIREMENT OF HARNESSED	As per clause no.9 of CLW Specn. CLW/ES/3/0458 & Clause No.10 of CLW SpecnCLW/ES/3/0459. [18 months after commissioning or 20 months from date of supply for single core & 18 months after commissioning or 24 months from date of supply for multi core]

7	29942007	3-PHASE ASYNCHRONOUS TRACTION MOTOR (RESISTANCE RING MECHANICALLY INTERLOCKED TO END PLATE DESIGN ROTOR, SCHEME-II), TYPE 6FRA-6068 FOR WAP-7 ELECTRIC LOCO WITHOUT ACTIVE SPEED SENSOR TO SPECIFICATION NO. 4TMS.096.081 ALT-2 AND STR NO. CLW/2008/3PHTM/STR/0001.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
6	29480140	COMPLETE FILTER CUBICLE ALONG WITH ALL EQUIPMENTS AND CABLING TO DRG./SPEC NO. [1] CLW/ES/3/0193 ALT-F OR LATEST AND CLW DRG. NO. 1209-15-143-004 ALT-10 AND PART DRG./SPEC NO AS PER ANNEXURE-A ATTACHED.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
5	29180016	BRAKE CONTROL SYSTEM INCLUDING DRIVER'S VIGILANCE CONTROL DEVICE TO SET LIST NO.EL29180016.	As per specification no. CLW/MS/3/001 Alt. 16 i.e. the manufacturer is required to guarantee that the brakevalves/equipment work satisfactorily for a period of five (5) years after commissioning. Any equipment/part which failsduring the guarantee period shall be replaced free of cost by the manufacturer. The replaced components shallfurther be under warranty for five (5) years from the date of their fitment and should the replaced components proveunsatisfactory in service, they shall be replaced by modified and improved components by the supplier free of cost.

8	29105146	Bogie Frame Complete for WAP-7 for 3 Phase Co Co Locomotive to CLW specification No. CLW/MS/3/Bogie/003 alt-1 and CLW Drg.No.1209.01.112-202 Alt-Nil	As per clause 16 of Spec.No.CLW/MS/3/Bogie/003 Alt-1. [60 months after commissioning or 72 months from date of supply]
9	29171192	COMPLETE AUXILIARY CUBICLE HB2 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0192 ALT-E OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
10	29171210	COMPLETE CONTROL CUBICLE SB2 ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0195/A ALT-H OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
11	29171209	COMPLETE CONTROL CUBICLE SB1 (PUSH PULL SCHEME COMPLIANT) ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0194 ALT-G OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
12	29171180	COMPLETE AUXILIARY CUBICLE HB1 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0191 ALT-D OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.



#### भारत सरकार GOVERNMENT OF INDIA

रेल मंत्राल्य

MINISTRY OF RAILWAYS

पटियाला रेलइंजन कारखाना
PATIALA LOCOMOTIVE WORKS

Email: dyceeloco.dmw@gmail.com फैक्स/Fax No.: 0175-2397244

फोन/ Phone: 0175- 2396422

मोबाईल: 9779242310 पटियाला, 147003, भारत् PATIALA, 147003, INDIA



(An ISO 9001, ISO 14001, ISO 45001 & ISO 50001, 5S & Green Building certified Organization)

संख्या. PLW/M/ECS/Tech/Kavach

तिथि: 02.07.2024

(Through Mail)

Sr. Div. Mechanical Engineer, Electric Loco Shed, Vatva.

Email: srdmedvta@gmail.com

विषय:- Fitment of KAVACH in three Phase Electric Loco. No. 41870 WAG9-HC.

संदर्भ:- (i)Director General Stds./Electrical/RDSO letter no. EL/0.1.3/3 dated 21.08.2023.

(ii)Director General Stds./Electrical/RDSO letter no. EL/0.1.3/3 dated 26.09.2023

In ref. to the above letter's Loco No. 41870 has been dispatched with fittings for implementation of KAVACH system in locomotive at home shed in Zonal Railway. This Loco was dispatched to DLS/VTA/WR on 21.05.2024. The details of fittings are attached as Annexure-A (pneumatic fittings), Annexure-B (Kavach equipment mounting Brackets) & Annexure-C (Wago with harnessed lay out).

This is for your information & necessary action please.

निशांत बंसीवाल)

उप मुख्य विद्युत अभियंता/लोको

प्रतिलिपि:-

CEE/Loco & CEE/D&Q, CMM, CELE/WR:- for kind information please Dy CME/Design, Dy. CMM/Depot: for information & necessary action please WM/LAS, AWM/LFS&ABS, AWM/ECS: for necessary action please

#### Loco No. 41870

List of balance items of KAVACH pneumatic pipes & fitting yet to be supplied later on. These items are currently under procurement process at PLW. The same will be advised to the shed for collection of the material as soon as it will be received at PLW.

SN .	PL No.	Description of item	Qty.
		ISOLATING COCK 3/8" (FEMALE) LEGRIS TYPE WITH VENT	04 nos.
1	29163341	ISOLATING COCK 3/8" (FEMALE) LEGRIS TYPE WITHOUT VENT	02 nos.
		TEE UNION 3/8"X3/8" BRASS FITTINGS	02 nos.
		MALE CONNECTORS 3/8" TUBE OD X 3/8" BSPT, BRASS FITTINGS	09 nos.
		MALE CONNECTORS 1/2" TUBE OD X 1/2" BSPT, BRASS FITTINGS	06 nos.
		FEMALE CONNECTORS (NYLON TUBE) DIA 6 TUBE X 3/8" BSPP BRASS FITTINGS	01 no.
		MALE CONNECTOR (NYLON TUBE) DIA 6 TUBE X 3/8" BSPP BRASS FITTINGS	03 nos.
2	29611994	FEMALE TEE 3/8" BSPP – BRASS	. 06 nos.
		HEX PLUG -3/8" BSPT – BRASS	. 02 nos.
		FEMALE TEE 1/2" BSPP – BRASS	04 nos.
		HEX NIPPLE 3/8X3/8" BSPT – BRASS	04 nos.
		RED HEX NIPPLE 3/8X1/2" BSPT - BRASS	02 nos.
:		HEX PLUG – 1/2" BSPT – BRASS	04 nos.
•		MALE ELBOW CONNECTORS 3/8" TUBE OD X 3/8) BSPT. BRASS FITTINGS	02 nos.
3	29170114	Copper Tube OD 9.52mm (3/8" ) X 1.245 Mm W.T X 6 Mtr	1.2 Mtr

AWM/AB8

SSEIGIABS

CNI	PL No.	Description of item	Quantity
<b>SN</b> 1.	29611945	Mounting bracket arrangement provided for RF Antenna on the roof top of both driver cabs.	04 nos.
2.		Mounting bracket arrangement provided for GPS/GSM Antenna on the roof top of both driver cabs.	02 nos.
3.		Protection Guards for RFID reader provided behind the cattle guards of both side.	04 nos.
4.		Inspection door with latch provided on the both driver desk covers (LP side) in each cab to access isolation cock.	02 nos.
5.		Cable Entry Plate fitted for routing of cable with RF Antenna & GPS/GSM Antenna bracket.	06 nos.
6.	-	WAGO bracket fitted in Machine room at back side of SB-1.	01 no.
7.		One circular hole of 80 mm dia. provided in each cabs on LP side behind the driver desk toward the wall for routing of OCIP (DMI) cables.	02 nos.
8.	_	80 mm holes provided on TM1 and TM6 Junction box inspection cover hole for drawing of RFID reader cables.	02 nos.
9.	-	DIN Rail fitted inside the driver desk (LP Side)	02 nos.

AVVM/LFS

SSE/G/LFS

# Annexure-C

SN	PL No.	Description of item	Quantity
1.	42310301	Flexible conduit size 25mm <sup>2</sup> provided for RF-1, 2 & GPS Antenna cable layout from CAB-1&2 to Machine room.	. 06 nos.
2.	29611982	Wago terminals in CAB-1&2 (25 nos. in each CAB).	50 nos.
3.	29611982	Wago terminal in Machine room at back side of SB-1.	75 nos.
4.	_	Harness provided from KAVACH SB to SB-1	05 wires
5.		Harness provided from KAVACH SB to SB-2	05 wires
6.	_	Harness provided from KAVACH SB to Pneumatic Panel	12 wires
7.	_	Harness provided from KAVACH SB to CAB-1	24 wires
8.		Harness provided from KAVACH SB to CAB-2	16 wires

AWIMECS

SSEIGIECS

