भारतीय रेल Indian Railways

पटियाला रेलइंजन कारख़ाना, पटियाला

PATIALA LOCOMOTIVE WORKS, PATIALA



LOCO TESTING & DISPATCH REPORT OF IGBT BASED wAg9hc ELECTRIC LOCOMOTIVE

LOCO NO.: 42006

TYPE: WAG9HC

Rail way shed: WCR/NKJE

ProPulsion system: ALSTOM

Date of Dispatch: 27.01.2025

लोको निर्माण रिकार्ड



पटियाला रेलइंजन कारख़ाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA

LOCO NO.: 42006

RAILWAY/SHED: WCR/NKJE

DOD: Jan-2025

INDEX

SN	PARA	ACTIVITIES	PAGE NO.
		Testing & Commissioning (ECS)	
1.	1.0	Continuity Test of the cables	
	1.1	Continuity Test of Traction Circuit Cables	
	1.2	Continuity Test of Auxiliary Circuit Cables	1-4
	1.3	Continuity Test of Battery Circuit Cables	
	1.4	Continuity Test of Screened Control Circuit Cables	
2.	2.0	Low Tension test	
	2.1	Measurement of resistor in OHMS (Ω)	5-6
	2.2	Check Points	3 3
_	2.3	Low Tension Test Battery Circuits (without control electronics)	
3	3.0	Downloading of Software	
	3.1	Check Points	
	3.2	Download Software	7-10
	3.3	Analogue Signal Checking	
	3.4	Functional test in simulation mode	
4	4.0	Sensor test & convertor test	
	4.1	Test wiring Transformer Circuits – Polarity Test	
	4.2	Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)	
	4.3	Primary Voltage Transformer	
	4.4	Minimum voltage relay (Pos. 86)	11-16
	4.5	Maximum current relay (Pos. 78)	
	4.6	Test por Link Voltage Sensors (Pee 15 6/*)	
	4.7 4.8	Test DC Link Voltage Sensors (Pos 15.6/*) Verification of Converter Protection Circuits (Hardware limits)	
	4.8 4.9	Sequence of BUR contactors	
5.	5.0	Commissioning with High Voltage	
Ο.	5.1	Check List	
	5.2	Safety test main circuit breaker	
	5.3	Auxiliary Converter Commissioning	
	5.3.1	Running test of 3 ph. auxiliary equipments	
	5.3.2	Performance of Auxiliary Converters	
	5.3.3	Performance of BURs when one BUR goes out	16-25
	5.4	Auxiliary circuit 415/110	
	5.5	Hotel Load Circuit	
	5.6	Traction Converter Commissioning	
	5.7	Test protective shutdown SR	
	5.8	Test Harmonic Filter	
	5.9	Test important components of the locomotive	
6.	6.0	Running Trial of the locomotive	25-26
7.	7.0	Final Check List to be verified at the time of Loco dispatch	27
8.	8.0	Status of RDSO modifications	28
9.	1-10	Pneumatic Test Parameters	29 - 32
10.		Loco Check Sheet(LAS)	33
11.	-	Component History (LAS,ECS,ABS)	34-36
12.	-	Component History & Testing Parameter (Bogie Shop)	37 - 38
13	-	Warranty Conditions as per Tenders	39 -41

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 42006 - ALSTOM

Type of Locomotive: WAP-7/WAG-9HC

1.0 Continuity Test of the cables

Page: 1 of 27

1.1 Continuity Test of Traction Circuit Cables

As per cable list given in Para 1.3 of document no. 3 EHX 410 124, check the continuity with continuity tester and megger each cable to be connected between following equipment with 1000V megger.

From	То	Continuity (OK/Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Filter Cubicle	Transformer	OK	100 ΜΩ	500M1
Filter Cubicle	Terminal Box of Harmonic Filter Resistor (Roof)	OK	100 MΩ ·	600 MM
Filter Cubicle	Earthing Choke	OK	100 ΜΩ	650ma.
Earthing Choke	Earth Return Brushes	ok	.100 ΜΩ	booms
Transformer	Power Converter 1	OR	100 ΜΩ	650ma
Transformer	Power Converter 2	ok	100 ΜΩ	650ma
Power Converter 1	TM1, TM2, TM3	OK	100 ΜΩ	600m1
Power Converter 2,47	TM4, TM5, TM6	oK	100 ΜΩ	850ma
Earth	Power Converter 1	OK	100 MΩ	booms
Earth	Power Converter 2	ok	100 ΜΩ	650ml

1.2 Continuity Test of Auxiliary Circuit Cables

1

As per cable list given in Para 1.4 of document no. 3 EHX 410 124, check the continuity with continuity meter and megger each cable to be connected between following equipment with the help of 1000V megger.

Signature of the JE/SSE/Harness

Signature of the JE/SSE/Loco Cabling

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.:

Type of Locomotive: WAP-7/WAG-9HC

Page: 2 of 27

From	То	Continuity(OK/ Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Transformer	BUR1	ou	100 MΩ	600ma
Transformer	BUR2	Ole	100 MΩ	Fab me
Transformer	BUR3	OK_	100 MΩ	600 mr
Earth	BUR1	S/L	100 MΩ	700 mr
Earth	BUR2	OK	100 ΜΩ	600 m
Earth	BUR3	oke	100 MΩ	600 ML
BUR1	HB1 *	oh	100 MΩ	600 m/
BUR2	HB2	ok	100 ΜΩ	FOOM
HB1	HB2	8h	100 ΜΩ	GOOMA
HB1	TM Blower 1	oh	100 ΜΩ	600 mr
HB1	TM Scavenge Blower 1	on	100 ΜΩ	SOD ML
HB1	Oil Cooling Unit 1	de	100 ΜΩ	600 m
HB1	Compressor 1	OL/	100 MΩ	SOOMA
HB1	TFP Oil Pump 1	OL	100 ΜΩ	500 M2
HB1	Converter Coolant Pump 1	olc	100 ΜΩ	600 M/L
HB1	MR Blower 1	or	100 ΜΩ	FOOM
HB1	MR Scavenge Blower 1	Ole	100 ΜΩ	600 ma
HB1	Cab1	on	100 MΩ	gooma
Cab1	Cab Heater 1	oh_	100 MΩ	600 mr
HB2	TM Blower 2	ok	100 ΜΩ	70000
HB2	TM Scavenge Blower 2	Ok.	100 MΩ	Looms
HB2	Oil Cooling Unit 2	on	100 MΩ	500 M/L
HB2	Compressor 2	OL	$100~ extsf{M}\Omega$	600 Mr
HB2	TFP Oil Pump 2	ol	100 MΩ	STOO MA
HB2	Converter Coolant Pump 2	812	100 MΩ	Sonma
HB2	MR Blower 2	ok	100 ΜΩ	GOOMA
HB2	MR Scavenge Blower 2	Ok	100 M Ω	700 Mr
HB2	Cab2	OK	100 MΩ -	FOOM
Cab2	Cab Heater 2	ok_	100 ΜΩ	800 ma

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 48006

Type of Locomotive: WAP-7/WAG-9HC

Page: 3 of 27

1.3 Continuity Test of Battery Circuit Cables

Check continuity of following cables as per Para 2.3 of document no. 3 EHX 610 299

From	То	Condition	Continuity (OK/Not OK)
Battery (wire no 2093)	Circuit breakers 110- 2, 112.1-1, 310.4-1	By opening and closing MCB 112	610
MCB 110	Connector 50.X7-1	By opening and closing MCB 110	Ole
Battery (Wire no. 2052)	Connector 50.X7-2		ok
SB2 (Wire no 2050)	Connector 50.X7-3		ok

Prescribed value	Measured
> 0.5 MΩ	Value <u></u> <u></u> ΜΩ
Prescribed value:	Measured
> 50 MΩ	Value 6ე_ MΩ
	> 0.5 MΩ Prescribed value:

Commission the indoor lighting of the locomotive as per Sheet No 7A & 7B.

1.4 Continuity Test of Screened Control Circuit Cables

Check the continuity and isolation of the screen cable of the following circuits with the help of sheet no. mentioned against each as per document no. 3 EHX 610 299.

Screened control circuit cables for	Corresponding Sheet Nos.	Continuity & Isolation (OK/Not OK)
Battery voltage measurement	04B	øle
Memotel circuit of cab1 &2	10A	-le
Memotel speed sensor	10A	اله اله
Primary voltage detection	01A, 12A	ak
Brake controller cab-1 & 2	06F, 06G	ak

Issue No.03 Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4206

Type of Locomotive: WAP-7/WAG-9HC Page: 4 of 27

Master controller cab-1 &2	08C, 08D	o le
TE/BE meter bogie-1 & 2	08E, 08F	Gle
Terminal fault indication cab-1 & 2	09F	ale
Brake pipe pressure actual BE electric	06H	de
Primary current sensors	12B, 12F	ok
Harmonic filter current sensors	12B, 12F	O/C
Auxiliary current sensors	12B, 12F	OK
Oil circuit transformer bogie 1	12E, 12I	<i>C</i> / 2
Magnetization current	12C, 12G	ak ak
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-1	12D	ok
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-2	12D	GK
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-3	12D	GK
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-4	12H	ok
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-5	12H	øk
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-6	12H	0k
Train Bus cab 1 & 2 (Wire U13A& U13B to earthing resistance=	13A	ØK
$10K\Omega \pm 10\%$		
UIC line	13B	6 k
Connection FL 21-Box TB	13A	C/e

Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 49006 2.0 Low Tension test

Type of Locomotive: WAP-7/WAG-9HC

Page: 5 of 27

2.1 Measurement of resistor in OHMS (Ω)

Measure the resistances of the load resistors for primary voltage transformer, load resistors for primary current transformer and Resistor harmonic filter as per Para 3.2 of the document no. 3 EHX 610 279.

Name of the resistor	Prescribed value	Measured value
Load resistor for primary voltage transformer (Pos. 74.2).	3.9K Ω ± 10%	3.9KC
Resister to maximum current relay.	1Ω ± 10%	12
Load resistor for primary current transformer (Pos. 6.11).	3.3 Ω ± 10%	332
Resistance harmonic filter (Pos 8.3). Variation allowed ± 10%		WAP7
Between wire 5 & 6	-0.2 Ω	0.252
Between wire 6 & 7	0.2 Ω	0.21
Between wire 5 & 7	0.4 Ω	0.41
For train bus, line U13A to earthing.	10 kΩ± 10%	998KD
For train bus, line U13B to earthing.	10 k Ω ± 10%	10.0kr
Insulation resistance of High Voltage Cable from the top of the roof to the earth (by1000 V megger).	200 M Ω	Zoomer
Resistance measurement earth return brushes Pos. 10/1.	≤0.3 Ω	0.282
Resistance measurement earth return brushes Pos. 10/2.	≤0.3 Ω	6.282
Resistance measurement earth return brushes Pos. 10/3.	≤0.3 Ω	0-292
Resistance measurement earth return brushes Pos. 10/4.	≤0.3 Ω	0,301
Earthing resistance (earth fault detection) Harmonic Filter –I; Pos. 8.61.	2.2 kΩ± 10%	2.242
Earthing resistance (earth fault detection) Harmonic Filter –II; Pos 8.62.	2.7 k Ω ± 10%	2.7KL
Earthing resistance (earth fault detection) Aux. Converter; Pos. 90.3.	3.9 k Ω ± 10%	3.8KI
Earthing resistance (earth fault detection) 415/110V; Pos. 90.41	1.8 k Ω ± 10%	1.8 Kr
Earthing resistance (earth fault detection) control circuit; Pos. 90.7.	390 Ω ± 10%	390s
Earthing resistance (earth fault detection) Hotel load; Pos. 37.1(in case of WAP5).	3.3 k Ω ± 10%	NA
Resistance for headlight dimmer; Pos. 332.3.	10Ω ± 10%	10.52

Effective Date: Feb 2022

p.03 c. Date: Feb 2022 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42006

Type of Locomotive: WAP-7/WAG-9HC

Page: 6 of 27

Make sure that the earthing brush device don't make direct contact with the axle housing, earth connection must go by brushes.

2.2 Check Points

Items to be checked	Remarks
Check whether all the earthing connection in roof and machine room as mentioned in sheet no. 22A is done properly or not. These earthing connections must be flexible and should be marked yellow & green	checled ok
Check whether all the earthing connection between loco body and bogie is done properly or not. These cables must be flexible having correct length and cross section	checked on

2.3 Low Tension Test Battery Circuits (without control electronics)

These tests are done with the help of the special type test loop boxes as per procedure given in Para 3.6 of the document no. 3 EHX 610 279

Name of the test	Schematic used.	Remarks
Test 24V supply	Sheet 04F and other linked sheets	crecked old
Test 48V supply	Sheet 04F & sheets of group 09	Fan supply to be checked.
Test traction control	Sheets of Group 08.	Gle `
Test power supply bus stations.	Sheets of Group 09.	Fan supply to be checked.
Test control main apparatus	Sheets of Group 05.	a K
Test earth fault detection battery circuit by making artificial earth fault to test the earth fault detection	Sheet 04C	ok
Test control Pneumatic devices	Sheets of Group 06	9/0
Test lighting control	Sheets of Group 07	ok
Pretest speedometer	Sheets of Group 10	ok
Pretest vigilance control and fire system	Sheets of Group 11	ok
Power supply train bus	Sheets of Group 13	0 k

Doc.No.F/ECS/01

Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42006

Type of Locomotive: WAP-7/WAG-9HC

Page: 7 of 27

LUCU	IIIOEITO ITOIT [O
3.0	Downloading of Software

3.1 Check Points.	Yes/No
Check that all the cards are physically present in the bus stations and all the plugs are connected.	ves
Check that all the fibre optic cables are correctly connected to the bus stations.	YO
Make sure that control electronics off relay is not energized i.e. disconnect Sub-D 411.LG and loco is set up in simulation mode.	Yes
Check that battery power is on and all the MCBs (Pos. 127.*) in SB1 &SB2 are on	Ye)

3.2 Download Software

The software of Traction converter, Auxiliary converter and VCU should be done by commissioning engineer of the firm in presence of supervisor. Correct software version of the

propulsion equipment to be ensured and noted:

Traction converter 3 'software version:		1.0.5-4
Traction converter-2 software version:	. : .	1.0.5-4
Auxiliary converter-1 software version:		1.0.0.8
Auxiliary converter-2 software version:	-	2.0.0.8
Auxiliary converter-3 software version:		3.0.0.8
Vehicle control unit -1 software version:		6.0.0.12
Vehicle control unit -2 software version:		6.0.012

3.3 Analogue Signal Checking

Check for the following analogue signals with the help of diagnostic tool connected with loco.

Description	Signal name	Prescribed value	Measured Value
Brake pipe pressure	FLG2;0101XPrAutoBkLn	100% (= 5 Kg/cm2)	OK
Actual BE electric	FLG2; AMSB_0201- Wpn BEdem	100% (= 10V)	Oil
TE/BE at 'o' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 9% and 11%	101,
TE/BE at 'TE maximal' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 99 % and 101 %	100/
TE/BE at 'TE minimal' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 20 % and 25 %	25),

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42006

Type of Locomotive: WAP-7/WAG-9HC

Page: 8 of 27

TE/BE at 'BE maximal' position from both cæb	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 99% and 101%	10°
TE/BE at 'BE Minimal' position from both cab	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 20% and 25%	257,
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS_0101- LT/BDEM>1/3 HBB2; AMS_0101- LT/BDEM>1/3	Between 42 and 44%	44.
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS_0101- LT/BDEM>2/3 HBB2; AMS_0101- LT/BDEM>2/3	Between 72 and 74%	741,
Both temperature sensor of TM1	SLG1; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature 0° C to 40° C	15
Both temperature sensor of TM2	SLG1; AMSB_0106- Xatmp2Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	1600
Both temperature sensor of TM3	SLG1; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	16°C
Both temperature sensor of TM4	SLG2; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	15.50
Both temperature sensor of TM5	SLG2; AMSB_0106- Xatmp2Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	1500
Both temperature sensor of TM6	SLG2; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	16°C

wasture of the 15/55/1 and T

Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42006

Type of Locomotive: WAP-7/WAG-9HC

Page: 9 of 27

3.4 Functional test in simulation mode

Conduct the following functional tests in simulation mode as per Para 5.5 of document no.3EHX 610 281. through the Diagnostic tool/laptop :

Test Function	Result desired in sequence	Result obtained
Emergency shutdown through emergency stop switch 244	VCB must open. Panto must lower.	creckedok
Shut Down through cab activation switch to OFF position	VCB must open. Panto must lower.	Cheeked ok
Converter and filter contactor operation with both Power Converters during Start Up.	FB contactor 8.41 is closed. By moving reverser handle: Converter pre-charging contactor 12.3 must close after few seconds. Converter contactor 12.4 must close. Converter re-charging contactor 12.3 must opens. By increasing TE/BE throttle: FB contactor 8.41 must open. FB contactor 8.2 must close. FB contactor 8.1 must close.	eneekel o
Converter and filter contactor operation with both Power Converters during Shut Down.	Bring TE/BE to O. Bring the cab activation key to "O" VCB must open. Panto must lower. Converter contactor 12.4 must open. FB contactor 8.1 must open. FB contactors 8.41 must close. FB contactor 8.2 must remain closed.	Ca eckedok

Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 42006

Type of Locomotive: WAP-7/WAG-9HC Page: 10 of 27

DOC'14O'L VECOVO

. 5÷		
isolating any bogie	Isolate any one bogie through bogie cut out switch. Wait for self-test of the loco. Check that FB contactor 8.1 is open. Check that FB contactor 8.2 is open. After raising panto, closing VCB, and setting TE/BE FB contactor 8.1 closes. FB contactor 8.2 remains open.	on ee kedok
Test earth fault detection battery circuit positive & negative	By connecting wire 2050 to earth, create earth fault negative potential. • message for earth fault • By connecting wire 2095 to earth, create earth fault positive potential. • message for earth fault	cneckedok
Test fire system. Create a smoke in the machine room near the FDU. Watch for activation of alarm.	When smoke sensor-1 gets activated then • Alarm triggers and fault message priority 2 appears on screen. When both smoke sensor 1+2 gets activated then • A fault message priority 1 appears on screen and lamp LSF1 glow. • Start/Running interlock occurs and TE/BE becomes to 0.	caceredor
Time, date & loco number	Ensure correct date time and Loco number	6/<

Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 42006

Type of Locomotive: WAP-7/WAG-9HC

Page : 11 of 27

4.0 Sensor Test and Converter Test

4.1 Test wiring main Transformer Circuits

Apply $198V_p/140V_{RMS}$ to the primary winding of the transformer (at 1u; wire no. 2 at surge arrestor and at 1v; wire no. 100 at earthing choke). Measure the output voltage and compare the phase of the following of the transformers.

Output Winding nos.	Description of winding.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
2U ₁ & 2V ₁	For line converter bogie 1 between cable 801A- 804A	10.05V _p and same polarity	10.0400	ે
2U ₄ & 2V ₄	For line converter bogie 1 between cable 811A- 814A	10.05V _p and same polarity	10.0540	en C
2U ₂ & 2V ₂	For line converter bogie 2 between cable 801B- 804B	10.05V _p and same polarity	10.0400	Ou.
2U ₃ & 2V ₃	For line converter bogie 2 between cable 811B- 814B	10.05V _p and same polarity	10.044	S _H
2U _B & 2V _B	For aux. converter 1 between cable 1103- 1117 (in HB1) For Aux converter 2 between cable 1103- 1117 (in HB2)	7.9V _p , 5.6V _{RMS} and same polarity.	7.84P 5-642ms	or.
2U _F & 2V _F	For, harmonic filter between cable 4-12 (in FB)	9.12V _p , 6.45V _{RMS} and same polarity.	9.10 UP 6.44 WEIDS!	on

4.2 Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)

Apply $141V_p$ / $100V_{RMS}$ to input of the auxiliary transformer at cable no 1203 –1117 and measure the output at

Description of wire no.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
Cable no. 1218 - 1200	$58.7V_p$, $41.5V_{RMS}$ and opposite polarity.	58.6 VI 41-SURNS	Ou
Cable no. 1218 – 6500	15.5V _p , 11.0V _{RMS} and opposite polarity.	15.54	٥ر

Effective Date: Feb 2022

, (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 42006

Type of Locomotive: WAP-7/WAG-9HC

Page: 12 of 27

4.3 Primary Voltage Transformer

Apply $250V_{\rm eff}/350V_p$ by variac to roof wire 1 and any wire 0 and measure the magnitude and polarity of the output of the primary voltage transformer for both bogies as per the procedure specified and suggested by the traction converter manufacturer. Primary voltage measurement converters (Pos. 224.1/*) & catenary voltmeter (Pos. 74/*)

This test is to be done for each converter.

Activate cab in driving mode and supply $200V_{RMS}$ through variac to wire no 1501 and 1502. Monitor the following parameters through Diagnostic tool and in catenary voltmeter.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1 G 87-XUPrim	25kV	250%	\$5 kv	250 X
SLG2 G 87-XUPrim	25 kV	250%	25 KV	250%

Decrease the supply voltage below 140 V_{RMS} . VCB must open at this voltage. In this case the readings in Diagnostic Tool and catenary voltmeter will be as follows.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1_G 87-XUPrim	17kV	170%	17-14	170 X
SLG2 G 87-XUPrim	17 kV	170%	12 KV	120 X

Reactivate VCB to on by increasing this voltage to 175% (17.5 kV).

Increase the supply to 240 V_{RMS} through variac. VCB must open at this voltage, In this case the readings in **diagnostic tool** and catenary voltmeter will be as follows:

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1_G 87-XUPrim	30kV	300%	20 KN	300 X
SLG2_G 87-XUPrim	30 kV	300%	30 KV	300 Y

Reactivate VCB to on by decreasing this voltage to 290% (29 kV).

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 12006

Type of Locomotive: WAP-7/WAG-9HC

Page: 13 of 27

4.4 Minimum voltage relay (Pos. 86)

Functionality test:	
Minimum voltage relay (Pos. 86) must be adjus	ted to approx 68%
Activate loco in cooling mode. Check Power supply of 48V to minimum voltage relay. Disconnect primary voltage transformer (wire no. 1511 and 1512) from load resistor (Pos. 74.2) and connect variac to wire no. 1501 and 1502. Supply 200V _{RMS} through variac. In this case; <i>Minimum voltage relay (Pos. 86) picks up</i>	(Xes/No)
Try to activate the cab in driving mode: Contactor 218 do not close; the control electronics is not be working.	(Yes/No)
Turn off the variac : Contactor 218 closes; the control electronics is be working	NYes/No)
Test Under Voltage Protection	<u>;</u>
Activate the cab in cooling mode; Raise panto; Supply 200V _{RMS} through variac to wire no. 1501 & 1502; Close the VCB; Interrupt the supply voltage The VCB goes off after 2 second time delay.	(Yes/No)
Again supply 200V _{RMS} through variac to wire no. 1501 & 1502; Decrease the supply voltage below 140V _{RMS} ± 4V; Fine tune the minimum voltage relay so that VCB opens.	(Xes/No)

4.5 Maximum current relay (Pos. 78)

4.5 Maximum current letay (F 03. 76)	• *
Disconnect wire 1521 & 1522 of primary current trans &1522 (including the resistor at Pos. 6.11); Put loco in sim on contact 136.3; Close VCB; supply 3.6A _{RMS} at the op maximum current relay Pos. 78 for correct over current variables.	nulation for driving mode; Open R ₃ – R ₄ ben wire 1521; Tune the drum of the
VCB opens with Priority 1 fault message on display.	(Yes/No)
Keep contact R_3 – R_4 of 136.3 closed; Close VCB; Tune the /9.9 A_p at the open wire 1521;	resistor 78.1 for the current of 7.0A _{RMS}
VCB opens with Priority 1 fault message on display.	(Yés/No)

Effective Date: Feb 2022

DOC.NO.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4200 (

Type of Locomotive: WAP-7/WAG-9HC

Page : 14 of 27

4.6 Test current sensors		Prescribed value	Set/Measured
Name of the sensor	Description of the test	Prescribed value	value
Primary return current sensor (Test-1,Pos.6.2/1 & 6.2/2)	Activate cab in driving mode supply 10A. Measure the current through diagnostic tool or measuring print.	(Variation allowed is ± 10%)	
Primary return current	Supply 90mA _{DC} to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		
sensor (Test-2, Pos.6.2/1 & 6.2/2)	Supply 297mA _{DC} to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		298n B
Auxiliary winding current sensor (Pos. 42.3/1 & 42.3/2)	Supply 90mA _{DC} to the test winding of sensor through connector 415.AC/1or 2 pin no. 7(+) & 8(-) Supply 333mA _{DC} to the test winding of		
	sensor through connector 415.AC/1 or 2 pin no. 7(+) & 8(-)		338mb
Harmonic filter current sensors (Pos.8.5/1 &8.5/2)	Supply 90mA _{DC} to the test winding of sensor through connector 415.AE/1012 pin no. 7(+) & 8(-)	-	
	Supply 342mA _{DC} to the test winding of sensor through connector 415.AE/1or 2 pin no. 7(+) & 8(-)		347mg
Hotel load current sensors (Pos. 33/1 &	Switch on hotel load. Supply 90mA _{DC} to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) 8(-)	Š.	nen
33/2)	Supply 1242mA _{DC} to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) & 8(-)	MA	MA

Effective Date: Feb 2022

Doc.No.F/ECS/01
(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4206

Type of Locomotive: WAP-7/WAG-9HC

Page: 15 of 27

4.7 Test DC Link Voltage Sensors (Pos 15.6/*)

This test is to be done by the commissioning engineer of the firm if required.

4.8 Verification of Converter Protection Circuits (Hardware limits) -

This test is to be done as per para 6.17 of the document no. 3EHX 610 282 for both the converters.

Limit on which shutdown	Measured limit	
Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 18.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=	J 0/0
Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 8.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=	Ok
Remove one of the orange fibre optic plugs on traction converter. VCB should trip	ok.	
Remove one of the orange fibre optic plugs on traction converter. VCB should trip	øk	
	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor. Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor. Remove one of the orange fibre optic plugs on traction converter. VCB should trip Remove one of the orange fibre optic plugs on traction	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor. Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensors, VCB will off at 2.52A with priority 1 fault for each sensor. Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor. For 18.2/1= For 18.2/2= For 18.2/3= For 18.2/3= For 18.2/3= For 18.2/3= For 18.2/3= For 18.5/3= Remove one of the orange fibre optic plugs on traction converter. VCB should trip Remove one of the orange fibre optic plugs on traction Remove one of the orange fibre optic plugs on traction Remove one of the orange fibre optic plugs on traction

4.9 Sequence of BUR contactors

The sequence of operation of BUR contactors for 'ALL BUR OK' BUR 1 out BUR 2 out and BUR 3 out condition has to be verified by putting the Loco in driving mode (VCB should not be closed) and isolating the BURs one by one. In these condition following will be the contactor sequence.

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
AI BUR OK	Close	Open	Close	Open	Close	Open	Close	Close	Open
BUR1 off	Close	Open	Close	Close	Open	Close	Open	Open	Close
BUR2 off	Open	Open	Close	Close	Close	Close	Open	Open	Close
BUR3 off	Open	Close	Open	Close	Close	Close	Open	Open	Close

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42006

Type of Locomotive: WAP-7/WAG-9HC

Page: 16 of 27

Monitored contactor sequence

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
Al BUR OK	Close	men	COANO	· Den	COAR	· Ven	(On re	Corre	Der
BUR1 off	Conse		1000	CROSE	Der	COAR		coen	10.12
BUR2 off	der	co en	coo se		clase	Clase	Den	allen	Caro
BUR3 off	den	clase	men	Clare	Clare	Clase	Den	of Con	0/220

5.0 Commissioning with High Voltage

5.1 Check List

Items to be checked	Yes/No
Fibre optic cables connected correctly.	y.es
No rubbish in machine room, on the roof, under the loco.	Yes
All the electronic Sub-D and connectors connected	(V)
All the MCBs of the HB1 & HB2 open.	708
All the three fuses 40/* of the auxiliary converters	Yes
The fuse of the 415/110V auxiliary circuit (in HB1) open.	40)
Roof to roof earthing and roof to cab earthing done	rest
Fixing, connection and earthing in the surge arrestor done correctly.	NA
Connection in all the traction motors done correctly.	70°)
All the bogie body connection and earthing connection done correctly.	<i>Ye8</i>
Pulse generator (Pos. 94.1) connection done correctly.	yes
All the oil cocks of the gate valve of the transformer in open condition.	408
All covers on Aux & Power converters, Filter block, HB1, HB2 fitted	yes
KABA key interlocking system.	Yes

5.2 Safety test main circuit breaker

Prepare to switch off the catenary supply during the first charging of the locomotive in case of any unexpected behavior of the electrical component of the loco. Charge the loco for the first time by closing BLDJ switch. The VCB will trip after certain time as no oil/coolant pumps are running yet.

Perform the following safety test of main circuit breaker through both the cabs of the locomotive.

mode

Effective Date: Feb 2022

DOC.NO.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.:4.2006

Type of Locomotive: WAP-7/WAG-9HC Page: 17 of 27

Monitored result **Expected result** Description of the test Name of the test Raise panto in cooling mode. Put VCB must open. Panto **Emergency stop** must lower. Emergency the brake controller into RUN checkedok in cooling mode brake will be applied. position. Close the VCB. Push emergency stop button 244. VCB must open. Raise panto in driving Emergency stop Panto must mode in. Put the brake cheeked ok in driving mode lower. controller into RUN Emergency position. Close the VCB. brake will be Push emergency stop applied. button 244. VCB must open. Raise panto in cooling Under voltage Cheeked ok mode. Close the ∀CB. protection in Switch off the supply of cooling mode catenary by isolator VCB must open with Raise panto in driving Under voltage diagnostic message that mode. Close the VCB. protection in catenary voltage out of Checkel ok Switch off the supply of limits driving mode catenary by isolator VCB must open. Raise panto in cooling mode. Shut down in checkedok Close the VCB. Bring the BL-Panto must cooling mode. key in O position. lower. VCB must open. Raise panto in driving mode. Close Shutdown in the VCB. Bring the BL-key in O Panto must checked or position. lower. driving mode VCB must open. Raise panto in cooling Interlocking mode. Close the VCB. Checkelou pantograph-Lower the pantograph VCB in cooling by ZPT mode Raise panto in driving mode. Close VCB must open. Interlocking Cheekedok the VCB. Lower the pantograph by pantograph-ZPT VCB in driving 30.7

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42006

Type of Locomotive: WAP-7/WAG-9HC

Page: 18 of 27

5.3 Auxiliary Converter Commissioning

Switch on the high voltage supply and set up the loco in driving mode. Raise the panto. Close the VCB. Check that there is no earth fault in the auxiliary circuit, Switch off the VCB. Lower the panto. Create the earth fault in auxiliary circuit by making connection between wire no 1117(in HB2 cubicle) and earth. After 3 minutes a diagnostic message will come that "Earth fault auxiliary circuit."

5.3.1 Running test of 3 ph. auxiliary equipments

Switch on the 3 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase current	Measured continuous phase current	Measured starting phase current
Oil pump transformer 1	9.8 amps	8-8	10.3
Oil pump transformer 2	9.8 amps	8.7	10%
Coolant pump converter 1	19.6 amps	5.7	6.8
Coolant pump converter 2	19.6 amps	5.6	6.8
Oil cooling blower unit 1	40.0 amps	45.0	185.0
Oil cooling blower unit 2	40.0 amps	40.0	180.0
Traction motor blower 1	34.0 amps	35.0	1750
Traction motor blower 2	34.0 amps	33.0	116.0
Sc. Blower to Traction motor blower 1	6.0 amps	4.4	16.0
Sc. Blower to Traction motor blower 1	6.0 amps	4.5	18.0
Compressor 1	25 amps at 0 kg/ cm ² 40 amps at 10 kg/ cm ²	28.0	140.0
Compressor 2	25 amps at 0 kg/ cm ² 40 amps at 10 kg/ cm ²	28.0	145.0

Effective Date: Feb 2022

🚁 PATIALA LOCOMOTIVE WORKS, PATIALA

DOC.NO.F/EGG/U (Ref: WI/ECS/10)

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 42006

Type of Locomotive: WAP-7/WAG-9HC

Page: 19 of 27

5.3.2 Performance of Auxiliary Converters

Measure the performance of the auxiliary converters through software and record it. BUR1 (Condition: Switch off all the load of BUR 1)- to be filled by commissioning engineer

of the firm.

Description of the signal	Prescribed value	Monitored value	Value under Limit (Yes/No)
Input voltage to BUR1	75% (10%=125V)	998v	Yey
DC link voltage of BUR1	60% (10%=100V)	6360	Yey'
DC link current of BUR1	0% (10%=50A)	1 Brook	YÝ
	Input voltage to BUR1 DC link voltage of BUR1	Input voltage to BUR1 75% (10%=125V) DC link voltage of BUR1 60% (10%=100V)	value value Input voltage to BUR1 75% (10%=125V) 99 8 √ DC link voltage of BUR1 60% (10%=100V) 636 √

BUR2 (Condition: Switch off all the load of BUR 2, Battery Charger on) to be filled by commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed value by the firm	Monitored value	Value under Limit (Yes/No)
BUR2 7303-XUUN	Input voltage to BUR2	75% (10%=125V)	1002	You
BUR2 7303-XUUZ1	DC link voltage of BUR2	60% (10%=100V)	637V.	Yey.
BUR2 7303-XUIZ 1	DC link current of BUR2	1% (10%=50A)*	J youp	Ycj
BUR2 7303-XUILG	Current battery charger of BUR2	3% (10%=100A)*	2-11ml	Yes
BUR2 7303-XUIB1	Current battery of BUR2	1.5%(10%=100A)*	1119	Pey
BUR2 7303 -XUUB	Voltage battery of BUR2	110%(10%=10V)	110.0	70

^{*} Readings are dependent upon charging condition of the battery.

BUR3 (Condition: Switch off all the load of BUR 3, Battery Charger on) to be filled by

commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed set value by the firm	Monitored value	Value under limit (Yes/No)
BUR3 7303-XUUN	Input voltage to BUR3	75% (10%=125V	100/	You
BUR3 7303- ** XUUZ1	DC link voltage of BUR3	60% (10%=100V)	637	Yey
BUR3 7303-XUIZ 1	DC link current of BUR3	1% (10%=50A)*	7 Amp	Ke,
BUR3 7303-XUILG	Current battery charger of BUR 3	3% (10%=100A)*	2/Am/	leg
BUR3 7303-XUIB1	Current battery of BUR 3	1.5%(10%=100A)*	1/18-13	Ky.
BUR3 7303-XUUB	Voltage battery of BUR 3	110%(10%=10V)	1100	Ye

^{*} Readings are dependent upon charging condition of the battery.

Doc.No.F/ECS/01

Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.:

42006

Type of Locomotive: WAP-7/WAG-9HC Page: 20 of 27

5.3.3 Performance of BURs when one BUR goes out

When any one BUR goes out then rest of the two BURs should take the load of all the

auxiliaries at ventilation level 3 of the locomotive.

Condition of BURs	Loads on BUR1	Loads in BUR2	Loads in BUR3
All BURs OK	Oil Cooling unit 1&2	TM blower1&2, TFP oil pump 1&2, SR coolant pump 1&2.	Compressor 1&2, Battery charger and TM Scavenger blower 1&2
BUR 1 out		Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2,TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 2 out	Oil Cooling unit 1&2, TM blower 1&2, TM Scavenger blower 1&2		Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 3 out	Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.	

5.4 Auxiliary circuit 415/110

For checking earth fault detection, make a connection between wire no. 1218 and vehicle body. On switching on VCB, Earth fault relay 89.5 must pick up and after 3 minutes a message will come in the Diagnostic display that Earth Fault 415/110V Circuit

Switch on the 1 ph. auxiliary equipment one by one. Check the direction of rotation of each

Name of the auxiliary machine	Typical phase current	Measured phase current	Measured starting current
		· .	
Machine room blower 1	15.0 amps*	4.5	18.0
Machine room blower 2	15.0 amps*	4.6	19.0
Sc. Blower to MR blower 1	1.3 amps	1.3	4.5
Sc. Blower to MR blower 2	1.3 amps	1.6	4.2
Ventilator cab heater 1	1.1 amps	1.4	18
Ventilator cab heater 2	1.1 amps	1.4	1.8
Cab heater 1	4.8 amps	4.8	5.0
Cab heater 2	4.8 amps	4.£	80

For indigenous MR blowers.

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4 2006

Type of Locomotive: WAP-7/WAG-9HC

Page: 21 of 27

5.5 Hotel load circuit (Not applicable for WAG-9HC)

For WAP-7 locomotive with Hotel load converter refer to Annexure-HLC

5.6 Traction Converter Commissioning

J. 7. 9

This test is carried out in association with Firm.

Traction converter commissioning is being done one at a time. For testing Converter 1, switch off the traction converter 2 by switch bogie cut out switch 154. For testing Converter 2, switch off the traction converter 2 by switch bogie cut out switch 154. Isolate the harmonic filter also by switch 160. Start up the loco by one converter. Follow the functionality tests.

For Converter 1

Test Function	Results desired	Result obtained
Measurement of charging and pre-charging and charging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checked on
Measurement of discharging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checkedok
Earth fault detection on positive potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Cheeked on
Earth fault detection on negative potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Charedon
Earth fault detection on AC part of the traction circuit of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checked ok
Pulsing of line converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Meckedok
Pulsing of drive converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checked pk

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 42,006

Type of Locomotive: WAP-7/WAG-9HC Page : 22 of 27

For Converter 2

For Converter 2 Result obtained Result obtained					
Test Function	Results desired in sequence	Result obtained			
charging and pre- charging and charging	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checked ok			
Measurement of discharging of DC Link of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checked ole			
positive potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheeked or			
negative potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/v	Checked ok			
AC part of the traction circuit of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checked ok			
Pulsing of line converter of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Checkelok			
Pulsing of drive converter of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checked ok			

Effective Date: Feb 2022

. Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 42006

Type of Locomotive: WAP-7/WAG-9HC

Page: 23 of 27

5.7 Test protective shutdown SR

Test Function	Results desired in sequence	Result obtained
Measurement of protective shutdown by Converter 1 electronics.	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 1Check that converter 1 electronics produces a protective shut down. • VCB goes off • Priority 1 fault mesg. on DDU appears Disturbance in Converter 1	Cheeked ok
Measurement of protective shutdown by Converter 2 electronics.	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 2. Check that converter 2 electronics produces a protective shut down. • VCB goes off	Checked ok

5.8 Test Harmonic Filter

Switch on the filter by switch 160

Test Function	Results desired in sequence	Result obtained		
Measurement of filter currents	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Apply a small value of TE/BE by moving the throttle. • FB contactor 8.41 must open.	checked ok		

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 42006

Type of Locomotive: WAP-7/WAG-9HC

Page: 24 of 27

·		
	 FB contactor 8.2 must close. FB contactor 8.1 must close Check the filter current in diagnostic laptop Bring the TE/BE throttle to O Switch off the VCB FB contactor 8.1must open. FB discharging contactor 8.41 must close Check the filter current in diagnostic laptop 	Checked ok
Test earth fault detection harmonic filter circuit.	Make a connection between wire no. 12 and vehicle body. Start up the loco. Close VCB. • Earth fault relay 89.6 must pick up. • Diagnostic message comes that - Earth fault in harmonic filter circuit	checked eak
Test traction motor speed sensors for both bogie in both cabs	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	Ole

5.9 Test important components of the locomotive

Items to be tested	Description of the test	Monitored value/remarks	
Speedometer	VCU converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	checked ok	
Time delay module of MR blower	The time after which the starting capacitor for MR blower should go off the circuit should be set to 10-12 seconds	checked ok	
Ni-Cd battery voltage	At full charge, the battery voltage should be 110V DC.	chee ked ale	
Flasher light	From both cab flasher light should blink at least 65 times in one minute.	Checked ok	
Head light	Head light should glow from both cabs by operating ZLPRD. Dimmer operation of headlight should also occur by operating the switch ZLPRD.	checked ol	

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42006

Type of Locomotive: WAP-7/WAG-9HC

Page: 25 of 27

Marker light	Both front and tail marker light should glow from both the cabs	checkedok
Cab Light	Cab light should glow in both the cabs by operating the switch ZLC	checked ok
Spot lights	Both Drivers and Asst. Drivers Spot light should glow in both cabs by operating ZLDD	charked ox
Instrument lights	Instrument light should glow from both cab by operating the switch ZLI	Checked ok
Illuminated Push button	All illuminated push buttons should glow during the operation	Checked or
Contact pressure of the high rating contactors	The contact pressure of FB contactors (8.1, 8.2) is to be measured Criteria: The minimum contact pressure is 54 to 66 Newton.	For contactor 8.1: For contactor 8.2:
Crew Fan	All crew fans should work properly when VCB of the loco is switched on. The airflow from each cab fan is to be measured. Criteria: The minimum flow of air of cab fan should be 25 m ³ /minute	Cab 1 LHS: Cab 1 RHS: Cab 2 LHS: Cab 2 RHS:

6.0 Running Trial of the locomotive

SN	Description of the items to be seen during trail run	Action which should take place	Remarks
1	Cab activation in driving mode	No fault message should appear on the diagnostic panel of the loco.	Checke
	Loco charging	Loco to be charged and all auxiliaries should run. No fault message to appear on the diagnostic panel of the loco. Raise MR pressure to 10 Kg/cm ² , BP to 5 Kg/cm ² , FP to 6 Kg/cm ² .	Checked OK
3.	Check function of Emergency push stop.	This switch is active only in activated cab. By pushing this switch VCB should open & pantograph should be lowered.	Checkes OK
4.	Check function of BPCS,	 Beyond 5 kmph, press BPCS, the speed of loco should be constant. BPCS action should be cancelled by moving TE/BE throttle, by dropping BP below 4.75 Kg/cm², by pressing BPCS again. 	Checked Ol<
5.	Check train parting operation of the Locomotive.	Operate the emergency cock to drop the BP Pressure LSAF should glow.	chæked ok

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 42006

Type of Locomotive: WAP-7/WAG-9HC

Г 		Page: 26 of 27
6.	Check vigilance	Set the speed more than 1.5 kmph and ensure that
	operation of the	brakes are released i.e. BC < 1 Kg/cm ² .
	locomotive	For 60 seconds do not press vigilance foot switch or
		sanding foots switch or TE/BE throttle or BPVG
		switch then
		Buzzer should start buzzing.
		LSVW should glow continuously.
		Do not acknowledge the alarm through BPVG or
		vigilance foot switch further for 8 seconds then:-
	200	• Emorganov hydrollar I III
	# [*]	automatically. Checked of
		VCB should be switched off.
		Resetting of this penalty brake is possible only after
		32 seconds by bringing TE/BE throttle to 0 and
		acknowledge BPVR and press & release vigilance
		foot switch.
7.	Check start/run interlock	• At low pressure of MR (< 5.6 Kg/cm ²).
		With park brake in applied condition. MA
		• With direct loco brake applied (BP< 4.75Kg/cm ²).
		• With automatic train brake applied (BP<4.75Kg/cm²).
		• With emergency cock (BP < 4.75 Kg/cm ²).
8.	Check traction interlock	Switch of the brake electronics. The
		should open and BP reduces rapidly.
9.	Check regenerative	Tractive / Braking effort should ramp down, VCB should open and BP reduces rapidly. Bring the TE/BE throttle to BE side. Loco speed should start reducing. Checked ok
10	braking.	should start reducing.
10.	Check for BUR	In the event of failure of one BUR, rest of the two
	redundancy test at	BURS can take the load of all the auxiliaries. For this
	ventilation level 1 & 3 of	switch off one BUR.
1	loco operation	Auxiliaries should be catered by rest of two BURs.
11.	Charleth	Switch off the 2 BURs; loco should trip in this case.
	Check the power	Create disturbance in power converter by switching
	converter	off the electronics. VCB should open and converter Checked ok
	isolation test	should get isolated and traction is possible with
		another power converter.

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42006

Type of Locomotive: WAP-7/WAG-9HC

Page: 27 of 27

7.0 Final check list to be verified at the time of Loco dispatch

Condition /Operations of the following items are to be checked:

SN	Item	Cab-1	Cab-2	Remarks
1	Head lights	ak	-/-	
2	Marker Red	0/8		
3	Marker White	ok_	e k	
4	Cab Lights	ek	6 K	
5	Dr Spot Light	o k	ols	•
·6	Asst Dr Spot Light	ok.	ol<	
7	Flasher Light	ok	0k	checked wolking .
8	Instrument Lights	alc	ok	
9	Corridor Light	olc	ok	
10	Cab Fans	ok	ok	
11	Cab Heater/Blowers	Ok	olc	
12	All Cab Signal Lamps Panel 'A'	ok	ok	

Status of RDSO modifications

LOCO NO: 42006,

Sn	Modification No.	Description	Remarks
1.	RDSO/2008/EL/MS/0357 Rev.'0' Dt 20.02.08	Modification in control circuit of Flasher Light and Head Light of three phase electric locomotives.	Øk/Not Ok
2.	RDSO/2009/EL/MS/0377 Rev.'0' Dt 22.04.09	Modification to voltage sensing circuit in electric locomotives.	Ok/Not Ok
3.	RDSO/2010/EL/MS/0390 Rev.'0' Dt 31.12.10	Paralleling of interlocks of EP contactors and Relays of three phase locomotives to improve reliability.	QK/Not Ok
4.	RDSO/2011/EL/MS/0399 Rev. 0' Dt 08.08.11	Removal of interlocks of control circuit contactors no. 126	Øk/Not Ok
5.	RDSO/2011/EL/MS/0400 Rev.'0' Dt 10.08.11	Modification sheet for shifting the termination of \$GKW, 1.8 KV, 70 sq mm cables and 2x2.5 sq mm cables housed in lower portion of HB2 panel and provision of Synthetic resin bonded glass fiber sheet for three phase locomotives.	Øk/Not Ok
6.	RDSO/2011/EL/MS/0401 Rev.'0' Dt 10.08.11	Modification sheet for relaying of cables in HB-2 panel of three phase locomotives to avoid fire hazards.	Ok/Not Ok
7.	RDSO/2011/EL/MS/0403 Rev.'0' Dt 30.11.11	Auto switching of machine room/corridor lights to avoid draining of batteries in three phase electric locomotives.	QK/Not Ok
8.	RDSO/2012/EL/MS/0408 Rev.'0'	Modification of terminal connection of heater cum blower	Ok/Not Ok
9.	RDSO/2012/EL/MS/0411 Rev.'1' dated 02.11.12	Modification sheet to avoid simultaneous switching ON of White and Red marker light in three phase electric locomotives.	Øk/Not Ok
10	RDSO/2012/EL/MS/0413 Rev.'1' Dt 25.04.16	Paralleling of interlocks of EP contactors and auxiliary contactors of three phase locomotives to improve reliability.	Ok/Not Ok
11	RDSO/2012/EL/MS/0419 Rev.'0' Dt 20.12.12	Modification sheet to provide rubber sealing gasket in Master Controller of three phase locomotives.	ØK/Not Ok
12	RDSO/2013/EL/MS/0420 Rev.'0' Dt 23.01.13	arrangement in Primary Over Current Relay of three phase locomotives.	Øk/Not Ok
13	RDSO/2013/EL/MS/0425 Rev.'0' Dt 22.05.13	Modification sheet for improving illumination of head light in dimmer mode in three phase electric locomotives.	Ok/Not Ok
14	RDSO/2013/EL/MS/0426 Rev.'0' Dt 18.07.13	phase electric locomotives.	Ok/Not Ok
15	RDSO/2013/EL/MS/0427 Rev.'0' Dt 23.10.13	locomotives.	(S.8.101 S.1
16	RDSO/2013/EL/MS/0428 Rev.'0' Dt 10.12.13	harmonic filter and hotel load along with its resistors in three phase electric locomotives.	OK/Not OK
17	RDSO/2014/EL/MS/0432 Rev.'0' Dt 12.03.14	current relay of three phase electric locomotives.	
18	RDSO/2017/EL/MS/0464 Rev.'0' Dt 25.09.17	Provision of Auxiliary interlock for monitoring of Harmonic filter ON (8.1)/adoption (8.2) Contactor in GTO/IGBT locomotives.	Ok/Not Ok
19	RDSO/2017/EL/MS/0467 Rev.'0' Dt 07.12.17	7 Modification in blocking diodes to improve reliability in three phase electric locomotives.	010110101
20	RDSO/2018/EL/MS/0479 Rev.'0'	Modification in existing Control Electronics (CE) resetting scheme of 3 phase electric locomotives.	Ok/Not Ok

Signature of JE/SSE/ECS

Loco No.: 42006

PLW/PATIALA

PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

SN	Parameters	Reference	Value	Result
	Brake Panel: M/s Faiveley			
1.0	Auxiliary Air supply system (Pantograph & VCB)			
1.1	Ensure, Air is completely vented from pantograph			0
	Reservoir (Ensure Panto gauge reading is Zero)			
1.2	Turn On BL Key. Now MCPA starts.		60 sec. (Max.)	58 sec
	Record pressure Build up time (8.0 kg/cm2)			
1.3	Auxiliary compressor safety Valve 23F setting	Faiveley Doc. No.	8.5±0.25kg/cm2	8.5 Kg/cm2
		DMTS-014-1, 8 CLW's	-	
		check sheet no.		
		F60.812 Version 2		
1.4	Check VCB Pressure Switch Setting	CLW's check sheet	Opens 4.5±0.15	4.50 Kg/cm2
		no. F60.812 Version 2	kg/cm2, closes	
			5.5±0.15 kg/cm2	5.45 Kg/cm2
1.5	Set pantograph Selector Switch is in Auto, Open pan-1&2 Is	solating Cocks & KABA co		
1.6	Set Cab-1 Pan UP in Panel A.		Observed Pan-2	ОК
			Rises.	
1.7	Close Pan-2 isolating Cock		Panto-2 Falls Down	ОК
	Open Pan -2 isolating Cock		Panto-2 Rises	
1.8	Record Pantograph Rise time		06 to 10 seconds	8 Sec
1.9	Record Pantograph Lowering Time		06 to 10 seconds	8 Sec
1.10	Panto line air leakage		0.7 kg/cm2 in 5	0.10 kg/cm2
			Min.	in 5 Min.
1.11	High Reach Panto emergency test and reset.			ok
2.0	Main Air Supply System			
2.1	Ensure, Air is completely vented from locomotive. Drain	Theoretical		
	out all the reservoirs by opening the drain cocks and then	calculation and		
	closed drain cocks. MR air pressure build up time by each	test performed by		
	compressor from 0 to 10 kg/cm2.	Railways.	:\ 7 \ A	6 : 8 50
	i) with 1750 LPM compressor		i) 7 mins Max.	6 min. & 50
	ii) with 1450 LPM compressor		ii) 8.5 mins Max.	sec.
2.2	Drain air below MR 8 kg/cm2 to start both the		Check Starting of	ok
	compressors		both compressors	
2.3	Drain air from main reservoir up to 7 kg/cm2. Start		30 Sec. (Max)	CP1-28 Sec
	compressors, Check pressure build time of individual		, ,	
	compressor from 8 kg/cm2 to 9 kg/cm2			CP2-29 Sec
2.4	Check Low MR Pressure Switch Setting (37)	D&M test spec.	Closes at 6.40±0.15	6.45 Kg/cm2
		MM3882 &	kg/cm2 Opens at	
		MM3946	5.60±0.15kg/cm2	5.6 Kg/cm2
2.5	Check compressor Pressure Switch RGCP setting (35)	D&M test spec.	Opens at 10±0.20	10 Kg/cm2
		MM3882 &	kg/cm2, Closes	
		MM3946	at 8±0.2kg/cm2	8 Kg/cm2
2.6	Run both the compressors Record Pressure build up time	Trial results	3.5 Minutes Max.	3.45 minute

PLW/PATIALA

Loco No.: 42006

2.7	Check unloader val	lve operation time				Approx. 12 Sec.	10 sec
2.8		/alve functioning (12	74 & 87)			Operates when	ok
2.0	Check/tate Brain	arve rametroring (2)	- 1 4 67 7			Compressor	
						starts	
2.9	Check CP-I delivery	safety valve setting	(10/1). Run CP	D&M t	est spec.	11.50±0.35	11.6 Kg/cm2
	Direct by BLCP.	,	, , ,		& MM3946	kg/cm2	
2.10	Check CP-2 deliver	y safety valve settin	g (10/2). Run CP	D&M t	est spec.	11.50±0.35	11.5 Kg/cm2
	direct by BLCP			MM3882	& MM3946	kg/cm2	
2.11	Switch 'OFF' the co	mpressors and ensi	ure that the safety	D&M t	est spec.		
	valve to reset at pr	essure 1.2 kg/cm2 l	ess than opening	MM3882	& MM3946		
	pressure.						
2.12		h 'OFF' compressor,		1	ck sheet no.	5.0±0.10kg/cm2	5.0 Kg/cm2
		Main Reservoir, Sta		F60.812 Ve	ersion 2		
		sure of Duplex Checl	k Valve 92F.				
2.13	FP pressure:		0		ck sheet no.	6.0±0.20kg/cm2	6.05
	1	est point 107F FPTP	. Open isolate cock	F60.812 Ve	ersion 2		Kg/cm2
3.0	136F. Check pressu						
3.1	Air Dryer Operat	O of 2 nd MR to start	Compressor leave			Tower to change	alı
3.1	1 .					every minute	ok
3.2	open for Test Check Air Dryer Towers to change. Check Purge Air Stops from Air Dryer at Compressor stops					every minute	
3.3	Check condition of humidity indicator					Blue	Blue
4.0	Main Reservoir Leakage Test					Dide	Biac
4.1		Put Auto Brake (A-9) in full service, Check MR Pressure air			est spec.	Should be less	0.4 Kg/cm2
	1	leakage from both cabs.			& MM3946	than 1 kg/cm2 in	in 15
						15 minutes	minutes
4.2	Check BP Air leakag	ge (isolate BP chargi	ng cock-70)	D&M t	est spec.	0.15 kg/cm2 in 5	0.04
				MM3882 & MM3946		minutes	Kg/cm2 in 5
							minutes
5.0	-	matic Brake oper	•				
5.1	Record Brake Pipe	& Brake Cylinder pr	essure at Each Step				
}	Charle proportionality of Auto Broke system			CLW/'s cha	ck sheet no.		
	Check proportionality of Auto Brake system			1	Version 2		
				1 00.012	V C131011 2		
	Auto controller	BP Pressure kg/cr	m2	BC (WAG-9) & WAP-7)	BC (WAP-5)	
	position			Kg/cm2		Kg/cm2	
		Value	Result	Value	Result	Value	Result
		, and	resure	, value	Result	Value	Result
	Run	5±0.1	5.0 Kg/cm2	0.00	0.00 Kg/ cm2	0.00	-
	Intial	4.60±0.1	4.6 Kg/cm2	0.40±0.1	0.40Kg/ cm2	0.75±0.15	-
	Full service	3.35±0.2	3.4 Kg/cm2	2.50±0.1	2.5Kg/ cm2	5.15±0.30	-
	Emergency	Less than 0.3	0.2 Kg/cm2	2.50±0.1	2.5Kg/ cm2	5.15±0.30	-
				1	1	1	1

PLW/PATIALA

Loco No.: 42006

5.2	Record time to BP pressure drop to 3.5 kg/cm2 Ensure	D&M test spec.	8±2 sec.	9 Sec
	Automatic Brake Controller handle is Full Service from Run	MM3882 & MM3946		
5.3	Operate Asst. Driver Emergency Cock,	D&M test spec.	BP pressure falls	
		MM3882 & MM3946	to Below 2.5	ОК
			kg/cm2	
5.4	Check brake Pipe Pressure Switch 69F operates	CLW's check sheet no.	Closes at BP	4.25
		F60.812 Version 2	4.05- 4.35	Kg/cm2
			kg/cm2	
			Opens at BP	
			2.85- 3.15	3.05
			kg/cm2	Kg/cm2
5.5	Move Auto Brake Controller handle from Running to	D&M test spec.		
	Emergency BC filling time from 0.4 kg/cm2 i.e. 95% of	MM3882 & MM3946		
	Max. BC developed			
	WAP5 – BC 5.15 \pm 0.3 kg/cm2 apply time		4±1 sec.	
	WAP7 - BC 2.50 ± 0.1 kg/cm2		7.5±1.5 sec.	22.6
	WAG9 - BC 2.50 ± 0.1 kg/cm2		21±3 sec.	23 Sec.
5.6	Move Auto Brake Controller handle to full service and	D&M test spec.		
	BP pressure 3.5 kg/cm2. Move Brake controller to	MM3882 & MM3946		
	Running position BC Release time to fall BC Pressure up			
	to 0.4 kg/cm2 i.e. 95% of Max. BC developed			
	BC release Time			
	WAP7		17.5±25 sec.	
	WAG9		52±7.5 sec.	56 sec.
5.7	Move Auto Brake Controller handle to Release, Check	CLW's check sheet no.	60 to 80 Sec.	79 Sec
	BP Pressure Steady at 5.5± 0.2 kg/cm2 time.	F60.812 Version 2		
5.8	Auto Brake capacity test : The capacity of the A9 valve	RDSO Motive power	BP pressure	
	in released condition must conform to certain limit in	Directorate report no.	should not fall	
	order to ensure compensation for air leakage in the	MP Guide No. 11 July,	below 4.0	
	train without interfering with the automatic	1999 Rev.1	kg/cm2 with in	4.5
	functioning of brake.		60 Sec.	Kg/cm2
	* Allow The MR pressure to build up to maximum			
	stipulated limit.			
	* Close brake pipe angle cock and charge brake pipe to			
	5 kg/cm2 by A-9 (Automatic brake controlling) at run			
	position.			
	* Couple 7.5 dia leak hole to the brake hose pipe of			
	locomotive. Open the angle cock for brake pipe.			
	The test shall be carried out with all the compressors in			
	working condition.			
5.9	Keep Auto Brake Controller (A-9) in Full Service. Press		BC comes to '0'	0
	Driver End paddle Switch (PVEF)			
6.0	Direct Brake (SA-9)			
6.1	Apply Direct Brake in Full Check BC pressure			
	WAG9/WAP7	CLW's check sheet no.	3.5±0.20 kg/cm2	3.6
	WAP5	F60.812 Version 2	5.15±0.3 kg/cm2	Kg/cm2
6.2	Apply Direct Brake, Record Brake Cylinder charging	D&M test spec.	8 sec. (Max.)	8 Sec
	time	MM3882 & MM3946		
	-			

PLW/PATIALA

Loco No.: 42006

6.3	Check Direct Brake Pressure switch 59 (F)	D&M test spec. MM3882 & MM3946	0.2.±0.1 kg/cm2	0.25 kg/cm2
6.4	Release direct brake & BC Release time to fall BC pressure up to 0.4 kg/cm2		10 -15 Sec.	13 Sec
7.0	Modified System Software (only for CCB)		-NA-	-NA-
7.1	Bail-off de-activated during emergency by any means			
7.2	DPWCS and Non-DPWCS mode enabled		Multi Loco	
7.3	TCAS and Non-TCAS mode enabled		Not Yet Launched	Presently
7.4	Penalty brake application deactivated for Fault code 113 (FC 113) and CCB health signal will not drop to avoid loco detention/failure. The Brake Electronics Failure "message will not generate on DDS.	RDSO letter no.	Pressure Setting Needed is12 kg/sqcm causing mismatching with standard Pr Setting	not happening in PLW
7.5	CCB health signal logic revised (Now will remain high) for penalty condition occurring with FC 108 due to wrong operation/not affecting operation/ Not a CCB Fault (i.e Both controllers selected as LEAD etc) The Brake electronic failure message will not generate on DDS	EL/3.2.19/3-phase (CCB), dtd 30.01.2023		
7.6	CCB health signal logic for FC 102 (In case of BC request from VCU is more than 90 %-above 9V DC) is changed i.e CCB health signal will not drop for FC 102 which will avoid loco detention/failure. The brake electronic failure message will not generate on DDS.		Could not performed by M/s Knorr	Presently Not happening in PLW
7.7	Booting time for CCB with TCAS/TPM/PTWS/DPWCS mode 15-20 sec. However, in case of absence of either one or both system booting time subsequently increased to 40-50 sec.			
8.0	Sanding Equipment			
8.1	Check Isolating Cock-134F is in open position. Press sander paddle Switch. (To confirm EP valves Operates)		Sand on Rail	Ok
9.0	Test Vigilance equipment : As per D&M test specification			Ok

SINGH **BIST**

SAMSHER Digitally signed by SAMSHER SINGH SINGH BIST Date: 2025.03.07 10:45:51 +05'30'

Signature of SSE/Shop

	42006									
			ROOF COME	PONENT CAB 1 & 2		Warranty				
S.No.	Description	PL NO.	QPL /Nos.	Supplier	Sr. no.	•				
1	Pantograph	29880014(HR), 29880026	2	FAIVELEY, CONTRANSYS	A25-0840/JAN-2025, 15678-11/24					
2	Servo motor	29880026	2	CONTRANSYS	15279-09/24					
3	Air Intake filter Assly	29480103	2	PARKER	O/C 1546P/A/01 (PLW) 06/24, O/C 1584P/A/02 (PLW) 08/24					
4	Insulator Panto Mtg.	29810127	8	IEC	08-24, 08-24					
		•	MIDDLE RC	OF COMPONENT						
5	High Voltage Bushing	29731021	1	ELECTRANEX	EIPL-5828-11-24					
6	Voltage Transformer	29695028	1	CG POWER & INDUSTRIAL	243320-18/09/2024					
7	Vacuum Circuit Breaker	25712202	1	AUTOMETERS	AALN/11/2024/062/VCBA/873					
8	Insulator Roof line	29810139	9	MIL	06-2024, 07-2024					
9	Harmonic Filter	29650033	1	ELECOS ENGINEERING	EEPL/HF/1593	AS Per PO/IRS Conditions				
10	Earth Switch	29700073	1	AUTOMETERS	AALN/10/2024/028/ES/475					
11	Surge Arrester	29750052	2	CG POWER & INDUSTRIAL	56235-2024, 56236-2024					
			Air B	rake Components						
12	Air Compressor (A,B)	29511008	2	ELGI	EXGS 923713 A, EXGS 923733 B					
13	Air Dryer	29162051	1	KNORR	E24 JO 601					
14	Babby compressor	25513000	1	ELGI	BXFS 109361					
15	Air Brake Panel	29180016	1	FAIVELEY	OCT-23-56-WAG9-3195					
16	Contoller (A,B)	29180016	2	FAIVELEY	M 24-032 A, N24-022 B					
17	Breakup Valve	29180016	2	FAIVELEY						
18	wiper motor	29162026	4	Auto Industry						

SAMSHER Digitally signed by SAMSHER SINGH BIST Date: 2025.02.18

SSE/ABS

PLW/PTA

ELECTRIC LOCO HISTORY SHEET (ECS)

ELECTRIC LOCO NO: 42006
LIST OF ITEMS FITTED BY ECS

RLY: WCR

SHED: NKJ

PROPULSION SYSTEM: ALSTOM

		TEM DI NO	ITEM SR. NO CAB-1/CAB-2	B-1/CAB-2
SZ	DESCRIPTION OF ITEM	EM FL NO.	26818 26818	26812
_	LED Based Flasher Light Cab I & II	75671967	143536/143537	2858/143537
S	I ed Marker Light Cab I & II	29612925	143330/1430/	3349
1 0	Cab Heater Cab &	29170011	3328	000000000000000000000000000000000000000
C		29470080	24100175/24100200/24100160	00/24100160
4	Crew Fan Cab I & II	79770000	416	
CJ	Master Controller Cab I	29860015	409	
0	Master Controller Cab II			KT1630
7	Complete Panel A Cab I & II.	29178265	711019	3579
0	Complete Panel C Cab I & II	29170539	3603	KTIARO
0	Complete Panel D Cab I & II	29178265	KT1469	701117
3		29178162	2746/01/25	717116717
0		20200040	5999/5326	326
11	Speed Ind & Rec. System	100000	B-125	5
12	Battery (Ni- Cd)	CZ008967		
13 i		29600420		DC/DC/2361 Aug-24
4	-	20500047	BG/PS/2866 Sep-24	BG/F3/2301 Aug 21
T -		10000	BG/PS/2375 Aug-24	BG/PS/2863 Sep-24
15			ВС/ТЕР/882	TEP/8829 Aug-24
16		29500035		TFP/7496 May-24
17	- 1		24L3497	197
18	8 Roof mounted Air Conditioner I	29811028	24L3507	507

SSE/ECS

JE/ECS 140311112

		TIALA LOCOMOTIVE			*190.11	
	LO	CO NO- 42006/WA	G-9HC/WCR/NKJE		3477477	
S.No	Equipment	PL No.	Equipment	Serial No.	Ma	ke
1	Complete Shell Assembly with piping	29171027	55/63,	01/25	ECE	3Ť
2	Side Buffer Assly Both Side Cab I		not visible, 09/24	not visible, 03/24	AEU	AEU
3	Side Buffer Assly Both Side Cab II	29130050	131, 09/24	not visible, 10/24	AEU	AEU
4	CBC Cab I & II	29130037	151, 10/24	138, 10/24	FASP	FASP
5	Hand Brake		12/24- 1097		Rising Engg. Concern	EV.
6	Set of Secondry Helical Spring	29045034 29041041			FRONT	IERS
7	Battery Boxes (both side)	29680013	33, 11/23	33, 11/24	universal sheet	BHARTIA BRI
8	Traction Bar Bogie I		8719, 1	2/24	KN	1
9	Traction Bar Bogie II		8734, 1	2/24	KN	S 184 2 1
10	Centre Pivot Housing in Shell Bogie I side		104, 1	1/24	EVI	Ē
11	Centre Pivot Housing in Shell Bogie II side	29100057	088. 1	1/24	EVI	ļ _e
12	Elastic Ring in Front in Shell Bogie I side		1408, 1	0/24	IAVA.	OH .
	Elastic Ring in Front in Shell Bogie II side	29100010	1415, 1	0/24	AVAL	OH
14	Main Transformer	29731008 for WAG 9	V9669/2	2004	, CG	
15	Oil Cooling Radiator I		11/24, P112	4RC2411	FINE AUTOM	OTIVE LTD
16	Oil Cooling Radiator II	29470031	11/24, P112	4RC2405	FINE AUTOM	OTIVE LTD
17	Main Compressor I with Motor	20511000	EXGS92373	33, 10/24	ELG	ii ii
18	Main Compressor II with Motor	29511008	EXGS923713, 10/24 24081353, 08/23		ELGI FLOWWELL	
	Transformer Oil Cooling Pump I					
	Transformer Oil Cooling Pump II		24081320	, 08/23	FLOWV	VELL
	Oil Cooling Blower OCB I	29470043	10/24, 324103768		SAINI ELECTRIC	
-	Oil Cooling Blower OCB II	25470045	12/24, AC-		ACCI	
	TM Blower I	29440075	12/24, AC-	100.150	ACCE	44 4
_	TM Blower II		12/24, 61062, CC		ACCE	
_	Machine Room Blower I	29440105	12/24, D42-5935,		SAMAL HARAN	
_	Machine Room Blower II		12/24, D42-5927,		SAMAL HARAN	
	Machine Room Scavenging Blower I	29440129	09/24, SM-2		GTR CO P	
	Machine Room Scavenging Blower II		09/24, SM-2		GTR CO P	11
	TM Scavenging Blower Motor I TM Scavenging Blower Motor II	29440117	ST-24.10.21 ST-24.10.16		GTR CO P	
_	Traction Convertor I		ATIL/11/2024/08/P		5.4	VILID
-	Traction Convertor II		ATIL/11/2024/08/P		4136	
_	Vehicle Control Unit I		ATIL/11/2024/08/P		4135	
_	Vehicle Control Unit II	29741075	ATIL/11/2024/08/PI	ROPULSIONA/	4136 BTIL	
_	Aux. Converter Box I (BUR 1)		2024M/10303/	/19A/1220	T. T.	
_	Aux. Converter Box 2 (BUR 2 + 3)		2024M/10303/	/19B/1220		
	Axillary Control Cubical HB-1	29171180	SLHB10022	410357	STESALI	LITD
8	Axillary Control Cubical HB-2	29171192	HB2/2024/J/0	0178/651	HIND RECTIF	
	Complete Control Cubicle SB-1	29171209	10/24, CG/SB1	/24110901	CGL	
	Complete Control Cubicle SB-2	29171210	07/24, SB2/2024	/J/0225/1289	HIND RECTIF	IERS LTD
- 1	Filter Cubical (FB) (COMPLETE FILTER CUBICLES)	29480140	AALN/12/2024/	/24/FB/216	AUTOMETRS ALLA	INCE PVT LT
12 [Driver Seats	29171131	P.L.W-1/25-70	, 65, 38, 2	A.B.	
13	Transformer oil steel pipes	29230044	VIKRANT	PIPES		43° A.
14 (Conservator Tank Breather	29731057	370, 3	43	PRESS N	FORCE
15 E	Ballast Assembly (only for WAG-9)	29170163	55,57,93	0.57	GFT	

NAME SHURHAM SHARM SSE/LAS

JE/LAS/UF

NAME ALLIET OF AL

Issue No. : 05 Effective Date: July-2023 DOC NO: F/LAS/Electric Loco CHECK SHEET (Ref: WI/LAS/Elect/01, 02, 03 & 04 & QPL/LAS/Elect. Loco)

Page 1 of 1

पटियाला रेलइंजन कारखाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA ELECTRIC LOCO CHECK SHEET

LOCO NO: 42006

Rly: WCR

Shed: NKJE

S. No.	ITEM TO BE CHECKED	Specified Value		Observe	ed Val	ue
1.1	Check proper Fitment of Hotel Load Converter & its output contactor.	OK		_ X	A A	
1.2	Check proper Fitment of MR Blower 1 & 2, MR Scavenging Blower 1 & 2, TM Blower 1 & 2, TMB Scavenging Blower 1 & 2. TM scavenging blower 1 & 2 & Oil Cooling unit.	OK .			1/2	
1.3	Check proper of Fitment of oil cooling unit (OCU).	OK		0	12	
1.4	Check proper Fitment of HB 1 & 2 and its respected lower part on its position.	OK			12	
1.5	Check proper Fitment of FB panel on its position.	OK			12	
1.6	Check proper Fitment of assembled SB1 & SB2 panel.	OK		(12	
1.7	Check proper Fitment of Auxiliary converter 1, 2 & 3-(BUR-1, 2 & 3).	OK		0	112	
1.8	Check proper Fitment of Traction converter 1 & 2 (SR-1 & 2).	OK		C	1/2	
1.9	Check proper fitment, torquing & Locking of Main Transformer bolt.	OK		C	12	
1.10	Check proper fitment of Main compressor both side with the compressor safety wire rope.	OK '		O	14	
1.11	Check proper resting of Secondary Helical Springs between Bogie & Shell body.	OK		٥	12	
1.12	Check proper fitment of Bogie Body Safety Chains.	OK		C	1/	
1.13	Check proper fitment of Cow catcher.	OK		Û	14	,
1.14	Check coolant level in SR 1 & 2 Expansion Tank.	OK		()	12	1
1.15	Check Transformer Oil Level in both conservators Tank (Breather Tank).	OK	×	1) L	
1.16	Check proper fitment and maintain required gaps from Loco Shell Body of all metallic pipes to avoid any damage during online working of Locomotives.	OK		(3/4	
1.17	Check proper fitment of both battery box.	OK		(5/C	
1.18	Check for any gap between Main Transformer mounting base & Loco Shell.	OK			0/2	
1.19	Check proper fitment of Push Pull rod its bolt torquing and fitment of fixing cable. As per Drg No 1209-01-113-001	OK			0/2	
1.20	Secondary Vertical and Lateral Clearance on leveled track at the time of Loco Dispatch.		C	AB-1		CAB-2
	ELRS/TC/ 0082 (Rev 1) dated 17.09.2015	Vertical-Std	LP	ALP	LP	ALP
		:35-60 mm	44	45	_	
		Lateral Std-			47	
		45-50 mm	20	39	26	44
1.21	Buffer height: Range (1090, +15,-5)	1085-1105		L	S	R/S
	Drg No IB031-02002.	mm	FRON	1 109	U-	1095
			REAR	,		
			REAR	1(0	1	1095
1.22	Buffer Length: Range (641 mm + 3 to 10 mm with buffer face)	641 mm	FRON	L/		R/S
	Drg No-SK.DL-3430.		FRON			644
			REAR	61		647
1.23	Height of Rail Guard. (114 mm + 5 mm,-12 mm).	114 mm + 5		L	S	R/S
	As per RDSO Pamphlet Important Bogie Clearances of Electric Locomotives.	mm,-12 mm	FRON	T 11	5	116
			REAR	11'		115
4.24	CPC Unight: Pance (4000 +45 5)	1090, +15	FRON			113
1.24	CBC Height: Range (1090, +15,-5) Drg No- IB031-02002.	-5 mm	REAR:			
	DIG 110- 1000 1-02002.	-0 111111	INEAIN.	104	U	

(Signature of SSE/Elect. Loco)

NAME SHURMAN SMARMA

DATE 27/01/25

(Signature of /JE/Elect Loco)

NAME FAVINDRA IN MEONY

DATE 27/01/25

(Signature of JE/UF)

NAME AMUIT OPPAL

DATE 27/01/25

Loco No. 42006

1. BOGIE FRAME:

BOGIE	FRAME NO	Make	PL No.	PO No. & dt.	Warranty Period
FRONT	SL-11/22	TACPL	29101104	102223	As per PO/IRS
REAR	SL-14/22	TACPL	29101104	102223	conditions

2. Hydraulic Dampers (PL No.29040012) Make: G.B. / G.B.

3. AXLES:

AXLE POSITION NO	1	2	3	4	5	6
MAKE/	PLW	PLW	PLW	PLW	PLW	PLW
S.NO	28072	27950	28132	28201	27939	28171
Ultrasonic Testing	OK	OK	OK	OK	OK	OK

4. WHEEL DISCS NO. AND TYPE & BULL GEAR

AXLE POSITION NO	1	2	3	4	5	6
GEAR END	CNC24-3528	CNC25-22	CNC25-24	CNC25-47	CNC25-21	CNC25-04
Make	D.P.	IMPORTED	IMPORTED	IMPORTED	IMPORTED	IMPORTED
FREE END	CNC24-3523	CNC25-14	CNC25-03	CNC25-43	CNC25-12	CNC25-17
Make	D.P.	IMPORTED	IMPORTED	IMPORTED	IMPORTED	IMPORTED
Bull Gear No.	24-D-16106	24-C-1573	23-L-1285	24-D-1232	24-D-0954	24-D-1014
Bull Gear Make	KPCL	KPCL	KPCL	KPCL	KPCL	KPCL

5. AXLE ROLLER BEARING (CRU) (PL No. 29010020, Warranty: As per PO/IRS conditions)

	AXLE POSITION NO	1	2	3	4	5	6
Gear	MAKE	FAG	FAG	FAG	FAG	FAG	FAG
End	PO NO. & dt	00091	00091	00091	00091	00091	00091
Free	MAKE	FAG	FAG	FAG	FAG	FAG	FAG
End	PO NO. & dt	00091	00091	00091	00091	00091	00091

6. WHEEL DISC PRESSING PRESSURE IN KN: (SPECIFIED 80-105 T)

AXLE POSITION NO	1	2	3	4	5	6
BULL GEAR END	786 KN	95 T	101 T	102 T	83 T	101 T
FREE END	987 KN	85 T	102 T	103 T	85 T	88 T

Loco No. 42006

7. DIAMETER AFTER PROFILE TURNING: SPECIFIED 1092 + .5 mm - 0 mm

AXLE POSITION NO	1	2	3	4	5	6
DIA IN mm GE	1092.5	1092.5	1092.5	1092.5	1092.5	1092.5
DIA IN mm FE	1092.5	1092.5	1092.5	1092.5	1092.5	1092.5
WHEEL PROFILE GAUGE (1596±0.5mm)	OK	OK	OK	OK	OK	OK

8. SUSPENSION TUBE & ITS TAPER ROLLER BEARING:

AXLE POSITION NO		1	2	3	4	5	6
S.T. PL 29100288	MAKE	PITTI	SDI	KPE	KPE	KPE	KPE
GE Brg. PL 29030110	MAKE	NBC	NBC	NBC	NBC	NBC	NBC
FE Brg. PL 29030110	MAKE	NBC	NBC	NBC	NBC	NBC	NBC

9. GEAR CASE (PL No. 29030018) & BACKLASH:

AXLE POSITION NO	1	2	3	4	5	6
MAKE	KM	EEE	KPE	KM	KM	EEE
BACKLASH (0.254 – 0.458mm)	0.425	0.420	0.400	0.280	0.290	0.320

10 A/BOX TO BOGIE FRAME LATERAL CLEARANCES (SPECIFIED 15.0 to 19.0mm):

AXLE POSITION NO	1	2	3	4	5	6
RIGHT SIDE	16.15	17.40	15.49	15.43	17.69	16.82
LEFT SIDE	15.51	15.96	16.72	15.84	16.98	17.05

11. TRACTION MOTOR: (PL No.29940606, Warranty: As per PO/IRS conditions)

AXLE POSITION NO	MAKE	PO No. & Date	S. NO.
1	CGP	102027	2242001-7208
2	CGP	102027	2242001-7204
3	CGP	102027	2242001-7639
4	CGP	102027	2232006-7746
5	CGP	102027	2242001-7637
6	CGP	102027	2232006-7730

JE/SSE/ Bogie Shop

TOP 12 COSTLIEST ITEMS OF WAG9HC LOCO WITH WARRANTY CONDITIONS AS PER TENDERS

S No	PL No	DESCRIPTION	Warranty Period
1	29741075	IGBT BASED 3-PHASE DRIVE PROPULSION EQUIPMENT	60 months after commissioning or 72 months from date of supply whichever earlier as per special conditions given by CLW
2	29731057	MAIN TRANSFORMER 7775 KVA TYPE LOT 7500 FOR WAP7 3- PHASE ELECTRIC LOCOMOTIVE TO CLW SPECN NO.CLW/ES/3/0660/C	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
3	29171064	COMPLETE SHELL ASSLY (PIPED & PAINTED) FOR WAP-7 LOCO TO CLW SPEC. NO. CLW/MS/3/152 ALT- 8	AS PER IRS CONDITIONS-30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER.
4	29600418	LOCOMOTIVES TO CLW SPECN. NO. CLW/ES/03/646 ALT-NIL WITH DMW REQUIREMENT OF HARNESSED	As per clause no.9 of CLW Specn. CLW/ES/3/0458 & Clause No.10 of CLW SpecnCLW/ES/3/0459. [18 months after commissioning or 20 months from date of supply for single core & 18 months after commissioning or 24 months from date of supply for multi core]

7	29942007	3-PHASE ASYNCHRONOUS TRACTION MOTOR (RESISTANCE RING MECHANICALLY INTERLOCKED TO END PLATE DESIGN ROTOR, SCHEME-II), TYPE 6FRA-6068 FOR WAP-7 ELECTRIC LOCO WITHOUT ACTIVE SPEED SENSOR TO SPECIFICATION NO. 4TMS.096.081 ALT-2 AND STR NO. CLW/2008/3PHTM/STR/0001.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
6	29480140	COMPLETE FILTER CUBICLE ALONG WITH ALL EQUIPMENTS AND CABLING TO DRG./SPEC NO. [1] CLW/ES/3/0193 ALT-F OR LATEST AND CLW DRG. NO. 1209-15-143-004 ALT-10 AND PART DRG./SPEC NO AS PER ANNEXURE-A ATTACHED.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
5	29180016	BRAKE CONTROL SYSTEM INCLUDING DRIVER'S VIGILANCE CONTROL DEVICE TO SET LIST NO.EL29180016.	As per specification no. CLW/MS/3/001 Alt. 16 i.e. the manufacturer is required to guarantee that the brakevalves/equipment work satisfactorily for a period of five (5) years after commissioning. Any equipment/part which failsduring the guarantee period shall be replaced free of cost by the manufacturer. The replaced components shallfurther be under warranty for five (5) years from the date of their fitment and should the replaced components proveunsatisfactory in service, they shall be replaced by modified and improved components by the supplier free of cost.

8	29105146	Bogie Frame Complete for WAP-7 for 3 Phase Co Co Locomotive to CLW specification No. CLW/MS/3/Bogie/003 alt-1 and CLW Drg.No.1209.01.112-202 Alt-Nil	As per clause 16 of Spec.No.CLW/MS/3/Bogie/003 Alt-1. [60 months after commissioning or 72 months from date of supply]
9	29171192	COMPLETE AUXILIARY CUBICLE HB2 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0192 ALT-E OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
10	29171210	COMPLETE CONTROL CUBICLE SB2 ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0195/A ALT-H OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
11	29171209	COMPLETE CONTROL CUBICLE SB1 (PUSH PULL SCHEME COMPLIANT) ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0194 ALT-G OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
12	29171180	COMPLETE AUXILIARY CUBICLE HB1 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0191 ALT-D OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.



भारत सरकार GOVERNMENT OF INDIA

रेल मंत्राल्य

MINISTRY OF RAILWAYS

पटियाला रेलइंजन कारखाना
PATIALA LOCOMOTIVE WORKS

फैक्स/Fax No.: 0175-2397244 फोन/ Phone: 0175-2396422 मोबाईल: 9779242310 पटियाला, 147003, भारत् PATIALA, 147003, INDIA

Email: dyceeloco.dmw@gmail.com



(An ISO 9001, ISO 14001, ISO 45001 & ISO 50001, 5S & Green Building certified Organization)

संख्या. PLW/M/ECS/Tech/Kavach

तिथि: As signed

(Through Mail)

Sr. Div. Electrical Engineer, Electric Loco Shed, New Katni jn.

Email: srdeetrsnkj@gmail.com

विषय:- Fitment of KAVACH in three Phase Electric Loco. No. 42006 WAG9-HC.

संदर्भ:- (i)Director General Stds./Electrical/RDSO letter no. EL/0.1.3/3 dated 21.08.2023.

(ii)Director General Stds./Electrical/RDSO letter no. EL/0.1.3/3 dated 26.09.2023.

In ref. to the above letter's Loco No. 42006 has been dispatched with fittings for implementation of KAVACH system in locomotive at home shed in Zonal Railway. This Loco was dispatched to ELS/NKJ/WCR on 06.02.2025. The details of fittings are attached as Annexure-A (pneumatic fittings), Annexure-B (Kavach equipment mounting Brackets) & Annexure-C (Wago with harnessed lay out).

This is for your information & necessary action please.

Digitally signed by NISHANT BANSIWAL Date: 2025.03.21

(निशांत बंसीवाल)

उप मुख्य विद्युत अभियंता/लोको

प्रतित्रिपि:-


CEE/Loco & CEE/D&Q, CMM, CELE/WCR:- for kind information please Dy CME/Design, Dy. CMM/Depot: for information & necessary action please WM/LAS, AWM/LFS&ABS, AWM/ECS: for necessary action please

Loco No. 42006

SN	PL No.	Description of Item	Qty.
)N	(LIJO)	ISOLATING COCK 3/8" (FEMALE) LEGRIS TYPE WITH VENT	04 nos.
1	29163341	ISOLATING COCK 3/8" (FEMALE) LEGRIS TYPE WITHOUT VENT	02 nos.
		TEE UNION 3/8"X3/8"X3/8" BRASS FITTINGS	02 nos.
		MALE CONNECTORS 3/8" TUBE OD X 3/8" BSPT, BRASS FITTINGS	09 nos.
		MALE CONNECTORS 1/2" TUBE OD X 1/2" BSPT, BRASS FITTINGS	06 nos.
		FEMALE CONNECTORS (NYLON TUBE) DIA 6 TUBE X 3/8" BSPP	01 no.
		BRASS FITTINGS MALE CONNECTOR (NYLON TUBE) DIA 6 TUBE X 3/8" BSPP BRASS	03 nos
		FITTINGS FEMALE TEE 3/8" BSPP – BRASS	06 nos
2	29611994	HEX PLUG -3/8" BSPT – BRASS	02 nos
		FEMALE TEE 1/2" BSPP – BRASS	04 nos
		HEX NIPPLE 3/8X3/8" BSPT – BRASS	04 nos
		RED HEX NIPPLE 3/8X1/2" BSPT - BRASS	02 nos
		HEX PLUG – 1/2" BSPT – BRASS	04 nos
		MALE ELBOW CONNECTORS 3/8" TUBE OD X 3/8) BSPT. BRASS FITTINGS	02 nos
3	29170114	Copper Tube OD 9.52mm (3/8") X 1.245 Mm W.T X 6 Mtr	1.2Mtr

SSE/G/ABS

SN	PL No.	Description of Item	Quantity
1.	29611945	Mounting bracket arrangement provided for RF Antenna on the roof top of both driver cabs.	04 nos.
2.		Mounting bracket arrangement provided for GPS/GSM Antenna on the roof top of both driver cabs.	02 nos.
3.		Protection Guards for RFID reader provided behind the cattle guards of both side.	04 nos.
4.	· ·	Inspection door with latch provided on the both driver desk covers (LP side) in each cab to access isolation cock.	02 nos.
5.		Cable Entry Plate fitted for routing of cable with RF Antenna & GPS/GSM Antenna bracket.	06 nos.
6.		WAGO bracket fitted in Machine room at back side of SB-1.	01 no.
7.	-	One circular hole of 80 mm dia. provided in each cabs on LP side behind the driver desk toward the wall for routing of OCIP (DMI) cables.	02 nos.
8.	_	80 mm holes provided on TM1 and TM6 Junction box inspection cover hole for drawing of RFID reader cables.	02 nos.
9.	<u>-</u>	DIN Rail fitted inside the driver desk (LP Side)	02 nos





Annexure-C

SN	PL No.	Description of Item	Quantity
1.	42310301	Flexible conduit size 25mm ² provided for RF-1, 2 & GPS Antenna cable layout from CAB-1&2 to Machine room.	06 mtr.
2.	29611982	Wago terminals in CAB-1&2 (25 nos. in each CAB).	50 nos.
3.	29611982	Wago terminal in Machine room at back side of SB-1.	75 nos.
4.	_	Harness provided from KAVACH SB to SB-1	07 wires
5.		Harness provided from KAVACH SB to SB-2	05 wires
6.		Harness provided from KAVACH SB to Pneumatic Panel	12 wires
7.	- · .	Harness provided from KAVACH SB to CAB-1	6 wires
8.	- :	Harness provided from KAVACH SB to CAB-2	16 wires

AWNECS

SSEIGIECS