भारतीय रेल Indian Railways

पटियाला रेलइंजन कारख़ाना, पटियाला

PATIALA LOCOMOTIVE WORKS, PATIALA



LOCO TESTING & DISPATCH REPORT OF IGBT BASED wAg9hc ELECTRIC LOCOMOTIVE

LOCO NO.: 42018

TYPE: WAG9HC

Rail way shed: scR/kzjl

ProPulsion system: cgl

Date of Dispatch: 26.02.2025

लोको निर्माण रिकार्ड



पटियाला रेलइंजन कारख़ाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA

LOCO NO.: 42018

RAILWAY/SHED: SCR/KZJL

DOD: Feb-2025

INDEX

SN	PARA	ACTIVITIES	PAGE NO.			
	Testing & Commissioning (ECS)					
1.	1.0 Continuity Test of the cables					
	1.1	Continuity Test of Traction Circuit Cables				
	1.2	Continuity Test of Auxiliary Circuit Cables	1-4			
	1.3	Continuity Test of Battery Circuit Cables				
	1.4	Continuity Test of Screened Control Circuit Cables				
2.	2.0	Low Tension test				
	2.1	Measurement of resistor in OHMS (Ω)	5-6			
	2.2	Check Points	3-0			
	2.3	Low Tension Test Battery Circuits (without control electronics)				
3	3.0	Downloading of Software				
	3.1	Check Points				
	3.2	Download Software	7-10			
	3.3	Analogue Signal Checking				
	3.4	Functional test in simulation mode				
4	4.0	Sensor test & convertor test				
	4.1	Test wiring Transformer Circuits – Polarity Test				
	4.2	Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)				
	4.3	Primary Voltage Transformer				
	4.4	Minimum voltage relay (Pos. 86)	11-16			
	4.5	Maximum current relay (Pos. 78)	17.76			
	4.6	Test current sensors				
	4.7	Test DC Link Voltage Sensors (Pos 15.6/*)				
	4.8	Verification of Converter Protection Circuits (Hardware limits)				
	4.9	Sequence of BUR contactors				
5.	5.0	Commissioning with High Voltage				
	5.1	Check List				
	5.2	Safety test main circuit breaker				
	5.3	Auxiliary Converter Commissioning				
	5.3.1	Running test of 3 ph. auxiliary equipments				
	5.3.2	Performance of Auxiliary Converters	40.05			
	5.3.3	Performance of BURs when one BUR goes out	16-25			
	5.4 5.5	Auxiliary circuit 415/110				
	5.5 5.6	Hotel Load Circuit Treation Convertor Commissioning				
	5.6 5.7	Traction Converter Commissioning Test protective shutdown SP				
	5.7 5.8	Test protective shutdown SR Test Harmonic Filter				
	5.6 5.9	Test important components of the locomotive				
6.	6.0	Running Trial of the locomotive	25-26			
7.	7.0	Final Check List to be verified at the time of Loco dispatch	27			
8.	8.0	Status of RDSO modifications	28			
9.	1-10	Pneumatic Test Parameters	29 - 32			
10.		Loco Check Sheet(LAS)	33			
11.	-	Component History (LAS,ECS,ABS)	34-36			
12.	-	Component History & Testing Parameter (Bogie Shop)	37 - 38			
13	-	Warranty Conditions as per Tenders	39 -41			

issue No.03

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 42019 - CGPSIL

Type of Locomotive: WAP-7/WAG-9HC

Page: 1 of 27

1.0 Continuity Test of the cables

1.1 Continuity Test of Traction Circuit Cables

As per cable list given in Para 1.3 of document no. 3 EHX 410 124, check the continuity with continuity tester and megger each cable to be connected between following equipment with 1000V megger.

From	То	Continuity (OK/Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Filter Cubicle	Transformer	ok	100 ΜΩ	500M
Filter Cubicle	Terminal Box of Harmonic Filter Resistor (Roof)	OK	100 ΜΩ	booma
Filter Cubicle	Earthing Choke	OK	100 ΜΩ	600m1.
Earthing Choke	Earth Return Brushes	oK	100 ΜΩ	650m1
Transformer	Power Converter 1	oK	100 ΜΩ	550M1
Transformer	Power Converter 2	oK	100 ΜΩ	600mn
Power Converter 1	TM1, TM2, TM3	OK	100 ΜΩ	600ma
Power Converter 2	TM4, TM5, TM6	OK	100 ΜΩ	600 MM
Earth	Power Converter 1	ok	100 ΜΩ	850M9
Earth	Power Converter 2	OK	100 ΜΩ	booms

1.2 Continuity Test of Auxiliary Circuit Cables

As per cable list given in Para 1.4 of document no. 3 EHX 410 124, check the continuity with continuity meter and megger each cable to be connected between following equipment with the help of 1000V megger.

Signature of the JE/SSE/Harness

Signature of the JE/SSE/Loco Cabling

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.:

Type of Locomotive: WAP-7/WAG-9HC

Page: 2 of 27

			•	
From	То	Continuity(OK/	Prescribed	Measured
		Not OK)	Megger Value (min)	Megger Value
Transformer	BUR1	OK_	100 MΩ	4
Transformer	BUR2	ol-	100 MΩ	600 M1
Transformer	BUR3	oh	100 MΩ	soomn_
Earth	BUR1	ok	100 ΜΩ	600 MyL
Earth	BUR2	on	100 MΩ	TOD MY
Earth	BUR3		100 ΜΩ	600 Mr
BUR1	HB1	0/4 ·	100 MΩ	700ma
BUR2	HB2	ole	100 MΩ	goo ma_
HB1	HB2	ok		800 ML
HB1	· · · · · · · · · · · · · · · · · · ·	or	100 ΜΩ	600 MM
	TM Blower 1	oh	100 ΜΩ	FOOML
HB1	TM Scavenge Blower 1	gh_	100 ΜΩ	600 mrz
HB1	Oil Cooling Unit 1	ના ના	100 MΩ	600 MM
HB1	Compressor 1	012	100 MΩ	900 mr
HB1	TFP Oil Pump 1	oh	100 ΜΩ	700 Mr
HB1	Converter Coolant Pump 1	oh	100 ΜΩ	600 ma
HB1	MR Blower 1	Ole	100 ΜΩ	600 MA
HB1	MR Scavenge Blower 1	OL	100 ΜΩ	BOOML
HB1	Cab1	oh	100 ΜΩ	600 mg
Ca b 1	Cab Heater 1	ou.	100 MΩ	600 mr
HB2	TM Blower 2	ok	100 ΜΩ	600 m/2
HB2	TM Scavenge Blower 2	ok	100 ΜΩ	SOOMA
HB2	Oil Cooling Unit 2	ole	100 ΜΩ	goo ma
HB2	Compressor 2	oh	100 MΩ	Gooma
HB2	TFP Oil Pump 2	ok	100 MΩ	SOOMA
HB2	Converter Coolant Pump 2	OL	100 ΜΩ	700 MM
HB2	MR Blower 2	Ok	100 ΜΩ	600Mr
HB2	MR Scavenge Blower 2	OK	100 MΩ	Gooma
HB2	Cab2	OL	100 ΜΩ	500 M/2
Cab2	Cab Heater 2	01ء	100 ΜΩ	600 ms

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 40/3
1.3 Continuity Test of Battery Circuit Cables

Type of Locomotive: WAP-7/WAG-9HC

Page: 3 of 27

Check continuity of following cables as per Para 2.3 of document no. 3 EHX 610 299

From	То	Condition	Continuity (OK/Not OK)
Battery (wire no 2093)	Circuit breakers 110- 2, 112.1-1, 310.4-1	By opening and closing MCB 112	OK.
MCB 110	Connector 50.X7-1	By opening and closing MCB 110	ok
Battery (Wire no. 2052)	Connector 50.X7-2		ok
SB2 (Wire no 2050)	Connector 50.X7-3		ck.

		1
Close the MCB 112, 110, 112.1, and 310.4 and	Prescribed value	Measured
measure the resistance of battery wires 2093, 2052, 2050 with respect to the loco earth.	> 0.5 MΩ	Value 6_ MΩ
Measure the resistance between 2093 & 2052, 2093 & 2050, 2052 &	Prescribed value:	Measured .
2050	> 50 MΩ	Value <u>6ο</u> ΜΩ

Commission the indoor lighting of the locomotive as per Sheet No 7A & 7B.

1.4 Continuity Test of Screened Control Circuit Cables

Check the continuity and isolation of the screen cable of the following circuits with the help of sheet no. mentioned against each as per document no. 3 EHX 610 299.

Screened control circuit cables for	Corresponding Sheet Nos.	Continuity & Isolation (OK/Not OK)
Battery voltage measurement	04B	o A
Memotel circuit of cab1 &2	10A	6k
Memotel speed sensor	10A	ek .
Primary voltage detection	01A, 12A	_ ok
Brake controller cab-1 & 2	06F, 06G	OK-

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42018

Type of Locomotive: WAP-7/WAG-9HC

Page: 4 of 27

Master controller cab-1 &2	08C, 08D
TE/BE meter bogie-1 & 2	08E, 08F
Terminal fault indication cab-1 & 2	09F
Brake pipe pressure actual BE electric	06H
Primary current sensors	12B, 12F
Harmonic filter current sensors	12B, 12F Ok
Auxiliary current sensors	12B, 12F Ck
Oil circuit transformer bogie 1	12E, 12! Ok
Magnetization current	12C, 12G
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-1	12D ek
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-2	12D 0/<
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-3	1.2D Ok
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-4	12H <i>ok</i>
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-5	12H
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-6	12H
Train Bus cab 1 & 2 (Wire U13A& U13B to earthing	13A
resistance= 10KΩ±±10%)	O K
UIC line	13B ok
Connection FLG1-Box TB	13A ok

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4 8018

Type of Locomotive: WAP-7/WAG-9HC

Page: 5 of 27

2.0 Low Tension test

2.1 Measurement of resistor in OHMS (Ω)

Measure the resistances of the load resistors for primary voltage transformer, load resistors for primary current transformer and Resistor harmonic filter as per Para 3.2 of the document no. 3 EHX 610 279.

Name of the resistor	Prescribed value	Measured value
Load resistor for primary voltage transformer (Pos. 74.2).	3.9K Ω ± 10%	3.9 KD
Resister to maximum current relay.	1Ω ± 10%	12
Load resistor for primary current transformer (Pos. 6.11).	3.3 Ω ± 10%	3.31
Resistance harmonic filter (Pos 8.3). Variation allowed \pm 10%	WAP7	WAP7
Between wire 5 & 6	0.2 Ω	.0.22
Between wire 6 & 7	0.2 Ω	0.20
Between wire 5 & 7	0.4 Ω	0.42
For train bus, line U13A to earthing.	10 kΩ± 10%	10.000
For train bus, line U13B to earthing.	$10 \text{ k}\Omega \pm 10\%$	99910
Insulation resistance of High Voltage Cable from the top of the roof to the earth (by1000 V megger).	200 ΜΩ	30°MN
Resistance measurement earth return brushes Pos. 10/1.	≤0.3 Ω	0.282
Resistance measurement earth return brushes Pos. 10/2.	≲0.3 Ω	0.292
Resistance measurement earth return brushes Pos. 10/3.	≤0.3 Ω	0.281
Resistance measurement earth return brushes Pos. 10/4.	≤0.3 Ω	0.251
Earthing resistance (earth fault detection) Harmonic Filter –I; Pos. 8.61.	2.2 kΩ ± 10%	2.2Kh
Earthing resistance (earth fault detection) Harmonic Filter –II; Pos 8.62.	2.7 k Ω± 10%	2.7KL
Earthing resistance (earth fault detection) Aux. Converter; Pos. 90.3.	3.9 k Ω ± 10%	3.9102
Earthing resistance (earth fault detection) 415/110V; Pos. 90.41.	1.8 k Ω ± 10%	1.842
Earthing resistance (earth fault detection) control circuit; Pos. 90.7.	390 Ω ± 10%	3901
Earthing resistance (earth fault detection) Hotel load; Pos. 37.1(in case of WAP5).	3.3 k Ω± 10%	PVA
Resistance for headlight dimmer; Pos. 332.3.	10Ω ± 10%	10.52

Ļе

Effective Date: Feb 2022

Doc.No.F/ECS/01
(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42018

Type of Locomotive: WAP-7/WAG-9HC

Page: 6 of 27

Note:

Page: 6 of

Make sure that the earthing brush device don't make direct contact with the axle housing, earth connection must go by brushes.

2.2 Check Points

Items to be checked	Remarks
Check whether all the earthing connection in roof and machine room as mentioned in sheet no. 22A is done properly or not. These earthing connections must be flexible and should be marked yellow & green	checked ok
Check whether all the earthing connection between loco body and bogie is done properly or not. These cables must be flexible having correct length and cross section	Cheeked ok

2.3 Low Tension Test Battery Circuits (without control electronics)

These tests are done with the help of the special type test loop boxes as per procedure given in Para 3.6 of the document no. 3 EHX 610 279

Name of the test	Schematic used.	Remarks
Test 24V supply	Sheet 04F and other linked sheets	Chacked ox
Test 48V supply	Sheet 04F & sheets of group 09	Fan supply to be checked.
Test traction control	Sheets of Group 08.	G le
Test power supply bus stations.	Sheets of Group 09.	Fan supply to be checked.
Test control main apparatus	Sheets of Group 05.	ok
Test earth fault detection battery circuit by making artificial earth fault to test the earth fault detection	Sheet 04C	0/5
Test control Pneumatic devices	Sheets of Group 06	- c/s
Test lighting control	Sheets of Group 07	OK
Pretest speedometer	Sheets of Group 10	0k
Pretest vigilance control and fire system	Sheets of Group 11	ok
Power supply train bus	Sheets of Group 13	<u>ok</u>

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 48983.0 Downloading of Software

Type of Locomotive: WAP-7/WAG-9HC

Page: 7 of 27

3.1 Check Points.	Yes/No
Check that all the cards are physically present in the bus stations and all the plugs are connected.	463
Check that all the fibre optic cables are correctly connected to the bus stations.	yes
Make sure that control electronics off relay is not energized i.e. disconnect Sub-D 411.LG and loco is set up in simulation mode.	403
Check that battery power is on and all the MCBs (Pos. 127.*) in SB1 &SB2 are on	Yes

3.2 Download Software

The software of Traction converter, Auxiliary converter and VCU should be done by commissioning engineer of the firm in presence of supervisor. Correct software version of the

propulsion equipment to be ensured and noted:

propulsion equipment to be endured and notes.	
Traction converter-1 software version:	28
Traction converter-2 software version:	e d
Auxiliary converter-1 software version:	7,50
Auxiliary converter-2 software version:	4,0
Auxiliary converter-3 software version:	4.0
Vehicle control unit -1 software version:	1600
Vehicle control unit -2 software version:	1600

3.3 Analogue Signal Checking

Check for the following analogue signals with the help of diagnostic tool connected with loco.

Description	Signal name	Prescribed value	Measured Value
Brake pipe pressure	FLG2;0101XPrAutoBkLn	100% (= 5 Kg/cm2)	ok
Actual BE electric	FLG2; AMSB_0201- Wpn BEdem	100% (= 10V)	6/L
TE/BE at 'o' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 9% and 11 %	101,
TE/BE at 'TE maximal' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 99 % and 101 %	700.1.
TE/BE at 'TE minimal' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 20 % and 25 %	257,

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 42018

Type of Locomotive: WAP-7/WAG-9HC

Page : 8 of 27

	**		
TE/BE at 'BE maximal' position from both cab	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 99% and 101%	1004
TE/BE at 'BE Minimal' position from both cab	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 20% and 25%	25],
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS_0101- LT/BDEM>1/3 HBB2; AMS_0101- LT/BDEM>1/3	Between 42 and 44%	44.1,
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS_0101- LT/BDEM>2/3 HBB2; AMS_0101- LT/BDEM>2/3	Between 72 and 74%	74.1.
Both temperature sensor of TM1	SLG1; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	16°C
Both temperature sensor of TM2	SLG1; AMSB_0106- Xatmp2Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	16°C
Both temperature sensor of TM3	SLG1; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	15.5°
Both temperature sensor of TM4	SLG2; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	1600
Both temperature sensor of TM5	SLG2; AMSB_0106- Xatmp2Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	1530
Both temperature sensor of TM6	SLG2; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	15°C

Effective Date: Feb 2022

Doc.No.F/ECS/01
(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 48018

Type of Locomotive: WAP-7/WAG-9HC

Page : 9 of 27

3.4 Functional test in simulation mode

Conduct the following functional tests in simulation mode as per Para 5.5 of document no.3EHX 610 281. through the Diagnostic tool/laptop:

Test Function	Result desired in sequence	Result obtained
Emergency shutdown through emergency stop switch 244	VCB must open. Panto must lower.	checked ox
Shut Down through cab activation switch to OFF position	VCB must open. Panto must lower.	checked on
Converter and filter contactor operation with both Power Converters during Start Up.	FB contactor 8.41 is closed. By moving reverser handle: Converter pre-charging contactor 12.3 must close after few seconds. Converter contactor 12.4 must close. Converter re-charging contactor 12.3 must opens. By increasing TE/BE throttle: FB contactor 8.41 must open. FB contactor 8.2 must close. FB contactor 8.1 must close.	Cheaked ck
Converter and filter contacto operation with both Powe Converters during Shut Down.	r Bring TE/BE to O. r Bring the cab activation key to "O" • VCB must open. • Panto must lower. • Converter contactor 12.4 must open. • FB contactor 8.1 must open. • FB contactors 8.41 must close. • FB contactor 8.2 must remain closed.	Checked .

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42018

Type of Locomotive: WAP-7/WAG-9HC Page: 10 of 27

Contactor filter adaptation by isolating any bogie	Isolate any one bogie through bogie cut out switch. Wait for self-test of the loco. • Check that FB contactor 8.1 is open. • Check that FB contactor 8.2 is open. After raising panto, closing VCB, and setting TE/BE • FB contactor 8.1 closes.	,checkel ok
Test earth fault detection battery circuit positive & negative	 FB contactor 8.2 remains open. By connecting wire 2050 to earth, create earth fault negative potential. message for earth fault By connecting wire 2095 to earth, create earth fault positive potential. message for earth fault 	chakes or
Test fire system. Create a smoke in the machine room near the FDU. Watch for activation of alarm.	When smoke sensor-1 gets activated then • Alarm triggers and fault message priority 2 appears on screen. When both smoke sensor 1+2 gets activated then • A fault message priority 1 appears on screen and lamp LSF1 glow. • Start/Running interlock occurs and TE/BE becomes to 0.	Checkelol
Time, date & loco number	Ensure correct date time and Loco number	0 10

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42018

Type of Locomotive: WAP-7/WAG-9HC

Page : 11 of 27

4.0 Sensor Test and Converter Test

4.1 Test wiring main Transformer Circuits

Apply $198V_p/140V_{RMS}$ to the primary winding of the transformer (at 1u; wire no. 2 at surge arrestor and at 1v; wire no. 100 at earthing choke). Measure the output voltage and compare

Output Winding nos.	Description of winding.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
2U ₁ & 2V ₁	For line converter bogie 1 between cable 801A- 804A	10.05V _p and same polarity	10.0541	OK
2U ₄ & 2V ₄	For line converter bogie 1 between cable 811A- 814A	10.05V _p and same polarity	10.0548	On
2U ₂ & 2V ₂	For line converter bogie 2 between cable 801B- 804B	10.05V _p and same polarity	10.0449	عړی
2U ₃ & 2V ₃	For line converter bogie 2 between cable 811B-814B	10.05V _p and same polarity	10.05 48	OK.
2U _B & 2V _B	For aux. converter 1 between cable 1103- 1117 (in HB1) For Aux converter 2 between cable 1103- 1117 (in HB2)	7.9V _p , 5.6V _{RMS} and same polarity.	7.8VP 5-6Upms	ું કેમ
2U _F & 2V _F	For harmonic filter between cable 4-12 (in FB)	9.12V _p , 6.45V _{RMS} and same polarity.	9.11 Vf 6.44 V RIMS	Dy

4.2 Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)

Apply $141V_p$ / $100V_{RMS}$ to input of the auxiliary transformer at cable no 1203 –1117 and measure the output at

Description of wire no.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
Cable no. 1218 - 1200	58.7V _p , 41.5V _{RMS} and opposite polarity.	58-6 UP 41. SURMSI	مر
Cable no. 1218 – 6500	15.5V _p , 11.0V _{RMS} and opposite polarity.	15.548	042

11.0 VDMS1

Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 420/8

Type of Locomotive: WAP-7/WAG-9HC

Page : 12 of 27

Doc.No.F/ECS/01

4.3 Primary Voltage Transformer

Apply $250V_{\rm eff}/350V_{\rm p}$ by variac to roof wire 1 and any wire 0 and measure the magnitude and polarity of the output of the primary voltage transformer for both bogies as per the procedure specified and suggested by the traction converter manufacturer. Primary voltage measurement converters (Pos. 224.1/*) & catenary voltmeter (Pos. 74/*)

This test is to be done for each converter.

Activate cab in driving mode and supply 200V_{RMS} through variac to wire no 1501 and 1502. Monitor the following parameters through Diagnostic tool and in catenary voltmeter.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1 G 87-XUPrim	25kV	250%	25 KV	2504
SLG2 G 87-XUPrim	25 kV	250%	85 KL	250%

Decrease the supply voltage below $140\,V_{RMS}$. VCB must open at this voltage. In this case the readings in Diagnostic Tool and catenary voltmeter will be as follows.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1_G 87-XUPrim	17kV	170%	17 KV	170 X
SLG2 G 87-XUPrim	17 kV	170%	17 KV	1704

Reactivate VCB to on by increasing this voltage to 175% (17.5 kV).

Increase the supply to 240 V_{RMS} through variac. VCB must open at this voltage, In this case the readings in **diagnostic tool** and catenary voltmeter will be as follows:

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1_G 87-XUPrim	30kV	300%	30kv.	300 X
SLG2_G 87-XUPrim	30 kV	300%	30 KV	300%

Reactivate VCB to on by decreasing this voltage to 290% (29 kV).

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 49018

Type of Locomotive: WAP-7/WAG-9HC

Page: 13 of 27

4.4 Minimum voltage relay (Pos. 86)

Functionality test:

Minimum voltage relay (Pos. 86) must be adjus	ted to approx 68%
Activate loco in cooling mode. Check Power supply of 48V to minimum voltage relay. Disconnect primary voltage	(Yes/No)
transformer (wire no. 1511 and 1512) from load resistor (Pos. 74.2) and connect variac to wire no. 1501 and 1502. Supply	
200V _{RMS} through variac. In this case; <i>Minimum voltage relay</i> (Pos. 86) picks up	
	10 f 2.
Try to activate the cab in driving mode:	1(<i>Yes/</i> No)
Contactor 218 do not close; the control	
electronics is not be working.	()/60/NO)
Turn off the variac:	(Yes/No)
Contactor 218 closes; the control electronics is be	
working	
Test Under Voltage Protection	<u>`</u>
	I (Yes/No)
Activate the cab in cooling mode; Raise panto;	[Wres/No)
Supply 200V _{RMS} through variac to wire no. 1501	
& 1502; Close the VCB; Interrupt the supply	
voltage	
The VCB goes off after 2 second time delay.	
Again supply 200V _{RMS} through variac to wire no.	(Yes/No)
1501 & 1502; Decrease the supply voltage below	
140V _{RMS} ± 4V;	
Fine tune the minimum voltage relay so that VCB opens.	

4.5 Maximum current relay (Pos. 78)	
Disconnect wire 1521 & 1522 of primary current transformation (including the resistor at Pos. 6.11); Put loco in simular on contact 136.3; Close VCB; supply 3.6A _{RMS} at the open maximum current relay Pos. 78 for correct over current values.	lation for driving mode; Open $R_3 - R_4$ n wire 1521; Tune the drum of the
VCB opens with Priority 1 fault message on display.	1(Yes/No)
Keep contact $R_3 - R_4$ of 136.3 closed; Close VCB; Tune the re/9.9 A_p at the open wire 1521;	esistor 78.1 for the current of 7.0A _{RMS}
VCB opens with Priority 1 fault message on display.	₩es/No)

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4 2018

Type of Locomotive: WAP-7/WAG-9HC

Page: 14 of 27

4.6 Test current sensors		Prescribed value	Set/Measured
Name of the sensor	Description of the test	Prescribed value	value
Primary return current sensor (Test-1,Pos.6.2/1 & 6.2/2)	Activate cab in driving mode supply 10A. Measure the current through diagnostic tool or measuring print.	(Variation allowed is ± 10%)	
Primary return current	Supply 90mA _{DC} to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		(
sensor (Test-2, Pos.6.2/1 & 6.2/2)	Supply 297mA _{DC} to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)	_	298mg
Auxiliary winding current sensor (Pos. 42.3/1 & 42.3/2)	Supply 90mA _{DC} to the test winding of sensor through connector 415.AC/1or 2 pin no. 7(+) & 8(-)	,	
	Supply 333mA _{DC} to the test winding of sensor through connector 415.AC/1 or 2 pin no. 7(+) & 8(-)	_	338 mg
Harmonic filter current sensors (Pos.8.5/1 &8.5/2)	Supply 90mA _{DC} to the test winding of sensor through connector 415.AE/1or 2 pin no. 7(+) & 8(-)		
	Supply 342mA _{DC} to the test winding of sensor through connector 415.AE/1or 2 pin no. 7(+) & 8(-)		348 mg
Hotel load current sensors (Pos. 33/1 &	Switch on hotel load. Supply 90mA _{DC} to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) 8 8(-)		
33/2)	Supply 1242mA _{DC} to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) & 8(-)		1252mg

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Type of Locomotive: WAP-7/WAG-9HC

Page: 15 of 27

Locomotive No.: 400/8
4.7 Test DC Link Voltage Sensors (Pos 15.6/*)

This test is to be done by the commissioning engineer of the firm if required.

4.8 Verification of Converter Protection Circuits (Hardware limits) -

This test is to be done as per para 6.17 of the document no. 3EHX 610 282 for both the converters.

Protection circuits	Limit on which shutdown should take place	Measured limit	
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 1	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 18.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=	<i>o/</i> <
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 2	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 8.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=	ock
Fibre optic failure In Power Converter1	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	OK	
Fibre optic failure In Power Converter2	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	ok	

4.9 Sequence of BUR contactors

The sequence of operation of BUR contactors for 'ALL BUR OK' BUR 1 out BUR 2 out and BUR 3 out condition has to be verified by putting the Loco in driving mode (VCB should not be closed) and isolating the BURs one by one. In these condition following will be the contactor sequence.

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
AI BUR OK	Close	Open	Close	Open	Close	Open	Close	Close	Open
BUR1 off	Close	Open	Close	Close	Open	Close	Open	Open	Close
BUR2 off	Open	Open	Close	Close	Close	Close	Open	Open	Close
BUR3 off	Open	Close	Open	Close	Close	Close	Open	Open	Close

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 440/8

Type of Locomotive: WAP-7/WAG-9HC

Page: 16 of 27

Monitored contactor sequence

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
AI BUR OK	(80.00	alla	Clare	Alen	Caase	den	Claro	Clore	open
BUR1 off	Claso	Den	10000	Care	per	close	der	cee-	Clare
BUR2 off	MPs	NO.	Class	Coare	Clase	Clare	Ae-	open	Class
BUR3 off	oen	Core	non	Close	lease	Conse	open	apen	Closse

5.0 Commissioning with High Voltage

5.1 Check List

Items to be checked	Yes/No
Fibre optic cables connected correctly.	yes
No rubbish in machine room, on the roof, under the loco.	403
All the electronic Sub-D and connectors connected	408
All the MCBs of the HB1 & HB2 open.	Yes
All the three fuses 40/* of the auxiliary converters	Yes
The fuse of the 415/110V auxiliary circuit (in HB1) open.	Yes
Roof to roof earthing and roof to cab earthing done	Yes
Fixing, connection and earthing in the surge arrestor done correctly.	Yes
Connection in all the traction motors done correctly.	ye)
All the bogie body connection and earthing connection done correctly.	Yes
Pulse generator (Pos. 94.1) connection done correctly.	Yes
All the oil cocks of the gate valve of the transformer in open condition.	ya
All covers on Aux & Power converters, Filter block, HB1, HB2 fitted	400
KABA key interlocking system.	Yes

5.2 Safety test main circuit breaker

Prepare to switch off the catenary supply during the first charging of the locomotive in case of any unexpected behavior of the electrical component of the loco. Charge the loco for the first time by closing BLDJ switch. The VCB will trip after certain time as no oil/coolant pumps are running yet.

Perform the following safety test of main circuit breaker through both the cabs of the locomotive.

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42018

Type of Locomotive: WAP-7/WAG-9HC Page : 17 of 27

Name of the test	Description of the test	Expected result	Monitored result
Emergency stop in cooling mode	Raise panto in cooling mode. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244.	VCB must open. Panto must lower. Emergency brake will be applied.	checked ok
Emergency stop in driving mode	Raise panto in driving mode in. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244.	VCB must open. Panto must lower. Emergency brake will be applied.	checked uk
Under voltage protection in cooling mode	Raise panto in cooling mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open.	Checkedok
Under voltage protection in driving mode	Raise panto in driving mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open with diagnostic message that catenary voltage out of limits	Chedely
Shut down in cooling mode.	Raise panto in cooling mode. Close the VCB. Bring the BL- key in O position.	VCB must open. Panto must lower.	Cheakedink
Shutdown in driving mode	Raise panto in driving mode. Close the VCB. Bring the BL-key in O position.	VCB must open. Panto must lower.	cheased ox
Interlocking pantograph- VCB in cooling mode	Raise panto in cooling mode. Close the VCB. Lower the pantograph by ZPT	VCB must open.	checkedok
Interlocking pantograph- VCB in driving mode	Raise panto in driving mode. Close the VCB. Lower the pantograph by ZPT		checkelok

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 42018

Type of Locomotive: WAP-7/WAG-9HC

Page: 18 of 27

5.3 Auxiliary Converter Commissioning

Switch on the high voltage supply and set up the loco in driving mode. Raise the panto. Close the VCB. Check that there is no earth fault in the auxiliary circuit, Switch off the VCB. Lower the panto. Create the earth fault in auxiliary circuit by making connection between wire no 1117(in HB2 cubicle) and earth. After 3 minutes a diagnostic message will come that "Earth fault auxiliary circuit."

5.3.1 Running test of 3 ph. auxiliary equipments

Switch on the 3 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase current	Measured continuous phase current	Measured starting phase current
Oil pump transformer 1	9.8 amps	7.6	14.0
Oil pump transformer 2	9.8 amps	. 7.7	13'5
Coolant pump converter 1	19.6 amps	4.4	7.5
Coolant pump converter 2	19.6 amps	4.8	B. 3
Oil cooling blower unit 1	40.0 amps	40.1	94,0
Oil cooling blower unit 2	40.0 amps	39.0	85:0
Traction motor blower 1	34.0 amps	31.0	50.0
Traction motor blower 2	34.0 amps	31.0	52.0
Sc. Blower to Traction motor blower 1	6.0 amps	4.6	220
Sc. Blower to Traction motor blower 1	6.0 amps	5.0	. 24-0
Compressor 1	25 amps at 0 kg/ cm ² 40 amps at 10 kg/ cm ²	22.5	98.0
Compressor 2	25 amps at 0 kg/ cm ² 40 amps at 10 kg/ cm ²	25.0	91.0



Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42018

Type of Locomotive: WAP-7/WAG-9HC

Page: 19 of 27

5.3.2 Performance of Auxiliary Converters

Measure the performance of the auxiliary converters through software and record it.

BUR1 (Condition: Switch off all the load of BUR 1)- to be filled by commissioning engineer

of the firm.

Signal name	Description of the signal	Prescribed value	Monitored value	Value under Limit (Yes/No)
BUR1 7303 XUUN	Input voltage to BUR1	75% (10%=125V)	998-V	Yey
BUR1 7303 XUUZ1	DC link voltage of BUR1	60% (10%=100V)	6360	Yey
BUR1 7303 XUIZ1	DC link current of BUR1	0% (10%=50A)	1 Ant	Ye

BUR2 (Condition: Switch off all the load of BUR 2, Battery Charger on) to be filled by commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed value by the firm	Monitored value	Value under Limit (Yes/No)
BUR2 7303-XUUN	Input voltage to BUR2	75% (10%=125V)	10011	Yes
BUR2 7303-XUUZ1	DC link voltage of BUR2	60% (10%=100V)	6364	Yes
BUR2 7303-XUIZ 1	DC link current of BUR2	1% (10%=50A)*	7 Amb	Yes
BUR2 7303-XUILG	Current battery charger of BUR2	3% (10%=100A)*	21 Amb	Pey
BUR2 7303-XUIB1	Current battery of BUR2	1.5%(10%=100A)*	11 Amp	Yes
BUR2 7303 -XUUB	Voltage battery of BUR2	110%(10%=10V)	1704	79

^{*} Readings are dependent upon charging condition of the battery.

BUR3 (Condition: Switch off all the load of BUR 3, Battery Charger on) to be filled by commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed set value by the firm	Monitored value	Value under limit (Yes/No)
BUR3 7303-XUUN	Input voltage to BUR3	75% (10%=125V	10011	Xey
BUR3 7303- XUUZ1	DC link voltage of BUR3	60% (10%=100V)	637V	Yey
BUR3 7303-XUIZ 1	DC link current of BUR3	1% (10%=50A)*	7 Amp	Ye,
BUR3 7303-XUILG	Current battery charger of BUR 3	3% (10%=100A)*	2-1 Bmp	Yes
BUR3 7303-XUIB1	Current battery of BUR 3	1.5%(10%=100A)*	1) Arg	79
BUR3 7303-XUUB	Voltage battery of BUR 3	110%(10%=10V)	1101	Yey

^{*} Readings are dependent upon charging condition of the battery.

fo

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 490/8

Type of Locomotive: WAP-7/WAG-9HC Page: 20 of 27

5.3.3 Performance of BURs when one BUR goes out

When any one BUR goes out then rest of the two BURs should take the load of all the

Condition of BURs	Loads on BUR1	Loads in BUR2	Loads in BUR3
All BURs OK	Oil Cooling unit 1&2	TM blower1&2, TFP oil pump 1&2, SR coolant pump 1&2.	Compressor 1&2, Battery charger and TM Scavenger blower 1&2
BUR 1 out		Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2,TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 2 out	Oil Cooling unit 1&2, TM blower 1&2, TM Scavenger blower 1&2		Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 3 out	Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.	

5.4 Auxiliary circuit 415/110

For checking earth fault detection, make a connection between wire no. 1218 and vehicle body. On switching on VCB, Earth fault relay 89.5 must pick up and after 3 minutes a message will come in the Diagnostic display that Earth Fault 415/110V Circuit

Switch on the 1 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase current	Measured phase current	Measured starting current
Machine room blower 1	15.0 amps*	4.4	24.0
Machine room blower 2	15.0 amps*	5.3	25.3
Sc. Blower to MR blower 1	1.3 amps	1.5	6.5
Sc. Blower to MR blower 2	1.3 amps	1.6	6.3
Ventilator cab heater 1	1.1 amps	1.6	1.9
Ventilator cab heater 2	1.1 amps	1.6	1.9
Cab heater 1	4.8 amps	4.8	5-6
Cab heater 2	4.8 amps	4.8	5.5

^{*} For indigenous MR blowers.

Le.

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42018

Type of Locomotive: WAP-7/WAG-9HC

Page: 21 of 27

5.5 Hotel load circuit (Not applicable for WAG-9HC)

For WAP-7 locomotive with Hotel load converter refer to Annexure-HLC

5.6 Traction Converter Commissioning

This test is carried out in association with Firm.

Traction converter commissioning is being done one at a time. For testing Converter 1, switch off the traction converter 2 by switch bogie cut out switch 154. For testing Converter 2, switch off the traction converter 2 by switch bogie cut out switch 154. Isolate the harmonic filter also by switch 160. Start up the loco by one converter. Follow the functionality tests.

For Converter 1

Test Function	Results desired	Result obtained
Measurement of charging and pre-charging and charging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Checked on
Measurement of discharging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checked ok
Earth fault detection on positive potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Checkedor
Earth fault detection on negative potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chakeLol«
Earth fault detection on AC part of the traction circuit of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Checked or
Pulsing of line converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checked ok
Pulsing of drive converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Cheeked ok

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 49018

Type of Locomotive: WAP-7/WAG-9HC Page : 22 of 27

For Converter 2

Test Function	Results desired in sequence	Result obtained		
	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checked ok		
Measurement of discharging of DC Link of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Cheekel pk		
positive potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checked ok		
negative potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/v	checked ok		
AC part of the traction circuit of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checked ok		
Pulsing of line converter of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checked or		
Pulsing of drive converter of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Cheeked ok		

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 49018

Type of Locomotive: WAP-7/WAG-9HC

Page: 23 of 27

5.7 Test protective shutdown SR

Test Function	Results desired in sequence	Result obtained
Measurement of protective shutdown by Converter 1 electronics.	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 1Check that converter 1 electronics produces a protective shut down. • VCB goes off • Priority 1 fault mesg. on DDU appears Disturbance in Converter 1	checked ok
Measurement of protective shutdown by Converter 2 electronics.	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 2. Check that converter 2 electronics produces a protective shut down. • VCB goes off • Priority 1 fault mesg. on diagnostic display appears Disturbance in Converter 2	, cheoked ok

5.8 Test Harmonic Filter

Switch on the filter by switch 160

Test Function	Results desired in sequence	Result obtained
Measurement of filter currents	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Apply a small value of TE/BE by moving the throttle. • FB contactor 8.41 must open.	Checked ok

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42018

Type of Locomotive: WAP-7/WAG-9HC

Page: 24 of 27

•		·
	 FB contactor 8.2 must close. FB contactor 8.1 must close Check the filter current in diagnostic laptop Bring the TE/BE throttle to O Switch off the VCB FB contactor 8.1 must open. FB discharging contactor 8.41 must close Check the filter current in diagnostic laptop 	Checked ok
Test earth fault detection harmonic filter circuit.	Make a connection between wire no. 12 and vehicle body. Start up the loco. Close VCB. • Earth fault relay 89.6 must pick up. • Diagnostic message comes that - Earth fault in harmonic filter circuit	Cheeked on
Test traction motor speed sensors for both bogie in both cabs	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	ok

5.9 Test important components of the locomotive

Items to be tested	Description of the test	Monitored value/remarks	
Speedometer	VCU converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	Checkel ok	
Time delay module of MR blower	The time after which the starting capacitor for MR blower should go off the circuit should be set to 10-12 seconds	checked or	
Ni-Cd battery voltage	At full charge, the battery voltage should be 110V DC.	cheekes on	
Flasher light	From both cab flasher light should blink at least 65 times in one minute.	chackedok	
Head light	Head light should glow from both cabs by operating ZLPRD. Dimmer operation of headlight should also occur by operating the switch ZLPRD.	checkedok	

5

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42018

Type of Locomotive: WAP-7/WAG-9HC

Page: 25 of 27

Marker light	Both front and tail marker light should glow from both the cabs	Checkelok
Cab Light	Cab light should glow in both the cabs by operating the switch ZLC	Cheeked ok
Spot lights	Both Drivers and Asst. Drivers Spot light should glow in both cabs by operating ZLDD	Checked ok
Instrument lights	Instrument light should glow from both cab by operating the switch ZLI	checked ok
Illuminated Push button	All illuminated push buttons should glow during the operation	checkedok
Contact pressure of the high rating contactors	The contact pressure of FB contactors (8.1, 8.2) is to be measured Criteria: The minimum contact pressure is 54 to 66 Newton.	For contactor 8.1:
Crew Fan	All crew fans should work properly when VCB of the loco is switched on. The airflow from each cab fan is to be measured. Criteria: The minimum flow of air of cab fan should be 25 m³/minute	Cab 1 LHS: Cab 1 RHS: Cab 2 LHS: Cab 2 RHS:

6.0 Running Trial of the locomotive

SN	Description of the items to be seen during trail run	Action which should take place	Remarks
.1	Cab activation in driving mode	No fault message should appear on the diagnostic panel of the loco.	Cheekes
	Loco charging	Loco to be charged and all auxiliaries should run. No fault message to appear on the diagnostic panel of the loco. Raise MR pressure to 10 Kg/cm ² , BP to 5 Kg/cm ² , FP to 6 Kg/cm ² .	Checka
3.	Check function of Emergency push stop.	This switch is active only in activated cab. By pushing this switch VCB should open & pantograph should be lowered.	Checke
4.	Check function of BPCS.	 Beyond 5 kmph, press BPCS, the speed of loco should be constant. BPCS action should be cancelled by moving TE/BE throttle, by dropping BP below 4.75 Kg/cm², by pressing BPCS again. 	Checks ok
5.	Check train parting operation of the Locomotive.	Operate the emergency cock to drop the BP Pressure LSAF should glow.	Checked

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42018

Type of Locomotive: WAP-7/WAG-9HC

Page: 26 of 27

6.	Check vigilance	Set the speed more than 1.5 kmph and ensure that	7
.	operation of the	brakes are released i.e. BC < 1 Kg/cm ² .	
.	locomotive	For 60 seconds do not press vigilance foot switch or	
Ì	10COMOTIVE	sanding foots switch or TE/BE throttle or BPVG	
		switch then	
ł		Buzzer should start buzzing.	
			<u> </u>
		 LSVW should glow continuously. Do not acknowledge the alarm through BPVG or 	checkelok
		vigilance foot switch further for 8 seconds then:-	anecina
			,
		Emergency brake should be applied	
		automatically.	
	·	VCB should be switched off. Provide a fable warple broke is possible only after.	
		Resetting of this penalty brake is possible only after	
	e e e	32 seconds by bringing TE/BE throttle to 0 and	
	,	acknowledge BPVR and press & release vigilance	}
		foot switch.	checked or
7.	Check start/run interlock	• At low pressure of MR (< 5.6 Kg/cm ²).	
		With park brake in applied condition.	MA
		 With direct loco brake applied (BP< 4.75Kg/cm²). 	
		• With automatic train brake applied (BP<4.75Kg/cm ²).	Kheekelok
		• With emergency cock (BP < 4.75 Kg/cm ²).	
8.	Check traction interlock	Switch of the brake electronics. The	7
		Tractive /Braking effort should ramp down, VCB	y cheekes or
	,	should open and BP reduces rapidly.	
9.	Check regenerative	Bring the TE/BE throttle to BE side. Loco speed	checked or
	braking.	should start reducing.	
10.	Check for BUR	In the event of failure of one BUR, rest of the two	7
	redundancy test at	BURs can take the load of all the auxiliaries. For this	Checkelok
	ventilation level 1 & 3 of	switch off one BUR.	
	loco operation	Auxiliaries should be catered by rest of two BURs.	
	, the state of the	Switch off the 2 BURs; loco should trip in this case.	
11.	Check the power	Create disturbance in power converter by switching	
	converter	off the electronics. VCB should open and converter	cheakelok
	isolation test	should get isolated and traction is possible with	
		another power converter.	<i>]</i>

28

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 42618

Type of Locomotive: WAP-7/WAG-9HC

Page: 27 of 27

7.0 Final check list to be verified at the time of Loco dispatch

Condition /Operations of the following items are to be checked:

SN	Item	Cab-1	Cab-2	Remarks
1	Head lights	<u>ok</u>	6 K	
2	Marker Red	ok	e k	
3	Marker White	٥٢	Ok	
4	Cab Lights	ok	Gls	
5	Dr Spot Light	0/<	Ck -	•
6	Asst Dr Spot Light	GK	ok	enecked working o
7	Flasher Light	GK	ok	
8	Instrument Lights	ok	GIS	
9	Corridor Light	0K	ok	
10	Cab Fans	ek_	OK	
11	Cab Heater/Blowers	014	0(4	
12	All Cab Signal Lamps Panel 'A'	6k	ek	

Status of RDSO modifications

LOCO NO: 42018

Sn	Modification No.	Description	Remarks
1.	RDSO/2008/EL/MS/0357 Rev.'0' Dt 20.02.08	Modification in control circuit of Flasher Light and Head Light of three phase electric locomotives.	QK/Not Ok
2.	RDSO/2009/EL/MS/0377 Rev.'0' Dt 22.04.09	Modification to voltage sensing circuit in electric locomotives.	OK/Not Ok
3.	RDSO/2010/EL/MS/0390 Rev.'0' Dt 31.12.10	Paralleling of interlocks of EP contactors and Relays of three phase locomotives to improve reliability.	QK/Not Ok
4.	RDSO/2011/EL/MS/0399 Rev.'0' Dt 08.08.11	Removal of interlocks of control circuit contactors no. 126 from MCPA circuit.	Øk/Not Ok
5.	RDSO/2011/EL/MS/0400 Rev.'0' Dt 10.08.11	Modification sheet for shifting the termination of \$GKW, 1.8 KV, 70 sq mm cables and 2x2.5 sq mm cables housed in lower portion of HB2 panel and provision of Synthetic resin bonded glass fiber sheet for three phase locomotives.	Ok/Not Ok
6.	RDSO/2011/EL/MS/0401 Rev.'0' Dt 10.08.11	Modification sheet for relaying of cables in HB-2 panel of three phase locomotives to avoid fire hazards.	Ok/Not Ok
7.	RDSO/2011/EL/MS/0403 Rev.'0' Dt 30.11.11	Auto switching of machine room/corridor lights to avoid draining of batteries in three phase electric locomotives.	Ok/Not Ok
8.	RDSO/2012/EL/MS/0408 Rev.'0'	Modification of terminal connection of heater cum blower assembly.	ØK/Not Ok
9.	RDSO/2012/EL/MS/0411 Rev.'1' dated 02.11.12	Modification sheet to avoid simultaneous switching ON of White and Red marker light in three phase electric locomotives.	ØK/Not Ok
10	RDSO/2012/EL/MS/0413 Rev.'1' Dt 25.04.16	The state of the s	QK/Not Ok
11	RDSO/2012/EL/MS/0419 Rev.'0' Dt 20.12.12		Øk/Not Ok
12	RDSO/2013/EL/MS/0420 Rev.'0' Dt 23.01.13		6k/Not 0k
13	RDSO/2013/EL/MS/0425 Rev.'0' Dt 22.05.13		Ok/Not Ok
14	RDSO/2013/EL/MS/0426 Rev.'0' Dt 18.07.13		Øk/Not Ok
15	RDSO/2013/EL/MS/0427 Rev.'0' Dt 23.10.13		Qk/Not Ok
16	RDSO/2013/EL/MS/0428 Rev.'0' Dt 10.12.13	Modification sheet for relocation of earth fault relays for harmonic filter and hotel load along with its resistors in three phase electric locomotives.	Ok/Not Ok
17	RDSO/2014/EL/MS/0432 Rev.'0' Dt 12.03.14		Øk/Not Ok
18	RDSO/2017/EL/MS/0464 Rev.'0' Dt 25.09.17	<u> </u>	6k/Not Ok
19	RDSO/2017/EL/MS/0467 Rev.'0' Dt 07.12.17		Ok/Not Ok
20	RDSO/2018/EL/MS/0475 Rev.'0'		Øk/Not Ok

Signature of JE/SSE/ECS

Loco No.: 42018

PLW/PATIALA

PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

SN	Parameters	Reference	Value	Result
	Brake Panel: M/s Faiveley			
1.0	Auxiliary Air supply system (Pantograph & VCB)			
1.1	Ensure, Air is completely vented from pantograph			0
	Reservoir (Ensure Panto gauge reading is Zero)			
1.2	Turn On BL Key. Now MCPA starts.		60 sec. (Max.)	58 sec
	Record pressure Build up time (8.0 kg/cm2)			
1.3	Auxiliary compressor safety Valve 23F setting	Faiveley Doc. No.	8.5±0.25kg/cm2	8.5 Kg/cm2
		DMTS-014-1, 8 CLW's	-	
		check sheet no.		
		F60.812 Version 2		
1.4	Check VCB Pressure Switch Setting	CLW's check sheet	Opens 4.5±0.15	4.45 Kg/cm2
		no. F60.812 Version 2	kg/cm2, closes	E 4 E 1/ 2
4.5	Cataranta annula Calartan Caitaile à la Auta-Ouran nan 1821	- - +: C Q KADA -	5.5±0.15 kg/cm2	5.45 Kg/cm2
1.5	Set pantograph Selector Switch is in Auto, Open pan-1&2 Is	olating Cocks & KABA co		
1.6	Set Cab-1 Pan UP in Panel A.		Observed Pan-2	ОК
1.7	Class Ban 2 isolating Cook		Rises. Panto-2 Falls Down	ОК
1.7	Close Pan-2 isolating Cock Open Pan -2 isolating Cock		Panto-2 Rises	UK
1.8	Record Pantograph Rise time		06 to 10 seconds	9 Sec
1.9	Record Pantograph Lowering Time		06 to 10 seconds	9 Sec
1.10	Panto line air leakage		0.7 kg/cm2 in 5	0.10 kg/cm2
1.10	Tanto inte an reakage		Min.	in 5 Min.
1.11	High Reach Panto emergency test and reset.			ok
2.0	Main Air Supply System			
2.1	Ensure, Air is completely vented from locomotive. Drain	Theoretical		
	out all the reservoirs by opening the drain cocks and then	calculation and		
	closed drain cocks. MR air pressure build up time by each	test performed by		
	compressor from 0 to 10 kg/cm2.	Railways.		
	i) with 1750 LPM compressor	·	i) 7 mins Max.	6 min. & 45
	ii) with 1450 LPM compressor		ii) 8.5 mins Max.	sec.
2.2	Drain air below MR 8 kg/cm2 to start both the		Check Starting of	ok
	compressors		both compressors	
2.3	Drain air from main reservoir up to 7 kg/cm2. Start		30 Sec. (Max)	CP1-29 Sec
	compressors, Check pressure build time of individual			
	compressor from 8 kg/cm2 to 9 kg/cm2			CP2-28 Sec
2.4	Check Low MR Pressure Switch Setting (37)	D&M test spec.	Closes at 6.40±0.15	6.45 Kg/cm2
		MM3882 &	kg/cm2 Opens at	
		MM3946	5.60±0.15kg/cm2	5.6 Kg/cm2
2.5	Check compressor Pressure Switch RGCP setting (35)	D&M test spec.	Opens at 10±0.20	10 Kg/cm2
		MM3882 &	kg/cm2, Closes	
2.6		MM3946	at 8±0.2kg/cm2	8 Kg/cm2
2.6	Run both the compressors Record Pressure build up time	Trial results	3.5 Minutes Max.	3.45 minute

PLW/PATIALA

Loco No.: 42018

2.8 Check Auto Drain Valve functioning (124 & 87)	2.7	Check unloader val	ve operation time				Approx. 12 Sec.	11 sec
Check CP-I delivery safety valve setting (10/1). Run CP D&M test spec. 11.50±0.35 11.6 Kg/cm2 2.10 Check CP-2 delivery safety valve setting (10/2). Run CP Direct by BLCP 11.50±0.35 11.5 Kg/cm2 2.11 Switch 'OFF' the compressors and ensure that the safety valve to reset at pressure 1.2 kg/cm2 less than opening pressure. D&M test spec. MM3882 & MM3946 kg/cm2 11.5 Kg/cm2 0.00 MM3882 & MM3946 kg/cm2 0.00 MM3882 & MM3946 kg/cm2 0.00 MM3882 & MM3946 kg/cm2 0.00 0.00 Kg/cm2 0.00 0.				24 & 87)				
2.9 Check CP-I delivery safety valve setting (10/1). Run CP D&M test spec. MM3882 & MM3946 kg/cm2 11.5				,				
Direct by BLCP								
2.10 Check CP-2 delivery safety valve setting (10/2). Run CP Mirest by BLCP Mirest by Compressors and ensure that the safety valve to reset at pressure 1.2 kg/cm2 less than opening pressure. Mirest spec. Mi	2.9	Check CP-I delivery	Check CP-I delivery safety valve setting (10/1). Run CP		D&M t	est spec.	11.50±0.35	11.6 Kg/cm2
direct by BLCP 2.11 Switch 'OFF' the compressors and ensure that the safety valve to reset at pressure 1.2 kg/cm2 less than opening pressure. 2.12 BP Pressure: Switch 'OFF' compressor, Drain MR Pressure by drain cock of 1" Main Reservoir, Start Compressor, check setting pressure of Duplex Check Valve 92F. 2.13 FP pressure: Switch 'OFF' compressor, Check Valve 92F. 2.14 First Gauge in Test point 107F FPTP. Open isolate cock 136F. Check pressure in Gauge. 3.0 Air Dryer Operation 3.1 Open Drain Cock 90 of 2 ⁵⁶ MR to start Compressor, leave open for Test Check Air Dryer Towers to change. 3.2 Check Purge Air Stops from Air Dryer at Compressor stops 3.3 Check condition of humidity indicator 4.0 Main Reservoir Leakage Test 4.1 Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs. 4.2 Check BP Air leakage (isolate BP charging cock-70) 5.0 Brake Test (Automatic Brake operation) 5.1 Record Brake Pipe & Brake Cylinder pressure at Each Step Check proportionality of Auto Brake system CLW's check sheet no. F60.812 Version 2 Tower to change every minute D&M test spec. MM3882 & MM3946 Should be less than 1 kg/cm2 in 15 minutes O.15 kg/cm2 in 15 minutes O.15 kg/cm2 in 15 minutes O.16 kg/cm2 in 5 minutes O.18 kg/cm2 in 5 minutes CLW's check sheet no. F60.812 Version 2 Check proportionality of Auto Brake system CLW's check sheet no. F60.812 Version 2 Check proportionality of Auto Brake system CLW's check sheet no. F60.812 Version 2 BC (WAG-9 & WAP-7) Kg/cm2 Auto controller position Value Result Value Result Value Result Run 5±0.1 5.0 Kg/cm2 0.00 0.00 kg/cm2 0.00 -7.5±0.15 Full service 3.35±0.2 3.4 Kg/cm2 2.50±0.1 2.5kg/cm2 5.15±0.30 -7.5±0.15 Full service 3.35±0.2 3.4 Kg/cm2 2.50±0.1 2.5kg/cm2 5.15±0.30 -7.5±0.15 CLW's check sheet no. F60.812 Version 2 CLW's check sheet no. F60.812 Version 2 CLW's check sheet no. F60.812 Version 2 Check proportionality of Auto Brake system CLW's check sheet no. F60.812 Version 2 CLW's check sheet no. F60.812 Version 2 C		Direct by BLCP.		1		kg/cm2		
2.11 Switch 'OFF' the compressors and ensure that the safety valve to reset at pressure 1.2 kg/cm² less than opening pressure. 2.12 BP Pressure: Switch 'OFF' compressor, Drain MR Pressure by drain cock of 1" Main Reservoir, Start Compressor, check setting pressure of Duplex Check Valve 92F. 2.13 FP pressure: Fit Test Gauge in Test point 107F FPTP. Open isolate cock 136F. Check pressure in Gauge. 3.0 Air Dryer Operation 3.1 Open Drain Cock 90 of 2"d MR to start Compressor, leave open for Test Check Air Dryer Towers to change. 3.2 Check Purge Air Stops from Air Dryer at Compressor stops 3.3 Check condition of humidity indicator 4.0 Main Reservoir Leakage Test 4.1 Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs. 4.2 Check BP Air leakage (isolate BP charging cock-70) Brake Test (Automatic Brake operation) 5.0 Brake Test (Automatic Brake operation) 5.1 Record Brake Pipe & Brake Cylinder pressure at Each Step Check proportionality of Auto Brake system CLW's check sheet no. F60.812 Version 2 D&M test spec. MM3882 & MM3946 Should be less than 1 kg/cm2 in 15 minutes D&M test spec. MM3882 & MM3946 Check BP Air leakage (isolate BP charging cock-70) D&M test spec. MM3882 & MM3946 Check BP Air leakage (isolate BP charging cock-70) D&M test spec. MM3882 & MM3946 CLW's check sheet no. F60.812 Version 2 CLW's check sheet no. F60.812 Version 2 CLW's check sheet no. F60.812 Version 2 BC (WAG-9 & WAP-7) Kg/cm2 in 5 minutes CLW's check sheet no. F60.812 Version 2 Auto controller BP Pressure kg/cm2 BC (WAG-9 & WAP-7) Kg/cm2 Value Result Value Result Value Result Run 5±0.1 5.0 Kg/cm2 O.00 0.00 kg/cm2 O.00 - 0.00 kg/cm2 O.00 - 0.00 kg/cm2 O.00 - 0.00 kg/cm2 O.00 - 0.05 kg/cm2 Full service 3.35±0.2 3.4 Kg/cm2 S.050.0 1.2 Skg/cm2 S.050.1 0.40kg/cm2 S.050.1 0.40kg/cm2 S.050.1 0.40kg/cm2 S.050.1 0.50kg/cm2 S.050.1 0.50kg/cm2 S.050.1 0.00kg/cm2 S.050.1 0.00kg/cm2 S.0	2.10	Check CP-2 delivery	safety valve setting	g (10/2). Run CP	D&M t	est spec.	11.50±0.35	11.5 Kg/cm2
valve to reset at pressure 1.2 kg/cm2 less than opening pressure. 2.12 BP Pressure: Switch 'OFF' compressor, Drain MR Pressure by drain cock of 1" Main Reservoir, Start Compressor, check sheet no. F60.812 Version 2 2.13 FP pressure: Spressure of Duplex Check Valve 92F. 2.14 FP pressure: Fit Test Gauge in Test point 107F FPTP. Open isolate cock 136F. Check pressure in Gauge. 3.0 Air Dryer Operation 3.1 Open Drain Cock 90 of 2"d MR to start Compressor, leave open for Test Check Air Dryer Towers to change. 3.2 Check Purge Air Stops from Air Dryer at Compressor stops 3.3 Check condition of humidity indicator 4.0 Main Reservoir Leakage Test 4.1 Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs. 4.2 Check BP Air leakage (isolate BP charging cock-70) Brake Test (Automatic Brake operation) 5.0 Brake Test (Automatic Brake operation) 5.1 Record Brake Pipe & Brake Cylinder pressure at Each Step Check proportionality of Auto Brake system CLW's check sheet no. F60.812 Version 2 Tower to change every minute Tower to change every minute Abuto Condition of humidity indicator Blue Blue Blue Blue Blue Blue Cleck MR M3882 & MM3946 In 15 minutes 0.014 Kg/cm2 in 15 minutes MM3882 & MM3946 MM3882 & MM3946 CLW's check sheet no. F60.812 Version 2 CL		· · · · · · · · · · · · · · · · · · ·			MM3882	& MM3946	kg/cm2	
Pressure BP Pressure Switch 'OFF' compressor, Drain MR Pressure by drain cock of 1" Main Reservoir, Start Compressor, check setting pressure of Duplex Check Valve 92F. CLW's check sheet no. F60.812 Version 2 S.0±0.10kg/cm2 S.0 Kg/cm2 F1 Test Gauge in Test point 107F FPTP. Open isolate cock 136F. Check pressure in Gauge. CLW's check sheet no. F60.812 Version 2 Skg/cm2	2.11		•	•		•		
2.12 BP Pressure: Switch 'OFF' compressor, Drain MR Pressure by drain cock of 1" Main Reservoir, Start Compressor, check setting pressure of Duplex Check Valve 92F. F60.812 Version 2		valve to reset at pro	essure 1.2 kg/cm2 le	ess than opening	MM3882	& MM3946		
by drain cock of 1" Main Reservoir, Start Compressor, check setting pressure of Duplex Check Valve 92F. 2.13 FP pressure: Fit Test Gauge in Test point 107F FPTP. Open isolate cock 136F. Check pressure in Gauge. 3.0 Air Dryer Operation 3.1 Open Drain Cock 90 of 2 nd MR to start Compressor, leave open for Test Check Air Dryer Towers to change. 3.2 Check Purge Air Stops from Air Dryer at Compressor stops 3.3 Check condition of humidity indicator 4.0 Main Reservoir Leakage Test 4.1 Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs. 4.2 Check BP Air leakage (isolate BP charging cock-70) 5.0 Brake Test (Automatic Brake operation) 5.1 Record Brake Pipe & Brake Cylinder pressure at Each Step Check proportionality of Auto Brake system Check proportionality of Auto Brake system Check proportionality of Auto Brake system Be C(WAG-9 & WAP-7) Kg/cm2 Auto controller position BP Pressure kg/cm2 Value Result Value Result Value Result Value Result Run S±0.1 5.0 Kg/cm2 0.00 0.00 Kg/cm2 0.75±0.15 - 1.15 minutes Fig. 80 C Check BP Air leakage (isolate BP Charging Cock-70) Full service 3.35±0.2 3.4 Kg/cm2 2.50±0.1 2.5Kg/cm2 5.15±0.30 - 5.15±0.30 - 1.15 minutes CLW's check sheet no. F60.812 Version 2 Fig. 80 C CLW's check sheet no. F60.812 Version 2 Fig. 80 C CLW's check sheet no. F60.812 Version 2 Fig. 80 C CLW's check sheet no. F60.812 Version 2 Fig. 80 C CLW's check sheet no. F60.812 Version 2 Fig. 80 C CLW's check sheet no. F60.812 Version 2 Fig. 80 C CLW's check sheet no. F60.812 Version 2 Fig. 80 C CLW's check sheet no. F60.812 Version 2 Fig. 80 C CLW's check sheet no. F60.812 Version 2 Fig. 80 C CLW's check sheet no. F60.812 Version 2 Fig. 80 C CLW's check sheet no. F60.812 Version 2 Fig. 80 C CLW's check sheet no. F60.812 Version 2 Fig. 80 C CLW's check sheet no. F60.812 Version 2 Fig. 80 C CLW's check sheet no. F60.812 Version 2 Fig. 80 C CLW's check sheet no. F60.812 Version 2 Fig. 80 C CLW's check sheet no. F60.812 Version 2 Fig. 80 C CLW's check sheet n								
check setting pressure of Duplex Check Valve 92F. 2.13 FP pressure: FI Test Gauge in Test point 107F FPTP. Open isolate cock 136F. Check pressure in Gauge. 3.0 Air Dryer Operation 3.1 Open Drain Cock 90 of 2 nd MR to start Compressor, leave open for Test Check Air Dryer Towers to change. 3.2 Check Purge Air Stops from Air Dryer at Compressor stops 3.3 Check condition of humidity indicator 4.0 Main Reservoir Leakage Test 4.1 Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs. 4.2 Check BP Air leakage (isolate BP charging cock-70) 5.0 Brake Test (Automatic Brake operation) 5.1 Record Brake Pipe & Brake Cylinder pressure at Each Step Check proportionality of Auto Brake system CLW's check sheet no. F60.812 Version 2 CLW's check sheet no. F60.812 Version 2 BC (WAP-5) Kg/cm2 Auto controller position Value Result Value Result Value Result Value Result Value Result Full Service Science Sc	2.12						5.0±0.10kg/cm2	5.0 Kg/cm2
FP pressure: Fit Test Gauge in Test point 107F FPTP. Open isolate cock 136F. Check pressure in Gauge. G.05 Kg/cm2 G.05 Kg/					F60.812 Ve	ersion 2		
Fit Test Gauge in Test point 107F FPTP. Open isolate cock 136F. Check pressure in Gauge. 3.0 Air Dryer Operation 3.1 Open Drain Cock 90 of 2 nd MR to start Compressor, leave open for Test Check Air Dryer Towers to change. 3.2 Check Purge Air Stops from Air Dryer at Compressor stops 3.3 Check condition of humidity indicator 4.0 Main Reservoir Leakage Test 4.1 Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs. 4.2 Check BP Air leakage (isolate BP charging cock-70) 5.0 Brake Test (Automatic Brake operation) 5.1 Record Brake Pipe & Brake Cylinder pressure at Each Step Check proportionality of Auto Brake system CLW's check sheet no. F60.812 Version 2 Auto controller position BP Pressure kg/cm2 Value Result Run 5±0.1 5.0 Kg/cm2 Intial 4.60±0.1 4.6 Kg/cm2 3.4 Kg/cm2 2.50±0.1 2.5Kg/cm2 5.15±0.30 CRecord Brake Pipe 3.35±0.2 3.4 Kg/cm2 S.15±0.30 CRecord Brake Pipe 3.5±0.2 5.5±0.30 S.25Kg/cm2 S.15±0.30 S.25Kg/cm2	2.42		ure of Duplex Check	(valve 92F.	CLVA// l	.11	6.010.201-/2	6.05
3.0 Air Dryer Operation 3.1 Open Drain Cock 90 of 2 nd MR to start Compressor, leave open for Test Check Air Dryer Towers to change. 3.2 Check Purge Air Stops from Air Dryer at Compressor stops 3.3 Check condition of humidity indicator 4.0 Main Reservoir Leakage Test Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs. 4.1 Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs. 5.0 Brake Test (Automatic Brake operation) 5.1 Record Brake Pipe & Brake Cylinder pressure at Each Step Check proportionality of Auto Brake system Check proportionality of Auto Brake system CLW's check sheet no. F60.812 Version 2 Auto controller position Value Result Value Result Value Result Value Result Run 5±0.1 5.0 Kg/cm2 0.00 0.00 Kg/cm2 0.00 - Intial 4.60±0.1 4.6 Kg/cm2 0.40±0.1 0.40Kg/cm2 0.75±0.15 - Full service 3.35±0.2 3.4 Kg/cm2 2.50±0.1 2.5Kg/cm2 5.15±0.30 -	2.13		oct point 107E EDTD	Open isolate cock			6.0±0.20kg/cm2	
3.0 Air Dryer Operation 3.1 Open Drain Cock 90 of 2 nd MR to start Compressor, leave open for Test Check Air Dryer Towers to change. 3.2 Check Purge Air Stops from Air Dryer at Compressor stops 4.0 Main Reservoir Leakage Test 4.1 Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs. 4.2 Check BP Air leakage (isolate BP charging cock-70) 5.1 Record Brake Pipe & Brake Cylinder pressure at Each Step Check proportionality of Auto Brake system CLW's check sheet no. F60.812 Version 2 BC (WAG-9 & WAP-7) Kg/cm2 Kg/cm2 Value Result Value Result Value Result Value Result Auto Controller Double Alexand Reycom2 O.00 O.00 Kg/cm2 O.75±0.15 - Full service 3.35±0.2 3.4 Kg/cm2 2.50±0.1 2.5Kg/cm2 5.15±0.30		_	•	Open isolate cock	F00.812 VE	:131011 2		Ng/CIIIZ
3.1 Open Drain Cock 90 of 2 nd MR to start Compressor, leave open for Test Check Air Dryer Towers to change. 3.2 Check Purge Air Stops from Air Dryer at Compressor stops 3.3 Check condition of humidity indicator 4.0 Main Reservoir Leakage Test 4.1 Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs. 4.2 Check BP Air leakage (isolate BP charging cock-70) 5.0 Brake Test (Automatic Brake operation) 5.1 Record Brake Pipe & Brake Cylinder pressure at Each Step Check proportionality of Auto Brake system Cl. W's check sheet no. F60.812 Version 2 Auto controller position BP Pressure kg/cm2 Value Result Value Result Value Result Run 5±0.1 5.0 Kg/cm2 0.00 0.00 Kg/cm2 0.00 - Intial 4.60±0.1 4.6 Kg/cm2 2.50±0.1 2.5Kg/cm2 5.15±0.30 -	3.0		_					
Open for Test Check Air Dryer Towers to change. Every minute				Compressor leave			Tower to change	ok
3.2 Check Purge Air Stops from Air Dryer at Compressor stops	3.1	-		•				
3.3 Check condition of humidity indicator 4.0 Main Reservoir Leakage Test	3.2							
4.0 Main Reservoir Leakage Test Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs. D&M test spec. MM3882 & MM3946 Should be less than 1 kg/cm2 in 15 minutes 15 minute							Blue	Blue
A.1	4.0	•						
15 minutes 15 minutes 20.04 20.04 20.04 20.05 20.04 20.05 20.04 20.05 20.04 20.05 20.04 20.05 20	4.1			eck MR Pressure air			Should be less	0.4 Kg/cm2
A.2 Check BP Air leakage (isolate BP charging cock-70) D&M test spec. MM3882 & MM3946 MM3946 MM3882 & MM3946 MM3946 MM3882 & MM3946 MM3946 MM3948 MM3946 MM3948 MM3946 MM3948 MM3946 MM3948 MM3946 MM3948 MM3946 MM3948 MM3948 MM3946 MM3948 MM3948 MM3948 MM3948 MM3948 MM3948 MM3946 MM3948 MM3948 MM3948 MM3948 MM3948 MM3946 MM3946		leakage from both	cabs.				than 1 kg/cm2 in	in 15
MM3882 & MM3946 minutes Kg/cm2 in 5 minutes							15 minutes	minutes
S.0 Brake Test (Automatic Brake operation)	4.2	Check BP Air leakag	ge (isolate BP chargi	ng cock-70)	D&M t	est spec.	0.15 kg/cm2 in 5	
S.0 Brake Test (Automatic Brake operation)					MM3882 & MM3946		minutes	
Check proportionality of Auto Brake system		_						minutes
Check proportionality of Auto Brake system		· ·	-	•				
Auto controller position BP Pressure kg/cm2 BC (WAG-9 & WAP-7) BC (WAP-5) Kg/cm2 Kg/cm2 Kg/cm2 Kg/cm2 Kg/cm2 Result Value Result Value Result Run 5±0.1 5.0 Kg/cm2 0.00 0.00 Kg/cm2 0.00 - Intial 4.60±0.1 4.6 Kg/cm2 0.40±0.1 0.40 Kg/cm2 0.75±0.15 - Full service 3.35±0.2 3.4 Kg/cm2 2.50±0.1 2.5 Kg/cm2 5.15±0.30 - Intial 5.5 Kg/cm2 5.5 Kg/c	5.1	Record Brake Pipe 8	& Brake Cylinder pr	essure at Each Step				
Auto controller position BP Pressure kg/cm2 BC (WAG-9 & WAP-7) BC (WAP-5) Kg/cm2 Kg/cm2 Kg/cm2 Kg/cm2 Kg/cm2 Result Value Result Value Result Run 5±0.1 5.0 Kg/cm2 0.00 0.00 Kg/cm2 0.00 - Intial 4.60±0.1 4.6 Kg/cm2 0.40±0.1 0.40 Kg/cm2 0.75±0.15 - Full service 3.35±0.2 3.4 Kg/cm2 2.50±0.1 2.5 Kg/cm2 5.15±0.30 - Intial 5.5 Kg/cm2 5.5 Kg/c								
Auto controller position BP Pressure kg/cm2 BC (WAG-9 & WAP-7) BC (WAP-5) Kg/cm2 Kg/cm2 Kg/cm2 Kg/cm2 Kg/cm2 Result Value Result Value Result Run 5±0.1 5.0 Kg/cm2 0.00 0.00 Kg/cm2 0.00 - Intial 4.60±0.1 4.6 Kg/cm2 0.40±0.1 0.40 Kg/cm2 0.75±0.15 - Full service 3.35±0.2 3.4 Kg/cm2 2.50±0.1 2.5 Kg/cm2 5.15±0.30 - Intial 5.5 Kg/cm2 5.5 Kg/c		Check proportional	ity of Auto Brake sy	stem	CLW's che	ck sheet no		
Auto controller position BP Pressure kg/cm2 BC (WAG-9 & WAP-7) BC (WAP-5) Kg/cm2		Circer proportional	ity of Auto Brake sy	300111				
position Kg/cm2 Kg/cm2 Value Result Value Result Run 5±0.1 5.0 Kg/cm2 0.00 0.00 Kg/cm2 0.00 Intial 4.60±0.1 4.6 Kg/cm2 0.40±0.1 0.40Kg/cm2 0.75±0.15 - Full service 3.35±0.2 3.4 Kg/cm2 2.50±0.1 2.5Kg/cm2 5.15±0.30 -								
position Kg/cm2 Kg/cm2 Value Result Value Result Run 5±0.1 5.0 Kg/cm2 0.00 0.00 Kg/cm2 0.00 Intial 4.60±0.1 4.6 Kg/cm2 0.40±0.1 0.40Kg/cm2 0.75±0.15 - Full service 3.35±0.2 3.4 Kg/cm2 2.50±0.1 2.5Kg/cm2 5.15±0.30 -								
Value Result Value Result Value Result Run 5±0.1 5.0 Kg/cm2 0.00 0.00 Kg/cm2 0.00 - Intial 4.60±0.1 4.6 Kg/cm2 0.40±0.1 0.40Kg/cm2 0.75±0.15 - Full service 3.35±0.2 3.4 Kg/cm2 2.50±0.1 2.5Kg/cm2 5.15±0.30 -		Auto controller	BP Pressure kg/cn	n2	BC (WAG-9	& WAP-7)	BC (WAP-5)	
Run 5±0.1 5.0 Kg/cm2 0.00 0.00 Kg/ cm2 0.00 - Intial 4.60±0.1 4.6 Kg/cm2 0.40±0.1 0.40Kg/ cm2 0.75±0.15 - Full service 3.35±0.2 3.4 Kg/cm2 2.50±0.1 2.5Kg/ cm2 5.15±0.30 -		position			Kg/cm2		Kg/cm2	
Run 5±0.1 5.0 Kg/cm2 0.00 0.00 Kg/ cm2 0.00 - Intial 4.60±0.1 4.6 Kg/cm2 0.40±0.1 0.40Kg/ cm2 0.75±0.15 - Full service 3.35±0.2 3.4 Kg/cm2 2.50±0.1 2.5Kg/ cm2 5.15±0.30 -			Value	Result	Value	Result	Value	Result
Intial 4.60±0.1 4.6 Kg/cm2 0.40±0.1 _{0.40Kg/cm2} 0.75±0.15 - Full service 3.35±0.2 3.4 Kg/cm2 2.50±0.1 _{2.5Kg/cm2} 5.15±0.30 -								
Full service 3.35±0.2 3.4 Kg/cm2 2.50±0.1 2.5Kg/cm2 5.15±0.30 -		Run	5±0.1	5.0 Kg/cm2	0.00	0.00 Kg/ cm2	0.00	-
5 1 1 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0		Intial	4.60±0.1	4.6 Kg/cm2	0.40±0.1	0.40Kg/ cm2	0.75±0.15	-
Emergency Less than 0.3 0.2 Kg/cm2 2.50±0.1 2.5Kg/cm2 5.15±0.30 -		Full service	3.35±0.2	3.4 Kg/cm2	2.50±0.1	2.5Kg/ cm2	5.15±0.30	-
		Emergency	Less than 0.3	0.2 Kg/cm2	2.50±0.1	2.5Kg/ cm2	5.15±0.30	-

PLW/PATIALA

Loco No.: 42018

5.2	Record time to BP pressure drop to 3.5 kg/cm2 Ensure	D&M test spec.	8±2 sec.	9 Sec
	Automatic Brake Controller handle is Full Service from Run	MM3882 & MM3946		
5.3	Operate Asst. Driver Emergency Cock,	D&M test spec.	BP pressure falls	
		MM3882 & MM3946	to Below 2.5	ОК
			kg/cm2	
5.4	Check brake Pipe Pressure Switch 69F operates	CLW's check sheet no.	Closes at BP	4.30
		F60.812 Version 2	4.05- 4.35	Kg/cm2
			kg/cm2	
			Opens at BP	
			2.85- 3.15	3.05
			kg/cm2	Kg/cm2
5.5	Move Auto Brake Controller handle from Running to	D&M test spec.		
	Emergency BC filling time from 0.4 kg/cm2 i.e. 95% of	MM3882 & MM3946		
	Max. BC developed			
	WAP5 – BC 5.15 \pm 0.3 kg/cm2 apply time		4±1 sec.	
	WAP7 - BC 2.50 ± 0.1 kg/cm2		7.5±1.5 sec.	24.6
	WAG9 - BC 2.50 ± 0.1 kg/cm2		21±3 sec.	21 Sec.
5.6	Move Auto Brake Controller handle to full service and	D&M test spec.		
	BP pressure 3.5 kg/cm2. Move Brake controller to	MM3882 & MM3946		
	Running position BC Release time to fall BC Pressure up			
	to 0.4 kg/cm2 i.e. 95% of Max. BC developed			
	BC release Time			
	WAP7		17.5±25 sec.	
	WAG9		52±7.5 sec.	55 sec.
5.7	Move Auto Brake Controller handle to Release, Check	CLW's check sheet no.	60 to 80 Sec.	78 Sec
	BP Pressure Steady at 5.5± 0.2 kg/cm2 time.	F60.812 Version 2		
5.8	Auto Brake capacity test: The capacity of the A9 valve	RDSO Motive power	BP pressure	
	in released condition must conform to certain limit in	Directorate report no.	should not fall	
	order to ensure compensation for air leakage in the	MP Guide No. 11 July,	below 4.0	
	train without interfering with the automatic	1999 Rev.1	kg/cm2 with in	4.5
	functioning of brake.		60 Sec.	Kg/cm2
	* Allow The MR pressure to build up to maximum			
	stipulated limit.			
	* Close brake pipe angle cock and charge brake pipe to			
	5 kg/cm2 by A-9 (Automatic brake controlling) at run			
	position.			
	* Couple 7.5 dia leak hole to the brake hose pipe of			
	locomotive. Open the angle cock for brake pipe.			
	The test shall be carried out with all the compressors in			
	working condition.			
5.9	Keep Auto Brake Controller (A-9) in Full Service. Press		BC comes to '0'	0
	Driver End paddle Switch (PVEF)			
6.0	Direct Brake (SA-9)			
6.1	Apply Direct Brake in Full Check BC pressure			
	WAG9/WAP7	CLW's check sheet no.	3.5±0.20 kg/cm2	3.6
	WAP5	F60.812 Version 2	5.15±0.3 kg/cm2	Kg/cm2
6.2	Apply Direct Brake, Record Brake Cylinder charging	D&M test spec.	8 sec. (Max.)	8 Sec
	time	MM3882 & MM3946		

PLW/PATIALA

Loco No.: 42018

6.3	Check Direct Brake Pressure switch 59 (F)	D&M test spec. MM3882 & MM3946	0.2.±0.1 kg/cm2	0.25 kg/cm2
6.4	Release direct brake & BC Release time to fall BC pressure up to 0.4 kg/cm2		10 -15 Sec.	14 Sec
7.0	Modified System Software (only for CCB)		-NA-	-NA-
7.1	Bail-off de-activated during emergency by any means			
7.2	DPWCS and Non-DPWCS mode enabled		Multi Loco	
7.3	TCAS and Non-TCAS mode enabled		Not Yet Launched	Presently not happening in PLW
7.4	Penalty brake application deactivated for Fault code 113 (FC 113) and CCB health signal will not drop to avoid loco detention/failure. The Brake Electronics Failure "message will not generate on DDS.	RDSO letter no.	Pressure Setting Needed is12 kg/sqcm causing mismatching with standard Pr Setting	
7.5	CCB health signal logic revised (Now will remain high) for penalty condition occurring with FC 108 due to wrong operation/not affecting operation/ Not a CCB Fault (i.e Both controllers selected as LEAD etc) The Brake electronic failure message will not generate on DDS	EL/3.2.19/3-phase (CCB), dtd 30.01.2023		
7.6	CCB health signal logic for FC 102 (In case of BC request from VCU is more than 90 %-above 9V DC) is changed i.e CCB health signal will not drop for FC 102 which will avoid loco detention/failure. The brake electronic failure message will not generate on DDS.		Could not performed by M/s Knorr	Presently Not happening in PLW
7.7	Booting time for CCB with TCAS/TPM/PTWS/DPWCS mode 15-20 sec. However, in case of absence of either one or both system booting time subsequently increased to 40-50 sec.			
8.0	Sanding Equipment			
8.1	Check Isolating Cock-134F is in open position. Press sander paddle Switch. (To confirm EP valves Operates)		Sand on Rail	Ok
9.0	Test Vigilance equipment : As per D&M test specification			Ok

SAMSHER Digitally signed by SAMSHER SINGH BIST Date: 2025.03.17 11:21:55 +05'30'

Signature of SSE/Shop

	42018							
	Warranty							
S.No.	Description	Description PL NO. QPL /Nos.		Supplier	Sr. no.			
1	Pantograph	29880014(HR), 29880026	2	FAIVELEY, CONTRANSYS	N24-0830/DEC-2024, 15303-09/24			
2	Servo motor	29880026	2	CONTRANSYS	15662-11/24			
3	Air Intake filter Assly	29480103	2	PARKER	O/C 1652P/A/01 (PLW) 09/24, O/C 1653P/A/01 (PLW) 09/24			
4	Insulator Panto Mtg.			<u> </u>				
		-	MIDDLE RC	OF COMPONENT				
5	High Voltage Bushing	29731021	1	ELECTRANEX	EIPL-5812-10-24			
6	Voltage Transformer	29695028	1	CG POWER & INDUSTRIAL	243326-18/09/2024			
7	Vacuum Circuit Breaker	25712202	1	AUTOMETERS	AALN/10/2024/006/VCBA/714			
8	Insulator Roof line	29810139	9	MIL	06-2024, 07-2024			
9	Harmonic Filter	29650033	1	Daulat Ram	24J/RHFG/06/726-09/2024	AS Per PO/IRS Conditions		
10	Earth Switch	29700073	1	AUTOMETERS	AALN/09/2024/073/ES/429			
11	Surge Arrester	29750052	2	CG POWER & INDUSTRIAL	56273-2024, 56278-2024			
12	Air Compressor (A,B)	29511008	2	ELGI	EXFS 923366-A, EXGS 923696 -B			
13	Air Dryer	29162051	1	KNORR	E2410534			
14	Babby compressor	25513000	1	ELGI	BXFS 109269			
15	Air Brake Panel	29180016	1	FAIVELEY	Oct-23-62-WAG9-3201			
16	Contoller (A,B)	29180016	2	FAIVELEY	M24-143 A, M24-148 B			
17	Breakup Valve	29180016	2	FAIVELEY				
18	wiper motor	29162026	4	ELGI				

SAMSHER Digitally signed by SAMSHER SINGH BIST Date: 2025.02.20 10:53:27 +05'30' SSE/ABS

PLW/PTA

ELECTRIC LOCO HISTORY SHEET (ECS)

ELECTRIC LOCO NO: 42018 LIST OF ITEMS FITTED BY ECS RLY: SCR

SHED: KZJL

PROPULSION SYSTEM: CGL

SN	DESCRIPTION OF ITEM	ITEM PL NO.	ITEM SR. NO CAB-1/CAB-2		MAKE/SUPPLIE	R	
1	LED Based Flasher Light Cab I & II	29612937	4902	4931	POWER TECH		
2	Led Marker Light Cab I & II	29612925	142559/142886/142890/142966		MATSUSHI P. TEC	CH.	
3	Cab Heater Cab I & II	29170011	3288 3331		KKI		
4	Crew Fan Cab I & II	29470080	24100059/24100034/24100121/24100072		KAPSONS		
5	Master Controller Cab I	29860015	72	7251			
6	Master Controller Cab II	29000013	7240		WOAMA		
7	Complete Panel A Cab I & II	29178265	1627	1626	KONTACT		
8	Complete Panel C Cab I & II	29170539	251015	251016	CGCP/CGL		
9	Complete Panel D Cab I & II	29178265	1636	1461	KONTACT		
10	Complete Cubicle- F Panel Cab I & II	29178162	2733 12/24	2704 12/24	CG	2399	
11	Speed Ind.& Rec. System	29200040	5847/5847		LAXVEN	हल.	
12	Battery (Ni- Cd)	29680025	B-162		HBL	4	
	Set of Harnessed Cable Complete	29600420			QUADRANT		
14	Transformer Oil Pressure Sensor (Cab-1) (Pressure Sensor Oil Circuit Transformer)	29500047	2785 Sep-24	2785 Sep-24 2781 Sep-24		LAXVEN	
15	Transformer Oil Pressure Sensor (Cab-2)		2796 Sep-24	2784 Sep-24			
16	Transformer Oil Temperature Sensor (Cab-1) (Temperature Sensor Oil Circuit Transformer)	29500035	BG/TFP/8834 Aug-24		BG INDUSTRIES	s	
17	Transformer Oil Temperature Sensor (Cab-2)		BG/TFP/8852 Aug -24				
18	Roof mounted Air Conditioner I	29811028	24L3523 24L3514		- INTEC		
19	Roof mounted Air Conditioner II	29011020					

SSE/ECS

JE/ECS TENTOOM

		PATIALA LOCOMO LOCO NO- 42018	/WAG-9HC/SCR/K			
S.No.	Equipment	PL No.		ent Serial No.	M	ake
1	Complete Shell Assembly with piping	29171027		2, 01/25	CHANDRA	
	Side Buffer Assly Both Side Cab I		126, 11/24	32, 11/24	FASP	FASP
3	Side Buffer Assly Both Side Cab II	29130050	76, 11/24	26, 11/24	FASP	AEU
_	CBC Cab I & II	20120027				
4		29130037	260, 10/24	230, 10/24	FASP	FASP
5	Hand Brake	-	9/2	4-17671	Modified	Mechwel
6	Set of Secondry Helical Spring	29045034 29041041			G	BD
.7	Battery Boxes (both side)	29680013	115, 01/25	116, 01/25	BHARTIA BRIGHT	BHARTIA BRIGHT
8	Traction Bar Bogie I		875	4, 12/24	K	M
9	Traction Bar Bogie II		874	8, 12/24	K	M
10	Centre Pivot Housing in Shell Bogie I side	29100057	320), 12/24	1A	VIL .
11	Centre Pivot Housing in Shell Bogie II side	29100057	357	7, 12/24	1A	VIL
12	Elastic Ring in Front in Shell Bogie I side	29100010	143	2, 10/24	AVA	ADH
13	Elastic Ring in Front in Shell Bogie II side	29100010	147	2, 10/24	AVA	ADH
14	Main Transformer	29731008 for WAG 9 29731057 for WAP-7	BH-106	42/06, 2015	C	CG
15	Oil Cooling Radiator I		11/24, P	112RRC2351	FINE AUTOMO	OTIVE PVT LTD
16	Oil Cooling Radiator II	29470031		24R(2351	FINE AUTOMOTIVE PVT LTD	
	Main Compressor I with Motor			3656, 10/24	ELGi	
	Main Compressor II with Motor	29511008	EXFS923366, 09/24			_Gi 🕴
19	Transformer Oil Cooling Pump I		24081331, 08/23			/WELL
20			24081351, 08/23			/WELL
	Transformer Oil Cooling Pump II		09/24, 324093733, 32409AF3733			
21	Oil Cooling Blower OCB I	29470043				ICAL PVT LTD
22	Oil Cooling Blower OCB II		09/24, 32409AF3727, 324083727			ICAL PVT LTD
23	TM Blower I	29440075	01/25, AC-61799, CGLYAAM23223			CEL
24	TM Blower II			04, CGLYAAM23228	· ACCEL	
25	Machine Room Blower I	29440105	11/24 N	/F-24.11.53	GTR CO PVT LTD	
26	Machine Room Blower II	25110200	12/24, D42-59	915, MF42/D5962	SAMAL HARAND PVT LTD	
27	Machine Room Scavenging Blower I	29440129	11/24, D25-6	844, CF25/D7216	SAMAL HARAND PVT LTD	
28	Machine Room Scavenging Blower II	29440129	11/24. CF25/D	D-7210, D25-6838	SAMAL HARA	AND PVT LTD
29	TM Scavenging Blower Motor I	20440117	02/25,	ST-25.02.66	GTR CO	PVT LTD
30	TM Scavenging Blower Motor II	29440117	02/25,	ST-25.02.59	GTR CO	PVT LTD
31	Traction Convertor I		01/25, CGP1	12512449-P1144		
32	Traction Convertor II		01/25, CGP1	12512450-P1144		
33	Vehicle Control Unit I	29741075	01/25. T25	011385-P1144		GL
34	Vehicle Control Unit II	23741073		5011386-P1144		O.E.
	Aux. Converter Box I (BUR 1)			012511562-P1144		
	Aux. Converter Box 2 (BUR 2 + 3)	22.2.2.2		022511562-P1144	-	C1
	Axillary Control Cubical HB-1	29171180		HB1624A0832		GL
_	Axillary Control Cubical HB-2	29171192		2024/J/0178/659		TIFIERS LTD
	Complete Control Cubicle SB-1	29171209		/SB1/24110917		GL TRICAL PVT LTD
41	Complete Control Cubicle SB-2 Filter Cubical (FB) (COMPLETE FILTER	29171210 29480140	11/24, SB2/631/11/2024 09/24, AALN/09/2024/05/FB/107		AUTOMETERS AI	
	CUBICLES) Driver Seats	29171131	1/25 //	3, 50, 24, 22	IDS	EATS
				10 10 10	1.5	2,113
	Transformer oil steel pipes	29230044		NT PIPES	· VOCVA FAIFT	DDDICECTED
	Conservator Tank Breather	29731057)440,	YOGYA ENET	
	Ballast Assembly (only for WAG-9)	29170163		8,126, 119		FT
46	Head Light	•	0183	0146	ENIA	15

NAME SHURMAN SHARMA SSE/LAS

NAME Pathing Meeny

NAME ANKIT UP AL

Page 1 of 1

पटियाला रेलइंजन कारखाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA **ELECTRIC LOCO CHECK SHEET**

LOCO NO: 42018

Shed: KZJL

S. No.	ITEM TO BE CHECKED	Specified Value	Observed Value			ıe
1.1	Check proper Fitment of Hotel Load Converter & its output contactor.	OK		-NO		
1.2	Check proper Fitment of MR Blower 1 & 2, MR Scavenging Blower 1 & 2, TM Blower 1 & 2, TMB Scavenging Blower 1 & 2. TM scavenging blower 1 & 2 & Oil Cooling unit.	OK	c/L			
1.3	Check proper of Fitment of oil cooling unit (OCU).	OK		0/0		
1.4	Check proper Fitment of HB 1 & 2 and its respected lower part on its position.	OK		0/4		
1.5	Check proper Fitment of FB panel on its position.	OK		012		
1.6	Check proper Fitment of assembled SB1 & SB2 panel.	OK		CITA		
1.7	Check proper Fitment of Auxiliary converter 1, 2 & 3-(BUR-1, 2 & 3).	OK		OK		
1.8	Check proper Fitment of Traction converter 1 & 2 (SR-1 & 2).	OK		0/2		
1.9	Check proper fitment, torquing & Locking of Main Transformer bolt.	OK		all		
1.10	Check proper fitment of Main compressor both side with the compressor safety wire rope.	OK		OF		
1.11	Check proper resting of Secondary Helical Springs between Bogie & Shell body.	OK		014		
1.12	Check proper fitment of Bogie Body Safety Chains.	OK		0/2		
1.13	Check proper fitment of Cow catcher.	OK		0/2		
1.14	Check coolant level in SR 1 & 2 Expansion Tank.	OK	0/4			
1.15	Check Transformer Oil Level in both conservators Tank (Breather Tank).	OK	UZ			
1.16	Check proper fitment and maintain required gaps from Loco Shell Body of all metallic pipes to avoid any damage during online working of Locomotives.	OK	OK			
1.17	Check proper fitment of both battery box.	OK	OK			
1.18	Check for any gap between Main Transformer mounting base & Loco Shell.	OK	OP			
1.19	Check proper fitment of Push Pull rod its bolt torquing and fitment of fixing cable. As per Drg No 1209-01-113-001	OK	OIL			
1.20	Secondary Vertical and Lateral Clearance on leveled track at the time of Loco Dispatch.		С	AB-1	(CAB-2
	ELRS/TC/ 0082 (Rev 1) dated 17.09.2015	Vertical-Std :35-60 mm	LP	ALP	LP	ALP
			49	5)	54	55
		1 -4 1 04-1			,	
		Lateral Std-	39	61	20	49
1.21	Buffer height: Range (1090, +15,-5)	45-50 mm 1085-1105			S	R/S
1.21	Drg No IB031-02002.	mm	FRONT			
	big 110 1500 1-02002.			, , ,	92	1095
			REAR	log		1094
1.22	Buffer Length: Range (641 mm + 3 to 10 mm with buffer face)	641 mm		L/		R/S
	Drg No-SK.DL-3430.		FRONT	64	9	650
			REAR	69	0	646
1.23	Height of Rail Guard. (114 mm + 5 mm,-12 mm).	114 mm + 5		L		R/S
1.23	As per RDSO Pamphlet Important Bogie Clearances of Electric Locomotives.	mm,-12 mm	FRONT	110		114
	,		REAR	110		
		1000 117			,	110
1.24	CBC Height: Range (1090, +15,-5) Drg No- IB031-02002.	1090, +15 -5 mm	REAR:	1094		

(Signature of SSE/Elect. Loco)

NAME SHUBHAM SHAPMA

DATE 26/2/25

(Signature of /JE/Elect Loco)

NAME Ranjudra br. Meeng
DATE 26/02/25

(Signature of JE/UF)

NAME ANUT UPPA

DATE 26/02/25

Loco No. 42018

1. BOGIE FRAME:

BOGIE	FRAME NO	Make	PL No.	PO No. & dt.	Warranty Period
FRONT	SL-355	ECBT	29101104	102079	As per PO/IRS
REAR	SL-359	ECBT	29101104	102079	conditions

2. Hydraulic Dampers (PL No.29040012) Make: G.B. / G.B.

3. AXLES:

AXLE POSITION NO	1	2	3	4	5	6
MAKE/	PLW	PLW	PLW	PLW	PLW	PLW
S.NO	28098	28084	28121	27929	28181	28120
Ultrasonic Testing	OK	OK	OK	OK	OK	OK

4. WHEEL DISCS NO. AND TYPE & BULL GEAR

AXLE POSITION NO	1	2	3	4	5	6
GEAR END	EV94-044	EV61-050	EV68-051	35166	EV76-054	EV88-074
Make	IMPORTED	IMPORTED	IMPORTED	D.P.	IMPORTED	IMPORTED
FREE END	EV40-057	EV56-046	EV56-027	36235	EV72-055	EV88-045
Make	IMPORTED	IMPORTED	IMPORTED	D.P.	IMPORTED	IMPORTED
Bull Gear No.	24-J-1021	23-L-975	23-L-16125	17265	24-J-1537	23-L-10201
Bull Gear Make	KPCL	KPCL	KPCL	GGAG	KPCL	KPCL

5. AXLE ROLLER BEARING (CRU) (PL No. 29010020, Warranty: As per PO/IRS conditions)

	AXLE POSITION NO	1	2	3	4	5	6
Gear	MAKE	NBC	NBC	NBC	NBC	FAG	FAG
End	PO NO. & dt	02311	02311	02311	02311	02312	02312
Free	MAKE	NBC	NBC	NBC	NBC	FAG	FAG
End	PO NO. & dt	02311	02311	02311	02311	02312	02312

6. WHEEL DISC PRESSING PRESSURE IN KN: (SPECIFIED 80-105 T)

AXLE POSITION NO	1	2	3	4	5	6
BULL GEAR END	985 KN	949 KN	883 KN	102 T	804 KN	846 KN
FREE END	972 KN	927 KN	919 KN	99 T	853 KN	816 KN

Loco No. 42018

7. DIAMETER AFTER PROFILE TURNING: SPECIFIED 1092 + .5 mm - 0 mm

AXLE POSITION NO	1	2	3	4	5	6	
DIA IN mm GE	1092.5	1092.5	1092.5	1092.5	1092.5	1092.5	
DIA IN mm FE	1092.5	1092.5	1092.5	1092.5	1092.5	1092.5	
WHEEL PROFILE GAUGE (1596±0.5mm)	OK	OK	OK	OK	OK	OK	

8. SUSPENSION TUBE & ITS TAPER ROLLER BEARING:

AXLE POSITION	NO	1	2	3	4	5	6
S.T. PL 29100288	MAKE	IN	PITTI	PITTI	IN	IN	KPE
GE Brg. PL 29030110	MAKE	NBC	NBC	NBC	SKF	NBC	NBC
FE Brg. PL 29030110	MAKE	NBC	NBC	NBC	SKF	NBC	NBC

9. GEAR CASE (PL No. 29030018) & BACKLASH:

AXLE POSITION NO	1	2	3	4	5	6
MAKE	KM	KM	KM	KM	KM	KM
BACKLASH (0.254 – 0.458mm)	0.320	0.310	0.300	0.360	0.290	0.300

10 A/BOX TO BOGIE FRAME LATERAL CLEARANCES (SPECIFIED 15.0 to 19.0mm):


AXLE POSITION NO	1	2	3	4	5	6
RIGHT SIDE	15.64	15.72	15.63	15.60	15.82	15.85
LEFT SIDE	15.46	16.10	16.04	15.40	16.21	15.64

11. TRACTION MOTOR: (PL No.29940606, Warranty: As per PO/IRS conditions)

AXLE POSITION NO	MAKE	PO No. & Date	S. NO.
1	TMS		PLW-3197
2	TMS		PLW-3215
3	TMS		PLW-3142
4	TMS		PLW-3214
5	SAINI	102034	211192411
6	TMS		PLW-3191


JE/SSE/ Bogie Shop

(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 36.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm


(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 35.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and Time......Dt:28/1/2025 Tm:9:45 UFD Model: Arya 1(R) Sr No:AA0362-4220 Railway/Workshop.....: BS PLW Type of Axle/wheel....: WAG9 Axle/wheel No:28098 Operator Name/Code : CK MISHRA Defect Location GE Test Results (Pass/Fail/other): If other, then Remarks..... Frame No: ASC23 *


(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 33.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and TimeDt:28/1/2025 Tm:9:46	
UFD Model: <u>Arya 1(R)</u> Sr No: <u>AA0362-422</u> 0	
Railway/Workshop: BS PLW	
Type of Axle/wheel: WAG9	Axle/wheel No:28098
Operator Name/Code : CK MISHRA	
Defect Location GE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frame No: ASC24 *	

(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 33.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and Time.......:Dt:28/1/2025 Tm:9:49

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop.....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28098

Operator Name/Code: CK MISHRA


Defect Location: GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC25 *

(A-Scan)



Data Setup

Gain: 55.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 %
REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):

PROBE ANGLE: 10.0DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Observation/Remarks (If Any):):
na compresso a productiva de la compresso de l	

Date and Time......:Dt:28/1/2025 Tm:9:50

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop.....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28098

Operator Name/Code: CK MISHRA


Defect Location: GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC26 *

(A-Scan)



Data Setup Gain: 55.0 dB

RANGE: 1000.00mm

MTL VEL: 5920 M/S REJECT: 12 %

DELAY: 0.06mm

PROBE ZERO: 8.78us

MODE: SINGLE

PROBE ANGLE: 10.0DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Gate 1(Echo height): 0 %

Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm

Gate 2(Echo height):

Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Observation/Remarks (If Any):	
The series of the control of the con	

Date and Time.......:Dt:28/1/2025 Tm:9:50

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop.....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28098

Operator Name/Code: CK MISHRA


Defect Location: GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC27 *

(A-Scan)



Data Setup Gain: 55.0 dB RANGE: 1000.00mm MTL VEL: 5920 M/S

REJECT: 12 % DELAY: 0.06mm

PROBE ZERO: 8.78us

MODE: SINGLE

PROBE ANGLE: 10.0DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Gate 1(Echo height): 0 %

Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm


Gate 2(Echo height): Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Frame No: ASC28 *





Data Setup Gate 1 (Status): PLOGIC Gain: 55.0 dB RANGE: 1000.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 10.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and Time.......:Dt:28/1/2025 Tm:9:51
UFD Model: <u>Arya 1(R)</u> Sr No:<u>AA0362-422</u>0

Railway/Workshop.....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28098

Operator Name/Code : CK MISHRA


Defect Location GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC29 *

(A-Scan)



Data Setup

Gain: 42.0 dB

RANGE: 1000.00mm

MTL VEL: 5920 M/S

REJECT: 12 %

DELAY: 0.06mm

PROBE ZERO: 8.78us

MODE: SINGLE

PROBE ANGLE: 17.5DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Gate 1(Echo height): 0 %

Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm

Gate 2(Echo height):

Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Gate 2(Depth): mm


Date and Time......:Dt:28/1/2025 Tm:9:52
UFD Model: Arya 1(R) Sr No:AA0362-4220
Railway/Workshop....: BS PLW
Type of Axle/wheel....: WAG9 Axle/wheel No:28098
Operator Name/Code: CK MISHRA

Defect Location: GE
Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC30 *

(A-Scan)



Data Setup

Gain: 42.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height):

MTL VEL: 5920 M/S Gate 1(Echo height): 0 %
REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):
PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and Time.......Dt:28/1/2025 Tm:9:53

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop.....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28098

Operator Name/Code : CK MISHRA


Defect Location GE

Test Results (Pass/Fail/other):

Test Results (Pass/Fail/other):

If other, then Remarks......Frame No: ASC31 *

(A-Scan)



Data Setup

Gain: 42.0 dB Gate 1 (Status): PLOGIC

REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):

PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Observation/Remarks (If An	If Any):	
rate impercent population and account of the contract	Chechine Company	


Date and Time......:Dt:28/1/2025 Tm:9:53
UFD Model: Arya 1(R) Sr No:AA0362-4220
Railway/Workshop....: BS PLW
Type of Axle/wheel....: WAG9 Axle/wheel No:28098
Operator Name/Code: CK MISHRA

Defect Location GE

Test Results (Pass/Fail/other):

If other, then Remarks......Frame No: ASC32 *

(A-Scan)



Data Setup
Gain: 42.0 dB Gate 1 (Status): PLOGIC

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):

PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and Time.........Dt:28/1/2025 Tm:10:1

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop.....: BS PLW


Type of Axle/wheel.....: WAG9 Axle/wheel No:28098

Operator Name/Code: CK MISHRA

Defect LocationFE

Frame No: ASC33 *

(A-Scan)



Data Setup
Gain: 44.0 dB
RANGE: 1000.00mm
MTL VEL: 5920 M/S
REJECT: 12 %
DELAY: 0.06mm
PROBE ZERO: 8.78us

PROBE ZERO: 8.78us MODE: SINGLE

PROBE ANGLE: 17.5DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Gate 1(Echo height): 0 % Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm Gate 2(Echo height):

Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Observa	tion/Re	marks /	f Any	100
ODSCIAC	THOU IN INC.	man ka ti	HILL	

Date and Time......:Dt:28/1/2025 Tm:10:1

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop....: BS PLW

Type of Axle/wheel...: WAG9 Axle/wheel No:28098

Operator Name/Code: CK MISHRA


Defect Location: FE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC34 *

(A-Scan)



Data Setup Gain: 46.0 dB

RANGE: 1000.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height):

MTL VEL: 5920 M/S Gate 1(Echo height): 0 %

REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):

PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Gate 1 (Status): PLOGIC

Date and Time......:Dt:28/1/2025 Tm:10:1

UFD Model: <u>Arya 1(R)</u> Sr No:<u>AA0362-422</u>0

Railway/Workshop.....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28098

Operator Name/Code : CK MISHRA


Defect Location FE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC35 *

(A-Scan)



Data Setup

Gain: 46.0 dB

RANGE: 1000.00mm

MTL VEL: 5920 M/S

REJECT: 12 %

DELAY: 0.06mm

PROBE ZERO: 8.78us

MODE: SINGLE

PROBE ANGLE: 17.5DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Gate 1(Echo height): 0 %

Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm

Gate 2(Echo height):

Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and Time.......Dt:28/1/2025 Tm:10:2

UFD Model: Arya 1(R) Sr No:AA0362-4220


Railway/Workshop.....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28098

Operator Name/Code : CK MISHRA

Defect Location FE

Test Results (Pass/Fail/other):



Data Setup
Gain: 46.0 dB Gate 1 (Status): PLOGIC

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm


PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):
PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm


(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 33.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and TimeDt:28/1/2025 Tm:10:3	
UFD Model: Arya 1(R) Sr No:AA0362-4220	
Railway/Workshop: BS PLW	
Type of Axle/wheel: WAG9	Axle/wheel No:28098
Operator Name/Code : CK MISHRA	
Defect LocationFE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frame No: ASC38 *	


(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 33.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and TimeDt:28/1/2025 Tm:10:3	
UFD Model: Arya 1(R) Sr No:AA0362-4220	
Railway/Workshop: BS PLW	
Type of Axle/wheel: WAG9	Axle/wheel No:28098
Operator Name/Code : CK MISHRA	
Defect Location FE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frame No: ASC39 *	


(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 33.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm


Date and TimeDt:28/1/2025 Tm:10:3	
UFD Model: Arya 1(R) Sr No:AA0362-4220	
Railway/Workshop: BS PLW	
Type of Axle/wheel WAG9	Axle/wheel No:28098
Operator Name/Code : CK MISHRA	
Defect LocationFE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frame No: ASC40 *	

(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 33.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

(A-Scan)




Data Setup Gate 1 (Status): OFF Gain: 34.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm


Date and TimeDt:15/1/2025 Tm:12:17	
UFD Model: <u>Arya 1(R)</u> Sr No: <u>AA0362-422</u> 0	
Railway/Workshop: BS PLW	
Type of Axle/wheel WAG9	Axle/wheel No:28084
Operator Name/Code : RAMVEER MEENA	
Defect Location GE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frama No: ACC199 *	

(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 34.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

(A-Scan)




Data Setup Gate 1 (Status): OFF Gain: 34.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and TimeDt:15/1/2025 Tm:12:17	
UFD Model: <u>Arya 1(R)</u> Sr No: <u>AA0362-422</u> 0	
Railway/Workshop: BS PLW	
Type of Axle/wheel: WAG9	Axle/wheel No:28084
Operator Name/Code : RAMVEER MEENA	
Defect Location GE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
From No. ACC104 *	

(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 34.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm


Date and Time......Dt:15/1/2025 Tm:12:18 UFD Model: Arya 1(R) Sr No:AA0362-4220 Railway/Workshop.....: BS PLW Type of Axle/wheel....: WAG9 Axle/wheel No:28084 Operator Name/Code : RAMVEER MEENA Defect Location GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC185 *

(A-Scan)



Data Setup

Gain: 56.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm

Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 10.0DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Observation/Remarks (If A	(If Any):	
	ACT-C-LUCKBOND	

Date and Time.......:Dt:15/1/2025 Tm:12:18

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28084


Operator Name/Code: RAMVEER MEENA

Defect Location: GE

Test Results (Pass/Fail/other):

If other, then Remarks......Frame No: ASC186 *

(A-Scan)



Data Setup Gate 1 (Status): PLOGIC Gain: 56.0 dB RANGE: 1000.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 10.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm


Observation/Remarks (If Any):

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC187 *

(A-Scan)



Gain: 56.0 dB RANGE: 1000.00mm

Data Setup

MTL VEL: 5920 M/S REJECT: 12 %

DELAY: 0.06mm

PROBE ZERO: 8.78us MODE: SINGLE

PROBE ANGLE: 10.0DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Gate 1(Echo height): 0 %

Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm

Gate 2(Echo height):

Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Observation/Remarks	If Any):	
	Secretary Section	

Operator Name/Code : RAMVEER MEENA


Defect Location GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC188 *

(A-Scan)



Data Setup

Gain: 53.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 %
REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):

PROBE ANGLE: 10.0DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Observation/Remarks	(If Any):	
	April 1 Control of the Control	

Date and Time......Dt:15/1/2025 Tm:12:26 UFD Model: Arya 1(R) Sr No:AA0362-4220 Railway/Workshop....: BS PLW Type of Axle/wheel....: WAG9 Axle/wheel No:28084

Operator Name/Code : RAMVEER MEENA


Defect Location GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC189 *

(A-Scan)



Data Setup

Gate 1 (Status): PLOGIC Gain: 48.0 dB

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height):

PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm THICK: 100.00mm

Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and Time.......:Dt:15/1/2025 Tm:12:26

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop....: BS PLW

Type of Axle/wheel...: WAG9 Axle/wheel No:28084

Operator Name/Code : RAMVEER MEENA


Defect Location GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC190 *

(A-Scan)



Data Setup

Gain: 45.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 %
REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):
PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm


Date and Time......Dt:15/1/2025 Tm:12:27 UFD Model: Arya 1(R) Sr No:AA0362-4220 Railway/Workshop.....: BS PLW Type of Axle/wheel....: WAG9 Axle/wheel No:28084 Operator Name/Code : RAMVEER MEENA

Defect Location GE

Test Results (Pass/Fail/other): If other, then Remarks.....

Frame No: ASC191 *

(A-Scan)



Data Setup

Gate 1 (Status): PLOGIC Gain: 47.0 dB

RANGE: 1000.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 %

REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm


Date and Time......Dt:15/1/2025 Tm:12:28 UFD Model: Arya 1(R) Sr No:AA0362-4220 Railway/Workshop.....: BS PLW Type of Axle/wheel....: WAG9 Axle/wheel No:28084 Operator Name/Code : RAMVEER MEENA Defect Location GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC192 *

(A-Scan)



Data Setup Gate 1 (Status): PLOGIC Gain: 47.0 dB RANGE: 1000.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 17.5DEG

Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and Time......:Dt:15/1/2025 Tm:12:34 UFD Model: <u>Arya 1(R)</u> Sr No:<u>AA0362-422</u>0

Railway/Workshop.....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28084

Operator Name/Code : RAMVEER MEENA


Defect Location FE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC193 *

(A-Scan)



Data Setup

Gain: 46.0 dB

RANGE: 1000.00mm

MTL VEL: 5920 M/S

REJECT: 12 %

DELAY: 0.06mm

PROBE ZERO: 8.78us

MODE: SINGLE

PROBE ANGLE: 17.5DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Gate 1(Echo height): 0 %

Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm

Gate 2(Echo height):

Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and Time......Dt:15/1/2025 Tm:12:34 UFD Model: <u>Arya 1(R)</u> Sr No:<u>AA0362-422</u>0

Railway/Workshop.....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28084

Operator Name/Code : RAMVEER MEENA


Defect Location FE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC194 *

(A-Scan)



Data Setup

Gain: 46.0 dB

RANGE: 1000.00mm

MTL VEL: 5920 M/S

REJECT: 12 %

DELAY: 0.06mm

PROBE ZERO: 8.78us

MODE: SINGLE

PROBE ANGLE: 17.5DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Gate 1(Echo height): 0 %

Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm

Gate 2(Echo height):

Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and Time......Dt:15/1/2025 Tm:12:34 UFD Model: Arya 1(R) Sr No:AA0362-4220 Railway/Workshop.....: BS PLW Type of Axle/wheel....: WAG9 Axle/wheel No:28084


Operator Name/Code : RAMVEER MEENA Defect Location FE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC195 *

(A-Scan)



Data Setup

Gate 1 (Status): PLOGIC Gain: 46.0 dB

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and Time......Dt:15/1/2025 Tm:12:34 UFD Model: Arya 1(R) Sr No:AA0362-4220 Railway/Workshop.....: BS PLW Type of Axle/wheel....: WAG9 Axle/wheel No:28084 Operator Name/Code : RAMVEER MEENA


Defect Location FE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC196 *

(A-Scan)



Data Setup

Gate 1 (Status): PLOGIC Gain: 46.0 dB

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height):


PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm THICK: 100.00mm

Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and TimeDt:15/1/2025 Tm:12:35	
UFD Model: <u>Arya 1(R)</u> Sr No: <u>AA0362-422</u> 0	
Railway/Workshop: BS PLW	
Type of Axle/wheel: WAG9	Axle/wheel No:28084
Operator Name/Code : RAMVEER MEENA	
Defect LocationFE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frome No: ACC107 *	

(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 31.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and Time.......:Dt:15/1/2025 Tm:12:35

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28084


Operator Name/Code: RAMVEER MEENA

Defect Location: FE

Test Results (Pass/Fail/other):

If other, then Remarks......Frame No: ASC198 *

(A-Scan)



Data Setup

Gain: 31.0 dB Gate 1 (Status): OFF

RANGE: 2500.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 %

REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm
PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm


MODE: SINGLE Gate 2(Echo height):
PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and TimeDt:15/1/2025 Tm:12:35	
UFD Model: Arya 1(R) Sr No:AA0362-4220	
Railway/Workshop: BS PLW	
Type of Axle/wheel WAG9	Axle/wheel No:28084
Operator Name/Code : RAMVEER MEENA	
Defect LocationFE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frame No: ASC199 *	


(A-Scan)



Data Setup Gain: 31.0 dB Gate 1 (Status): OFF RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and TimeDt:15/1/2025 Tm:12:35	
UFD Model: Arya 1(R) Sr No:AA0362-4220	
Railway/Workshop: BS PLW	
Type of Axle/wheel: WAG9	Axle/wheel No:28084
Operator Name/Code : RAMVEER MEENA	
Defect Location FE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frame No: ASC200 *	


(A-Scan)



Data Setup Gain: 31.0 dB Gate 1 (Status): OFF RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

(A-Scan)


Frame No: ASC101 *



Data Setup Gate 1 (Status): OFF Gain: 34.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and TimeDt:15/1/2025 Tm:11:11	
UFD Model: <u>Arya 1(R)</u> Sr No: <u>AA0362-422</u> 0	
Railway/Workshop: BS PLW	
Type of Axle/wheel: WAG9	Axle/wheel No:28121
Operator Name/Code : CK MISHRA	
Defect Location GE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frame No: ASC102 *	


(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 37.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and TimeDt:15/1/2025 Tm:11:12	
UFD Model: <u>Arya 1(R)</u> Sr No: <u>AA0362-422</u> 0	
Railway/Workshop: BS PLW	
Type of Axle/wheel WAG9	Axle/wheel No:28121
Operator Name/Code : CK MISHRA	
Defect Location GE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frame No: ASC103 *	


(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 37.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and TimeDt:15/1/2025 Tm:11:12	
UFD Model: <u>Arya 1(R)</u> Sr No: <u>AA0362-422</u> 0	
Railway/Workshop: BS PLW	
Type of Axle/wheel WAG9	Axle/wheel No:28121
Operator Name/Code : CK MISHRA	
Defect Location GE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frame No: ASC104 *	


(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 37.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

(A-Scan)

Frame No: ASC105 *




Data Setup Gate 1 (Status): PLOGIC Gain: 56.0 dB RANGE: 1000.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 10.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC106 *

(A-Scan)



Data Setup

Gain: 56.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 %
REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):

PROBE ANGLE: 10.0DEG Gate 2(Beam Path): mm


THICK: 100.00mm Gate 2(Surface Distance): mm

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC107 *

(A-Scan)



Data Setup

Gain: 56.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 %
REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):

PROBE ANGLE: 10.0DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm


Observation/Remarks (If Any):	

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC108 *

(A-Scan)



Data Setup Gain: 56.0 dB

RANGE: 1000.00mm

MTL VEL: 5920 M/S REJECT: 12 %

DELAY: 0.06mm

PROBE ZERO: 8.78us

MODE: SINGLE

PROBE ANGLE: 10.0DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Gate 1(Echo height): 0 %

Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm

Gate 2(Echo height):

Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Date and Time.......:Dt:15/1/2025 Tm:11:17

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop.....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28121

Operator Name/Code: CK MISHRA


Defect Location: GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC109 *

(A-Scan)



Gain: 52.0 dB RANGE: 1000.00mm MTL VEL: 5920 M/S REJECT: 12 % DELAY: 0.06mm

Data Setup

PROBE ZERO: 8.78us MODE: SINGLE

PROBE ANGLE: 17.5DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Gate 1(Echo height): 0 % Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm Gate 2(Echo height):

Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Observation/Remarks	(If Any):
---------------------	-----------

Date and Time.......:Dt:15/1/2025 Tm:11:17

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop.....: BS PLW


Type of Axle/wheel....: WAG9 Axle/wheel No:28121

Operator Name/Code: CK MISHRA

Defect Location: GE
Test Results (Pass/Fail/other):

Frame No: ASC110 *

(A-Scan)



Data Setup
Gain: 52.0 dB Gate 1 (Status): PLOGIC

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):
PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm


Date and Time......Dt:15/1/2025 Tm:11:18 UFD Model: Arya 1(R) Sr No:AA0362-4220 Railway/Workshop.....: BS PLW Type of Axle/wheel....: WAG9 Axle/wheel No:28121 Operator Name/Code : CK MISHRA

Defect Location GE

Test Results (Pass/Fail/other): If other, then Remarks.....

Frame No: ASC111 *

(A-Scan)



Data Setup

Gate 1 (Status): PLOGIC Gain: 52.0 dB

RANGE: 1000.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 %

REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 17.5DEG

Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and Time......:Dt:15/1/2025 Tm:11:18
UFD Model: <u>Arya 1(R)</u> Sr No:<u>AA0362-422</u>0

Railway/Workshop.....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28121

Operator Name/Code : CK MISHRA


Defect Location GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC112 *

(A-Scan)



Data Setup

Gain: 50.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 %

REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):

PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Date and Time.......:Dt:15/1/2025 Tm:11:25

UFD Model: <u>Arya 1(R)</u> Sr No:<u>AA0362-422</u>0

Railway/Workshop.....: <u>BS PLW</u>

Type of Axle/wheel: WAG9 Axle/wheel No:28121

Operator Name/Code : CK MISHRA


Defect Location FE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC113 *

(A-Scan)



Data Setup

Gain: 53.0 dB

RANGE: 1000.00mm

MTL VEL: 5920 M/S

REJECT: 12 %

DELAY: 0.06mm

PROBE ZERO: 8.78us

MODE: SINGLE

PROBE ANGLE: 17.5DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Gate 1(Echo height): 0 %

Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm

Gate 2(Echo height):

Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and Time......Dt:15/1/2025 Tm:11:25 UFD Model: Arya 1(R) Sr No:AA0362-4220 Railway/Workshop.....: BS PLW Type of Axle/wheel....: WAG9 Axle/wheel No:28121


Operator Name/Code : CK MISHRA Defect Location: FE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC114 *

(A-Scan)



Data Setup

Gain: 53.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):

PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm THICK: 100.00mm

Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and Time......Dt:15/1/2025 Tm:11:25 UFD Model: <u>Arya 1(R)</u> Sr No<u>:AA0362-422</u>0

Railway/Workshop...... BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28121

Operator Name/Code : CK MISHRA


Defect Location FE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC115 *

(A-Scan)



Data Setup

Gain: 53.0 dB

RANGE: 1000.00mm

MTL VEL: 5920 M/S

REJECT: 12 %

DELAY: 0.06mm

PROBE ZERO: 8.78us

MODE: SINGLE

PROBE ANGLE: 17.5DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Gate 1(Echo height): 0 %

Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm

Gate 2(Echo height):

Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Operator Name/Code : CK MISHRA


Defect Location FE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC116 *

(A-Scan)



Data Setup

Gain: 53.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 %

REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):


PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Observation/Remarks (If Any):	

Date and TimeDt:15/1/2025 Tm:11:27	
UFD Model: Arya 1(R) Sr No:AA0362-4220	
Railway/Workshop: BS PLW	
Type of Axle/wheel: WAG9	Axle/wheel No:28121
Operator Name/Code : CK MISHRA	
Defect LocationFE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
FN 400117 *	


(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 35.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

(A-Scan)


Frame No: ASC118 *



Data Setup Gate 1 (Status): OFF Gain: 35.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm


Frame No: ASC119 *

(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 35.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

(A-Scan)




Data Setup Gate 1 (Status): OFF Gain: 35.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm




DATE: 14-Dec-24 TIME: 8:19 AM INSTRUMENT VER: 0000

SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure			
Gain	: 38.3 dB	Probe Zero	: 3.8	G1 Status	: OFF	G2 Status : OFF	
Range	: 2500 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %	
Velosity	: 5910 m/sec	Probe Angle	:0°	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm	
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance) : 0 mm	
Delay	: 0 mm			Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm	






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM INSTRUMENT VER: 0000

SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure			
Gain	: 38.3 dB	Probe Zero	3.8	G1 Status	: OFF	G2 Status : OFF	
Range	2500 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %	
Velosity	: 5910 m/sec	Probe Angle	: 0 °	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm	
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance) : 0 mm	
Delay	: 0 mm			Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm	






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM INSTRUMENT VER: 0000

SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure			
Gain	: 38.3 dB	Probe Zero	3.8	G1 Status	: OFF	G2 Status : OFF	
Range	2500 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %	
Velosity	: 5910 m/sec	Probe Angle	: 0 °	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm	
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance) : 0 mm	
Delay	: 0 mm			Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm	






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM INSTRUMENT VER: 0000

SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure			
Gain	: 38.3 dB	Probe Zero	3.8	G1 Status	: OFF	G2 Status : OFF	
Range	2500 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %	
Velosity	: 5910 m/sec	Probe Angle	: 0 °	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm	
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance) : 0 mm	
Delay	: 0 mm			Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm	






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM INSTRUMENT VER: 0000

SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure			
Gain	: 50.3 dB	Probe Zero	: 3.8	G1 Status	: OFF	G2 Status : OFF	
Range	: 1000 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %	
Velosity	: 5910 m/sec	Probe Angle	: 10°	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm	
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance) : 0 mm	
Delay	: 0 mm			Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm	






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM

INSTRUMENT VER: 0000 SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure			
Gain	: 50.3 dB	Probe Zero	: 3.8	G1 Status	: OFF	G2 Status : OFF	
Range	: 1000 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %	
Velosity	: 5910 m/sec	Probe Angle	: 10°	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm	
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance) : 0 mm	
Delay	: 0 mm			Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm	






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM

INSTRUMENT VER: 0000 SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure			
Gain	: 50.3 dB	Probe Zero	: 3.8	G1 Status	: OFF	G2 Status : OFF	
Range	: 1000 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %	
Velosity	: 5910 m/sec	Probe Angle	: 10°	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm	
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance) : 0 mm	
Delay	: 0 mm			Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm	






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM

INSTRUMENT VER: 0000 SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure			
Gain	: 50.3 dB	Probe Zero	: 3.8	G1 Status	: OFF	G2 Status : OFF	
Range	: 1000 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %	
Velosity	: 5910 m/sec	Probe Angle	: 10°	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm	
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance) : 0 mm	
Delay	: 0 mm			Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm	






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM INSTRUMENT VER: 0000

SOFTWARE VER: P.O.OO.AE.O4.06

	Testing Paran	neters		Gate Measure				
Gain	: 45.8 dB	Probe Zero	: 3.8	G1 Status	: OFF	G2 Status : OFF		
Range	: 1000 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %		
Velosity	: 5910 m/sec	Probe Angle	: 17.5 °	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm		
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance): 0 mm		
Delay	: 0 mm]		Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm		






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM INSTRUMENT VER: 0000

SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure				
Gain	: 49.3 dB	Probe Zero	3.8	G1 Status	: OFF	G2 Status : OFF		
Range	: 1000 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %		
Velosity	: 5910 m/sec	Probe Angle	: 17.5 °	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm		
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance) : 0 mm		
Delay	: 0 mm			Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm		






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM INSTRUMENT VER: 0000

SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure				
Gain	: 49.3 dB	Probe Zero	3.8	G1 Status	: OFF	G2 Status : OFF		
Range	: 1000 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %		
Velosity	: 5910 m/sec	Probe Angle	: 17.5 °	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm		
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance) : 0 mm		
Delay	: 0 mm			Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm		






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM

INSTRUMENT VER: 0000 SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure				
Gain	: 49.3 dB	Probe Zero	: 3.8	G1 Status	: OFF	G2 Status : OFF		
Range	: 1000 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %		
Velosity	: 5910 m/sec	Probe Angle	: 17.5 °	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm		
Reject	: 9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance) : 0 mm		
Delay	: 0 mm]		Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm		






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM INSTRUMENT VER: 0000

SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure				
Gain	: 45.8 dB	Probe Zero	3.8	G1 Status	: OFF	G2 Status : OFF		
Range	: 1000 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %		
Velosity	: 5910 m/sec	Probe Angle	: 17.5 °	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm		
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance) : 0 mm		
Delay	: 0 mm			Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm		






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM INSTRUMENT VER: 0000

SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure				
Gain	: 45.8 dB	Probe Zero	: 3.8	G1 Status	: OFF	G2 Status : OFF		
Range	: 1000 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %		
Velosity	: 5910 m/sec	Probe Angle	: 17.5 °	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm		
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance): 0 mm		
Delay	: 0 mm]		Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm		






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM

INSTRUMENT VER: 0000 SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure				
Gain	: 45.8 dB	Probe Zero	: 3.8	G1 Status	: OFF	G2 Status : OFF		
Range	: 1000 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %		
Velosity	: 5910 m/sec	Probe Angle	: 17.5 °	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm		
Reject	: 9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance) : 0 mm		
Delay	: 0 mm]		Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm		






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM INSTRUMENT VER: 0000

SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure				
Gain	: 45.8 dB	Probe Zero	3.8	G1 Status	: OFF	G2 Status : OFF		
Range	: 1000 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %		
Velosity	: 5910 m/sec	Probe Angle	: 17.5 °	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm		
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance) : 0 mm		
Delay	: 0 mm			Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm		






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM INSTRUMENT VER: 0000

SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure				
Gain	: 41.3 dB	Probe Zero	: 3.8	G1 Status	: OFF	G2 Status : OFF		
Range	: 2500 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %		
Velosity	: 5910 m/sec	Probe Angle	:0°	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm		
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance) : 0 mm		
Delay	: 0 mm			Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm		






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM INSTRUMENT VER: 0000

SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure				
Gain	: 41.3 dB	Probe Zero	: 3.8	G1 Status	: OFF	G2 Status : OFF		
Range	: 2500 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %		
Velosity	: 5910 m/sec	Probe Angle	:0°	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm		
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance) : 0 mm		
Delay	: 0 mm			Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm		






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM INSTRUMENT VER: 0000

SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure				
Gain	: 41.3 dB	Probe Zero	: 3.8	G1 Status	: OFF	G2 Status : OFF		
Range	: 2500 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height) : 0 %		
Velosity	: 5910 m/sec	Probe Angle	:0°	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path) : 0 mm		
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance) : 0 mm		
Delay	: 0 mm			Gate 1 (Depth)	: 0 mm	Gate 2 (Depth) : 0 mm		






Test Result(Pass/Fail/Other) : If Other, then Remarks :




DATE: 14-Dec-24 TIME: 8:19 AM INSTRUMENT VER: 0000

SOFTWARE VER: P.0.00.AE.04.06

	Testing Paran	neters		Gate Measure				
Gain	: 41.3 dB	Probe Zero	: 3.8	G1 Status	: OFF	G2 Status	: OFF	
Range	: 2500 mm	Mode	: Single	Gate 1 (Echo Height)	: 0 %	Gate 2 (Echo Height)	: 0 %	
Velosity	: 5910 m/sec	Probe Angle	: 0°	Gate 1 (Beam Path)	: 0 mm	Gate 2 (Beam Path)	: 0 mm	
Reject	9 %	Thickness	: 100 mm	Gate 1 (Surface Distance)	: 0 mm	Gate 2 (Surface Distance)	: 0 mm	
Delay	: 0 mm			Gate 1 (Depth)	: 0 mm	Gate 2 (Depth)	: 0 mm	





Test Result(Pass/Fail/Other) : If Other, then Remarks :

Date and Time.......:Dt:29/1/2025 Tm:9:30

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28181


Operator Name/Code: RAMVEER MEENA

Defect Location: GE

Test Results (Pass/Fail/other):


If other, then Remarks......Frame No: ASC01 *

(A-Scan)




Data Setup Gate 1 (Status): OFF Gain: 38.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

(A-Scan)




Data Setup Gate 1 (Status): OFF Gain: 38.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 38.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 38.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and Time.......:Dt:29/1/2025 Tm:9:42

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop.....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28181

Operator Name/Code: RAMVEER MEENA


Defect Location GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC05 *

(A-Scan)



Data Setup

Gain: 47.0 dB Gate 1 (Status): PLOGIC

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):

PROBE ANGLE: 10.0DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Date and Time......Dt:29/1/2025 Tm:9:43 UFD Model: Arya 1(R) Sr No:AA0362-4220 Railway/Workshop.....: BS PLW Type of Axle/wheel....: WAG9 Axle/wheel No:28181 Operator Name/Code : RAMVEER MEENA


Defect Location GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC06 *

(A-Scan)



Data Setup

Gain: 47.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 %

REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 10.0DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Observation/Remarks (If Any):	
rate impercent population and account of the contract	Checonomy Company	

Date and Time.......:Dt:29/1/2025 Tm:9:47

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop....: BS PLW

Type of Axle/wheel...: WAG9 Axle/wheel No:28181


Operator Name/Code: RAMVEER MEENA

Defect Location GE
Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC07 *

(A-Scan)



Data Setup

Gain: 47.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 %
REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):

PROBE ANGLE: 10.0DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Observation/Remarks	(If Any):	
	All-control to the second	

Date and Time.......:Dt:29/1/2025 Tm:9:48

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop.....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28181

Operator Name/Code: RAMYEER MEENA


Defect Location: GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC08 *

(A-Scan)



Data Setup Gain: 47.0 dB

RANGE: 1000.00mm

MTL VEL: 5920 M/S

REJECT: 12 %

DELAY: 0.06mm

PROBE ZERO: 8.78us MODE: SINGLE

MIODE, SINGLE

PROBE ANGLE: 10.0DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Gate 1(Echo height): 0 %

Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm

Gate 2(Echo height):

Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Observation/Remarks (If	Anv):
-------------------------	-----	----

Date and Time......Dt:29/1/2025 Tm:9:48 UFD Model: Arya 1(R) Sr No:AA0362-4220 Railway/Workshop.....: BS PLW Type of Axle/wheel....: WAG9 Axle/wheel No:28181


Operator Name/Code : RAMVEER MEENA

Defect Location GE Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC09 *

(A-Scan)



Data Setup

Gain: 47.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height):

PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Observation/Remarks (If A	ny):
---------------------------	------

Date and Time......Dt:29/1/2025 Tm:9:48 UFD Model: Arya 1(R) Sr No:AA0362-4220 Railway/Workshop.....: BS PLW Type of Axle/wheel....: WAG9 Axle/wheel No:28181


Operator Name/Code : RAMVEER MEENA Defect Location GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC10 *

(A-Scan)



Data Setup

Gate 1 (Status): PLOGIC Gain: 47.0 dB

RANGE: 1000.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 %

REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Date and Time.......:Dt:29/1/2025 Tm:9:49

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop....: BS PLW

Type of Axle/wheel...: WAG9 Axle/wheel No:28181

Operator Name/Code: RAMVEER MEENA


Defect Location: GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC11 *

(A-Scan)



Data Setup
Gain: 47.0 dB
RANGE: 1000.00mm
MTL VEL: 5920 M/S
REJECT: 12 %
DELAY: 0.06mm
PROBE ZERO: 8.78us

MODE: SINGLE
PROBE ANGLE: 17.5DEG
THICK: 100.00mm

Observation/Remarks (If Any):

Gate 1(Echo height): 0 %
Gate 1(Beam Path): 0.00mm
Gate 1(Surface Distance): 0.00mm
Gate 1(Depth): 0.00mm
Gate 2(Echo height):
Gate 2(Beam Path): mm
Gate 2(Surface Distance): mm
Gate 2(Depth): mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Date and Time.......:Dt:29/1/2025 Tm:9:49

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop....: BS PLW

Type of Axle/wheel...: WAG9 Axle/wheel No:28181

Operator Name/Code: RAMVEER MEENA


Defect Location: GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC12 *

(A-Scan)



Data Setup

Gain: 47.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 %

REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):
PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm


Gate 2(Depth): mm

Date and Time......Dt:29/1/2025 Tm:9:55 UFD Model: Arya 1(R) Sr No:AA0362-4220 Railway/Workshop.....: BS PLW Type of Axle/wheel....: WAG9 Axle/wheel No:28181 Operator Name/Code : RAMVEER MEENA Defect Location FE

Test Results (Pass/Fail/other):

If other, then Remarks..... Frame No: ASC13 *

(A-Scan)



Data Setup Gate 1 (Status): PLOGIC Gain: 46.0 dB RANGE: 1000.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 %

REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and Time......:Dt:29/1/2025 Tm:9:55

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28181

Operator Name/Code: RAMVEER MEENA


Defect Location FE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC14 *

(A-Scan)



Data Setup

Gain: 46.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF
MTL VEL: 5920 M/S Gate 1(Echo height): 0 %

REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):

PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and Time.......:Dt:29/1/2025 Tm:9:55

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop....: BS PLW

Type of Axle/wheel...: WAG9 Axle/wheel No:28181

Operator Name/Code: RAMVEER MEENA

Defect Location: FE


Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC15 *

Data Setup

(A-Scan)



Gain: 46.0 dB Gate 1 (Status): PLOGIC
RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 %

REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):

PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Observation/Remarks	(If Any):	
	All-control to the second	

Date and Time.......:Dt:29/1/2025 Tm:9:55

UFD Model: <u>Arya 1(R)</u> Sr No:<u>AA0362-422</u>0

Railway/Workshop.....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28181

Operator Name/Code : RAMVEER MEENA


Defect Location FE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC16 *

(A-Scan)



Data Setup

Gain: 46.0 dB

RANGE: 1000.00mm

MTL VEL: 5920 M/S REJECT: 12 %

DELAY: 0.06mm

PROBE ZERO: 8.78us

MODE: SINGLE

PROBE ANGLE: 17.5DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Gate 1(Echo height): 0 %

Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm


Gate 2(Echo height):

Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Observation/Remarks (If Any)


(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 38.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and TimeDt:29/1/2025 Tm:9:59	
UFD Model: <u>Arya 1(R)</u> Sr No: <u>AA0362-422</u> 0	
Railway/Workshop: BS PLW	
Type of Axle/wheel: WAG9	Axle/wheel No:28181
Operator Name/Code : RAMVEER MEENA	
Defect LocationFE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frame No: ASC18 *	


(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 40.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm


Date and TimeDt:29/1/2025 Tm:9:59	
UFD Model: <u>Arya 1(R)</u> Sr No: <u>AA0362-422</u> 0	
Railway/Workshop: BS PLW	
Type of Axle/wheel WAG9	Axle/wheel No:28181
Operator Name/Code : RAMVEER MEENA	
Defect LocationFE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frama No: ACC10 *	

(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 40.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm


(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 40.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and TimeDt:27/1/2025 Tm:9:29	
UFD Model: <u>Arya 1(R)</u> Sr No: <u>AA0362-422</u> 0	
Railway/Workshop: BS PLW	
Type of Axle/wheel: WAG9	Axle/wheel No:28120
Operator Name/Code : RAMVEER MEENA	
Defect Location GE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frame No: ASC01 *	


(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 35.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and TimeDt:27/1/2025 Tm:9:30	
UFD Model: <u>Arya 1(R)</u> Sr No: <u>AA0362-422</u> 0	
Railway/Workshop: BS PLW	
Type of Axle/wheel: WAG9	Axle/wheel No:28120
Operator Name/Code : RAMVEER MEENA	
Defect Location GE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frame No: ASC02 *	


(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 37.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm


Date and TimeDt:27/1/2025 Tm:9:30		
UFD Model: <u>Arya 1(R)</u> Sr No: <u>AA0362-422</u> 0		
Railway/Workshop: BS PLW		
Type of Axle/wheel: WAG9	Axle/wheel No:28120	
Operator Name/Code : RAMVEER MEENA		
Defect Location GE		
Test Results (Pass/Fail/other):		
If other, then Remarks		
Frama No: ASC03 *		

(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 37.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 37.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and Time......:Dt:27/1/2025 Tm:9:32

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28120

Operator Name/Code: RAMYEER MEENA


Defect Location GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC05 *

(A-Scan)



Data Setup Gain: 55.0 dB

RANGE: 1000.00mm MTL VEL: 5920 M/S

REJECT: 12 %

DELAY: 0.06mm

PROBE ZERO: 8.78us

MODE: SINGLE

PROBE ANGLE: 10.0DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Gate 1(Echo height): 0 %

Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm

Gate 2(Echo height):

Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Observation/Remarks (If Any):	
rate impercent population and account of the contract	Checonomy Company	

Date and Time.......:Dt:27/1/2025 Tm:9:32

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop.....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28120


Operator Name/Code: RAMYEER MEENA

Defect Location: GE

Test Results (Pass/Fail/other):

If other, then Remarks......Frame No: ASC06 *

(A-Scan)




Data Setup Gate 1 (Status): PLOGIC Gain: 55.0 dB RANGE: 1000.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 10.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Frame No: ASC07 *

(A-Scan)




Data Setup Gate 1 (Status): PLOGIC Gain: 56.0 dB RANGE: 1000.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 10.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Frame No: ASC08 *

(A-Scan)



Data Setup Gate 1 (Status): PLOGIC Gain: 56.0 dB RANGE: 1000.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 10.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and Time.......:Dt:27/1/2025 Tm:9:36

UFD Model: <u>Arya 1(R)</u> Sr No:<u>AA0362-422</u>0

Railway/Workshop.....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28120

Operator Name/Code : RAMVEER MEENA


Defect Location GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC09 *

(A-Scan)



Data Setup

Gain: 47.0 dB

RANGE: 1000.00mm

MTL VEL: 5920 M/S

REJECT: 12 %

DELAY: 0.06mm

PROBE ZERO: 8.78us

MODE: SINGLE

PROBE ANGLE: 17.5DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Gate 1(Echo height): 0 %

Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm

Gate 2(Echo height):

Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and Time......:Dt:27/1/2025 Tm:9:36

UFD Model: Arya 1(R) Sr No:AA0362-4220

Railway/Workshop....: BS PLW


Type of Axle/wheel....: WAG9 Axle/wheel No:28120

Operator Name/Code: RAMVEER MEENA

Defect Location GE

Frame No: ASC10 *

(A-Scan)



Data Setup
Gain: 47.0 dB Gate 1 (Status): PLOGIC

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):
PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm


Date and Time......Dt:27/1/2025 Tm:9:37 UFD Model: Arya 1(R) Sr No:AA0362-4220 Railway/Workshop.....: BS PLW Type of Axle/wheel....: WAG9 Axle/wheel No:28120 Operator Name/Code : RAMVEER MEENA Defect Location GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC11 *

(A-Scan)



Data Setup Gain: 48.0 dB RANGE: 1000.00mm MTL VEL: 5920 M/S REJECT: 12 % DELAY: 0.06mm PROBE ZERO: 8.78us

MODE: SINGLE PROBE ANGLE: 17.5DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF Gate 1(Echo height): 0 %

Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm Gate 2(Echo height): Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Observation/Kemarks in Anvi.	Observation/	Remarks	(If Anv):	
------------------------------	--------------	---------	-----------	--

Date and Time.......:Dt:27/1/2025 Tm:9:38

UFD Model: <u>Arya 1(R)</u> Sr No:<u>AA0362-422</u>0

Railway/Workshop.....: BS PLW

Type of Axle/wheel....: WAG9 Axle/wheel No:28120

Operator Name/Code : RAMVEER MEENA


Defect Location GE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC12 *

(A-Scan)



Data Setup

Gain: 48.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 %
REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):

PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Observation/Remarks (If A	ny):

Date and Time......Dt:27/1/2025 Tm:9:43 UFD Model: Arya 1(R) Sr No:AA0362-4220 Railway/Workshop.....: BS PLW Type of Axle/wheel....: WAG9 Axle/wheel No:28120 Operator Name/Code : RAMVEER MEENA


Defect Location: FE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC13 *

(A-Scan)



Data Setup

Gain: 48.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):

PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Observation/Remarks (If An


Date and Time......:Dt:27/1/2025 Tm:9:43
UFD Model: Arya 1(R) Sr No:AA0362-4220
Railway/Workshop....: BS PLW
Type of Axle/wheel....: WAG9 Axle/wheel No:28120
Operator Name/Code: RAMVEER MEENA

Defect Location: FE
Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC14 *

(A-Scan)



Data Setup Gain: 48.0 dB

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm

MODE: SINGLE Gate 2(Echo height):
PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Gate 1 (Status): PLOGIC

Date and Time......:Dt:27/1/2025 Tm:9:43
UFD Model: <u>Arya 1(R)</u> Sr No:<u>AA0362-422</u>0
Railway/Workshop....: <u>BS PLW</u>
Type of Axle/wheel....: <u>WAG9</u> Axle/wheel No:28120
Operator Name/Code: <u>RAMVEER MEENA</u>


Defect Location FE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC15 *

(A-Scan)



Data Setup Gain: 48.0 dB

RANGE: 1000.00mm

MTL VEL: 5920 M/S

REJECT: 12 %

DELAY: 0.06mm

PROBE ZERO: 8,78us MODE: SINGLE

PROBE ANGLE: 17.5DEG

THICK: 100.00mm

Gate 1 (Status): PLOGIC

Gate 2 (Status): OFF

Gate 1(Echo height): 0 %

Gate 1(Beam Path): 0.00mm

Gate 1(Surface Distance): 0.00mm

Gate 1(Depth): 0.00mm

Gate 2(Echo height):

Gate 2(Beam Path): mm

Gate 2(Surface Distance): mm

Observation/Remarks (If Any):	

Date and Time.......:Dt:27/1/2025 Tm:9:44

UFD Model: <u>Arya 1(R)</u> Sr No:<u>AA0362-422</u>0

Railway/Workshop.....: BS PLW

Type of Axle/wheel ...: WAG9 Axle/wheel No:28120

Operator Name/Code : RAMVEER MEENA


Defect Location FE

Test Results (Pass/Fail/other):

If other, then Remarks.....

Frame No: ASC16 *

(A-Scan)



Data Setup

Gain: 48.0 dB Gate 1 (Status): PLOGIC

RANGE: 1000.00mm Gate 2 (Status): OFF

MTL VEL: 5920 M/S Gate 1(Echo height): 0 %
REJECT: 12 % Gate 1(Beam Path): 0.00mm

DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm

PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm


MODE: SINGLE Gate 2(Echo height):
PROBE ANGLE: 17.5DEG Gate 2(Beam Path): mm

THICK: 100.00mm Gate 2(Surface Distance): mm

Gate 2(Depth): mm

Date and TimeDt:27/1/2025 Tm:9:45	
UFD Model: Arya 1(R) Sr No:AA0362-4220	
Railway/Workshop: BS PLW	
Type of Axle/wheel WAG9	Axle/wheel No:28120
Operator Name/Code : RAMVEER MEENA	
Defect LocationFE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frame No: ASC17 *	


(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 35.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and TimeDt:27/1/2025 Tm:9:46	
UFD Model: Arya 1(R) Sr No:AA0362-4220	
Railway/Workshop: BS PLW	
Type of Axle/wheel WAG9	Axle/wheel No:28120
Operator Name/Code : RAMVEER MEENA	
Defect LocationFE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frame No: ASC18 *	


(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 38.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and Time......Dt:27/1/2025 Tm:9:46 UFD Model: Arya 1(R) Sr No:AA0362-4220 Railway/Workshop.....: BS PLW Type of Axle/wheel....: WAG9 Axle/wheel No:28120 Operator Name/Code : RAMVEER MEENA Defect Location FE Test Results (Pass/Fail/other): If other, then Remarks..... Frame No: ASC19 *


(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 38.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

Date and TimeDt:27/1/2025 Tm:9:46	
UFD Model: <u>Arya 1(R)</u> Sr No: <u>AA0362-422</u> 0	
Railway/Workshop: BS PLW	
Type of Axle/wheel WAG9	Axle/wheel No:28120
Operator Name/Code : RAMVEER MEENA	
Defect LocationFE	
Test Results (Pass/Fail/other):	
If other, then Remarks	
Frama No: ACC20 *	

(A-Scan)



Data Setup Gate 1 (Status): OFF Gain: 38.0 dB RANGE: 2500.00mm Gate 2 (Status): OFF MTL VEL: 5920 M/S Gate 1(Echo height): 0 % REJECT: 12 % Gate 1(Beam Path): 0.00mm DELAY: 0.06mm Gate 1(Surface Distance): 0.00mm PROBE ZERO: 8.78us Gate 1(Depth): 0.00mm MODE: SINGLE Gate 2(Echo height): PROBE ANGLE: 0.0DEG Gate 2(Beam Path): mm THICK: 100.00mm Gate 2(Surface Distance): mm Gate 2(Depth): mm

TOP 12 COSTLIEST ITEMS OF WAG9HC LOCO WITH WARRANTY CONDITIONS AS PER TENDERS

S No	PL No	DESCRIPTION	Warranty Period
1	29741075	IGBT BASED 3-PHASE DRIVE PROPULSION EQUIPMENT	60 months after commissioning or 72 months from date of supply whichever earlier as per special conditions given by CLW
2	29731057	MAIN TRANSFORMER 7775 KVA TYPE LOT 7500 FOR WAP7 3- PHASE ELECTRIC LOCOMOTIVE TO CLW SPECN NO.CLW/ES/3/0660/C	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
3	29171064	COMPLETE SHELL ASSLY (PIPED & PAINTED) FOR WAP-7 LOCO TO CLW SPEC. NO. CLW/MS/3/152 ALT-8	AS PER IRS CONDITIONS-30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER.
4	29600418	LOCOMOTIVES TO CLW SPECN. NO. CLW/ES/03/646 ALT-NIL WITH DMW REQUIREMENT OF HARNESSED	As per clause no.9 of CLW Specn. CLW/ES/3/0458 & Clause No.10 of CLW SpecnCLW/ES/3/0459. [18 months after commissioning or 20 months from date of supply for single core & 18 months after commissioning or 24 months from date of supply for multi core]

7	29942007	3-PHASE ASYNCHRONOUS TRACTION MOTOR (RESISTANCE RING MECHANICALLY INTERLOCKED TO END PLATE DESIGN ROTOR, SCHEME-II), TYPE 6FRA-6068 FOR WAP-7 ELECTRIC LOCO WITHOUT ACTIVE SPEED SENSOR TO SPECIFICATION NO. 4TMS.096.081 ALT-2 AND STR NO. CLW/2008/3PHTM/STR/0001.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
6	29480140	COMPLETE FILTER CUBICLE ALONG WITH ALL EQUIPMENTS AND CABLING TO DRG./SPEC NO. [1] CLW/ES/3/0193 ALT-F OR LATEST AND CLW DRG. NO. 1209-15-143-004 ALT-10 AND PART DRG./SPEC NO AS PER ANNEXURE-A ATTACHED.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
5	29180016	BRAKE CONTROL SYSTEM INCLUDING DRIVER'S VIGILANCE CONTROL DEVICE TO SET LIST NO.EL29180016.	As per specification no. CLW/MS/3/001 Alt. 16 i.e. the manufacturer is required to guarantee that the brakevalves/equipment work satisfactorily for a period of five (5) years after commissioning. Any equipment/part which failsduring the guarantee period shall be replaced free of cost by the manufacturer. The replaced components shallfurther be under warranty for five (5) years from the date of their fitment and should the replaced components proveunsatisfactory in service, they shall be replaced by modified and improved components by the supplier free of cost.

8	29105146	Bogie Frame Complete for WAP-7 for 3 Phase Co Co Locomotive to CLW specification No. CLW/MS/3/Bogie/003 alt-1 and CLW Drg.No.1209.01.112-202 Alt-Nil	As per clause 16 of Spec.No.CLW/MS/3/Bogie/003 Alt-1. [60 months after commissioning or 72 months from date of supply]
9	29171192	COMPLETE AUXILIARY CUBICLE HB2 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0192 ALT-E OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
10	29171210	COMPLETE CONTROL CUBICLE SB2 ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0195/A ALT-H OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
11	29171209	COMPLETE CONTROL CUBICLE SB1 (PUSH PULL SCHEME COMPLIANT) ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0194 ALT-G OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
12	29171180	COMPLETE AUXILIARY CUBICLE HB1 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0191 ALT-D OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.



भारत सरकार GOVERNMENT OF INDIA

रेल मंत्राल्य

MINISTRY OF RAILWAYS

पटियाला रेलइंजन कारखाना

PATIALA LOCOMOTIVE WORKS

Email: dyceeloco.dmw@gmail.com फैक्स/Fax No.: 0175-2397244

फोन/ Phone: 0175- 2396422 मोबाईल: 9779242310

मोबाईल: 9779242310 पटियाला, 147003, भारत् PATIALA, 147003, INDIA



(An ISO 9001, ISO 14001, ISO 45001 & ISO 50001, 5S & Green Building certified Organization)

संख्या. PLW/M/ECS/Tech/Kavach

तिथि: As signed

(Through Mail)

Sr. Div. Electrical Engineer, Electric Loco Shed, Kazipet.

Email: elskzj@gmail.com

विषय:- Fitment of KAVACH in three Phase Electric Loco. No. 42018 WAG9-HC.

संदर्भ:- (i)Director General Stds./Electrical/RDSO letter no. EL/0.1.3/3 dated 21.08.2023.

(ii)Director General Stds./Electrical/RDSO letter no. EL/0.1.3/3 dated 26.09.2023

In ref. to the above letter's Loco No. 42018 has been dispatched with fittings for implementation of KAVACH system in locomotive at home shed in Zonal Railway. This Loco was dispatched to ELS/KZJ/SCR on 26.02.2025. The details of fittings are attached as Annexure-A (pneumatic fittings), Annexure-B (Kavach equipment mounting Brackets) & Annexure-C (Wago with harnessed lay out).

This is for your information & necessary action please.

Digitally signed by NISHANT BANSIWAL Date: 2025.03.27 17:34:41 +05'30'

(निशांत बंसीवाल)

उप मुख्य विद्युत अभियंता/लोको

प्रतिलिपि:-

CEE/Loco & CEE/D&Q, CMM, CELE/SCR:- for kind information please Dy CME/Design, Dy. CMM/Depot: for information & necessary action please WM/LAS, AWM/LFS&ABS, AWM/ECS: for necessary action please

Loco No. 42018

SN	PL No.	Description of Item	Oty.
A CANADA		ISOLATING COCK 3/8" (FEMALE) LEGRIS TYPE WITH VENT	04 nos.
1	29163341	ISOLATING COCK 3/8" (FEMALE) LEGRIS TYPE WITHOUT VENT	02 nos.
		TEE UNION 3/8"X3/8"X3/8" BRASS FITTINGS	02 nos.
		MALE CONNECTORS 3/8" TUBE OD X 3/8" BSPT, BRASS FITTINGS	09 nos.
	29611994	MALE CONNECTORS 1/2" TUBE OD X 1/2" BSPT, BRASS FITTINGS	06 nos.
		FEMALE CONNECTORS (NYLON TUBE) DIA 6 TUBE X 3/8" BSPP BRASS FITTINGS	01 no.
		MALE CONNECTOR (NYLON TUBE) DIA 6 TUBE X 3/8" BSPP BRASS FITTINGS	03 nos
		FEMALE TEE 3/8" BSPP – BRASS	06 nos
2		HEX PLUG -3/8" BSPT – BRASS	02 nos
		FEMALE TEE 1/2" BSPP – BRASS	04 nos
		HEX NIPPLE 3/8X3/8" BSPT – BRASS	04 nos
ì		RED HEX NIPPLE 3/8X1/2" BSPT - BRASS	02 nos
		HEX PLUG – 1/2" BSPT – BRASS	04 nos
		MALE ELBOW CONNECTORS 3/8" TUBE OD X 3/8) BSPT. BRASS FITTINGS	02 nos
3	29170114	Copper Tube OD 9.52mm (3/8") X 1.245 Mm W.T X 6 Mtr	1.2Mtr

AWM/ABS & LFS

SSE/G/ABS

		Description of item	Quantity
SN 1.	PL No. 29611945	Mounting bracket arrangement provided for RF Antenna on	04 nos.
2.	200110	the roof top of both driver cabs. Mounting bracket arrangement provided for GPS/GSM Antenna on the roof top of both driver cabs.	02 nos.
3.		Protection Guards for RFID reader provided bening the Cattle	04 nos.
4.		guards of both side. Inspection door with latch provided on the both driver desk covers (LP side) in each cab to access isolation cock.	02 nos.
5.		Cable Entry Plate fitted for routing of cable with RF Antenna & GPS/GSM Antenna bracket.	06 nos.
6.		WAGO bracket fitted in Machine room at back side of SB-1.	01 no.
7.		One circular hole of 80 mm dia. provided in each cabs on LP side behind the driver desk toward the wall for routing of	02 nos.
8.		OCIP (DMI) cables. 80 mm holes provided on TM1 and TM6 Junction box inspection cover hole for drawing of RFID reader cables.	02 nos.
9.	<u>-</u>	DIN Rail fitted inside the driver desk (LP Side)	02 nos.
1	i		

AWMIARS & FS



Annexure-C

SN	Pl-No.	Description of item	Quantity
1.	42310301	Flexible conduit size 25mm ² provided for RF-1, 2 & GPS Antenna cable layout from CAB-1&2 to Machine room.	06 mtr.
2.	29611982	Wago terminals in CAB-1&2 (25 nos. in each CAB).	50 nos.
3.	29611982	Wago terminal in Machine room at back side of SB-1.	75 nos.
4.	<u> </u>	Harness provided from KAVACH SB to SB-1	07 wires
5.		Harness provided from KAVACH SB to SB-2	05 wires
6.		Harness provided from KAVACH SB to Pneumatic Panel	12 wires
7.		Harness provided from KAVACH SB to CAB-1	18 wires
8.		Harness provided from KAVACH SB to CAB-2	16 wires

AWNIECS

SSEIGIECS