# भारतीय रेल Indian Railways

पटियाला रेलइंजन कारखाना, पटियाला Patiala Locomotive Morks, Patiala



LOCO TESTING & DISPATCH REPORT OF IGBT BASED WAG9HC ELECTRIC LOCOMOTIVE

LOCO NO.:

TYPE:

RAILWAY SHED:

PROPULSION SYSTEM:

DATE OF DISPATCH:

41716

WAG9HC

NR/KJGY

MEDHA

31.12.2022

लोको निर्माण रिकार्ड



# पटियाला रेलइंजन कारखाना, पटियाला श्रिकां श्रि

LOCO NO.: 41716

RAILWAY/SHED: NR/HJGY DOD: DECEMBER 2022

#### INDEX

SN	PARA	ACTIVITIES	PAGE NO.
		Testing & Commissioning (TRS)	
1.	1.0	Continuity Test of the cables	
	1.1	Continuity Test of Traction Circuit Cables	
	1.2	Continuity Test of Auxiliary Circuit Cables	1-4
	1.3	Continuity Test of Battery Circuit Cables	
	1.4	Continuity Test of Screened Control Circuit Cables	
2.	2.0	Low Tension test	
	2.1	Measurement of resistor in OHMS ( $\Omega$ )	5-6
	2.2	Check Points	
	2.3	Low Tension Test Battery Circuits (without control electronics)	
3	3.0	Downloading of Software	
	3.1	Check Points	
	3.2	Download Software	7-10
	3.3	Analogue Signal Checking	
	3.4	Functional test in simulation mode	
4	4.0	Sensor test & convertor test	
	4.0	Test wiring Transformer Circuits – Polarity Test	
	4.1	Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)	
	4.2	Primary Voltage Transformer	
	4.4	Minimum voltage relay (Pos. 86)	11-16
	4.5	Maximum current relay (Pos. 78)	11-10
	4.6	Test current sensors	
	4.7	Test DC Link Voltage Sensors (Pos 15.6/*)	
	4.8	Verification of Converter Protection Circuits (Hardware limits)	
	4.9	Sequence of BUR contactors	
5.	5.0	Commissioning with High Voltage	
	5.1	Check List	
	5.2	Safety test main circuit breaker	
	5.3	Auxiliary Converter Commissioning	¥
	5.3.1	Running test of 3 ph. auxiliary equipments	
	5.3.2	Performance of Auxiliary Converters	
	5.3.3	Performance of BURs when one BUR goes out	16-25
	5.4	Auxiliary circuit 415/110	
	5.5	Hotel Load Circuit	
	5.6	Traction Converter Commissioning	
	5.7	Test protective shutdown SR	
	5.8	Test Harmonic Filter	
	5.9	Test important components of the locomotive	05.00
6.	6.0	Running Trial of the locomotive	25-26
7.	7.0	Final Check List to be verified at the time of Loco dispatch	27
8.	8.0	Status of RDSO modifications	28
9.	1-10	Pneumatic Test Parameters	29 - 32
10.		Loco Check Sheet(LRS)	33
11.		Component History (LRS,ABS)	34-35
12.		Component History & Testing Parameter (Bogie Shop)	36 - 37
13		Componet History (ECS), Warranty Conditions as per Tenders	38 -41

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41716 1.0 Continuity Test of the cables Type of Locomotive: WAP-7/WAG-9HC

Page: 1 of 27

#### 1.1 Continuity Test of Traction Circuit Cables

As per cable list given in Para 1.3 of document no. 3 EHX 410 124, check the continuity with continuity tester and megger each cable to be connected between following equipment with 500V megger.

From	То	Continuity (OK/Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Filter Cubicle	Transformer	ok	100 ΜΩ	700
Filter Cubicle	Terminal Box of Harmonic Filter Resistor (Roof)	ok	100 ΜΩ	700
Filter Cubicle	Earthing Choke	eK	100 ΜΩ	700
Earthing Choke	Earth Return Brushes	610	100 ΜΩ	700
Transformer	Power Converter 1	ok	100 ΜΩ	700
Transformer	Power Converter 2	010	100 ΜΩ	700
Power Converter 1	TM1, TM2, TM3	ok	100 ΜΩ	600 600
Power Converter 2	TM4, TM5, TM6	ok	100 ΜΩ	600
Earth	Power Converter 1	ok	100 ΜΩ	800
Earth	Power Converter 2	, or	100 ΜΩ	800

#### 1.2 Continuity Test of Auxiliary Circuit Cables

As per cable list given in Para 1.4 of document no. 3 EHX 410 124, check the continuity with continuity meter and megger each cable to be connected between following equipment with the help of 500V megger.

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

### PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC

Page: 2 of 27

From	То	Continuity(OK/ Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Transformer	BUR1	OK	$100~{ m M}\Omega$	700
Transformer	BUR2	011	100 MΩ	700
Transformer	BUR3	OIL	100 MΩ	700
Earth	BUR1	OK	100 M $\Omega$	900
Earth	BUR2	011	100 MΩ	gos
Earth	BUR3	OK	100 M $\Omega$	900
BUR1	HB1	OR	100 M $\Omega$	600
BUR2	HB2	OK	100 ΜΩ	600
HB1	HB2	OK	100 ΜΩ	600
HB1	TM Blower 1	OK	100 ΜΩ	300
HB1	TM Scavenge Blower 1	OK	100 ΜΩ	250
HB1	Oil Cooling Unit 1	OK	100 MΩ	300
HB1	Compressor 1	OK	100 MΩ	200
HB1	TFP Oil Pump 1	OK	100 ΜΩ	150
HB1	Converter Coolant Pump 1	OK	100 ΜΩ	021
HB1	MR Blower 1	OK	100 ΜΩ	250
HB1	MR Scavenge Blower 1	OK	100 ΜΩ	200
HB1	Cab1	OK	100 ΜΩ	200
Cab1	Cab Heater 1	OK	100 MΩ	300
HB2	TM Blower 2	OR	100 MΩ	200
HB2	TM Scavenge Blower 2	OK	100 MΩ	250
HB2	Oil Cooling Unit 2	OK	100 MΩ	200
HB2	Compressor 2	OK	100 MΩ	200
HB2	TFP Oil Pump 2	OK	100 ΜΩ	200
HB2	Converter Coolant Pump 2	015	100 ΜΩ	150
HB2	MR Blower 2	OK	100 ΜΩ	200
HB2	MR Scavenge Blower 2	OK	100 MΩ	200
HB2	Cab2	OK	100 ΜΩ	200
Cab2	Cab Heater 2	OK	100 ΜΩ	200

Effective Date: Feb 2022

J22

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC

Page: 3 of 27

1.3 Continuity Test of Battery Circuit Cables

Check continuity of following cables as per Para 2.3 of document no. 3 EHX 610 299

From	То	Condition	Continuity (OK/Not OK)
Battery (wire no 2093)	Circuit breakers 110- 2, 112.1-1, 310.4-1	By opening and closing MCB 112	oK
MCB 110	Connector 50.X7-1	By opening and closing MCB 110	OK
Battery (Wire no. 2052)	Connector 50.X7-2		OK
SB2 (Wire no 2050)	Connector 50.X7-3		OK

Close the MCB 112, 110, 112.1, and 310.4 and	Prescribed value	Measured
measure the resistance of battery wires 2093, 2052, 2050 with respect to the loco earth.	> 0.5 MΩ	Value MΩ
Measure the resistance between 2093 & 2052, 2093 & 2050, 2052 &	Prescribed value:	Measured
2050	> 50 MΩ	Value $65^{\circ}M\Omega$

Commission the indoor lighting of the locomotive as per Sheet No 7A & 7B.

#### 1.4 Continuity Test of Screened Control Circuit Cables

Check the continuity and isolation of the screen cable of the following circuits with the help of sheet no. mentioned against each as per document no. 3 EHX 610 299.

Screened control circuit cables for	Corresponding Sheet Nos.	Continuity & Isolation (OK/Not OK)	
Battery voltage measurement	04B	OK	
Memotel circuit of cab1 &2	10A	8k	
Memotel speed sensor	10A	OK	
Primary voltage detection	01A, 12A	ok	
Brake controller cab-1 & 2	06F, 06G	0K	

Effective Date: Feb 2022

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/7/6

Type of Locomotive: WAP-7/WAG-9HC

Page: 4 of 27

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

Master controller cab-1 &2	08C, 08D	OK
TE/BE meter bogie-1 & 2	08E, 08F	OK
Terminal fault indication cab-1 & 2	09F	ok
Brake pipe pressure actual BE electric	06H	01<
Primary current sensors	12B, 12F	ok
Harmonic filter current sensors	12B, 12F	OK
Auxiliary current sensors	12B, 12F	OK.
Oil circuit transformer bogie 1	12E, 12I	OK.
Magnetization current	12C, 12G	Ok
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-1	12D	ok
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-2	12D	ok.
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-3	12D	0K
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-4	12H	ok
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-5	12H	OR .
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-6	12H	OK
Train Bus cab 1 & 2 (Wire U13A& U13B to earthing resistance= $10K\Omega \pm 10\%$ )	13A	OK
UIC line	13B	ok
Connection FLG1-Box TB	13A	0K

Effective Date: Feb 2022 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC

2.0 Low Tension test

Page: 5 of 27

Doc.No.F/ECS/01

#### 2.1 Measurement of resistor in OHMS $(\Omega)$

Measure the resistances of the load resistors for primary voltage transformer, load resistors for primary current transformer and Resistor harmonic filter as per Para 3.2 of the document no. 3 EHX 610 279.

Name of the resistor	Prescribed value	Measured value
Load resistor for primary voltage transformer (Pos. 74.2).	3.9K <b>Ω</b> ± 10%	3.9kv
Resister to maximum current relay.	1Ω ± 10%	152
Load resistor for primary current transformer (Pos. 6.11).	3.3 <b>Ω</b> ± 10%	3-3-2
Resistance harmonic filter (Pos 8.3). Variation allowed $\pm$ 10%	WAP7	WAP7
Between wire 5 & 6	0.2 Ω	6.22
Between wire 6 & 7	0.2 Ω	0.25
Between wire 5 & 7	0.4 Ω	0.42
For train bus, line U13A to earthing.	10 k <b>Ω</b> ± 10%	10:0KZ
For train bus, line U13B to earthing.	10 k <b>Ω</b> ± 10%	388KJ
Insulation resistance of High Voltage Cable from the top of the roof to the earth (by1000 V megger).	200 ΜΩ	Booms
Resistance measurement earth return brushes Pos. 10/1.	≤0.3 Ω	0.281
Resistance measurement earth return brushes Pos. 10/2.	≤0.3 Ω	0-2852
Resistance measurement earth return brushes Pos. 10/3.	≤0.3 Ω	0.3-2
Resistance measurement earth return brushes Pos. 10/4.	≤0.3 Ω	0.35
Earthing resistance (earth fault detection) Harmonic Filter –I; Pos. 8.61.	<b>2.2 kΩ</b> ± 10%	2.2KR
Earthing resistance (earth fault detection) Harmonic Filter –II; Pos 8.62.	2.7 k <b>Ω</b> ± 10%	2.7KS
Earthing resistance (earth fault detection) Aux. Converter; Pos. 90.3.	3.9 k <b>Ω</b> ± 10%	3.920
Earthing resistance (earth fault detection) 415/110V; Pos. 90.41.	1.8 k <b>Ω</b> ± 10%	1.8 KZ
Earthing resistance (earth fault detection) control circuit; Pos. 90.7.	390 <b>Ω</b> ± 10%	3905
Earthing resistance (earth fault detection) Hotel load; Pos. 37.1(in case of WAP5).	3.3 k <b>Ω</b> ± 10%	NA
Resistance for headlight dimmer; Pos. 332.3.	10 <b>Ω</b> ± 10%	10.56

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41716 Note:

Type of Locomotive: WAP-7/WAG-9HC

Page: 6 of 27

Make sure that the earthing brush device don't make direct contact with the axle housing, earth connection must go by brushes.

#### 2.2 Check Points

Items to be checked	Remarks	
Check whether all the earthing connection in roof and machine room as mentioned in sheet no. 22A is done properly or not.  These earthing connections must be flexible and should be marked yellow & green	Checked OK	
Check whether all the earthing connection between loco body and bogie is done properly or not. These cables must be flexible having correct length and cross section	Cheebeelok	

### 2.3 Low Tension Test Battery Circuits (without control electronics)

These tests are done with the help of the special type test loop boxes as per procedure given in Para 3.6 of the document no. 3 EHX 610 279

Name of the test	Schematic used.	Remarks
Test 24V supply	Sheet 04F and other linked sheets	checheel Ok
Test 48V supply	Sheet 04F & sheets of group 09	Fan supply to be checked.
Test traction control	Sheets of Group 08.	OK
Test power supply bus stations.	Sheets of Group 09.	Fan supply to be checked.
Test control main apparatus	Sheets of Group 05.	8K
Test earth fault detection battery circuit by making artificial earth fault to test the earth fault detection	Sheet 04C	ok
Test control Pneumatic devices	Sheets of Group 06	ok
Test lighting control	Sheets of Group 07	0 K
Pretest speedometer	Sheets of Group 10	ok
Pretest vigilance control and fire system	Sheets of Group 11	8K
Power supply train bus	Sheets of Group 13	OK

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/ 7/6 3.0 Downloading of Software Type of Locomotive: WAP-7/WAG-9HC

Page: 7 of 27

3.1 Check Points.	Yes/No
Check that all the cards are physically present in the bus stations and all the plugs are connected.	Yes
Check that all the fibre optic cables are correctly connected to the bus stations.	yes
Make sure that <b>control electronics off relay</b> is not energized i.e. disconnect Sub-D 411.LG and loco is set up in simulation mode.	pes
Check that battery power is on and all the MCBs (Pos. 127.*) in SB1 &SB2 are on	yes

3.2 Download Software

The software of Traction converter, Auxiliary converter and VCU should be done by commissioning engineer of the firm in presence of supervisor. Correct software version of the

propulsion equipment to be ensured and noted:

Topulsion equipment to be ensured and the	version-2
Traction converter-1 software version:	valsun 2
Traction converter-2 software version:	
Auxiliary converter-1 software version:	Verscon-2
Auxiliary converter-2 software version:	Vesson.2
Auxiliary converter-3 software version:	version.2
Vehicle control unit -1 software version:	Vesson 2
	Vessian-2
Vehicle control unit -2 software version:	

3.3 Analogue Signal Checking

Check for the following analogue signals with the help of diagnostic tool connected with loco.

Description	Signal name	Prescribed value	Measured Value
Brake pipe pressure	FLG2;0101XPrAutoBkLn	100% (= 5 Kg/cm2)	ok
Actual BE electric	FLG2; AMSB_0201- Wpn BEdem	100% (= 10V)	ok
TE/BE at 'o' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 9% and 11 %	10%
TE/BE at 'TE maximal' position from both cab	FLG1; AMSB_0101- Xang Trans	Between 99 % and 101 %	1007-
TE/BE at 'TE minimal' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 20 % and 25 %	244

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC

Page: 8 of 27

TE/BE at 'BE maximal' position from both cab	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 99% and 101%	100 %
TE/BE at 'BE Minimal' position from both cab	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 20% and 25%	244-
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS_0101- LT/BDEM>1/3 HBB2; AMS_0101- LT/BDEM>1/3	Between 42 and 44%	444
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS_0101- LT/BDEM>2/3 HBB2; AMS_0101- LT/BDEM>2/3	Between 72 and 74%	744.
Both temperature sensor of TM1	SLG1; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature $0^{\circ}$ C to $40^{\circ}$ C	14°C
Both temperature sensor of TM2	SLG1; AMSB_0106- Xatmp2Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	1400
Both temperature sensor of TM3	SLG1; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	12°C
Both temperature sensor of TM4	SLG2; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	13,0
Both temperature sensor of TM5	SLG2; AMSB_0106- Xatmp2Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	13°C
Both temperature sensor of TM6	SLG2; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	1400

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

### PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC

Page: 9 of 27

#### 3.4 Functional test in simulation mode

Conduct the following functional tests in simulation mode as per Para 5.5 of document no.3EHX 610 281. through the Diagnostic tool/laptop :

Test Function	Result desired in sequence	Result obtained
Emergency shutdown through	VCB must open.	a llar
emergency stop switch 244	Panto must lower.	Checked OK
Shut Down through cab activation	VCB must open.	0 0 0 2
switch to OFF position	Panto must lower.	Checked of
Converter and filter contactor	FB contactor 8.41 is closed.	
operation with both Power	By moving reverser handle:	
Converters during Start Up.	<ul> <li>Converter pre-charging contactor</li> </ul>	
	12.3 must close after few seconds.	
	• Converter contactor 12.4 must close.	checked ok
	<ul> <li>Converter re-charging contactor</li> </ul>	
	12.3 must opens.	
	By increasing TE/BE throttle:	
	• FB contactor 8.41 must open.	
	• FB contactor 8.2 must close.	
	• FB contactor 8.1 must close.	
Converter and filter contactor		
operation with both Power	Bring the cab activation key to "O"  • VCB must open.	
Converters during Shut Down.	Panto must lower.	checked ok
	• Converter contactor 12.4 must open.	Chelper
	• FB contactor 8.1 must open.	
	• FB contactors 8.41 must close.	
	• FB contactor 8.2 must remain closed.	

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC Page : 10 of 27

Contactor filter adaptation by isolating any bogie	Isolate any one bogie through bogie cut out switch. Wait for self-test of the loco.  • Check that FB contactor 8.1 is open.  • Check that FB contactor 8.2 is open.  After raising panto, closing VCB, and setting TE/BE  • FB contactor 8.1 closes.	Cheebed ok
	• FB contactor 8.2 remains open.	
Test earth fault detection battery circuit positive & negative	By connecting wire 2050 to earth, create earth fault negative potential.  • message for earth fault  • By connecting wire 2095 to earth, create earth fault positive potential.  • message for earth fault	checked or
Test fire system. Create a smoke in the machine room near the FDU. Watch for activation of alarm.	When smoke sensor-1 gets activated then  • Alarm triggers and fault message priority 2	cheehedok
	appears on screen. When both smoke sensor 1+2 gets activated then • A fault message priority 1 appears on screen and lamp LSF1 glow. • Start/Running interlock occurs and TE/BE becomes to 0.	Checklan
Time, date & loco number	Ensure correct date time and Loco number	ok

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

### PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/7/6

Type of Locomotive: WAP-7/WAG-9HC

Page: 11 of 27

#### 4.0 Sensor Test and Converter Test

### 4.1 Test wiring main Transformer Circuits

Apply  $198V_p/140V_{RMS}$  to the primary winding of the transformer (at 1u; wire no. 2 at surge arrestor and at 1v; wire no. 100 at earthing choke). Measure the output voltage and compare

the phase of the following of the transformers.

Output Winding nos.	Description of winding.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
2U <sub>1</sub> & 2V <sub>1</sub>	For line converter bogie 1 between cable 801A- 804A	10.05V <sub>p</sub> and same polarity	10.050	0 €
2U <sub>4</sub> & 2V <sub>4</sub>	For line converter bogie 1 between cable 811A- 814A	10.05V <sub>p</sub> and same polarity	10.05°P	OK
2U <sub>2</sub> & 2V <sub>2</sub>	For line converter bogie 2 between cable 801B- 804B	10.05V <sub>p</sub> and same polarity	10.0400	sK
2U <sub>3</sub> & 2V <sub>3</sub>	For line converter bogie 2 between cable 811B- 814B	10.05V <sub>p</sub> and same polarity	10.047	OK
2U <sub>B</sub> & 2V <sub>B</sub>	For aux. converter 1 between cable 1103- 1117 (in HB1) For Aux converter 2 between cable 1103- 1117 (in HB2)	7.9V <sub>p</sub> , 5.6V <sub>RMS</sub> and same polarity.	J. EVP S. SVRMS	OK
2U <sub>F</sub> & 2V <sub>F</sub>	For harmonic filter between cable 4-12 (in FB)	9.12V <sub>p</sub> , 6.45V <sub>RMS</sub> and same polarity.	9.10 UP 6.42 Vems	on

#### 4.2 Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)

Apply  $141V_p$  /  $100V_{RMS}$  to input of the auxiliary transformer at cable no 1203 –1117 and measure the output at

Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
58.7V <sub>p</sub> , 41.5V <sub>RMS</sub> and opposite polarity.	58.6 UP ,	OK
15.5V <sub>p</sub> , 11.0V <sub>RMS</sub> and opposite polarity.	15-478	OR
	with input supply.  58.7V <sub>p</sub> , 41.5V <sub>RMS</sub> and opposite polarity.	with input supply.  58.7V <sub>p</sub> , 41.5V <sub>RMS</sub> and opposite polarity.  58.6 JP

Doc.No.F/ECS/01

#### Effective Date: Feb 2022 (Ref: WI/ECS/10)

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

PATIALA LOCOMOTIVE WORKS, PATIALA

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC

Page: 12 of 27

#### **Primary Voltage Transformer**

Apply 250V<sub>eff</sub>/350V<sub>p</sub> by variac to roof wire 1 and any wire 0 and measure the magnitude and polarity of the output of the primary voltage transformer for both bogies as per the procedure specified and suggested by the traction converter manufacturer. Primary voltage measurement converters (Pos. 224.1/\*) & catenary voltmeter (Pos. 74/\*)

This test is to be done for each converter.

Activate cab in driving mode and supply 200V<sub>RMS</sub> through variac to wire no 1501 and 1502. Monitor the following parameters through Diagnostic tool and in catenary voltmeter.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1_G 87-XUPrim	25kV	250%	25KV	2507'
SLG2_G 87-XUPrim	25 kV	250%	25 KV	2809'

Decrease the supply voltage below 140 V<sub>RMS</sub>. VCB must open at this voltage. In this case the readings in Diagnostic Tool and catenary voltmeter will be as follows.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1_G 87-XUPrim	17kV	170%	1710	1707
SLG2 G 87-XUPrim	17 kV	170%	17 KV	170%

Reactivate VCB to on by increasing this voltage to 175% (17.5 kV).

Increase the supply to 240 V<sub>RMS</sub> through variac. VCB must open at this voltage, In this case the readings in diagnostic tool and catenary voltmeter will be as follows:

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1_G 87-XUPrim	30kV	300%	30 KV	3007-
SLG2_G 87-XUPrim	30 kV	300%	30 KV	300-/1

Reactivate VCB to on by decreasing this voltage to 290% (29 kV).

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC

Page: 13 of 27

#### 4.4 Minimum voltage relay (Pos. 86)

Functionality test:

Turicularity test.	to approv 600/
Minimum voltage relay (Pos. 86) must be adjusted	10 approx 6676
Activate loco in cooling mode. Check Power supply of 48V to minimum voltage relay. Disconnect primary voltage transformer (wire no. 1511 and 1512) from load resistor (Pos. 74.2) and connect variac to wire no. 1501 and 1502. Supply 200V <sub>RMS</sub> through variac. In this case; <i>Minimum voltage relay (Pos. 86) picks up</i>	,√(Yès/No)
	(Ves/No)
Try to activate the cab in driving mode:  Contactor 218 do not close; the control	Mes/NO)
electronics is not be working.	(1. A(1.)
Turn off the variac :	(Yes/No)
Contactor 218 closes; the control electronics is be	
working	
Test Under Voltage Protection;	
Activate the cab in cooling mode; Raise panto;	(Yes/No)
Supply 200V <sub>RMS</sub> through variac to wire no. 1501	
& 1502; Close the VCB; Interrupt the supply	
voltage	
The VCB goes off after 2 second time delay.	
Again supply 200V <sub>RMS</sub> through variac to wire no. 1501 & 1502; Decrease the supply voltage below	(Yes/No)
140V <sub>RMS</sub> ± 4V;	
Fine tune the minimum voltage relay so that VCB opens.	

4.5 Maximum current relay (Pos. 78)	
Disconnect wire 1521 & 1522 of primary current transformer; &1522 (including the resistor at Pos. 6.11); Put loco in simulation on contact 136.3; Close VCB; supply $3.6A_{RMS}$ at the open wire maximum current relay Pos. 78 for correct over current value;	for driving mode; Open R <sub>3</sub> – R <sub>4</sub>
VCB opens with Priority 1 fault message on display.	(Yes/No)
Keep contact R <sub>3</sub> – R <sub>4</sub> of 136.3 closed; Close VCB; Tune the resistor	78.1 for the current of 7.0A <sub>RMS</sub>
/9.9A <sub>p</sub> at the open wire 1521;	
VCB opens with Priority 1 fault message on display.	(Yes/No)

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC

Page: 14 of 27

#### 4.6 Test current sensors

Name of the sensor	Description of the test	Prescribed value	Set/Measured value
Primary return current sensor (Test-1,Pos.6.2/1 & 6.2/2)	Activate cab in driving mode supply 10A. Measure the current through diagnostic tool or measuring print.	(Variation allowed is ± 10%)	
Primary return current	Supply 90mA <sub>DC</sub> to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		1
sensor (Test-2, Pos.6.2/1 & 6.2/2)	Supply 297mA <sub>DC</sub> to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)	-	299mg
Auxiliary winding current sensor (Pos. 42.3/1 & 42.3/2)	Supply 90mA $_{DC}$ to the test winding of sensor through connector 415.AC/1or 2 pin no. 7(+) & 8(-) Supply 333mA $_{DC}$ to the test winding of sensor through connector 415.AC/1 or 2 pin no. 7(+) & 8(-)		338mh
Harmonic filter current sensors (Pos.8.5/1 &8.5/2)	Supply 90mA <sub>DC</sub> to the test winding of sensor through connector 415.AE/1or 2 pin no. 7(+) & 8(-)		(
	Supply 342mA <sub>DC</sub> to the test winding of sensor through connector 415.AE/1or 2 pin no. 7(+) & 8(-)	-	348mp
Hotel load current sensors (Pos. 33/1 &	Switch on hotel load. Supply 90mA <sub>DC</sub> to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) 8 8(-)		MA
33/2)	Supply 1242mA <sub>DC</sub> to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) & 8(-)	ren	NA

Doc.No.F/ECS/01

### (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC

Page : 15 of 27

4.7 Test DC Link Voltage Sensors (Pos 15.6/\*)This test is to be done by the commissioning engineer of the firm if required.

#### 4.8 Verification of Converter Protection Circuits (Hardware limits) -

This test is to be done as per para 6.17 of the document no. 3EHX 610 282 for both the converters.

Protection circuits	Limit on which shutdown should take place	Measured limit	
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 1	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 18.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=	01
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 2	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 8.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=	ol
Fibre optic failure In Power Converter1	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	oK	
Fibre optic failure In Power Converter2	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	oK	

#### 4.9 Sequence of BUR contactors

The sequence of operation of BUR contactors for 'ALL BUR OK' BUR 1 out BUR 2 out and BUR 3 out condition has to be verified by putting the Loco in driving mode (VCB should not be closed) and isolating the BURs one by one. In these condition following will be the contactor sequence.

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
AI BUR OK	Close	Open	Close	Open	Close	Open	Close	Close	Open
BUR1 off	Close	Open	Close	Close	Open	Close	Open	Open	Close
BUR2 off	Open	Open	Close	Close	Close	Close	Open	Open	Close
BUR3 off	Open	Close	Open	Close	Close	Close	Open	Open	Close

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC

Page: 16 of 27

### Monitored contactor sequence

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
AI BUR OK	class	open	clos	open	clos	open	clos	closs	oper
BUR1 off	close	obcu	08080	close	open	0008	open		clos
BUR2 off	oben	ober	Clos	clos	clos	close	open	open	clos
BUR3 off	open	close	open	close	close	clase	Open	open	close

### 5.0 Commissioning with High Voltage

#### 5.1 Check List

Items to be checked	Yes/No
Fibre optic cables connected correctly.	Yes
No rubbish in machine room, on the roof, under the loco.	Yes
All the electronic Sub-D and connectors connected	Yes
All the MCBs of the HB1 & HB2 open.	Yes
All the three fuses 40/* of the auxiliary converters	4.68
The fuse of the 415/110V auxiliary circuit (in HB1) open.	Yes
Roof to roof earthing and roof to cab earthing done	Yes
Fixing, connection and earthing in the surge arrestor done correctly.	Yes
Connection in all the traction motors done correctly.	yes
All the bogie body connection and earthing connection done correctly.	yes
Pulse generator (Pos. 94.1) connection done correctly.	Yes
All the oil cocks of the gate valve of the transformer in open condition.	Yes
All covers on Aux & Power converters, Filter block, HB1, HB2 fitted	yes
KABA key interlocking system.	yes

### 5.2 Safety test main circuit breaker

Prepare to switch off the catenary supply during the first charging of the locomotive in case of any unexpected behavior of the electrical component of the loco. Charge the loco for the first time by closing BLDJ switch. The VCB will trip after certain time as no oil/coolant pumps are running yet.

Perform the following safety test of main circuit breaker through both the cabs of the locomotive.

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

#### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC Page : 17 of 27

Name of the test	Description of the test	Expected result	Monitored result
Emergency stop in cooling mode	Raise panto in cooling mode. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244.	VCB must open. Panto must lower. Emergency brake will be applied.	cheebed ok
Emergency stop in driving mode	Raise panto in driving mode in. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244.	VCB must open. Panto must lower. Emergency brake will be applied.	Checked OK
Under voltage protection in cooling mode	Raise panto in cooling mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open.	cheehed ok
Under voltage protection in driving mode	Raise panto in driving mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open with diagnostic message that catenary voltage out of limits	cheeped ok
Shut down in cooling mode.	Raise panto in cooling mode. Close the VCB. Bring the BL- key in O position.	VCB must open. Panto must lower.	checked ok
Shutdown in driving mode	Raise panto in driving mode. Close the VCB. Bring the BL-key in O position.	VCB must open. Panto must lower.	checked ok
Interlocking pantograph- VCB in cooling mode	Raise panto in cooling mode. Close the VCB. Lower the pantograph by ZPT	VCB must open.	cheebeel ok
Interlocking pantograph- VCB in driving mode	Raise panto in driving mode. Close the VCB. Lower the pantograph by ZPT		cheesed ox

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC

Page: 18 of 27

### 5.3 Auxiliary Converter Commissioning

Switch on the high voltage supply and set up the loco in driving mode. Raise the panto. Close the VCB. Check that there is no earth fault in the auxiliary circuit, Switch off the VCB. Lower the panto. Create the earth fault in auxiliary circuit by making connection between wire no 1117(in HB2 cubicle) and earth. After 3 minutes a diagnostic message will come that "Earth fault auxiliary circuit."

5.3.1 Running test of 3 ph. auxiliary equipments

Switch on the 3 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase current	Measured continuous phase current	Measured starting phase current
Oil pump transformer 1	9.8 amps	9.8	13.0
Oil pump transformer 2	9.8 amps	9.0	13.0
Coolant pump converter 1	19.6 amps	3.5	9.0
Coolant pump converter 2	19.6 amps	3.4	8.9
Oil cooling blower unit 1	40.0 amps	26.0	78.0
Oil cooling blower unit 2	40.0 amps	25.3	75.0
Traction motor blower 1	34.0 amps	33.0	128.0
Traction motor blower 2	34.0 amps	24.5	128.0
Sc. Blower to Traction motor blower 1	6.0 amps	2.9	16.4
Sc. Blower to Traction motor blower 1	6.0 amps	1.5	11.5
Compressor 1	25 amps at 0 kg/ cm <sup>2</sup> 40 amps at 10 kg/ cm <sup>2</sup>	26.5	132 .
Compressor 2	25 amps at 0 kg/ cm <sup>2</sup> 40 amps at 10 kg/ cm <sup>2</sup>	23.2	104.0

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

### PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC

Page: 19 of 27

# 5.3.2 Performance of Auxiliary Converters

Measure the performance of the auxiliary converters through software and record it. BUR1 (Condition: Switch off all the load of BUR 1)- to be filled by commissioning engineer

of the firm.

of the firm. Signal name	Description of the signal	Prescribed value	Monitored value	Value under Limit (Yes/No)
BUR1 7303 XUUN	Input voltage to BUR1	75% (10%=125V)	10104	Yes
	DC link voltage of BUR1	60% (10%=100V)	636	Yes
BUR1 7303 XUIZ1	DC link current of BUR1	0% (10%=50A)	1 Amil	Yes

BUR2 (Condition: Switch off all the load of BUR 2, Battery Charger on) to be filled by commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed value by the firm	Monitored value	Value under Limit (Yes/No)
BUR2 7303-XUUN	Input voltage to BUR2	75% (10%=125V)	10154	70,
BUR2 7303-XUUZ1	DC link voltage of BUR2	60% (10%=100V)	637Y	Yes
BUR2 7303-XUIZ 1	DC link current of BUR2	1% (10%=50A)*	7Amb	Yes
BUR2 7303-XUILG	Current battery charger of BUR2	3% (10%=100A)*	20 Am	Yes
BUR2 7303-XUIB1	Current battery of BUR2	1.5%(10%=100A)*	10 Amp	My
BUR2 7303 -XUUE	Voltage battery of BUR2	110%(10%=10V)	1701	Yey

<sup>\*</sup> Readings are dependent upon charging condition of the battery.

BUR3 (Condition: Switch off all the load of BUR 3, Battery Charger on) to be filled by

commissioning engineer of the firm.

commissioning engi Signal name	Description of the signal	Prescribed set value by the firm	Monitored value	Value under limit (Yes/No)
BUR3 7303-XUUN	Input voltage to BUR3	75% (10%=125V	10154	Yen
BUR3 7303- XUUZ1	DC link voltage of BUR3	60% (10%=100V)	636 V	Yes
BUR3 7303-XUIZ 1	DC link current of BUR3	1% (10%=50A)*	7 Amp	76)
BUR3 7303-XUILG	Current battery charger of BUR 3	3% (10%=100A)*	22 Amy	les
BUR3 7303-XUIB1	Current battery of BUR 3	1.5%(10%=100A)*	12 Amy	Ky
BUR3 7303-XUUB	Voltage battery of BUR 3	110%(10%=10V)	1101	E

<sup>\*</sup> Readings are dependent upon charging condition of the battery.

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

### PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC Page: 20 of 27

5.3.3 Performance of BURs when one BUR goes out

When any one BUR goes out then rest of the two BURs should take the load of all the auxiliaries at ventilation level 3 of the locomotive.

Condition of BURs	Loads on BUR1	Loads in BUR2	Loads in BUR3
All BURs OK	Oil Cooling unit 1&2	TM blower1&2, TFP oil pump 1&2, SR coolant pump 1&2.	Compressor 1&2, Battery charger and TM Scavenger blower 1&2
BUR 1 out		Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2,TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 2 out	Oil Cooling unit 1&2, TM blower 1&2, TM Scavenger blower 1&2		Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 3 out	Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.	

5.4 Auxiliary circuit 415/110

For checking earth fault detection, make a connection between wire no. 1218 and vehicle body. On switching on VCB, Earth fault relay 89.5 must pick up and after 3 minutes a message will come in the Diagnostic display that Earth Fault 415/110V Circuit

Switch on the 1 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase current	Measured phase current	Measured starting current
Machine room blower 1	15.0 amps*	3.9	17.5
Machine room blower 2	15.0 amps*	3.4	16.3
Sc. Blower to MR blower 1	1.3 amps	6.9	3.0
Sc. Blower to MR blower 2	1.3 amps	0.7	2.7
Ventilator cab heater 1	1.1 amps	1.9	2.0
Ventilator cab heater 2	1.1 amps	1.8	2.3
Cab heater 1	4.8 amps	50	5-2
Cab heater 2	4.8 amps	220	5.7

\* For indigenous MR blowers.

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC

Page: 21 of 27

### 5.5 Hotel load circuit (Not applicable for WAG-9HC)

For WAP-7 locomotive with Hotel load converter refer to Annexure-HLC

### 5.6 Traction Converter Commissioning

### This test is carried out in association with Firm.

Traction converter commissioning is being done one at a time. For testing Converter 1, switch off the traction converter 2 by switch bogie cut out switch 154. For testing Converter 2, switch off the traction converter 2 by switch bogie cut out switch 154. Isolate the harmonic filter also by switch 160. Start up the loco by one converter. Follow the functionality tests.

#### For Converter 1

For Converter 1 Test Function	Results desired	Result obtained
Measurement of charging and pre-charging and charging of DC Link of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checked ok
Measurement of discharging of DC Liu of Converter 1	Traction converter manufacturer to	cheched ok
Earth fault detection on positive potential of DC Link of Converter 1	declare the successful operation and demonstrate the same to the PLW supervisor.	cheebeel ox
Earth fault detection on negative potential of DC Link of Converter 1		checked ox
Earth fault detection or part of the traction circuit of Converter 1	AC Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheeped ok
Pulsing of line converte of Converter 1	declare the successful operation and demonstrate the same to the PLW supervisor.	cheebed ox
Pulsing of drive converter of Converter	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheebed ok

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC Page: 22 of 27

#### For Converter 2

For Converter 2	B. II. Jestinad in companse	Result obtained		
Test Function	Results desired in sequence	Kesuit obtained		
charging and pre- charging and charging	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheebed ok		
Measurement of discharging of DC Link of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	checked ox		
positive potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheehed Ok		
Earth fault detection on negative potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/v	cheelsed ok		
Earth fault detection on AC part of the traction circuit of Converter 2.	declare the successful operation and demonstrate the same to the PLW supervisor.	Cheebed ok		
Pulsing of line converted of Converter 2.	declare the successful operation and demonstrate the same to the PLW supervisor.	checked ok		
Pulsing of drive converter of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheelsed ok		

Doc.No.F/ECS/01 Issue No.03 (Ref: WI/ECS/10) Effective Date: Feb 2022

# PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC Page: 23 of 27

# 5.7 Test protective shutdown SR

Test Function	Results desired in sequence	Result obtained
Measurement of protective shutdown by Converter 1 electronics.	Start up the loco with both the converter. Raise panto. Close VCB.  Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 1Check that converter 1 electronics produces a protective shut down.  • VCB goes off • Priority 1 fault mesg. on DDU appears	checked ok
Measurement of protective shutdown by Converter 2 electronics.	Disturbance in Converter 1  Start up the loco with both the converter. Raise panto. Close VCB.  Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 2. Check that converter 2 electronics produces a protective shu down.  • VCB goes off  • Priority 1 fault mesg. on diagnostic display appears  Disturbance in Converter 2	

### 5.8 Test Harmonic Filter

Switch on the filter by switch 160

Switch on the filter by  Test Function	Results desired in sequence	Result obtained
Measurement of filter currents	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Apply a small value of TE/BE by moving the throttle.  • FB contactor 8.41 must open.	checked ok

Effective Date: Feb 2022

Doc.No.F/ECS/01
(Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Traction converter manufacturer

to declare the successful operation

and demonstrate the same to the

Locomotive No.: 41716

Test earth fault

filter circuit.

detection harmonic

Test traction motor

speed sensors for

both bogie in both

cabs

Type of Locomotive: WAP-7/WAG-9HC Page: 24 of 27

OF

 FB contactor 8.2 must close. FB contactor 8.1 must close Check the filter current in diagnostic laptop Bring the TE/BE throttle to O cheebed or Switch off the VCB FB contactor 8.1must open. FB discharging contactor 8.41 must close Check the filter current in diagnostic laptop Make a connection between wire no. 12 and vehicle body. Start up cheehed ok the loco. Close VCB. • Earth fault relay 89.6 must pick up. Diagnostic message comes that -Earth fault in harmonic filter circuit

# 5.9 Test important components of the locomotive

supervisor/PLW

Items to be tested	Description of the test	Monitored value/remark	
Speedometer	VCU converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	creebed ok	
Time delay module of MR blower	The time after which the starting capacitor for MR blower should go off the circuit should be set to 10-12 seconds	checked ok	
Ni-Cd battery voltage	110V DC.	Cheebed ok	
Flasher light	From both cab flasher light should blink at least 65 times in one minute.	Cheebad ok	
Head light	Head light should glow from both cabs by operating ZLPRD. Dimmer operation of headlight should also occur by operating the switch ZLPRD.	cheeland ok	

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC

Page: 25 of 27

Marker light	Both front and tail marker light should glow from both the cabs	cheebed ox	
Cab Light	Cab light should glow in both the cabs by operating the switch ZLC	cheehed ox	
Spot lights	Both Drivers and Asst. Drivers Spot light should glow in both cabs by operating ZLDD	Cheekeel ok	
Instrument lights	Instrument light should glow from both cab by operating the switch ZLI	Cheebeel at	
Illuminated Push	All illuminated push buttons should glow during the operation	checked ok	
Contact pressure of the high rating contactors	The contact pressure of FB contactors (8.1, 8.2) is to be measured  Criteria:  The minimum contact pressure is 54 to 66  Newton.	For contactor 8.1: For contactor 8.2:	01
Crew Fan	All crew fans should work properly when VCB of the loco is switched on. The airflow from each cab fan is to be measured.  Criteria:  The minimum flow of air of cab fan should be 25 m <sup>3</sup> /minute	Cab 1 LHS: Cab 1 RHS: Cab 2 LHS: Cab 2 RHS:	ck

# 6.0 Running Trial of the locomotive

SN	Description of the items to be seen during trail run	Action which should take place	emark
1.	Cab activation in driving mode	No fault message should appear on the diagnostic panel of the loco.	
	Loco charging	Loco to be charged and all auxiliaries should run.  No fault message to appear on the diagnostic panel of the loco. Raise MR pressure to 10 Kg/cm <sup>2</sup> , BP to 5 Kg/cm <sup>2</sup> , FP to 6 Kg/cm <sup>2</sup> .	
3.	Check function of Emergency push stop.	This switch is active only in activated cab. By pushing this switch VCB should open & pantograph should be lowered.	ed ot
4.	Check function of BPCS.	<ul> <li>Beyond 5 kmph, press BPCS, the speed of loco should be constant.</li> <li>BPCS action should be cancelled by moving TE/BE throttle, by dropping BP below 4.75</li> <li>Kg/cm<sup>2</sup>, by pressing BPCS again.</li> </ul>	
5.	Check train parting operation of the Locomotive.	Operate the emergency cock to drop the BP Pressure LSAF should glow.	d ok

(Ref: WI/ECS/10)

# PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC

Page: 26 of 27

		that	
0	operation of the bocomotive F	<ul> <li>Do not acknowledge the alarm through BPVG or vigilance foot switch further for 8 seconds then:</li> <li>Emergency brake should be applied automatically.</li> <li>VCB should be switched off.</li> <li>Resetting of this penalty brake is possible only after 180 seconds by bringing TE/BE throttle to 0 and acknowledge BPVR and press &amp; release vigilance</li> </ul>	cheebed
7.	Check start/run interlock	<ul> <li>With park brake in applied condition.</li> <li>With direct loco brake applied (BP&lt; 4.75Kg/cm²).</li> <li>With automatic train brake applied (BP&lt;4.75Kg/cm²).</li> <li>With emergency cock (BP &lt; 4.75 Kg/cm²).</li> </ul>	eched ox NA Cheched Cheched
8.	Check traction interlock	Switch of the brake electronics. The Tractive /Braking effort should ramp down, VCB should open and BP reduces rapidly.	
9.	Check regenerative braking.	should start reducing.	cheebool
10.	Check for BUR redundancy test at ventilation level 1 & 3 of loco operation	Auxiliaries should be catered by rest of two bords.	checked
11	Check the power converter isolation test	Create disturbance in power converter by switching off the electronics. VCB should open and converter should get isolated and traction is possible with another power converter.	cheched

Effective Date: Feb 2022

7 C TW 41

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

### PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41716

Type of Locomotive: WAP-7/WAG-9HC

Page: 27 of 27

# 7.0 Final check list to be verified at the time of Loco dispatch

Condition /Operations of the following items are to be checked:

SN	Item	Cab-1	Cab-2	Remarks
1	Head lights	OK	ok	
2	Marker Red	ck	ob	
3	Marker White	ok	ok	
4	Cab Lights	OK:	ok	
5	Dr Spot Light	OK.	ok	Cheebed working of
6	Asst Dr Spot Light	ck	ok	
7	Flasher Light	OK	EK.	
8	Instrument Lights	OK	Ok	
9	Corridor Light	OK	ok	
10	Cab Fans	OK	ok	
11	Cab Heater/Blowers	OK	ok	
12	All Cab Signal Lamps Panel 'A'	ok	OK	



			Status of RDSO modifications	
.0	NO	: 4176		Remarks
, .	, ,,,		Description	Kema
T	M	odification No.	6 Floabor Light and Head	10000
1			Modification in control circuit of Flasher Light and Head	Øk/Not Ok
	RDS	O/2008/EL/MS/0357 '0' Dt 20.02.08	Light of three phase electrons	
			songing CITCUIT III Closure	OK/Not Ok
	RDS	SO/2009/EL/MS/0377	Modification to voice	/
	Rev	1.'0' Dt 22.04.09	The least of ED Contactors are	OK/Not Ok
	RD	SO/2010/EL/MS/0390	Paralleling of interlocks of El God Paralleling of Interlocks of Interlock	Øk/Not Ok
	Re	v.'0' Dt 31.12.10	Domoval of Interiocks of Contain	JOK/NOT OIL
	RD	0SO/2011/EL/MS/0399 ev.'0' Dt 08.08.11	from MCPA circuit.	
	Re	OSO/2011/EL/MS/040	Modification sheet for shifting the terminal applies housed in	OK/Not Ok
Ō.	RL	os0/2011/LE/Mo/011 ev.'0' Dt 10.08.11	KV 70 sq mm capies and provision of Synthetic resin	L
	1		lower nortion of ribz paris.	- (N + OK
			bonded glass fiber sheet for three phase locomes.  bonded glass fiber sheet for relaying of cables in HB-2 panel of  Modification sheet for relaying of cables in HB-2 panel of	ØK/Not Ok
6.	R	DSO/2011/EL/MS/040	Modification sheet for relaying of control was been for relaying of control was been for relaying of control was been accomplished by the model of the control was been accomplished by the control	OK/Not Ok
	R	ev.'0' Dt 10.08.11	2 Auto switching of machine lactric locomotives.	Skirtot
7	.   R	RDSO/2011/EL/MS/04 Rev.'0' Dt 30.11.11	Auto switching of machine room/control agree draining of batteries in three phase electric locomotives.  Modification of terminal connection of heater cum blower	ØK/Not Ok
	-	RDSO/2012/EL/MS/04	08 Modification of terrifical corner	,
8	F	Rev.'0'	assembly.	1
- 0	- 1	DDS0/2012/EL/MS/04	Modification sheet to avoid simultaneous switching White and Red marker light in three phase electric	7 7
,	.	Rev.'1' dated 02.11.12	locomotives.	y OK/Not Ok
		12/12/10/10/10	Paralleling of interlocks of Li contact improve reliability	
	10	RDSO/2012/EL/MS/0 Rev.'1' Dt 25.04.16	Paralleling of interlocks of EP contactors and contactors of three phase locomotives to improve reliability contactors of three phase locomotives sealing gasket in Modification sheet to provide rubber sealing gasket in the phase locomotives.	in K/Not Ok
		RDSO/2012/EL/MS/0	Modification sheet to provide locomotives.	
	11	Rev'0' Dt 20.12.12	Master Controller of times prices   mochanical   locking	19
+	12	PDS0/2013/EL/MS/	Modification sheet to provide mechanical  Modification sheet to provide mechanical  arrangement in Primary Over Current Relay of three phase	3e 200110
1	14		arrangement in 1 miles)	in Øk/Not Ok
		- MAC	locomotives.  Modification sheet for improving illumination of head light dimmer mode in three phase electric locomotives.	ØK/NOT OK
	13	RDSO/2013/EL/MS/	Modification sheet for improving indiffusion dimmer mode in three phase electric locomotives.  dimmer mode in three phase electric locomotives.	ee Øk/Not Ok
		Rev.'0' Dt 22.05.13 RDSO/2013/EL/MS	Modification sheet of Bogie Isolation Totally	1
	14	Pay'n' Dt 18.01.13	phase electric locomotives.	tric K/Not Ok
	15	RDSO/2013/EL/MS	Modification sheet for Wor Same	for
	110	Rev '0' Dt 23.10.13		s in Ok/Not Ok
	16	RDSO/2013/EL/MS	tiltor and filtor	,
		Rev.'0' Dt 10.12.13	three phase electric locomotives.	over Ok/Not Ok
			0/0422 Removal of shorting link provides	DK/140t 3.1
	17	RDSO/2014/EL/M Rev.'0' Dt 12.03.1	current relay of timee phases	ionic
		RDS0/2017/EL/M	S/0464 Provision of Auxiliary Interior (8.2) Contactor in GTO/III	GBI OKINOLOK
	18	Rev.'0' Dt 25.09.1	7   filter ()N (8.1)/adoption	
			locomotives.	three Øk/Not OF
	1	9 RDSO/2017/EL/N		etting Ok/Not O
		Rev.'0' Dt 07.12.	MS/0475 Modification in existing Control Electronics (CE) Test	POKINOLO

Signature of JE/SSE/TRS

# 29)

### PLW/PATIALA

Loco No.: 41716

# PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

S.N	Parameters	Reference	Value	Result
1.0	Auxiliary Air supply system (Pantograph & VCB)			
1.1	Ensure, Air is completely vented from pantograph Reservoir (Ensure Pantograph gauge reading is Zero)		0	0
1.2	Turn On BL Key. Now MCPA starts.  Record pressure Build up time (8.5kg/cm2)	The State of the S	60 sec. (Max.)	41 Sec
1.3	Auxiliary compressor safety Valve 23F setting	CLW's check sheet no. F60.812 Version 2	8.5±0.25kg/cm2	8.5 Kg/cm2
1.4	Check VCB Pressure Switch Setting	CLW's check sheet no. F60.812 Version 2	Opens 4.5±0.15 kg/cm2 closes 5.5±0.15	4.5 Kg/cm2 5.5 kg/cm2
	. 73 12 2 30 30 31	partial and resid efficient	kg/cm2	
1.5	Set pantograph Selector Switch is in Auto, Open pan-1&2 Is	solating Cocks & KABA co	ock by Key (KABA Key)	2002800
1.6	Set Cab-1 Pan UP in Panel A.	THE RESERVE THE PARTY OF THE PA	Observed Pan-2 Rises.	OK
1.7	Close Pan-2 isolating Cock	STREET WEST	Panto-2 Falls Down	ОК
	Open Pan -2 isolating Cock		Panto-2 Rises	
1.8	Record Pantograph Rise time	Lateralistic of the PTF	06 to 10 seconds	8 Sec
1.9	Record Pantograph Lowering Time		06 to 10 seconds	8 Sec
1.10	Pantograph line air leakage		0.7 kg/cm2 in 5 Min.	nil
2.0	Main Air Supply System	Company of the compan		
2.1	Ensure, Air is completely vented from locomotive. Drain out all the reservoirs by opening the drain cocks and then closed drain cocks. MR air pressure build up time by each compressor from 0 to 10 kg/cm2.  i) with 1750 LPM compressor  ii) with 1450 LPM compressor	Theoretical calculation and test performed by Railways.	i) 7 Min. Max. ii) 8.5 Min. Max.	CP1-6 Min. 52 sec Cp2- 6 Min. 48 sec
2.2	Drain air below MR 8 kg/cm2 to start both the compressors.	as conserved Post	Check Starting of both compressors	ok
2.3	Drain air from main reservoir up to 7 kg/cm2. Start compressors, Check pressure build time of individual compressor from 8 kg/cm2 to 9 kg/cm2	15 4 4 9 5 144	30 Sec. (Max)	CP1-28 Sec CP2-28 Sec
2.4	Check Low MR Pressure Switch Setting (37)	D&M test spec. MM3882 & MM3946	Closes at 6.40±0.15 kg/cm2 Opens at 5.60±0.15kg/cm2	6.4 Kg/cm2 5.6 Kg/cm2



# PLW/PATIALA

Loco No.: 41716

# PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

		, -1-1-3/ Spriase, uateu-	29.03.2012)	
2.5	Check compressor Pressure Switch RGCP setting (35)			
	(35)	D&M test spec. MM3882 & MM394	Closes at 10±0.2 kg/cm2	0 10 Kg/cm
2.6	Run both the compressors D	Machie historia Achte in Sant	Opens at 8±0.20 kg/cm2	8 Kg/cm <sup>2</sup>
	Run both the compressors Record Pressure build up time	e Trial results	3.5 Minutes Max.	3min. 23
2.7	anioader valve operation time	· · · · · · · · · · · · · · · · · · ·	Complete programme	sec.
2.8	Check Auto Drain Valve functioning (124 & 87)	2011/10/16	Approx. 12 Sec.	11 sec
2.9	The state of the s	D&M test spec.	Operates when Compressor starts	
2.10	Check CP-2 delivery safety valve sotting (10/2)	MM3882 & MM3946	11.50±0.35kg/cm2	11.5 Kg/cr
2.11	DLCI	D&M test spec. MM3882 & MM3946	11.50±0.35kg/cm <sup>2</sup>	11.5 Kg/cr
245	Switch 'OFF' the compressors and ensure that the safety valve to reset at pressure 12 kg/cm2 less than opening pressure.	D&M test spec. MM3882 & MM3946	- 006000 NGC 1038 NSS	
2.12	BP Pressure: Switch 'OFF' compressor, Drain MR Pressure by drain cock of 1" Main Reservoir, Start Compressor, and check setting pressure of Duplex Check Valve 92F.	CLW's check sheet no. F60.812 Version 2	5.0±0.10kg/cm2	5.0 Kg/cm2
2.13	Pressure.	CLW's check sheet	6.0±0.20kg/cm2	CHIEF GALLES
3.0	Fit Test Gauge in Test point 107F FPTP. Open isolate cock 136F. Check pressure in Gauge.	no. F60.812 Version 2	0.0±0.20kg/cm2	6.0 Kg/cm2
3.0	Air Dryer Operation			ET SE SE
3.1	Open Drain Cock 90 of 2 <sup>nd</sup> MR to start Compressor, leave			
	bryer Towers to change.	A self anatomic of the	Tower to change i) Every minute (FTIL & SIL) ii)every	ОК
3.2	Check Purge Air Stops from Air Dryer at Compressor stops	Water of our or char	two minute (KBIL)	80102.400
3.3	Check condition of humidity indicator		i entre la company	
.0	Main Reservoir Leakage Test		Blue	Blue
1				
.1	Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs.	D&M test spec. MM3882 & MM3946	Should be less than 1 kg/cm2 in 15	0.65 Kg/cm2 in
2	Check BP Air leakage (isolate BP charging cock-70)	D&M test spec.	minutes	15 minutes
	THE STREET	MM3882 & MM3946	0.15 kg/cm2 in 5 minutes	0.1 Kg/cm2 in 5

Page 3 of 4

### PLW/PATIALA

Loco No.: 41716

### PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

.1		i <b>tomatic Brake ope</b> pe & Brake Cylinder i		p later Market and a graph of the	all a substance of general	AN CANAL	
	A AGRENIES IN			egolesen 38 sülelke #20			
	Check proportio	nality of Auto Brake	system	CLW's chec	k sheet no. F60.812	Version 2	
	392 Th etc d						
	Auto controller	position		BC (WA	G-9 & WAG-7)Kg/cr	m2	
)		BP Pressure kg/c	m2	Value	CONTRACTOR	Result	
	1821	Sales Sa Sales Sales Sa		ing was a soliday Has Ing was a soliday Has	Alexandra (1985) Alexandra (1985) Alexandra (1985)		
	52 (43) Sparse (44)			on the manufacture of the color	g grand as sensent sa a na a a na alguna sen		
	Run	5±0.1	5.0 Kg/cm2	0.00	0.	.00 Kg/ cm2	
	Initial	4.60±0.1	4.6 Kg/cm2	0.40±0.1	- day 0	.40Kg/ cm2	
	Full service	3.35±0.2	3.5 Kg/cm2	2.50±0.1		2.5Kg/ cm2	
	Emergency	Less than 0.3	0.2 Kg/cm2	2.50±0.1	n (18 - A COSSIGNATION )	2.5Kg/ cm2	
2		BP pressure drop to 3 Controller handle is Ful		D&M test spec. MM3882 & MM3946	8±2 sec.	7 Sec	
.3	Operate Asst. D	river Emergency Coc	k,	D&M test spec. MM3882 & MM3946	BP pressure falls to Below 2.5 kg/cm2	ОК	
1	Check brake Pipe Pressure Switch 69F operates		CLW's check sheet no. F60.812 Version 2	Closes at BP 4.05- 4.35 kg/cm2 Opens at BP 2.85- 3.15	4.2 Kg/cm2 3.0 Kg/cm2		
					kg/cm2		
5		te Controller handle filling time from 0.4 k		D&M test spec. MM3882 & MM3946			
	WAP7 - BC 2.50			2 d v2	7.5±1.5 sec.	Nook Too	
	WAG9 - BC 2.50	± 0.1 kg/cm2			21±3 sec.	21 Sec	

Page 4 of 4

# PLW/PATIALA

Loco No.: 41716

# PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

	Move Auto Brake Controller handle to full service ar kg/cm2. Move Brake controller to Running position BC Pressure up to 0.4 kg/cm2 i.e. 95% of Max. BC de BC release Time WAP7 WAP9	BC Rel	lease time to fall ed	spec MM	M test c. 13882 & 3946	17.5 sec.	5±25	en bronz co grand
5.7	the Auto Brake Controller handle to Release Chan	L DD D					7.5 sec	. 47 Sec
5.0				shee F60.8	312	60 to Sec.	08 0	68 Sec
5.8	the capacity test: The capacity of the AO	o in u-		Versi				
	must confirm to certain limit in order to ensure comp leakage in the train without interfering with the autor brake.  * Allow The MR pressure to build up to maximum stip * Close brake pipe angle cock and charge brake pipe to (Automatic brake controlling) at run position.  * Couple 7.5mm diameter leak hole to the brake hose Open the angle cock for brake pipe.	ensati matic i ulated o 5 kg,	ion for air functioning of d limit. /cm2 by A	RDSC Motive power Direct report MP GI No. 12	ve er torate t no. uide	BP press shoul fall be 4.0 kg with i	ld not elow g/cm2	4.7 Kg/cm2
				1999				
5.9	The test shall be carried out with all the compressors in Keep Auto Brake Controller (A-9) in Full Service Bross I			1999		BC con	nes	0
	The test shall be carried out with all the compressors in Keep Auto Brake Controller (A-9) in Full Service. Press I Switch (PVEF)			1999		BC con	nes	0
5.9 <b>6.0</b> 5.1	The test shall be carried out with all the compressors in Keep Auto Brake Controller (A-9) in Full Service. Press I Switch (PVEF)  Direct Brake (SA-9)			1999			nes	0
5.0 5.1	The test shall be carried out with all the compressors in Keep Auto Brake Controller (A-9) in Full Service. Press I Switch (PVEF)  Direct Brake (SA-9)  Apply Direct Brake in Full. Check BC pressure WAG9/WAP7	n worl		eet	Rev.1		Sak Siles	<b>0</b> 3.5Kg/cm2
5.0	The test shall be carried out with all the compressors in Keep Auto Brake Controller (A-9) in Full Service. Press I Switch (PVEF)  Direct Brake (SA-9)  Apply Direct Brake in Full. Check BC pressure WAG9/WAP7  Apply Direct Brake, Record Brake Cylinder charging time	n worl	CLW's check sh no. F60.812 Ver 2  D&M test spec.	eet rsion	Rev.1	to '0' 20 kg/c	m2	
6.0	The test shall be carried out with all the compressors in Keep Auto Brake Controller (A-9) in Full Service. Press I Switch (PVEF)  Direct Brake (SA-9)  Apply Direct Brake in Full. Check BC pressure WAG9/WAP7	n work	CLW's check sh no. F60.812 Ver 2  D&M test spec. MM3882 & MM	eet rsion	3.5±0.	to '0' 20 kg/c (Max.)	m2	3.5Kg/cm2 7 Sec
<b>5.0 5.1 6.2</b>	The test shall be carried out with all the compressors in Keep Auto Brake Controller (A-9) in Full Service. Press I Switch (PVEF)  Direct Brake (SA-9)  Apply Direct Brake in Full. Check BC pressure WAG9/WAP7  Apply Direct Brake, Record Brake Cylinder charging time. Check Direct Brake Pressure switch 59 (F)  Release direct brake & BC Release time to fall BC.	n work	CLW's check sh no. F60.812 Ver 2  D&M test spec.	eet rsion 13946 0.	3.5±0. 8 sec. 2.±0.1 kg	to '0' 20 kg/c (Max.)	m2	3.5Kg/cm2 7 Sec
<b>6.0 5.1 6.2 .3</b>	The test shall be carried out with all the compressors in Keep Auto Brake Controller (A-9) in Full Service. Press I Switch (PVEF)  Direct Brake (SA-9)  Apply Direct Brake in Full. Check BC pressure WAG9/WAP7  Apply Direct Brake, Record Brake Cylinder charging time Check Direct Brake Pressure switch 59 (F)  Release direct brake & BC Release time to fall BC pressure up to 0.4 kg/cm2	n work	CLW's check sh no. F60.812 Ver 2  D&M test spec. MM3882 & MMW test spec.	eet rsion 13946 0.	3.5±0.	to '0' 20 kg/c (Max.)	m2	3.5Kg/cm2 7 Sec
6.0 5.1 .3	The test shall be carried out with all the compressors in Keep Auto Brake Controller (A-9) in Full Service. Press I Switch (PVEF)  Direct Brake (SA-9)  Apply Direct Brake in Full. Check BC pressure WAG9/WAP7  Apply Direct Brake, Record Brake Cylinder charging time Check Direct Brake Pressure switch 59 (F)  Release direct brake & BC Release time to fall BC pressure up to 0.4 kg/cm2  Sanding Equipment	n work	CLW's check sh no. F60.812 Ver 2  D&M test spec. MM3882 & MMW test spec.	eet rsion 13946 0.	3.5±0. 8 sec. 2.±0.1 kg	to '0' 20 kg/c (Max.)	m2	3.5Kg/cm2 7 Sec
<b>6.0 5.1 6.2</b>	The test shall be carried out with all the compressors in Keep Auto Brake Controller (A-9) in Full Service. Press I Switch (PVEF)  Direct Brake (SA-9)  Apply Direct Brake in Full. Check BC pressure WAG9/WAP7  Apply Direct Brake, Record Brake Cylinder charging time Check Direct Brake Pressure switch 59 (F)  Release direct brake & BC Release time to fall BC pressure up to 0.4 kg/cm2	n work	CLW's check sh no. F60.812 Ver 2  D&M test spec. MM3882 & MMW test spec.	eet rsion 13946 0	3.5±0. 8 sec. 2.±0.1 kg	to '0' 20 kg/c (Max.) g/cm2	m2	3.5Kg/cm2 7 Sec kg/cm2

Signature of loco testing staff

Signature of SSE/Shop

पी.एल.डब्ल्यू P. L. W



Issue No. 04 Effective Date: 01.10.2022 DOC NO: F/LAS/Electric Loc, CHECK SHEET (Ref: WI/LAS/Elect/01, 02, 03 & 04 & QPL/LAS/Elect. Loco)
Page 1 of 1

### पटियाला रेलइंजन कारखाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA

ELECTRIC LOCO CHECK SHEET

	NO: 41716 Rly: NR		Shed:	K	JG1	1
S. No.		Specified Value	(	Observ	ed Val	ue
1.1	Check proper Fitment of Hotel Load Converter & its output contactor.	OK		- W	A —	
1.2	Check proper Fitment of MR Blower 1 & 2, MR Scavenging Blower 1 & 2, TM Blower 1 & 2.	OK		oy		
1.3	Check proper of Fitment of oil cooling unit (OCU).	ОК		01	r	
1.4	Check proper Fitment of HB 1 & 2 and its respected lower part on	OK			ic	
1.5	Check proper Fitment of FB panel on its position.	ОК			SK	
1.6	Check proper Fitment of assembled SB1 & SB2 with VCU1 & VCU2.	0K			DK	Name of
1.7	Check proper Fitment of Auxiliary converter 1, 2 & 3-(BUR-1, 2 &	OK			-	
1.8	Checkproper Fitment of Traction converter 1 & 2 (SR-1 & 2)	OK			ok	4
1.10	Check proper fitment, torquing & Locking of Main transformer holt.	OK		The second second	ok	
1.12	Check proper fitment of compressor both side with the compressor safety wire rope.	ОК			OK	
1.13	Proper setting of the dampers as required.	ОК			OK	
1.14	Check proper position of Secondary Helical Springs between Bogie	OK			OK	
1.15	Check proper fitment of Body Bogie Safety Chains fitted properly.	ОК				
1.16	Check proper fitment of Cow catcher.	ОК			ok_	
1.17	Check coolant level in SR 1 & 2 Expansion Tank	ОК		-	R	
1.18	Check Transformer Oil Level in both conservators Tank (Breather	ОК			K	
1.19	Check proper fitment of both battery box.	OK			OK	
1.20	Check proper fitment of Push Pull rod its bolt torquing and safety		+		N	1
1.21	Secondary Vertical and Lateral Clearance on leveled track at the	OK	(4)		)K_	
	time of Loco Dispatch.		LP	B-1 ALP	-	B-2
-				ALP	LP	ALF
		Vertical-Std :35-60 mm	28	58	56	56
0.1		Lateral Std- 45-50 mm	47	52	65	35
1.21	Buffer height: Range (1090, +15,-5) Drg No IB031-02002.	1090-1105 mm		'T 1.7	S	R/S
			FRONT	110	2 1	169
20	The state of the s		REAR	110		110:
.22	Buffer Length: Range (641 mm + 3 to 10 mm with buffer face) Drg No-SK.DL-3430.	641 mm	Tools and	L/3	5	R/S
	NO SELDE-ST. 10.		FRONT	64	1	11.1
			REAR	69	0 1	641
.23	Height of Rail Guard. (114 mm + 5 mm,-12 mm).	114 mm + 5 mm,-12		L/S	17	640 R/S
		mm	FRONT	11/-	-	116
			REAR	1115		(1)
.24	CBC Height: Range (1085 mm to 1105 mm) Drg No-1B031-02002.	1085-1105 mm	FRONT	116	17	17
	The state of the s	TOOO TYOU HILL	THOUTH	. I an C		

(Signature of SSE/Elect. Loco)

NAME SON 254 FORMAR DATE 31/12/22

(Signature of JE/Elect Loco)

NAME SHUBYAM SHARMA

DATE 31/12/22

Jeyel (Signature of JE/UF)

NAME JAMPISH PRASAD

DATE 31/12/22

		PATI	ALA LOCOMOTIVE W			
S.No.	. Equipment	PL No.	LOCO NO-417			
1	Complete Shell Assembly with piping	29171027		ent Serial No. -05/29 , 12/22		Make
2	Side Buffer Assly Both Side Cab I		237- 05/22			ABRICATION PVT. LT
3	Side Buffer Assly Both Side Cab II	29130050	361- 05/22	309-05/22	KM	KM
4	CBC Cab I & II	29130037	10/22	341-05/22	KM	KM
5	Hand Brake	23130037		11/22	FASP	FASP
6	Set of Secondry Helical Spring	29045034 29041041	11/2.	2 - 14696		O MECHWELL ONTIER
7	Battery Boxes (both side)	29680013	52- 09/22	65- 09/22	- 1 Au	OIT THE IT
8	Traction Bar Bogie I			- 04/22	CHANDRA UDYOG	CHANDRA UDYO
9	Traction Bar Bogie II			- 04/22		TEW
10	Centre Pivot Housing in Shell Bogie I side			10/22		ΓEW
11	Centre Pivot Housing in Shell Bogie II side	29100057			-	VEW
	Elastic Ring in Front in Shell Bogie I side			10/22	-	AEW .
	Elastic Ring in Front in Shell Bogie II side	29100010		80	A	/ADH
	Main Transformer	29731008 for WAG	2	15	AV	/ADH
	ivialit transformer	9	HVE-65-12-2	2-2746 , 2022	HIGH	H VOLT
-	Oil Cooling Radiator I	29470031	10/22 & FG4150	02/M1/22-23/766	APOLLO IND	USTRIAL CORP
	Oil Cooling Radiator II	29470031		02/M1/22-23/764		USTRIAL CORP
17 N	Main Compressor I with Motor	20544000		510 , 11/22		LGI
18. 1	Main Compressor II with Motor	29511008		43 , 11/22		
.9 T	Fransformer Oil Cooling Pump I			5, 09/22		LGI
0 T	ransformer Oil Cooling Pump II			6,09/22	253.55	VWELL
1 C	Dil Cooling Blower OCB I			004, 1001281981		/WELL
2 0	Oil Cooling Blower OCB II	29470043	11/22 & PDS2211		PD STEELS PD STEELS	
3 T	M Blower I		11/22 & AC-49559		1000	
4 TI	M Blower II	29440075	11/22 & AC-4955			CEL
5 M	1achine Room Blower I		09/22 & MF		AC	
6 M	lachine Room Blower II	29440105			G. TR. Co	
7 M	lachine Room Scavenging Blower I	1.0	09/22 & MF		G. TR. Co	
	lachine Room Scavenging Blower II	29440129	08/22 & SM		G. TR. CO(P) LTD	
	VI. Scavenging Blower Motor I		09/22 & SM-	en announce de la company	G. TR. CO	O(P) LTD
	M Scavenging Blower Motor II	29440117	D30-5937, C		SAMAL H	IARAND
	action Convertor I		08/22 & D30-595		SAMAL H	IARAND
+	action Convertor II		12/22 &	4357		
	hicle Control Unit I		12/22,			
	hicle Control Unit II	29741075	09/22 &		MED	
100	x. Converter Box I (BUR 1)		09/22 &	3218	MED	на
			10/22 &	3181		
100	x. Converter Box 2 (BUR 2 + 3)		10/22 &	3181		
-	llary Control Cubical HB-1	29171180	09/22 & CGHB		C. G.	L
	llary Control Cubical HB-2	29171192	11/22, AALN/11/202	2/07/HB2G9/144	AUTOMETER A	
	mplete Control Cubicle SB-1	29171209	07/22 & SLSB10	012270017	STESALIT	
_	mplete Control Cubicle SB-2	29171210	11/222 & 2	21233	TROLEX	
CUE	er Cubical (FB) (COMPLETE FILTER BICLES)	29480140	3507		CLW	
Driv	er Seats	29171131	07/22- 108, 127	7, 144, 131	- EEE	

NAME SSE/LAS SSE/LAS

NAME STURNAY SHARMA

(33)

SSE/ABS

				41716		
SNO			OOF COM	ROOF COMPONENT CAB 1 & 2		14/-
2.140	_	PL NO.	QPL /Nos.	S. Supplier	3	Warranty
	Pantograph	29880014(HR),	2		Sr. no.	
Н		29880026		SCHUNK, GENERAL STORES	107244-1879-09/22,2704-08/22	
7	Servo motor	29880026	2	GENERAL STORES	20,000	
m	Air Intake filter Assly	29480103	2	PARKER	2777-08/27	
4	Insulator Panto Mtg.	29810127	∞	BHEL	04/22 04/22	
1		Σ	AIDDLE RO	IDDLE ROOF COMPONENT	27/1-0/1-1	
2	High Voltage Bushing	29731021	1	EIPL	2571 00 22	
9	Voltage Transformer	2965028	T	SADTEM	33-ZI-U3-ZZ	
7	Vacuum Circuit Breaker	25712202	1	AUTOMETER ALLIANCE	AAIN/10/2022/02	
8	Insulator Roof line	29810139	6	IEC	1 20/202/ VCBA/326	
9	Harmonic Filter	29650033	1	BECITECI	07/22,07/22	
10	Earth Switch	29700073	L	ALITOMETED ALLIANOT	11/22/222357/39	AS Per PO/IRS Conditions
17	Surge Arrester	20750052	, ,	COLONIC LEN ALLIANCE	AALN/09/2022/020/ES/135	
		25720027	7	CG POWER & INDUSTRIAL	50693,2022 50694,2022	
			Air Br	Air Brake Components		
12 /	Air Compressor	29511008	,	arc components		
13	Air Dryer	29162051		TRIDENT	EUHS 929545, EUHS 929510	
14	Auxillary Compresssor	25513000	-	FIG	LD2-08-7608-22	
	Air Brake Panel	29180016	1	KNORR	BVFS-105996	
16 (	Contoller	29180016	2	KNORR	22-07-CO-2403	
	Breakup Valve	29180016	2	KNORR	zz-03-E0-2566A,22-08-E0-2446B	
18	wiper motor	29162026	4	ELEGI		

Pant W.I.S



# PATIALA LOCOMOTIVE WORKS, PATIALA



### Loco No. 41716

### 1. BOGIE FRAME:

BOGIE	FRAME NO	Make	PL No.	PO No. & dt.	Warranty Period		
FRONT	SL-1497	ECBT	29105146	102885	As per PO/IRS		
REAR	SL-1505	ECBT		102885	conditions		

# 2. Hydraulic Dampers (Axle, Vertical, Yaw and Horizontal) Make: KNORR

### 3. AXLES:

AXLE POSITION NO	1	2	3	4	5	6
MAKE/	PLW	PLW	PLW	PLW	PLW	PLW
S.NO	23546	23578	23517	23544	23547	23435
Ultrasonic Testing	OK	OK	OK	OK	OK	OK

### 4. WHEEL DISCS NO. AND TYPE

AXLE POSITION NO	1	2	3	4	5	6
GEAR END	CNC/22- 2801	CNC/22- 2802	CNC/22- 2773	CNC/22- 2796	CNC/22- 2794	CNC/22- 2788
Ultrasonic Testing	OK	OK	OK	OK	OK	OK
FREE END	CNC/22- 2798	CNC/22- 2799	CNC/22- 2774	CNC/22- 2807	CNC/22- 2793	CNC/22- 2790
Ultrasonic Testing	OK	OK	OK	OK	OK	OK

# 5. AXLE ROLLER BEARING (CRU) (PL No. 29010020, Warranty: As per PO/IRS conditions)

A.	XLE POSITION NO	1	2	3	4	5	6
Gear	MAKE	SKF	SKF	NBC	SKF	SKF	SKF
End	PO NO. & dt	2898	2898	02875	2898	2898	2898
Free	MAKE	SKF	SKF	NBC	SKF	SKF	SKF
End	PO NO. & dt	2898	2898	02875	2898	2898	2898

# 6. WHEEL DISC PRESSING (PRESSURE IN KN): SPECIFIED 80-105 T

AXLE POSITION NO	1	2	3	4	5	6
BULL GEAR END	915	954	936	919	931	943
FREE END	906	984	892	950	975	949

### Loco No. 41716



# 7. DIAMETER AFTER PROFILE TURNING: SPECIFIED 1092 + 5 mm - 0 mm

AXLE POSITION NO	∂ 1	2	3	4	5	6
DIA IN mm GE	1092.3	1092.4	1092.3	1092.3	1092.4	1092.3
DIA IN mm FE	1092.3	1092.4	1092.3	1092.3	1092.4	1092.3
WHEEL PROFILE GAUGE (1596±0.5mm)	OK	OK	ОК	OK	OK	ОК

### 8. SUSPENSION TUBE & ITS TAPER ROLLER BEARING:

AXLE POSITION	I NO	1	2	3	4	5	6
S.T.	MAKE	KPE	KPE	Simplex	Simplex	Simplex	Simplex
G.E. BEARING	MAKE	FAG	FAG	FAG	FAG	FAG	FAG
F.E. BEARING	MAKE	FAG	FAG	FAG	FAG	FAG	FAG

### 9. GEAR CASE & BACKLASH:

AXLE POSITION NO	1	2	3	4	5	6
MAKE	EEE	EEE	EEE	EEE	EEE	EEE
BACKLASH (0.254 – 0.458mm)	0.300	0.330	0.340	0.340	0.330	0.300

# 10 A/BOX TO BOGIE FRAME LATERAL CLEARANCES (SPECIFIED 15.0 to 19.0mm):

AXLE POSITION NO	1	2	3	4.	5	6
RIGHT SIDE	17.89	19.00	15.04	15.80	19.00	18.56
LEFT SIDE	16.20	16.60	17.98	16.01	15.42	15.10

# 11. TRACTION MOTOR: (PL No. 29942007, Warranty: As per PO/IRS conditions)

AXLE POSITION NO	MAKE	PO No. & date	S. NO.
1	BHEL	100509	201230408
2	BHEL	100509	201230346
3	CGP	100507	2212006-3713
4	BHEL	100509	201230146
5	BHEL	100509	201230155
6	BHEL	100509	201230153

SSE/ Bogie Shop

PLW/PTA

ELECTRIC LOCO HISTORY SHEET (ECS)

ELECTRIC LOCO NO: 41716 RLY: NR LIST OF ITEMS FITTED BY ECS

SHED

SHED: KJGY

PROPULSION SYSTEM: MEDHA

DESCRIPTION OF ITEM	ITEM PL NO.	CN AS MATI	ITEM SR NO CAR 1/CAR 2	711001011111111111111111111111111111111
1 LED BASED FI ASHFR LIGHT CAR I & II			7-945-11-045-7	MANE/SUPPLIER
		280	2809/2788	POWER TECH
-	29612925	17461/1747	17461/17475/17483/17470	OCFIV
3 CAB HEATER CABI&II	20170011	617	701	ALIOS
4 CREW FAN CABIST	000	740	/04	TOPGRIP
	29470080	1746/1726	1746/1726/1704/1641	SHIVAM
+		4	4296	
	29860015	4.	4574	SAITRONIX
7 COMPLETE PANEL A CAB I & II	29178265	162A	162B	CINIO
8 COMPLETE PANEL C CAB   &	29170539			
9 COMPLETE PANEL D CAB   &	29178265	160A	160B	
10 COMPLETE CUBICLE- F PANEL CAB I & II	29178162	KEPCO/CUF/419	KEPCO/CLIE/402	ONIT
11 SPEED IND. & REC. SYSTEM	29200040	1000	402/00/1402	NEPCO - AXVEN
12 BATTERY (NI- CD)		1711	7 1121	
	23080025	4	438	HBL
13 SEI OF HARNESSED CABLE COMPLETE	29600420			2 < 0 > 0 0
14 (PRESSURE SENSOR OIL PRESSURE SENSOR (CAB-1)		8 0871/cc/8cc/p	-1,10/00/80/80/80/80/80/90/90/90/90/90/90/90/90/90/90/90/90/90	TOLI CAB
15 TRANSFORMER OIL PRESSURE SENSOR (CAB-2)	29500047	08/22&22/1643	08/22822/1643 & 09/22822/214/	2
1 RANSFORMER OIL TEMPERATURE SENSOR (CAB-1) 16 (TEMPERATURE SENSOR OIL CIRCUIT TRANSFORMER)	3-1) MER)	866/60	02/22&57556	LAOLEA
200	3-2) 29500035	02/228	02/22&57697	FLORICAN
		11/2282	11/22&22L1892	
19 ROUF MOUNTED AIR CONDITIONER II	29811028	11/228	11/22&22L1904	CHINI



JE/ECS

(35)

	1
6	3
2	0
	1
	2

	TOP 12 C	TOP 12 COSTLIEST ITEMS OF WAG9HC LOCO WITH	EMS OF WAG9HC LOCO WITH WARRANTY CONDITIONS AST EN TENTERS
S No	PL No	DESCRIPTION	Warranty Period
7-1	29741075	IGBT BASED 3-PHASE DRIVE PROPULSION EQUIPMENT	60 months after commissioning or 72 months from date of supply whichever earlier as per special conditions given by CLW
2	29731057	MAIN TRANSFORMER 7775 KVA TYPE LOT 7500 FOR WAP7 3- PHASE ELECTRIC LOCOMOTIVE TO CLW SPECN NO.CLW/ES/3/0660/C	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
6	29171064	COMPLETE SHELL ASSLY (PIPED & PAINTED) FOR WAP-7 LOCO TO CLW SPEC. NO. CLW/MS/3/152 ALT 8	COMPLETE SHELL ASSLY (PIPED & PAINTED) FOR AS PER IRS CONDITIONS-30 MONTHS FROM THE DATE OF WAP-7 LOCO TO CLW SPEC. NO. CLW/MS/3/152 ALT-SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WAP-7 LOCO TO CLW SPEC. NO. CLW/MS/3/152 ALT-SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER.
4	29600418	SET OF HARNESSED CABLE FOR 3-PHASE ELECTRIC LOCOMOTIVES TO CLW SPECN. NO. CLW/ES/03/646 ALT-NIL WITH DMW REQUIREMENT OF HARNESSED CABLE FOR WAP-7, ALT-A1 DATED 27/11/2018.	As per clause no.9 of CLW Specn. CLW/ES/3/0458 & Clause No.10 of CLW SpecnCLW/ES/3/0459. [18 months after commissioning or 20 months from date of supply for single core & 18 months after commissioning or 24 months from date of supply for multi core]



			T	_ [	1	
As per specification no. CLW/MS/3/001 Alt. 16 i.e. the manufacturer is required to guarantee that the brakevalves/equipment work satisfactorily for a period of five brakevalves/equipment work satisfactorily for a period of five (5) years after commissioning. Any equipment/part which failsduring the guarantee period shall be replaced free of cost by the manufacturer. The replaced components shallfurther be under warranty for five (5) years from the date of their fitment and should the replaced components proveunsatisfactory in service, they shall be replaced by modified and improved components by the supplier free of cost.		AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.		AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.		
BRAKE CONTROL SYSTEM INCLUDING DRIVER'S VIGILANCE CONTROL DEVICE TO SET LIST NO.EL29180016.		COMPLETE FILTER CUBICLE ALONG WITH ALL EQUIPMENTS AND CABLING TO DRG./SPEC NO. [1] CLW/ES/3/0193 ALT-F OR LATEST AND CLW DRG. NO. 1209-15-143-004 ALT-10 AND PART DRG./SPEC NO AS PER ANNEXURE-A ATTACHED.		3-PHASE ASYNCHRONOUS TRACTION MOTOR (RESISTANCE RING MECHANICALLY INTERLOCKED TO END PLATE DESIGN ROTOR, SCHEME-II), TYPE 6FRA-6068 FOR WAP-7 ELECTRIC LOCO WITHOUT ACTIVE SPEED SENSOR TO SPECIFICATION NO. 4TMS.096.081 ALT-2 AND STR NO. CLW/2008/3PHTM/STR/0001.		
29180016		29480140		29942007		
ΓV		9		2		

As per clause 16 of Spec.No.CLW/MS/3/Bogie/003 Alt-1. [60 months after commissioning or 72 months from date of supply]	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.	COMPLETE AUXILIARY CUBICLE HB1 ALONG WITH  AL EQUIPMENTS AND CABLING TO CLW  SPEC.NO.CLW/ES/3/0191 ALT-D OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.
Bogie Frame Complete for WAP-7 for 3 Phase Co Co Locomotive to CLW specification No. CLW/MS/3/Bogie/003 alt-1 and CLW Drg.No.1209.01.112-202 Alt-Nil	COMPLETE AUXILIARY CUBICLE HB2 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0192 ALT-E OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	COMPLETE CONTROL CUBICLE SB2 ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0195/A ALT-H OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	COMPLETE CONTROL CUBICLE SB1 (PUSH PULL SCHEME COMPLIANT) ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0194 ALT-G OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	COMPLETE AUXILIARY CUBICLE HB1 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0191 ALT-D OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.
29105146	29171192	29171210	29171209	29171180
∞	o .	10	11	12