भारतीय रेल Indian Railways

पटियाला रेलइंजन कारख़ाना, पटियाला

PATIALA LOCOMOTIVE WORKS, PATIALA



LOCO TESTING & DISPATCH REPORT OF IGBT BASED WAG9HC ELECTRIC LOCOMOTIVE

LOCO NO.:

41776

TYPE:

WAG9HC

RAILWAY SHED:

NR/KJGY

PROPULSION SYSTEM:

MEDHA

DATE OF DISPATCH:

12.05.2023

लोको सिस्सिस्स्य रिकार्ड P. L. W



पटियाला रेलइंजन कारख़ाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA

LOCO NO.: 41776

RAILWAY/SHED: NR/KJGY

DOD: MAY-2023

INDEX

		ACTIVITIES	PAGE NO.
SN	PARA	Testing & Commissioning (ECS)	
1.	1.0	Continuity Test of the cables	
	1.1	Continuity Test of Traction Circuit Cables Continuity Test of Traction Circuit Cables	1-4
	1.2	Continuity Test of Auxiliary Circuit Cables	
	1.3	Continuity Test of Battery Circuit Cables Continuity Test of Battery Circuit Cables	
	1.4	Continuity Test of Screened Control Circuit Cables	
2.	2.0	Low Tension test	5-6
	2.1	Measurement of resistor in OHMS (Ω)	3-0
	2.2	Check Points Circuits (without control electronics)	
	2.3	Low Tension Test Battery Circuits (without control electronics)	
3	3.0	Downloading of Software	
	3.1	Check Points	7-10
	3.2	Download Software	
	3.3	Analogue Signal Checking	
	3.4	Functional test in simulation mode	
4	4.0	Sensor test & convertor test	
7	4.1	Transformer Circuits - Polarity Test	
	4.2	Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)	
	4.3	Primary Voltage Transformer	
	4.4	Minimum voltage relay (Pos. 86)	11-16
	4.5	Maximum current relay (Pos. 78)	
	4.6	Test current sensors	
	4.7	Test DC Link Voltage Sensors (Pos 15.6/*)	
	4.8	Verification of Converter Protection Circuits (Hardware IIIIIIIs)	
	4.9	Sequence of BUR contactors	
5.	5.0	Commissioning with High Voltage	
0.	5.1	Check List	
	5.2	Safety test main circuit breaker	
	5.3	Aŭxiliary Converter Commissioning	
	5.3.1	Running test of 3 ph. auxiliary equipments	
1	5.3.2	Performance of Auxiliary Converters	16-25
	5.3.3	Performance of BURs when one BUR goes out	10-20
	5.4	Auxiliary circuit 415/110	
	5.5	Hotel Load Circuit	
	5.6	Traction Converter Commissioning	
	5.7	Test protective shutdown SR	
	5.8	Test Harmonic Filter	
	5.9	Test important components of the locomotive	25-26
6.	6.0	Running Trial of the locomotive	27
7.	7.0	Final Check List to be verified at the time of Loco dispatch	28
8.	* 8.0	Status of RDSO modifications	29 - 32
9.		Pneumatic Test Parameters	33
10		Loco Check Sheet(LAS)	34-36
11		Component History (LAS.ECS,ABS)	37 - 38
12		Component History & Testing Parameter (Bogie Shop)	39 -41
13		Warranty Conditions as per Tenders	33-41



Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41776 1.0 Continuity Test of the cables Type of Locomotive: WAP-7/WAG-9HC

Page: 1 of 27

(Ref: WI/ECS/10)

1.1 Continuity Test of Traction Circuit Cables

As per cable list given in Para 1.3 of document no. 3 EHX 410 124, check the continuity with continuity tester and megger each cable to be connected between following equipment with 500V megger.

From	То	Continuity (OK/Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Filter Cubicle	Transformer	ok	100 ΜΩ	Sooms
Filter Cubicle	Terminal Box of Harmonic Filter Resistor (Roof)	бk	100 ΜΩ	800ML
Filter Cubicle	Earthing Choke	ok	100 ΜΩ	700MA
Earthing Choke	Earth Return Brushes	ok	100 ΜΩ	600MA
Transformer	Power Converter 1	ok	100 ΜΩ	FOOM
Transformer	Power Converter 2		100 ΜΩ	600 Mr
Power Converter 1	TM1, TM2, TM3	Ok	100 ΜΩ	FOOMA
Power Converter 2	TM4, TM5, TM6	OK	100 ΜΩ	600 Mr
Earth	Power Converter 1	OK	100 ΜΩ	FOOMA
Earth	Power Converter 2	ok	100 ΜΩ	FOOMA

1.2 Continuity Test of Auxiliary Circuit Cables

As per cable list given in Para 1.4 of document no. 3 EHX 410 124, check the continuity with continuity meter and megger each cable to be connected between following equipment with the help of 500V megger.

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41776

Type of Locomotive: WAP-7/WAG-9HC

Page: 2 of 27

O S		Continuity(OK/ Not OK)	Megger Value (min)	Megger Value
f- woo or		ne	100 ΜΩ	1500
Transformer	BUR1	or	100 M Ω	1560
Transformer	BUR2	ne	100 M Ω	1500
Transformer	BUR3	ne	100 ΜΩ	1000
Earth	BUR1	ne	100 ΜΩ	1000
Earth	BUR2	ne.	100 ΜΩ	1000
Earth	BUR3	DL_	100 ΜΩ	1000
BUR1	HB1	ne	100 ΜΩ	1000
BUR2	HB2		100 ΜΩ	1560
HB1	HB2	ne	100 ΜΩ	200
HB1	TM Blower 1	OK.	100 ΜΩ	200
HB1	TM Scavenge Blower 1	or-	A TOTAL STREET	200
HB1	Oil Cooling Unit 1	De	100 MΩ 100 MΩ	200
HB1	Compressor 1	DL.		200
HB1	TFP Oil Pump 1	OL	100 ΜΩ	
HB1	Converter Coolant Pump 1	OK_	100 ΜΩ	200
HB1	MR Blower 1	OK_	100 MΩ	200
HB1	MR Scavenge Blower 1	DL	100 MΩ	200
HB1	Cab1	De	100 MΩ	150
Cab1	Cab Heater 1	De	100 MΩ	100
HB2	TM Blower 2	De	100 MΩ	200
HB2	TM Scavenge Blower 2	Ne	100 ΜΩ	200
HB2	Oil Cooling Unit 2	ne	100 ΜΩ	200
Contract of the contract of th	Compressor 2	or	100 ΜΩ	200
HB2	TFP Oil Pump 2	OL	100 ΜΩ	200
HB2	Converter Coolant Pump 2		100 MΩ	200
- 135	MR Blower 2	DL	100 ΜΩ	290
HB2	MR Scavenge Blower 2	OK	100 MΩ	200
HB2	Cab2	DL	100 MΩ	200
HB2 Cab2	Cab Heater 2	Di-	100 MΩ	200

Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41776

Type of Locomotive: WAP-7/WAG-9HC

Page: 3 of 27

(Ref: WI/ECS/10)

1.3 Continuity Test of Battery Circuit Cables

Check continuity of following cables as per Para 2.3 of document no. 3 EHX 610 299

continuity of following ca	То	Condition	Continuity (OK/Not OK)
2	Circuit breakers 110- 2, 112.1-1, 310.4-1	By opening and closing MCB 112	blan ok
MCB 110	Connector 50.X7-1	By opening and closing MCB 110	oK oK
Battery (Wire no. 2052)	Connector 50.X7-2		OK
SB2 (Wire no 2050)	Connector 50.X7-3	e que	R: 140

Prescribed value	Measured
> 0.5 MΩ	ValueMΩ
Prescribed value:	Measured
> 50 MΩ	Value 65 MΩ
	> 0.5 MΩ Prescribed value:

Commission the indoor lighting of the locomotive as per Sheet No 7A & 7B.

1.4 Continuity Test of Screened Control Circuit Cables

AXALE POSITION NO

Check the continuity and isolation of the screen cable of the following circuits with the help of sheet no. mentioned against each as per document no. 3 EHX 610 299.

Screened control circuit cables for	Corresponding Sheet Nos.	Continuity & Isolation (OK/Not OK)
Battery voltage measurement	04B	PE KOK K
Memotel circuit of cab1 &2	10A	OK
Memotel speed sensor	10A	OK.
Primary voltage detection	01A, 12A	OK.
Brake controller cab-1 & 2	06F, 06G	AV OK

Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Formatical Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41776

Type of Locomotive: WAP-7/WAG-9HC

Page: 4 of 27

(Ref: WI/ECS/10)

	08C, 08D	OK
Master controller cab-1 &2	08E, 08F	OK
E/BE meter bogie-1 & 2	09F	٥ <i>لا</i>
Terminal fault indication cab-1 & 2	100	OK
Brake pipe pressure actual BE electric	06H	OK
Primary current sensors	12B, 12F	1 (1 (1 (1 (1 (1 (1 (1 (1 (1 (
Harmonic filter current sensors	12B, 12F	9K
Auxiliary current sensors	12B, 12F	0K
Oil circuit transformer bogie 1	12E, 12l	OK
[설팅] NHA - [스타마 NHA - [AND - [AND - [AND - [AND - AND -	12C, 12G	OF
Magnetization current Traction motor speed sensors (2 nos.)	12D	POMRS commons)
Traction motor speed sensors (2nos)	12D	18.33 ok 18.08
and temperature sensors (1 no.) of TM-2 Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-3	12D	18.28 oK 18.05
Traction motor speed sensors (2 nos.)	12H	OK
and temperature sensors (1 no.) of TM-4 Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-5	12H	ak.
Traction motor speed sensors (2 nos) and temperature sensors (1 no.) of TM-6	12H 0 3 (0	0310 oK 320
Train Bus cab 1 & 2 (Wire U13A& U13B to earthing resistance= 10ΚΩ± ± 10%)	13A	OK
UIC line	13B	OK
Connection FLG1-Box TB	13A	MBC OR MBC

Signature of the JE/SSE/Loco Testing

Loco No.

Effective Date: Feb 2022

PATIALA LOCOMOTIVA WORKS, PATIALA

Testing & Commissioning Formation Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4177%

Type of Locomotive: WAP-7/WAG-9HC

Page: 5 of 27

(Ref: WI/ECS/10)

2.0 Low Tension test

2.1 Measurement of resistor in OHMS (Ω)

Measure the resistances of the load resistors for primary voltage transformer, load resistors for primary current transformer and Resistor harmonic filter as per Para 3.2 of the document no. 3 EHX 610 279.

of the resistor	Prescribed value	Measured value
Name of the resistor Load resistor for primary voltage	3.9 K $\Omega \pm 10$ %	3.9KD
transformer (Pos. 74.2).	1Ω ± 10%	152
Resister to maximum current relay.	3.3 Ω ± 10%	3.32
Load resistor for primary current transformer (Pos. 6.11).	orațe orașe 0464	WAP7
Resistance harmonic filter (Pos 8.3). Variation	WAP7	NBC MBC
allowed ± 10%	0.2 Ω	0:25
Between wire 5 & 6	0.2 Ω	0.252
Between wire 6 & 7	0.4 Ω	0.452
Between wire 5 & 7	10 kΩ± 10%	10.000
For train bus, line U13A to earthing.	10 kΩ ± 10%	99912
For train bus, line U13B to earthing.	200 ΜΩ	3001952
Insulation resistance of High Voltage Cable from the top of the roof to the earth (by1000 V megger).	200 111-	22.08 2420
Resistance measurement earth return brushes Pos. 10/1.	≤0.3 Ω	0.32
Resistance measurement earth return brushes Pos. 10/2.	≤0.3 Ω	0.32
Resistance measurement earth return brushes Pos. 10/3.	≤0.3 Ω	0,28J
Resistance measurement earth return brushes Pos. 10/4.	≤0.3 Ω	0.28-1
Earthing resistance (earth fault detection) Harmonic Filter –I; Pos. 8.61.	2.2 kΩ± 10%	2.212
Earthing resistance (earth fault detection) Harmonic Filter –II; Pos 8.62.	2.7 kΩ± 10%	2.74-2
Earthing resistance (earth fault detection) Aux. Converter; Pos. 90.3.	3.9 k Ω ± 10%	3.9KV
Earthing resistance (earth fault detection) 415/110V; Pos. 90.41.	1.8 k Ω ± 10%	1.8 KZ
Earthing resistance (earth fault detection) control circuit; Pos. 90.7.	390 Ω ± 10%	3905
Earthing resistance (earth fault detection) Hotel load; Pos. 37.1(in case of WAP5).	3.3 k Ω ± 10%	NA
Resistance for headlight dimmer; Pos. 332.3.	. 10Ω ± 10%	102

Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41776

Type of Locomotive: WAP-7/WAG-9HC

Page: 6 of 27

(Ref: WI/ECS/10)

Make sure that the earthing brush device don't make direct contact with the axle housing, earth connection must go by brushes.

2.2 Check Points

1,900 Check Sheatt, 95)	Remarks
Items to be checked	And the second s
Check whether all the earthing connection in roof and machine room as mentioned in sheet no. 22A is done properly or not. These earthing connections must be flexible and should be	cheeped a
marked yellow & green Check whether all the earthing connection between loco body and bogie is done properly or not. These cables must be flexible having correct length and cross section	cheeked ox

2.3 Low Tension Test Battery Circuits (without control electronics)

These tests are done with the help of the special type test loop boxes as per procedure given in Para 3.6 of the document no. 3 EHX 610 279

Para 3.6 of the document no. 3 EHX 61 Name of the test	Schematic used.	Remarks
Test 24V supply	Sheet 04F and other linked sheets	choered on
Test 48V supply	Sheet 04F & sheets of group 09	Fan supply to be checked.
Test traction control	Sheets of Group 08.	3K
Test power supply bus stations.	Sheets of Group 09.	Fan supply to be checked.
Test control main apparatus	Sheets of Group 05.	OK .
Test earth fault detection battery circuit by making artificial earth fault to test the earth fault detection	Sheet 04C	9K
Test control Pneumatic devices	Sheets of Group 06	ok.
Test lighting control	Sheets of Group 07	OK
Pretest speedometer	Sheets of Group 10	UK
Pretest vigilance control and fire	Sheets of Group 11	ok
Power supply train bus	Sheets of Group 13	O _L

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41776 Downloading of Software Type of Locomotive: WAP-7/WAG-9HC

Page: 7 of 27

3.0 Downloading of co,	Yes/No
3.1 Check Points. Check that all the cards are physically present in the bus stations and all the plugs are	Yes
Check that all the fibre optic cables are correctly connected to the bus stations.	79
Make sure that control electronics off relay is not energized i.e. disconnect sub-	19
Make sure that control electron mode. 411.LG and loco is set up in simulation mode. Check that battery power is on and all the MCBs (Pos. 127.*) in SB1.&SB2 are on	749

The software of Traction converter, Auxiliary converter and VCU should be done by commissioning engineer of the firm in presence of supervisor. Correct software version of the

pulsion equipment to be ensured and noted:	yergron.2
ection converter-1 software version.	Version 2
action converter-2 software version:	Velson-2
viliary converter-1 software version:	Version. 2
Auxiliary converter-2 software version:	version-2
iviliary converter-3 software version:	version 2
hicle control unit -1 software version:	Vergion.2
hicle control unit -2 software version:	103011

3.3 Analogue Signal Checking Check for the following analogue signals with the help of diagnostic tool connected with loco.

Check for the following Description	analogue signals with the help of diag Signal name	Prescribed value	Measured Value
Brake pipe pressure	FLG2;0101XPrAutoBkLn	100% (= 5 Kg/cm2)	OK
Actual BE electric	FLG2; AMSB_0201- Wpn BEdem	100% (= 10V)	oje.
TE/BE at 'o' position	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 9% and 11 %	104.
from both cab TE/BE at 'TE maximal' position from both cab	FLG1; AMSB_0101- Xang Trans	Between 99 % and 101 %	100.1
TE/BE at 'TE minimal' position from both cab	FLG1; AMSB_0101- Xang Trans	Between 20 % and 25 %	244

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41776

Type of Locomotive: WAP-7/WAG-9HC

Page: 8 of 27

rE/BE at 'BE maximal' position from both cab	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 99% and 101%	1001.
TE/BE at 'BE Minimal' position from both cab	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 20% and 25%	251.
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS_0101- LT/BDEM>1/3 HBB2; AMS_0101- LT/BDEM>1/3.	Between 42 and 44%	wy,
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS_0101- LT/BDEM>2/3 HBB2; AMS_0101- LT/BDEM>2/3	Between 72 and 74%	744,
Both temperature sensor of TM1	SLG1; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	3000
Both temperature sensor of TM2	SLG1; AMSB_0106- Xatmp2Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	3,00
Both temperature sensor of TM3	SLG1; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	31°C
Both temperature sensor of TM4	SLG2; AMSB_0106- XAtmp1Mot		
Both temperature sensor of TM5	SLG2; AMSB_0106- Xatmp2Mot	and the second second	31°C
Both temperature sensor of TM6	SLG2; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	31-

(Ref: WI/ECS/10) Issue No.03 Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41776

Type of Locomotive: WAP-7/WAG-9HC Page: 9 of 27

Functional test in simulation mode 3.4

Conduct the following functional tests in simulation mode as per Para 5.5 of document no.3EHX 610 281. through the Diagnostic tool/laptop:

est Function	Result desired in sequence	Result obtained
abutdown through	VCB must open. Panto must lower.	eforçuel or
Shut Down through cab activation switch to OFF position	VCB must open. Panto must lower.	cheeced on
Converter and filter contactor operation with both Power Converters during Start Up.	FB contactor 8.41 is closed. By moving reverser handle: Converter pre-charging contactor 12.3 must close after few seconds. Converter contactor 12.4 must close. Converter re-charging contactor 12.3 must opens. By increasing TE/BE throttle: FB contactor 8.41 must open. FB contactor 8.2 must close. FB contactor 8.1 must close.	cheeted or
Converter and filter contactor operation with both Power Converters during Shut Down.	Bring TE/BE to O. Bring the cab activation key to "O" VCB must open. Panto must lower. Converter contactor 12.4 must oper FB contactor 8.1 must open. FB contactors 8.41 must close. FB contactor 8.2 must remain closed	

Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41776

Type of Locomotive: WAP-7/WAG-9HC Page : 10 of 27

(Ref: WI/ECS/10)

	The state of the s	
Contactor filter adaptation by solating any bogie	Isolate any one bogie through bogie cut out switch. Wait for self-test of the loco. • Check that FB contactor 8.1 is open. • Check that FB contactor 8.2 is open. After raising panto, closing VCB, and setting TE/BE • FB contactor 8.1 closes. • FB contactor 8.2 remains open.	chaereda
Test earth fault detection battery circuit positive & negative	By connecting wire 2050 to earth, create earth fault negative potential. • message for earth fault • By connecting wire 2095 to earth, create earth fault positive potential. • message for earth fault	charged on
Test fire system. Create a smoke in the machine room near the FDU. Watch for activation of alarm.	When smoke sensor-1 gets activated then • Alarm triggers and fault message priority 2 appears on screen. When both smoke sensor 1+2 gets activated then • A fault message priority 1 appears on screen and lamp LSF1 glow. • Start/Running interlock occurs and TE/BE becomes to 0.	excetal a
Time, date & loco number	Ensure correct date time and Loco number	ox

Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/776

Type of Locomotive: WAP-7/WAG-9HC

Page: 11 of 27

(Ref: WI/ECS/10)

4.0 Sensor Test and Converter Test

4.1 Test wiring main Transformer Circuits

Apply $198V_p/140V_{RMS}$ to the primary winding of the transformer (at 1u; wire no. 2 at surge arrestor and at 1v; wire no. 100 at earthing choke). Measure the output voltage and compare

the phase of the following of the transformers.

Output Winding nos.	Description of winding.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
2U ₁ & 2V ₁	For line converter bogie 1 between cable 801A-804A	10.05V _p and same polarity	10.09 00	οχ
2U ₄ & 2V ₄	For line converter bogie 1 between cable 811A- 814A	10.05V _p and same polarity	10.0440	OK
2U ₂ & 2V ₂	For line converter bogie 2 between cable 801B-	10.05V _p and same polarity	10.05~1	OK
2U ₃ & 2V ₃	For line converter bogie 2 between cable 811B-814B	10.05V _p and same polarity	10.0508	OK
2U _B & 2V _B	For aux. converter 1 between cable 1103- 1117 (in HB1) For Aux converter 2 between cable 1103- 1117 (in HB2)	7.9V _p , 5.6V _{RMS} and same polarity.	7.9 VP 5.6 VPMS	l ox
2U _F & 2V _F	For harmonic filter between cable 4-12 (in FB)	9.12V _p , 6.45V _{RMS} and same polarity.	9.10vl 6.44vems	on.

4.2 Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)

Apply $141V_p$ / $100V_{RMS}$ to input of the auxiliary transformer at cable no 1203 –1117 and measure the output at

Description of wire no.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
Cable no. 1218 - 1200	58.7V _p , 41.5V _{RMS} and opposite polarity.	\$1.4 VEMS)	0K
Cable no. 1218 – 6500	15.5V _p , 11.0V _{RMS} and opposite polarity.	15.5×1	ax.



Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3 Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41776

Type of Locomotive: WAP-7/WAG-9HC Page: 12 of 27

(Ref: WI/ECS/10)

Primary Voltage Transformer 4.3

Apply $250V_{eff}/350V_p$ by variac to roof wire 1 and any wire 0 and measure the magnitude and polarity of the output of the primary voltage transformer for both bogies as per the procedure specified and suggested by the traction converter manufacturer. Primary voltage measurement converters (Pos. 224.1/*) & catenary voltmeter (Pos. 74/*)

This test is to be done for each converter.

Activate cab in driving mode and supply $200V_{RMS}$ through variac to wire no 1501 and 1502. Monitor the following parameters through Diagnostic tool and in catenary voltmeter.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
A FRANCISCO	M MATTANET (MEMORIA	250%	2544	250%
SLG1_G 87-XUPrim	25kV	3-1	2860	280.1.
SLG2 G 87-XUPrim	25 kV	250%		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1

Decrease the supply voltage below 140 V_{RMS}. VCB must open at this voltage. In this case the readings in Diagnostic Tool and catenary voltmeter will be as follows.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
- C OZ VIID :-	17kV	170%	17KV	170%
SLG1_G 87-XUPrim		170%	17KV	170%
SLG2 G 87-XUPrim	17 kV	17070		A service of the service services of the service of

Reactivate VCB to on by increasing this voltage to 175% (17.5 kV).

Increase the supply to 240 V_{RMS} through variac. VCB must open at this voltage, In this case the readings in diagnostic tool and catenary voltmeter will be as follows:

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1 G 87-XUPrim	30kV	300%	30KV	300%
SLG1_G 87-XUPrim	30 kV	300%	30KU	305/

Reactivate VCB to on by decreasing this voltage to 290% (29 kV).

(Ref: WI/ECS/10)

PATIALA LOCOMOTINE WORKS, PATIALA

Testing & Commissioning Format For &-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliany Converter and TCN based VCU

Locomotive No.: 41776

Type of Locomotive: WAP-7/WAG-9HC

Page: 13 of 27

Minimum voltage relay (Pos. 86)

4.4 William Voltage Forty (
Functionality test: Minimum voltage relay (Pos. 86) must be adjust	ted to approx 68%
Activate loco in cooling mode. Check Power supply of 48V to minimum voltage relay. Disconnect primary voltage transformer (wire no. 1511 and 1512) from load resistor (Pos. 74.2) and connect variac to wire no. 1501 and 1502. Supply 200V _{RMS} through variac. In this case; Minimum voltage relay (Pos. 86) picks up	ECILIED S (Yes/No)
Try to activate the cab in driving mode: Contactor 218 do not close; the control electronics is not be working.	L(Yés/No)
Turn off the variac : Contactor 218 closes; the control electronics is be working	(Yes/No)
Test Under Voltage Protection	<u>);</u>
Activate the cab in cooling mode; Raise panto; Supply 200V _{RMS} through variac to wire no. 1501 & 1502; Close the VCB; Interrupt the supply voltage The VCB goes off after 2 second time delay.	(Yes/No)
Again supply $200V_{RMS}$ through variac to wire no. 1501 & 1502; Decrease the supply voltage below $140V_{RMS}\pm4V$; Fine tune the minimum voltage relay so that VCB opens.	L(Yes/No)

4.5 Maximum current relay (Pos. 78)) ¥
Disconnect wire 1521 & 1522 of primary current transfore &1522 (including the resistor at Pos. 6.11); Put loco in simulation contact 136.3; Close VCB; supply 3.6A _{RMS} at the open maximum current relay Pos. 78 for correct over current value.	ation for driving mode; Open R ₃ – R ₄ wire 1521; Tune the drum of the
VCB opens with Priority 1 fault message on display.	(Yes/No)
Keep contact R ₃ – R ₄ of 136.3 closed; Close VCB; Tune the re	esistor 78.1 for the current of 7.0A _{RMS}
/9.9A _p at the open wire 1521;	Fighty-makety Marian series
VCB opens with Priority 1 fault message on	(Yes/No)
display.	102884 Aspen PC
The state of the s	The same restriction of the sa

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/776

Type of Locomotive: WAP-7/WAG-9HC

Page: 14 of 27

.6 Test current sensors Name of the sensor	Description of the test	Prescribed value	Set/Measured value
Primary return current sensor (Test-1,Pos.6.2/1 & 6.2/2)	Activate cab in driving mode supply 10A. Measure the current through diagnostic tool or measuring print.	(Variation allowed is ± 10%)	1
Primary return current	Supply 90mA _{DC} to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		
sensor (Test-2, Pos.6.2/1 & 6.2/2)	Supply 297mA _{DC} to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		299mn
Auxiliary winding current sensor (Pos. 42.3/1 & 42.3/2)	Supply 90mA _{DC} to the test winding of sensor through connector 415.AC/1or 2 pin no. 7(+) & 8(-) Supply 333mA _{DC} to the test winding of sensor through connector 415.AC/1 or 2 pin no. 7(+) & 8(-)		336mb
Harmonic filter current sensors (Pos.8.5/1 &8.5/2)	Supply 90mA _{DC} to the test winding of sensor through connector 415.AE/10 2 pin no. 7(+) & 8(-)	r	
	Supply 342mA _{DC} to the test winding of sensor through connector 415.AE/10 2 pin no. 7(+) & 8(-)	r	348mb)
Hotel load current sensors (Pos. 33/1 &	Switch on hotel load. Supply 90mA _{DO} to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) 8(-)	N P	NA
33/2)	Supply 1242mA _{DC} to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) & 8(-)	NA	NA

Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41776

Type of Locomotive: WAP-7/WAG-9HC
Page: 15 of 27

(Ref: WI/ECS/10)

4.7 Test DC Link Voltage Sensors (Pos 15.6/*)

This test is to be done by the commissioning engineer of the firm if required.

4.8 Verification of Converter Protection Circuits (Hardware limits) -

This test is to be done as per para 6.17 of the document no. 3EHX 610 282 for both the converters.

Protection circuits	Limit on which shutdown should take place	Measured limit
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 1	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 18.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 2	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 8.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=
Fibre optic failure In Power Converter1	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	OK
Fibre optic failure In Power Converter2	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	OK

4.9 Sequence of BUR contactors

The sequence of operation of BUR contactors for 'ALL BUR OK' BUR 1 out BUR 2 out and BUR 3 out condition has to be verified by putting the Loco in driving mode (VCB should not be closed) and isolating the BURs one by one. In these condition following will be the contactor sequence.

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
AI BUR OK	Close	Open	Close	Open	Close	Open	Close	Close	Open
BUR1 off	Close	Open	Close	Close	Open	Close	Open	Open	Close
BUR2 off	Open	Open	Close	Close	Close	Close	Open	Open	Close
BUR3 off	Open	Close	Open	Close	Close	Close	Open	Open	Close



Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41776

Type of Locomotive: WAP-7/WAG-9HC

Page: 16 of 27

(Ref: WI/ECS/10)

Monitored contactor sequence

mitorea com	1 -0/4	F2/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
Status	52/1	52/2				open	close	close	open
AI BUR OK	close	open	108	-	closs			obev	clos
BUR1 off	closs	open	clos	cl08	-	closs	open	Sper	closes
BUR2 off	open	spen	clos	clus	clos	closs	open		closs
BUR3 off	open	close	open	close	close	close	900	- ope /	

Commissioning with High Voltage

5.1 Check List

- La abadrad	Yes/No
tems to be checked	20
ibre optic cables connected correctly.	40)
No rubbish in machine room, on the roof, under the loco.	You
All the electronic Sub-D and connectors connected	Yes
All the MCBs of the HB1 & HB2 open.	Yes
All the three fuses 40/* of the auxiliary converters	Yes
The fuse of the 415/110V auxiliary circuit (in HB1) open.	Yes
Roof to roof earthing and roof to cab earthing done	Yes
Fixing, connection and earthing in the surge arrestor done correctly.	Yes
Connection in all the traction motors done correctly.	Yes
All the bogie body connection and earthing connection done correctly.	Yes
Pulse generator (Pos. 94.1) connection done correctly.	Key
All the oil cocks of the gate valve of the transformer in open condition.	Yes
All covers on Aux & Power converters, Filter block, HB1, HB2 fitted	Yes
KABA key interlocking system.	Yes

5.2 Safety test main circuit breaker

Prepare to switch off the catenary supply during the first charging of the locomotive in case of any unexpected behavior of the electrical component of the loco. Charge the loco for the first time by closing BLDJ switch. The VCB will trip after certain time as no oil/coolant pumps are running yet.

Perform the following safety test of main circuit breaker through both the cabs of the locomotive.

Signature of the JE/SSE/Loco Testing

पी.एल.डब्ल्यू

Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41776

Type of Locomotive: WAP-7/WAG-9HC Page: 17 of 27

(Ref: WI/ECS/10)

Name of the test	Description of the test	Expected result	Monitored result
Emergency stop	i i a a aling mode Put	VCB must open. Panto must lower. Emergency brake will be applied.	cheexad on
Emergency stop in driving mode	Raise panto in driving mode in. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244.	VCB must open. Panto must lower. Emergency brake will be applied.	cheexed on
Under voltage protection in cooling mode	Raise panto in cooling mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open.	charged on
Under voltage protection in driving mode	Raise panto in driving mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open with diagnostic message that catenary voltage out of limits	
Shut down in cooling mode.	Raise panto in cooling mode. Close the VCB. Bring the BL- key in O position.	VCB must open. Panto must lower.	choeted &
Shutdown in driving mode	Raise panto in driving mode. Close the VCB. Bring the BL-key in O position.	Panto must lower.	cheeked ax
Interlocking pantograph- VCB in cooling mode	Raise panto in cooling mode. Close the VCB. Lower the pantograph by ZPT	VCB must open.	chaeted ox
Interlocking pantograph- VCB in driving mode	Raise panto in driving mode. Clos the VCB. Lower the pantograph b ZPT	e VCB must open.	Cheekeel or



Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

(Ref: WI/ECS/10)

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41776

Type of Locomotive: WAP-7/WAG-9HC

Page: 18 of 27

5.3 Auxiliary Converter Commissioning

Switch on the high voltage supply and set up the loco in driving mode. Raise the panto. Close the VCB. Check that there is no earth fault in the auxiliary circuit, Switch off the VCB. Lower the panto. Create the earth fault in auxiliary circuit by making connection between wire no 1117(in HB2 cubicle) and earth. After 3 minutes a diagnostic message will come that "Earth fault auxiliary circuit."

5.3.1 Running test of 3 ph. auxiliary equipments

Switch on the 3 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase current	Measured continuous phase current	Measured starting phase current
Oil pump transformer 1	9.8 amps	8.6	9.0
Oil pump transformer 2	9.8 amps	8.8	9.0
Coolant pump converter 1	19.6 amps	3 /1	3.5
Coolant pump converter 2	19.6 amps	3 .3	3 .6
Oil cooling blower unit 1	40.0 amps	28.0	64.2
Oil cooling blower unit 2	40.0 amps	27.5	69.8
Traction motor blower 1	34.0 amps	28.5	173.0
Traction motor blower 2	34.0 amps	28.7	160,3
Sc. Blower to Traction motor blower 1	6.0 amps	4.4	2.2
Sc. Blower to Traction motor blower 1	6.0 amps	4.5	5.3
Compressor 1	25 amps at 0 kg/ cm ² 40 amps at 10 kg/ cm ²	31,2	46.9
Compressor 2	25 amps at 0 kg/ cm ² 40 amps at 10 kg/ cm ²	28.7	50.8



Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/776

Type of Locomotive: WAP-7/WAG-9HC

Page: 19 of 27

5.3.2 Performance of Auxiliary Converters

Measure the performance of the auxiliary converters through software and record it. BUR1 (Condition: Switch off all the load of BUR 1)- to be filled by commissioning engineer

Signal name	Description of the signal	Prescribed value	Monitored value	Value under Limit (Yes/No)
BUR1 7303 XUUN	Input voltage to BUR1	75% (10%=125V)	10/00	Yey
	DC link voltage of BUR1	60% (10%=100V)	636 V	Yey
		0% (10%=50A)	1 Amp	Yes .

BUR2 (Condition: Switch off all the load of BUR 2, Battery Charger on) to be filled by commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed value by the firm	Monitored value	Value under Limit (Yes/No)
BUR2 7303-XUUN	Input voltage to BUR2	75% (10%=125V)	10124	Yey
BUR2 7303-XUUZ1	DC link voltage of BUR2	60% (10%=100V)	637V	Yes
BUR2 7303-XUIZ 1	DC link current of BUR2	1% (10%=50A)*	7 Amp	tes
BUR2 7303-XUILG	Current battery charger of BUR2	3% (10%=100A)*	22 Amy	Yes
BUR2 7303-XUIB1	Current battery of BUR2	1.5%(10%=100A)*	12 Amy	Yes
BUR2 7303 -XUUB	Voltage battery of BUR2	110%(10%=10V)	170~	Yen

Readings are dependent upon charging condition of the battery.

BUR3 (Condition: Switch off all the load of BUR 3, Battery Charger on) to be filled by commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed set value by the firm	Monitored value	Value under limit (Yes/No)
BUR3 7303-XUUN	Input voltage to BUR3	75% (10%=125V	10142	709
BUR3 7303- XUUZ1	DC link voltage of BUR3	60% (10%=100V)	637	Yes
BUR3 7303-XUIZ 1	DC link current of BUR3	1% (10%=50A)*	7 Amp	You
BUR3 7303-XUILG	Current battery charger of BUR 3	3% (10%=100A)*	21 Bry	Yes
BUR3 7303-XUIB1	Current battery of BUR 3	1.5%(10%=100A)*	11 Amb	Yes
BUR3 7303-XUUB	Voltage battery of BUR 3	110%(10%=10V)	110~	Yes

^{*} Readings are dependent upon charging condition of the battery.

Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4)776

Type of Locomotive: WAP-7/WAG-9HC

Page: 20 of 27

Loured

(Ref: WI/ECS/10)

5.3.3 Performance of BURs when one BUR goes out

When any one BUR goes out then rest of the two BURs should take the load of all the

auxiliaries at ventilation level 3 of the locomotive.

Condition of BURs	Loads on BUR1	Loads in BUR2	Loads in BUR3
All BURs OK	Oil Cooling unit 1&2	TM blower1&2, TFP oil pump 1&2, SR coolant pump 1&2.	Compressor 1&2, Battery Coharger and TM Scavenger blower 1&2
BUR 1 out		Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2,TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 2 out	Oil Cooling unit 1&2, TM blower 1&2, TM Scavenger blower 1&2		Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 3 out	Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.	

5.4 Auxiliary circuit 415/110

For checking earth fault detection, make a connection between wire no. 1218 and vehicle body. On switching on VCB, Earth fault relay 89.5 must pick up and after 3 minutes a message will come in the Diagnostic display that Earth Fault 415/110V Circuit

Switch on the 1 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase current	Measured phase current	Measured starting current
Machine room blower 1	15.0 amps*	4.5	9.0
Machine room blower 2	15.0 amps*	4.1	8.5
Sc. Blower to MR blower 1	1.3 amps	1.1	2.3
Sc. Blower to MR blower 2	1.3 amps	1.0	2.0
Ventilator cab heater 1	1.1 amps	1.3	1.9
Ventilator cab heater 2	1.1 amps	1.3	1.9
Cab heater 1	4.8 amps	510	5.5
Cab heater 2	4.8 amps	510	5.2

* For indigenous MR blowers.



Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41776

Type of Locomotive: WAP-7/WAG-9HC

Page: 21 of 27

(Ref: WI/ECS/10)

5.5 Hotel load circuit (Not applicable for WAG-9HC)

For WAP-7 locomotive with Hotel load converter refer to Annexure-HLC

5.6 Traction Converter Commissioning

This test is carried out in association with Firm.

Traction converter commissioning is being done one at a time. For testing Converter 1, switch off the traction converter 2 by switch bogie cut out switch 154. For testing Converter 2, switch off the traction converter 2 by switch bogie cut out switch 154. Isolate the harmonic filter also by switch 160. Start up the loco by one converter. Follow the functionality tests.

For Converter 1	To the desired	Result obtained
est Function	Results desired	Result obtained
Measurement of charging and pre- charging and charging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cherod on
Measurement of discharging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheered ax
Earth fault detection on positive potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Chreted on
Earth fault detection on negative potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	choexed a
Earth fault detection on AC part of the traction circuit of Converter 1	declare the successful operation and demonstrate the same to the PLW supervisor.	cheered as
Pulsing of line converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	choixed on
Pulsing of drive converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheeselou

Signature of the JE/SSE/Loco Testing

पी.एल.डब्ल्यू

Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/776

Type of Locomotive: WAP-7/WAG-9HC Page: 22 of 27

For Converter 2 Test Function	Results desired in sequence	Result obtained
charging and pre- charging and charging	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	choexed or
Measurement of discharging of DC Link of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheered or
positive potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheeked on
negative potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/v	cheeked ox
AC part of the traction circuit of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheered on
Pulsing of line converte of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheered on
Pulsing of drive converter of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheekeelou

Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41776

Type of Locomotive: WAP-7/WAG-9HC

Page: 23 of 27

5.7 Test protective shutdown SR

Test Function	Results desired in sequence	Result obtained
Measurement of protective shutdown by Converter 1 electronics.	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 1Check that converter 1 electronics produces a protective shut down. • VCB goes off • Priority 1 fault mesg. on DDU appears	o cheural me
	Disturbance in Converter 1	
Measurement of protective shutdown by Converter 2 electronics.	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 2. Check that converter 2 electronics produces a protective shudown. • VCB goes off • Priority 1 fault mesg. on diagnostic display appears Disturbance in Converter 2	chocked ok

5.8 Test Harmonic Filter

Switch on the filter by switch 160

Test Function	Results desired in sequence	Result obtained	
Measurement of filter currents	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Apply a small value of TE/BE by moving the throttle. • FB contactor 8.41 must open.	chocked on	



Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41 776

Type of Locomotive: WAP-7/WAG-9HC Page: 24 of 27

Test earth fault	 FB contactor 8.2 must close. FB contactor 8.1 must close Check the filter current in diagnostic laptop Bring the TE/BE throttle to O Switch off the VCB FB contactor 8.1 must open. FB discharging contactor 8.41 must close Check the filter current in diagnostic laptop Make a connection between wire 	e Rocked or
detection harmonic filter circuit.	Diagnostic message comes that - Earth fault in harmonic filter circuit	o choeseed on
Test traction motor speed sensors for both bogie in both cabs	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	SV.

5.9 Test important components of the locomotive

Items to be tested	Description of the test	Monitored value/remarks
Speedometer	VCU converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	cheesed as
Time delay module of MR blower	The time after which the starting capacitor for MR blower should go off the circuit should be set to 10-12 seconds	chaeted as
Ni-Cd battery voltage	At full charge, the battery voltage should be 110V DC.	cheeped as
Flasher light	From both cab flasher light should blink at least 65 times in one minute.	charted as
Head light	Head light should glow from both cabs by operating ZLPRD. Dimmer operation of headlight should also occur by operating the switch ZLPRD.	checked in

पी.एल.डब्ल्यू P. L. W

Effective Date: Feb 2022

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41776

Type of Locomotive: WAP-7/WAG-9HC

Page: 25 of 27

Marker light	Both front and tail marker light should glow from both the cabs	cheeked ox
Cab Light	Cab light should glow in both the cabs by operating the switch ZLC	efected of
Spot lights	Both Drivers and Asst. Drivers Spot light should glow in both cabs by operating ZLDD	chered &
Instrument lights	Instrument light should glow from both cab by operating the switch ZLI	cheeked on
Illuminated Push	All illuminated push buttons should glow during the operation	checked in
Contact pressure of the high rating contactors	The contact pressure of FB contactors (8.1, 8.2) is to be measured Criteria: The minimum contact pressure is 54 to 66 Newton.	For contactor 8.1: For contactor 8.2:
Crew Fan	All crew fans should work properly when VCB of the loco is switched on. The airflow from each cab fan is to be measured. Criteria: The minimum flow of air of cab fan should be 25 m ³ /minute	Cab 1 LHS: Cab 1 RHS: Cab 2 LHS: Cab 2 RHS:

6.0 Running Trial of the locomotive

SN	Description of the items to be seen during trail run	Action which should take place	Remark
1	Cab activation in driving mode	No fault message should appear on the diagnostic panel of the loco.	act 34
	Loco charging	Loco to be charged and all auxiliaries should run. No fault message to appear on the diagnostic panel of the loco. Raise MR pressure to 10 Kg/cm ² , BP to 5 Kg/cm ² , FP to 6 Kg/cm ² .	Rocked
3.	Check function of Emergency push stop.	This switch is active only in activated cab. By pushing this switch VCB should open & pantograph should be lowered.	Leered
4.	Check function of BPCS.	BPCS action should be cancelled by moving TE/BE throttle, by dropping BP below 4.75 Kg/cm ² by pressing BPCS again.	Rocked
5.	Check train parting operation of the Locomotive.	Operate the emergency cock to drop the BP Pressure LSAF should glow.	fockeds

पी.एल.डब्ल्यू P. L. W

Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41776

Type of Locomotive: WAP-7/WAG-9HC

Page: 26 of 27

(Ref: WI/ECS/10)

		d many than 1.5 km nh and ensure that
-	operation of the locomotive	Set the speed more than 1.5 kmph and ensure that brakes are released i.e. BC < 1 Kg/cm ² . For 60 seconds do not press vigilance foot switch or sanding foots switch or TE/BE throttle or BPVG switch then • Buzzer should start buzzing. • LSVW should glow continuously. Do not acknowledge the alarm through BPVG or vigilance foot switch further for 8 seconds then: • Emergency brake should be applied automatically. • VCB should be switched off. Resetting of this penalty brake is possible only after 180 seconds by bringing TE/BE throttle to 0 and acknowledge BPVR and press & release vigilance
7.	Check start/run interlock	foot switch. • At low pressure of MR (< 5.6 Kg/cm²). • With park brake in applied condition. • With direct loco brake applied (BP< 4.75Kg/cm²). • With automatic train brake applied (BP<4.75Kg/cm²). • With emergency cock (BP < 4.75 Kg/cm²).
8.	Check traction interlock	Switch of the brake electronics. The Tractive /Braking effort should ramp down, VCB should open and BP reduces rapidly.
9.	Check regenerative braking.	Bring the TE/BE throttle to BE side. Loco speed 3 cheeked should start reducing.
10.		Auxiliaries should be catered by rest of two BURs. Switch off the 2 BURs; loco should trip in this case.
11.	converter isolation test	Create disturbance in power converter by switching off the electronics. VCB should open and converter should get isolated and traction is possible with another power converter.



Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/776

Type of Locomotive: WAP-7/WAG-9HC

Page: 27 of 27

(Ref: WI/ECS/10)

7.0 Final check list to be verified at the time of Loco dispatch

Condition /Operations of the following items are to be checked:

SN	Item	Cab-1	Cab-2	Remarks
1	Head lights	OK	OR C	
2	Marker Red	OV	OK	
3	Marker White	OV	OK	
4	Cab Lights	OK	OK	
5	Dr Spot Light	OK	OK.	
6	Asst Dr Spot Light	on	de	elected workery
7	Flasher Light	OK	OK	
8	Instrument Lights	DK	OK	
9	Corridor Light	24	02	
10	Cab Fans	Dr	OK	
11	Cab Heater/Blowers	OK	DK.	
12	All Cab Signal Lamps Panel 'A'	OL	012	

Signature of the JE/SSE/Loco Testing

पी.एल.डब्ल्यू P. L. W

Status of RDSO modifications

LOCO NO: 41776

-	Modification No.	Description	Remarks
n		Modification in control circuit of Flasher Light and Head	/
1.	RDSO/2008/EL/MS/0357 Rev.'0' Dt 20.02.08	Light of three phase electric locomotives.	Øk/Not Ok
2.	RDSO/2009/EL/MS/0377 Rev.'0' Dt 22.04.09	locomotives	Øk/Not Ok
3.	RDSO/2010/EL/MS/0390	DSO/2010/EL/MS/0390 Paralleling of interlocks of EP contactors and Relays of O	
4.	Rev.'0' Dt 31.12.10 RDSO/2011/EL/MS/0399	Removal of interlocks of control circuit contactors no. 129	OK/Not Ok
5.	Rev.'0' Dt 08.08.11 RDSO/2011/EL/MS/0400 Rev.'0' Dt 10.08.11	from MCPA circuit. Modification sheet for shifting the termination of \$GKW, 1.8 KV, 70 sq mm cables and 2x2.5 sq mm cables housed in lower portion of HB2 panel and provision of Synthetic resin bonded glass fiber sheet for three phase locomotives.	Ok/Not Ok
6.	RDSO/2011/EL/MS/0401 Rev.'0' Dt 10.08.11	Modification sheet for relaying of cables in Fib-2 panel of	Øk/Not Ok
7.		Auto switching of machine room/corridor lights to avoid	Ok/Not Ok
8.	RDSO/2012/EL/MS/0408	Modification of terminal connection of heater curri blower	Ok/Not Ok
9.	Rev.'0' RDSO/2012/EL/MS/041' Rev.'1' dated 02.11.12	Modification sheet to avoid simultaneous switching ON of White and Red marker light in three phase electric	Ok/Not Ok
10	RDSO/2012/EL/MS/041 Rev.'1' Dt 25.04.16	3 Paralleling of interlocks of EP contactors and auxiliary contactors of three phase locomotives to improve reliability.	Øk/Not Ok
1		9 Modification sheet to provide rubber sealing gasket in Master Controller of three phase locomotives.	-
1:		Modification sheet to provide mechanical locking arrangement in Primary Over Current Relay of three phase	Ok/Not Ok
1	3 RDSO/2013/EL/MS/042 Rev.'0' Dt 22.05.13	Modification sheet for improving illumination of head light in dimmer mode in three phase electric locomotives.	1
1	4 RDSO/2013/EL/MS/042 Rev.'0' Dt 18.07.13	Modification sheet of Bogie isolation rotary switch in three	
1	5 RDSO/2013/EL/MS/042 Rev.'0' Dt 23.10.13	27 Modification sheet for MCP control in three phase electric	
1	6 RDSO/2013/EL/MS/042 Rev.'0' Dt 10.12.13	Modification sheet for relocation of earth fault relays for harmonic filter and hotel load along with its resistors in three phase electric locomotives.	I WANTOL OK
1	RDSO/2014/EL/MS/04/ Rev.'0' Dt 12.03.14	Removal of shorting link provided at c-d terminal of ove current relay of three phase electric locomotives.	
-	RDSO/2017/EL/MS/0464 Provision of Auxiliary interlock for monitoring of Harmonic filter ON (8.1)/adoption (8.2) Contactor in GTO/IGBT Incomptives.		OK/NOT OK
-	19 RDSO/2017/EL/MS/0467 Modification in blocking diodes to improve reliability in three phase electric locomotives.		,
1	20 RDSO/2018/EL/MS/04 Rev.'0'		Øk/Not Ok

Signature of JE/SSE/TRS



Loco No.: 41776

PNEUMATEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

S.N	Parameters	Reference	Value	Result
1.0	Auxillary Air supply system (Pantograph & VCB)			
1.1	Ensure, Air is completely vented from pantograph Reservoir (Ensure Pantograph gauge reading is Zero)		0	0
1.2	Turn On BL Key. Now MCPA starts. Record pressure Build up time (8.5kg/cm2)	er de plant anexes a la	60 sec. (Max.)	56 Sec
1.3	Auxiliary compressor safety Valve 23F setting	CLW's check sheet no. F60.812 Version 2	8.5±0.25kg/cm2 -	8.5 Kg/cm2
1.4	Check VCB Pressure Switch Setting	CLW's check sheet no. F60.812 Version 2	Opens 4.5±0.15 kg/cm2 closes 5.5±0.15 kg/cm2	4.5 Kg/cm2 5.5 kg/cm2
1.5	Set pantograph Selector Switch is in Auto, Open pan-1&2 Iso	olating Cocks & KABA co	ock by Key (KABA Key)	TO SOME TO SERVICE
1.6	Set Cab-1 Pan UP in Panel A.	Ser 200 man nonero	Observed Pan-2 Rises.	OK
1.7	Close Pan-2 isolating Cock Open Pan -2 isolating Cock	California Valve 921	Panto-2 Falls Down Panto-2 Rises	ОК
1.8	Record Pantograph Rise time	e i PTE, Open melalo	06 to 10 seconds	8 Sec
1.9	Record Pantograph Lowering Time		06 to 10 seconds	9 Sec
1.10	Pantograph line air leakage		0.7 kg/cm2 in 5 Min.	0.5 kg/cm2 in 5 Min.
2.0	Main Air Supply System	WE SHARE SHARE SHARE TO A SHARE SHAR	May Kita Diragiya ansa	
2.1	Ensure, Air is completely vented from locomotive. Drain out all the reservoirs by opening the drain cocks and then closed drain cocks. MR air pressure build up time by each compressor from 0 to 10 kg/cm2. i) with 1750 LPM compressor ii) with 1450 LPM compressor	Theoretical calculation and test performed by Railways.	i) 7 Min. Max. ii) 8.5 Min. Max.	6 min. & 50 sec.
2.2	Drain air below MR 8 kg/cm2 to start both the compressors.	race Check NiP Preside	Check Starting of both compressors	ok
2.3	Drain air from main reservoir up to 7 kg/cm2. Start compressors, Check pressure build time of individual compressor from 8 kg/cm2 to 9 kg/cm2	ian ada pegadas na	30 Sec. (Max)	CP1-26 Sec CP2-26 Sec
2.4	Check Low MR Pressure Switch Setting (37)	D&M test spec. MM3882 & MM3946	Closes at 6.40±0.15 kg/cm2 Opens at 5.60±0.15kg/cm2	6.35 Kg/cm2 5.7 Kg/cm2

Loco No.: 41776

PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

2.5	Check compressor Pressure Switch RGCP setting (35)	D&M test spec. MM3882 & MM3946	Closes at 10±0.20 kg/cm2 Opens at 8±0.20 kg/cm2	10.0 Kg/cm2 8 Kg/cm2
2.6	Run both the compressors Record Pressure build up time	Trial results	3.5 Minutes Max.	3.30 minute
2.7	Check unloader valve operation time		Approx. 12 Sec.	10 sec
2.8	Check Auto Drain Valve functioning (124 & 87)		Operates when Compressor starts	
2.9	Check CP-I delivery safety valve setting (10/1). Run CP Direct by BLCP.	D&M test spec. MM3882 & MM3946	11.50±0.35kg/cm2	11.60 Kg/cm2
2.10	Check CP-2 delivery safety valve setting (10/2). Run CP direct by BLCP	D&M test spec. MM3882 & MM3946	11.50±0.35kg/cm2	11.7 Kg/cm ²
2.11	Switch 'OFF' the compressors and ensure that the safety valve to reset at pressure 12 kg/cm2 less than opening pressure.	D&M test spec. MM3882 & MM3946	Mive or deados solo	C3 797
2.12	BP Pressure: Switch 'OFF' compressor, Drain MR Pressure by drain cock of 1" Main Reservoir, Start Compressor, and check setting pressure of Duplex Check Valve 92F.	CLW's check sheet no. F60.812 Version 2	5.0±0.10kg/cm2	5.00 Kg/cm2
2.13	FP pressure: Fit Test Gauge in Test point 107F FPTP. Open isolate cock 136F. Check pressure in Gauge.	CLW's check sheet no. F60.812 Version 2	6.0±0.20kg/cm2	6.00 Kg/cm2
3.0	Air Dryer Operation		en de ver de englische E	nocea enec
3.1	Open Drain Cock 90 of 2 nd MR to start Compressor, leave open for Test Check Air Dryer Towers to change.	KI Sullovacadi nerd kaj	Tower to change i) Every minute (FTIL & SIL) ii)every two minute (KBIL)	ОК
3.2	Check Purge Air Stops from Air Dryer at Compressor stops	has exect quibilité à surreg		0.3110 10.035
3.3	Check condition of humidity indicator	Cons	Blue	Blue
4.0	Main Reservoir Leakage Test		A TOTAL BERLEVINE	THE ST.
4.1	Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs.	D&M test spec. MM3882 & MM3946	Should be less than 1 kg/cm2 in 15 minutes	0.8 Kg/cm2 in 15 minutes
4.2	Check BP Air leakage (isolate BP charging cock-70)	D&M test spec. MM3882 & MM3946	0.15 kg/cm2 in 5 minutes	0.08 Kg/cm2 in 5 minutes

Loco No.: 41776

PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

.0	Brake Test (Auto	matic Brake opera	ition)	THE ROLLING STREET OF	ediantana execti sv	est issisti.		
5.1	Record Brake Pipe	& Brake Cylinder pro	essure at Each Step	watce awardayees	1. Constant & C. & Case	torsion 2		
	Check proportiona	lity of Auto Brake sy	stem	CLW's check sheet no. F60.812 Version 2				
	26.26	Tall boots and	thest? motern?	DC (MAG	-9 & WAG-7)Kg/cm	12		
	Auto controller po	sition		BC (WAG	- J - W			
		BP Pressure kg/cn	12	Value	ont Travitions	Result on A		
	Successive Section 1990	9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9		e populario generalizada de la	ightwo neat shi si si si Seksek li Silik sikis sura ta ka			
	Run	5±0.1	5.0 Kg/cm2	0.00	0.	00 Kg/ cm2		
	Initial	4.60±0.1	4.6 Kg/cm2	0.40±0.1	0	.40 Kg/ cm2		
	Full service	3.35±0.2	3.5 Kg/cm2	2.50±0.1	ALTER AND PROPERTY OF THE PARTY OF	2.5 Kg/ cm2		
		Less than 0.3	0.2 Kg/cm2	2.50±0.1	LATE leane 3 mai	2.5 Kg/ cm2		
5.2	Record time to B	P pressure drop to 3 ontroller handle is Full	.5 kg/cm2, Ensure	D&M test spec. MM3882 & MM3946	8±2 sec.	8 Sec		
5.3		iver Emergency Cocl		D&M test spec. MM3882 & MM3946	BP pressure falls to Below 2.5 kg/cm2	ОК		
5.4		e Pressure Switch 69	F operates	CLW's check sheet no. F60.812 Version 2	Closes at BP 4.05- 4.35 kg/cm2 Opens at BP 2.85- 3.15 kg/cm2	4.20 Kg/cm2 3.00 Kg/cm2		
5.5	Move Auto Brake Controller handle from Running to Emergency. BC filling time from 0.4 kg/cm2 i.e. 95% of Max. BC developed. WAP7 - BC 2.50 ± 0.1 kg/cm2			D&M test spec. MM3882 & MM3946	7.5±1.5 sec. 21±3 sec.	22 sec		

Loco No.: 41776

PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

5	Move Auto Brake Controller handle to full service and BP preskg/cm2. Move Brake controller to Running position BC Releas	sure 3.5 e time to fall	D&M test spec. MM3882	NE N	Fest (Auton date Park e	erkoni D. Snesser I
	kg/cm2. Move Brake controller to Rumming page BC Pressure up to 0.4 kg/cm2 i.e. 95% of Max. BC developed		MM3946		17.5±25	
	BC release Time		Sand Sto	A to V	sec. 52±7.5 sec.	55 sec.
	WAP7		CLW's ch	eck	60 to 80	76 Sec
	WAG9 Move Auto Brake Controller handle to Release, Check BP Pre	ssure Steady	sheet no.	4	Sec.	13.000
7	at 5.5 kg/cm2 time.		F60.812 Version 2			
.8	Auto Brake capacity test: The capacity of the A9 valve in relacion must confirm to certain limit in order to ensure conformation for air leakage in the train without interfering with the auto functioning of brake. * Allow The MR pressure to build up to maximum stipulates. * Close brake pipe angle cock and charge brake pipe to 5 kg. (Automatic brake controlling) at run position. * Couple 7.5mm dia leak hole to the brake hose pipe of location.	matic d limit. g/cm2 by A comotive. Open	power Directorate report no. MP Guide No. 11 Jul 1999 Rev.		pressure should not fall below 4.0 kg/cm ² with in 60 Sec.	4.6 Kg/cm2
The test shall be carried out with all the compressors in working the shall be carried out with all the compressors in working the shall be carried out with all the compressors in working the shall be carried out with all the compressors in working the shall be carried out with all the compressors in working the shall be carried out with all the compressors in working the shall be carried out with all the compressors in working the shall be carried out with all the compressors in working the shall be carried out with all the compressors in working the shall be carried out with all the compressors in working the shall be carried out with all the compressors in working the shall be carried out with all the compressors in working the shall be carried out with all the compressors in working the shall be carried out to the shall be car		ver End paddle		Esta de Fata de	BC comes to '0'	0
	Switch (PVEF)	The Regard and the Regard of t		Wake Controller have		Separate letter
6.0	Direct Brake (SA-9)	CLW's che	CLW's check sheet no. F60.812 Version 2		chapard th	A diportion
6.1	Apply Direct Brake in Full. Check BC pressure WAG9/WAP7	no. F60.83			±0.20 kg/cm	
6.2	Apply Direct Brake, Record Brake Cylinder charging time	D&M test	& MM3946		ec. (Max.)	6 Sec
	L. B. cours switch 59 (F)	D&M test spec		0.2.±0).1 kg/cm2	0.20 kg/cm2
6.3		MM3882 & M	M3946	10 -1	5 Sec.	12 Sec
6.4	Release direct brake & BC Release time to fall BC pressure up to 0.4 kg/cm2	778 -2794718113M	weeth withins		nancia nakrali	
7.	a line Equipment	14.55.90 5.130	erangel a G m	Sand	on Rail	ОК
7.	Check Isolating Cock-134F is in open position. Press				houstee	ОК
7.			3	Const	7.50 - 0.1 kg	

Signature of loco testing staff

✓ Signature of SSE/Shop

Issue No.: 04 Effective Date: 01.10.2022 DOC NO: F/LAS/Electric Loco CHECK SHEET (Ref: WI/LAS/Elect/01, 02, 03 & 04 & QPL/LAS/Elect. Loco Page 1 of 1

पटियाला रेलइंजन कारखाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA

ELECTRIC LOCO CHECK SHEET

No.	NO: 41776 Rly: NK	Specified Value	Ons	erved	Vali	uc
1.1	Check proper Fitment of Hotel Load Converter & its output	ОК		- N	1	
1.1	contactor	OV		(,	(-	
1.2	Check proper Fitment of MR Blower 1 & 2, MR Scavenging Blower 1 & 2, TM Blower 1 & 2.	ок		OK	_	
1.3	Check proper of Fitment of oil cooling unit (OCU).	OK		0	10	
1.4	Check proper Fitment of HB 1 & 2 and its respected lower part on	ОК		C	84	
1.5	Check proper Fitment of FB panel on its position.	OK		Ø	<	
1.6	Check proper Fitment of assembled SB1 & SB2 with VCU1 & VCU2.	ОК		٥	K	
	Check proper Fitment of Auxiliary converter 1, 2 & 3-(BUR-1, 2 &	ОК		C	11	
1.7	Check proper Fitment of Traction converter 1 & 2 (SR-1 & 2).	. OK			X	
1.8	Check proper fitment of Traction Converter 1 & 2 (and 1 de 2). Check proper fitment, torquing & Locking of Main transformer bolt.	OK			थर	
1.12	Check proper fitment of compressor both side with the compressor	ок		(SIC	
1.13	safety-wire rope. Proper setting of the dampers as required.	OK		C)(<	
	Check proper position of Secondary Helical Springs between Bogie	OK			>10	
1.14	Check proper fitment of Body Bogie Safety Chains fitted properly.	OK			210	
1.15	Check proper fitment of Body Bogie Safety Chains inted properly. Check proper fitment of Cow catcher.	ОК			06	
1.16	Check coolant level in SR 1 & 2 Expansion Tank	ОК			000	
1.18	Check Transformer Oil Level in both conservators Tank (Breather	OK			00	
1.19	Check proper fitment of both battery box.	OK			DR	
1.20	Check proper fitment of Push Pull rod its bolt torquing and safety	OK			01	<
1.21	Secondary Vertical and Lateral Clearance on leveled track at the		CAB		_	AB-
1.01	time of Loco Dispatch.		LP	ALP	LP	-
		Vertical-Std :35-60 mm	47	47	4	r
		Lateral Std- 45-50 mm	52	46	4	
1.21	Buffer height: Range (1090, +15,-5) Drg No IB031-02002.	1090-1105 mm		L/S	;	R
1.21	Butter herbiter transfer (2000)		FRONT	109	4	10
		*	REAR	109	2	00
1.22	Buffer Length: Range (641 mm + 3 to 10 mm with buffer face) Drg	641 mm		L/S		F
1.22	No-SK.DL-3430.		FRONT	64	1	61
	IN SINDE STON		REAR	64		
		111	KLINK	L/3	-	F
1.23	Height of Rail Guard. (114 mm + 5 mm,-12 mm).	114 mm + 5 mm,-12 mm	FRONT	111	-	11
		111111		110	7	11
			REAR	1116	M	
1.24	CBC Height: Range (1085 mm to 1105 mm) Drg No- IB031-02002.	1085-1105 mm	FRONT	: 10	95	
			REAR:	1.00	75	

(Signature of SSE/Elect. Loco)

NAME STORES YUMAN

NAME SHUDNAM SHAPPA DATE 12/05/23 (Signature of JE/UF)

DATE 12/23

			LOCO NO-41776			
S.No.	Equipment	PL No.		nt Serial No.		Make
1	Complete Shell Assembly with piping	29171027	Sr no-16/	29, 03/2023	ter (carrier at the carrier	A NIRMAN
2	Side Buffer Assly Both Side Cab I	29130050	223- 01/23	122- 01/23	FASP	FASP
3	Side Buffer Assly Both Side Cab II	23130030	153- 01/23	93- 01/23	FASP	FASP
4	CBC Cab I & II	29130037	11-22	11-22	FASP	FASP
5	Hand Brake		02/2	3- 15188	MODIFIED MECHWELL	
6	Set of Secondry Helical Spring	29045034 29041041			FRONTIER	
7	Battery Boxes (both side)	29680013	Sr not VSBL	22- 02/23	BHARTIA BRIGHT	BHARTIA BRIGH
8	Traction Bar Bogie I		8415	5- 02/23		KM
9	Traction Bar Bogie II		8423	3- 02/23	1 19/15/201	KM
10	Centre Pivot Housing in Shell Bogie I side	20100057	855	- 09/22	CHANDE	RA UDYOG - CU
11	Centre Pivot Housing in Shell Bogie II side	29100057	789	- 09/22	CHANDI	RA UDYOG- CU
12	Elastic Ring in Front in Shell Bogie I side			211		AVADH
13	Elastic Ring in Front in Shell Bogie II side	29100010		194		AVADH
14	Main Transformer	29731008 for WAG 9	CG-65-03-23 E	H11345/41 , 2023		CGL
15	Oil Cooling Radiator I	20470024	01/23	& A-23-02	BANCO PRO	DDUCTS INDIA LTD
16	Oil Cooling Radiator II	29470031	02/23 &	P0223RCO775	FINE AU	TOMOTIVE LTD
17	Main Compressor I with Motor		EWLS84	0101 ,03/23		ELGI
18	Main Compressor II with Motor	29511008	EWLS84	0100,03/23		ELGI
19	Transformer Oil Cooling Pump I		22121	940- 12/22	FL	OWWELL
20	Transformer Oil Cooling Pump II		22121933- 12/22		FL	OWWELL
21	Oil Cooling Blower OCB I		03/23 & AC-50063, LHP1001340627			ACCEL
22	Oil Cooling Blower OCB II	29470043	03/23 & AC-50053, LHP1001326495			ACCEL
23	TM Blower I		03/23 , ICTMB230307		IC ELECTRICAL PVT LTD	
24	TM Blower II	29440075	03/23 & ICTMB230306		IC ELECTRICAL PVT LTD	
	Machine Room Blower I		03/23 & D42-	4321, MF42/D4367	SAMAL HARAND PVT LTD	
25	Machine Room Blower II	29440105		MF-23. 01.27	G. T. RCO(P) LTD	
26				SM-23. 03.33	G. T. RCO(P) LTD	
27	Machine Room Scavenging Blower I	29440129		SM-23. 03.48	G. T. RCO(P) LTD	
28	Machine Room Scavenging Blower II			ST-23. 03.115	G. T. RCO(P) LTD	
29	TM Scavenging Blower Motor I	29440117		ST-23. 03.96		. RCO(P) LTD
30	TM Scavenging Blower Motor II	1.		23 & 4603		
31	Traction Convertor I			23 & 4604		
32				23 & 3349		
33		29741075			+	MEDHA
34		-		23 & 3349	+ 1.00	
35	Aux. Converter Box I (BUR 1)			23 & 3358	4 1 1 1 1 1	
36				23 & 3357		CGL
37	Axillary Control Cubical HB-1	29171180		CGHB1G2320456	VANCONC	ELECTRICAL PVT LTD
38	Axillary Control Cubical HB-2	29171192		B2/473/04/2023	KAYSUNS	THE PERSON OF TH
39	Complete Control Cubicle SB-1	29171209		1/23020492		CGL
40		29171210	04/23 &	SB2/319/04/23	KAYSONS I	ELECTRICAL PVT LTD
41	Filter Cubical (FB) (COMPLETE FILTER CUBICLES)	29480140		2/J/0206/428		RECTIFIERS LTD
42		29171131	04/23-	Batch No. 272		INDUSTRIES (

पी.एल.डब्ल्यू P. L. W

PLW/PTA

ELECTRIC LOCO HISTORY SHEET (ECS)

RLY: NR ELECTRIC LOCO NO: 41776 LIST OF ITEMS FITTED BY ECS

SHED: KJGY

PROPULSION SYSTEM: MEDHA

	N.	DESCRIPTION OF ITEM	ITEM PL NO.	ITEM SR. NO CAB-1/CAB-2	:AB-1/CAB-2	MAKE/SUPPLIER
	-	LED Based Flash		3093	3054	POWER TECH
	~	Led Marker Light Cab I & II	29612925	732/742/737/751	737/751	BALIN & COMPANY
		Cab Heater Cab I & II	29170011	372	343	ELECOS
	$\overline{}$	Crew Fan Cab I & II	29470080	1385/1476/1505/1328	1505/1328	SHIVAM
		Master Controller Cab I	2000001	5205)5	
	9	Master Controller Cab II	23000013	5493	33	WOAMA
,		Complete Panel A Cab I & II	29178265	3154	3159	
	œ	Complete Panel C Cab I & II	29170539			
			29178265	3207	3220	KEPCO
	10	_	29178162	CUF/497	CUF/511	KAYSONS
ल.ड	7	11 Speed Ind.& Rec. System	29200040	10223009	R0223009	MODERN RAILTECH
ec.		12 Battery (Ni- Cd)	29680025	528	8	HBL
	13	13 Set of Harnessed Cable Complete	29600420			KAYSONS
	4	Transformer Oil Pressure Sensor (Cab-1) (Pressure	29500047	08/22 &AE/PS/2210/01 08/22&AE/PS/2210/02	08/22&AE/PS/2210/02	ARIHANT ELSYS
	15	15 Transformer Oil Pressure Sensor (Cab-2)		08/22 &AE/PS/2210/03 08/22&AE/PS/2210/04	08/22&AE/PS/2210/04	
	16	Transformer Oil Temperature Sensor (Cab-1) (Temperature Sensor Oil Circuit Transformer)	29500035	BG/TFP/4337-FEB-23	37-FEB-23	BG INDUSTRIES
	17	17 Transformer Oil Temperature Sensor (Cab-2)		BG/TFP/4331-FEB-23	31-FEB-23	
	9	Roof mounted Air Conditioner I	20044020	2303	23032084	INTEC
-	19	19 Roof mounted Air Conditioner II	23011020	2303	23032089	



JE/ECS

				21111		
		RO	OF COMPO	ROOF COMPONENT CAB 1 & 2	100 M	Warranty
S.No.	Description	PL NO.	QPL /Nos.	Supplier	Sr. no.	
	Pantograph	29880014(HR),	2			
~		29880026		SCHUNK, CONTRASYS	17244-1907-04/23,11513-07/22	
1/2	Servo motor	29880026	2	CONTRASYS	11789-09/22	
, c		29480103	2	AIR FILTER INDUSTRY		
4		29810127	8	BHEL	10/22,10/22	
			MIDDLE ROO	OOF COMPONENT		
~	High Voltage Bushing	29731021	1	EIPL	3915-11-2022	
9	Voltage Transformer	2965028	1	SADTEM	2023-N, 646455	
-	Vacuum Circuit Breaker	25712202	1	AUTOMETER ALLIANCE	AALN/04/2023/019/VCBA/019	
- ∞	Insulator Roof line	29810139	6	IEC	08/22,08/22	
0	Harmonic Filter	29650033	1	DAULAT RAM	23C/RHFG/06/353	AS Per PO/IRS Conditions
, 6	Earth Switch	29700073	ш	PATRA & CHANDA	PCE/198/11-2022	
1	Surge Arrester	29750052	2	CG POWER & INDUSTRIAL	51544,2023 51541,2023	
, n y						
डिक्ट			Air Bra	Brake Components		
1 2	Air Compressor	29511008	2	ELGI	EWLS 840100, EWLS 840101	
7 1	Air Dryer	29162051	1	TRIDENT	LD2-02-8340-23	
14	Auxillary Compresssor.	25513000	1	ELGI	BVDS 105748	
1,5		29180016	1	KNORR	22-11-C0-2635	
16	$\overline{}$	29180016	2	KNORR	22-12EO-2676,22-10-EO-2580	
17		29180016	2	KNORR		
9	_	20162005				\

SE/TESTING

PATIALA LOCOMOTIVE WORKS, PATIALA

Loco No. 41776

1. BOGIE FRAME:

			DO No 9 dt					
DOOLE	FRAME NO	Make	PL No.	PO No. & dt.	Warranty Period			
BOGIE	FRAIVIL NO	Widito		100100	As per PO/IRS			
FRONT	SL-1526	ECBT		100189	conditions			
FRONT	OL-1020		29105146	100189	Conditions			
REAR	SL-1467	ECBT		100109				
KLAIN	02 1.0							

2. Hydraulic Dampers (Axle, Vertical, Yaw and Horizontal) Make: ESCORT

3. AXLES:

				4	5	6
AXLE POSITION NO	1	2	3	4	3	
	PLW	PLW	PLW	PLW	PLW	PLW
MAKE/		24343	24317	24228	24335	242312
S.NO	24325			OK	OK	OKS
Ultrasonic Testing	OK	OK	OK	OK	OK	- OIX

4. WHEEL DISCS NO. AND TYPE

						_
AXLE POSITION NO	1	2	3	4	5	6
GEAR END	CNC/23-	CNC/23-	CNC/23- 1141	CNC/23- 1188	CNC/23- 1177	CNC/23- 1143
	1186 OK	1171 OK	OK	OK	OK	OK
Ultrasonic Testing FREE END	CNC/23-	CNC/23- 1179	CNC/23- 1132	CNC/23- 1202	CNC/23- 1114	CNC/23- 1133
Ultrasonic Testing	1185 OK	OK	OK	OK	ОК	OK _s

5. AXLE ROLLER BEARING (CRU) (Warranty: As per PO/IRS conditions)

	AXLE POSITION NO	1	2	3	4	5	6
0	MAKE	SKF	SKF	SKF	SKF	SKF	SKE
Gear End	PO NO. & dt	02898	02898	02898	02898	02898	02898
	MAKE	SKF	SKF	SKF	SKF	SKF	SKF
Free End	PO NO. & dt	02898	02898	02898	02898	02898	02898
LIIG	PO NO. & dt	02000					·S

6. WHEEL DISC PRESSING (PRESSURE IN KN): SPECIFIED 80-105 T

AXLE POSITION NO	1	2	3	4	5	6
BULL GEAR END	820	1021	843	846	871	970.8
FREE END	838	1010	855	859	882	957 33
TILL LIVE						# 1 T

Loco No. 41776

7. DIAMETER AFTER PROFILE TURNING: SPECIFIED 1092 + 5 mm - 0 mm

AXLE POSITION NO	1	2	3	4	5	6
DIA IN mm GE	1092.3	1092.4	1092.4	1092.4	1092.3	1092.3
DIA IN mm FE	1092.3	1092.4	1092.4	1092.4	1092.3	1092.3
WHEEL PROFILE	OK	OK	ОК	ОК	ОК	ОК
GAUGE (1596±0.5mm)						

8. SUSPENSION TUBE & ITS TAPER ROLLER BEARING:

							-
AXLE POSITION	NO	1	2	3	4	5	6
S.T.	MAKE	KM	KM	KM	KM	KM	KM
	MAKE	SKF	SKF	FAG	SKF	SKF	SKF
G.E. BEARING				FAG	SKF	SKF	SKF
F.E. BEARING	MAKE	SKF	SKF	FAG	OR	0111	

9. GEAR CASE & BACKLASH:

AXLE POSITION NO	1	2	3	4	5	6
MAKE	KM	KM	KM	KM	KM	KM
BACKLASH (0.254 – 0.458mm)	0.400	0.290	0.300	0.310	0.340	0.310

10 A/BOX TO BOGIE FRAME LATERAL CLEARANCES (SPECIFIED 15.0 to 19.0mm):

AXLE POSITION NO	1	2	3	4	5	6
RIGHT SIDE	18.72	18.50	18.48	18.40	18.55	15.85
LEFT SIDE	16.62	17.65	17.96	15.98	16.21	17.81

11. TRACTION MOTOR: (Warranty: As per PO/IRS conditions)

MAKE	PO No. & date	S. NO.
PLW		PLW-1932
PLW		PLW-1929
PLW	-	PLW-1939
PLW	-	PLW-1922
PLW	-	PLW-1945
PLW	-	PLW-1862
	PLW PLW PLW PLW	PLW - PLW - PLW - PLW - PLW -

SSE/ Bogie Shop

	TOP 12 C	TOP 12 COSTLIEST ITEMS OF WAG9HC LOCO WITH	TEMS OF WAG9HC LOCO WITH WARRANTY CONDITIONS AS PER TENDERS
S No	PL No	DESCRIPTION	Warranty Period
1	29741075	IGBT BASED 3-PHASE DRIVE PROPULSION EQUIPMENT	60 months after commissioning or 72 months from date of supply whichever earlier as per special conditions given by CLW
2	29731057	MAIN TRANSFORMER 7775 KVA TYPE LOT 7500 FOR WAP7 3- PHASE ELECTRIC LOCOMOTIVE TO CLW SPECN NO.CLW/ES/3/0660/C	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
			O DIA COLLEGE
ю	29171064	COMPLETE SHELL ASSLY (PIPED & PAINTED) FOR WAP-7 LOCO TO CLW SPEC. NO. CLW/MS/3/152 ALT-8	4ELL ASSLY (PIPED & PAINTED) FOR AS PER IRS CONDITIONS-30 MONTHS FROM THE DATE OF COMMISSIONING, TO CLW SPEC. NO. CLW/MS/3/152 ALT-SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER.
			Court of Charles
4	29600418	SET OF HARNESSED CABLE FOR 3-PHASE ELECTRIC LOCOMOTIVES TO CLW SPECN. NO. CLW/ES/03/646 ALT-NIL WITH DMW REQUIREMENT OF HARNESSED CABLE FOR WAP-7, ALT-A1 DATED 27/11/2018.	As per clause no.9 of CLW Specn. CLW/ES/3/0458 & Clause No.10 of CLW SpecnCLW/ES/3/0459. [18 months after commissioning or 20 months from date of supply for single core & 18 months after commissioning or 24 months from date of supply for multi core]

As per specification no. CLW/MS/3/001 Alt. 16 i.e. the manufacturer is required to guarantee that the brakevalves/equipment work satisfactorily for a period of five (5) years after commissioning. Any equipment/part which failsduring the guarantee period shall be replaced free of cost by the manufacturer. The replaced components shallfurther be under warranty for five (5) years from the date of their fitment and should the replaced components proveunsatisfactory in service, they shall be replaced by modified and improved components by the supplier free of cost.		AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.	
BRAKE CONTROL SYSTEM INCLUDING DRIVER'S VIGILANCE CONTROL DEVICE TO SET LIST NO.EL29180016.		COMPLETE FILTER CUBICLE ALONG WITH ALL EQUIPMENTS AND CABLING TO DRG./SPEC NO. [1] CLW/ES/3/0193 ALT-F OR LATEST AND CLW DRG. NO. 1209-15-143-004 ALT-10 AND PART DRG./SPEC NO AS PER ANNEXURE-A ATTACHED.	3-PHASE ASYNCHRONOUS TRACTION MOTOR (RESISTANCE RING MECHANICALLY INTERLOCKED TO END PLATE DESIGN ROTOR, SCHEME-II), TYPE 6FRA-6068 FOR WAP-7 ELECTRIC LOCO WITHOUT ACTIVE SPEED SENSOR TO SPECIFICATION NO. 4TMS.096.081 ALT-2 AND STR NO. CLW/2008/3PHTM/STR/0001.	
29180016	r	29480140	29942007	
ľ		9	7	

Co Co As per clause 16 of Spec.No.CLW/MS/3/Bogie/003 Alt-1. [60 months after commissioning or 72 months from date of supply]	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF THE DATE OF THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.	ITH ALL AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM ITROL THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.	LL AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM NTROL THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF S/0194 COMMISSIONING, WHICHEVER IS EARLIER] WILL BE TEL TEL	COMPLETE AUXILIARY CUBICLE HB1 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0191 ALT-D OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE. APPLICABLE.
Bogie Frame Complete for WAP-7 for 3 Phase Co Co Locomotive to CLW specification No. CLW/MS/3/Bogie/003 alt-1 and CLW Drg.No.1209.01.112-202 Alt-Nil	COMPLETE AUXILIARY CUBICLE HB2 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0192 ALT-E OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	COMPLETE CONTROL CUBICLE SB2 ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0195/A ALT-H OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	COMPLETE CONTROL CUBICLE SB1 (PUSH PULL SCHEME COMPLIANT) ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0194 ALT-G OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	COMPLETE AUXILIARY CUBICLE HB1 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0191 ALT-D OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICAS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.
29105146	29171192	29171210	29171209	29171180
∞	6	10	1	12