INDIAN PLANTED TO THE PARTY OF THE PARTY OF

भारतीय रेल Indian Railways

पटियाला रेलइंजन कारख़ाना, पटियाला

PATIALA LOCOMOTIVE WORKS, PATIALA



LOCO TESTING & DISPATCH REPORT OF IGBT BASED WAG9HC ELECTRIC LOCOMOTIVE

LOCO NO.:

41786

TYPE:

WAG9HC

RAILWAY SHED:

NR/KJGY

PROPULSION SYSTEM:

MEDHA

DATE OF DISPATCH:

29.05.2023

लोको निःसांग्रम् रिकार्ड P. L. W



पटियाला रेलइंजन कारख़ाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA

LOCO NO.: 41786

RAILWAY/SHED: NR/KJGY

DOD: MAY-2023

INDEX

		ACTIVITIES	PAGE NO.
SN	PARA	Testing & Commissioning (ECS)	
1.	1.0	Continuity Test of the cables	
	1.1	Continuity Test of Traction Circuit Cables Continuity Test of Traction Circuit Cables	1-4
	1.2	Continuity Test of Auxiliary Circuit Cables	
	1.3	Continuity Test of Battery Circuit Cables Continuity Test of Battery Circuit Cables	
	1.4	Continuity Test of Screened Control Circuit Cables	
2.	2.0	Low Tension test	5-6
	2.1	Measurement of resistor in OHMS (Ω)	
	2.2	Check Points Low Tension Test Battery Circuits (without control electronics)	
-	2.3	Low Tension Test Battery Circuits (Warrest	
3	3.0	Downloading of Software	
	3.1	Check Points	7-10
	3.2	Download Software	
	3.3	Analogue Signal Checking Functional test in simulation mode	
	3.4		
4	4.0	Sensor test & convertor test	
	4.1	Test wiring Transformer Circuits – Polarity Test Test wiring Transformer 1000V/415V-110V (pos. 67)	
	4.2	Test wiring Transformer 1000V/415V-110V (pos. 67)	
	4.3	Primary Voltage Transformer	11-16
	4.4	Minimum voltage relay (Pos. 86)	11-10
	4.5	Maximum current relay (Pos. 78)	
	4.6	Test current sensors	
	4.7	Test DC Link Voltage Sensors (Pos 15.6/*) Verification of Converter Protection Circuits (Hardware limits)	
	4.8	Verification of Converter Protection Circuits (Flandward IIIIIII)	
	4.9	Sequence of BUR contactors	
5.	5.0	Commissioning with High Voltage	
	5.1	Check List	
	5.2	Safety test main circuit breaker	
	5.3	Auxiliary Converter Commissioning Running test of 3 ph. auxiliary equipments	
	5.3.1	Performance of Auxiliary Converters	
	5.3.2	Performance of BURs when one BUR goes out	16-25
	5.3.3	Auxiliary circuit 415/110	
	5.4 5.5	Hotel Load Circuit	
	5.6	Traction Converter Commissioning	
	5.7	Test protective shutdown SR	
	5.8	Test Harmonic Filter	
1	5.9	Test important components of the locomotive	05.00
6.		Running Trial of the locomotive	25-26
7.		Final Check List to be verified at the time of Loco dispatch	27
		Status of RDSO modifications	28
8.		Pneumatic Test Parameters	29 - 32
9.		Loco Check Sheet(LAS)	33
10		Component History (LAS,ECS,ABS)	34-36
11		Component History (LAS,ECS,ABS) Component History & Testing Parameter (Bogie Shop)	37 - 38
12	2	Warranty Conditions as per Tenders	39 -41



Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 1 of 27

1.0 Continuity Test of the cables

1.1 Continuity Test of Traction Circuit Cables

As per cable list given in Para 1.3 of document no. 3 EHX 410 124, check the continuity with continuity tester and megger each cable to be connected between following equipment with 500V megger.

From	То	Continuity (OK/Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Filter Cubicle	Transformer	OK	100 ΜΩ	FOOM
Filter Cubicle	Terminal Box of Harmonic Filter	οĶ	100 ΜΩ	GOOMA
Filter Cubicle	Resistor (Roof) Earthing Choke	OK	100 ΜΩ	800MA
Earthing Choke	Earth Return Brushes	ok	100 ΜΩ	FOOM
Transformer	Power Converter 1	ok.	100 ΜΩ	GOOMA
Transformer	Power Converter 2	ok	100 ΜΩ	FOOMA
Power Converter 1	TM1, TM2, TM3	ok	100 ΜΩ	800MM
Power Converter 2	TM4, TM5, TM6	ok	100 ΜΩ	600 MN
Earth	Power Converter 1	OK	100 ΜΩ	FOOMA
Earth	Power Converter 2	OK	100 ΜΩ	600 MM

1.2 Continuity Test of Auxiliary Circuit Cables

As per cable list given in Para 1.4 of document no. 3 EHX 410 124, check the continuity with continuity meter and megger each cable to be connected between following equipment with the help of 500V megger.



PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 2 of 27

From	То	Continuity(OK/ Not OK)	Prescribed Megger Value (min)	Measured Megger Value
	BUR1	OL	100 MΩ	2000
Transformer Transformer	BUR2	08	100 MΩ	2000
Transformer	BUR3	ne	100 MΩ	2000
	BUR1	874	100 MΩ	2000
Earth Earth	BUR2	De-	100 MΩ	2000
	BUR3	01	100 M Ω	2000
Earth		901	100 MΩ	2000
BUR1	HB1	0/	100 ΜΩ	2000
BUR2	HB2	m.	100 ΜΩ	2000
HB1	HB2	00	100 ΜΩ	100
HB1	TM Blower 1	100	100 ΜΩ	200
HB1	TM Scavenge Blower 1	· 02	100 ΜΩ	200
HB1	Oil Cooling Unit 1	100	100 ΜΩ	160
HB1	Compressor 1	Jie -	100 ΜΩ	166
HB1	TFP Oil Pump 1	180	100 ΜΩ	000
HB1	Converter Coolant Pump 1	ne	100 14125	100
HB1	MR Blower 1	De	100 M Ω	120
HB1	MR Scavenge Blower 1	ne	100 ΜΩ	200
HB1	Cab1	ne	100 MΩ	200
Cab1	Cab Heater 1	00	100 MΩ	200
HB2	TM Blower 2	ne	100 MΩ	200
HB2	TM Scavenge Blower 2	no	100 MΩ	200
HB2	Oil Cooling Unit 2	or or	100 MΩ	150
HB2	Compressor 2	ne	100 MΩ	200
HB2	TFP Oil Pump 2	012	100 MΩ	200
HB2	Converter Coolant Pump 2	A)	100 ΜΩ	200
HB2	MR Blower 2	DL	100 MΩ	150
HB2	MR Scavenge Blower 2	ne	100 MΩ	200
HB2	Cab2	00	100 MΩ	200
Cab2	Cab Heater 2	OL	100 MΩ	108



PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 3 of 27

1.3 Continuity Test of Battery Circuit Cables

Check continuity of following cables as per Para 2.3 of document no. 3 EHX 610 299

From	То	Condition	Continuity (OK/Not OK)
Battery (wire no 2093)	Circuit breakers 110- 2, 112.1-1, 310.4-1	By opening and closing MCB 112	OK
MCB 110	Connector 50.X7-1	By opening and closing MCB 110	OK
Battery (Wire no. 2052)	Connector 50.X7-2		٥٢
SB2 (Wire no 2050)	Connector 50.X7-3		DK

Close the MCB 112, 110, 112.1, and 310.4 and measure the resistance of battery wires 2093,	Prescribed value $> 0.5 \text{ M}\Omega$	Measured Value ΜΩ
2052, 2050 with respect to the loco earth. Measure the resistance between 2093 & 2052,	Prescribed value:	Measured
2093 & 2050, 2052 & 2050	> 50 MΩ	Value MΩ

Commission the indoor lighting of the locomotive as per Sheet No 7A & 7B.

1.4 Continuity Test of Screened Control Circuit Cables

Check the continuity and isolation of the screen cable of the following circuits with the help of sheet no. mentioned against each as per document no. 3 EHX 610 299.

Screened control circuit cables for	Corresponding Sheet Nos.	Continuity & Isolation (OK/Not OK)
Battery voltage measurement	04B	OK
Memotel circuit of cab1 &2	10A	°K
Memotel speed sensor	10A	OK.
Primary voltage detection	01A, 12A	Du
Brake controller cab-1 & 2	06F, 06G	OK

S8



PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/1%

Type of Locomotive: WAP-7/WAG-9HC Page: 4 of 27

Master controller cab-1 &2	08C, 08D	OK
TE/BE meter bogie-1 & 2	08E, 08F	OK
	09F	9K
Terminal fault indication cab-1 & 2	06H	OK
Brake pipe pressure actual BE electric		OK.
Primary current sensors	12B, 12F	
Harmonic filter current sensors	12B, 12F	SK.
Auxiliary current sensors	12B, 12F	OK.
Oil circuit transformer bogie 1	12E, 12l	OK.
Magnetization current	12C, 12G	0K
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-1	12D	DK.
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-2	12D	OK-
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-3	12D	⊃K.
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-4	12H	OK
Traction motor speed sensors (2 nos) and temperature sensors (1 no.) of TM-5	12H	OK
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-6	12H	OK
Train Bus cab 1 & 2 (Wire U13A& U13B to earthing	13A	OK
resistance= $10K\Omega \pm 10\%$)	•	
UIC line	13B	DK.
Connection FLG1-Box TB	13A	26

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 5 of 27

2.0 Low Tension test

2.1 Measurement of resistor in OHMS (Ω) Measure the resistances of the load resistors for primary voltage transformer, load resistors for primary current transformer and Resistor harmonic filter as per Para 3.2 of the document no. 3 EHX 610 279.

Name of the resistor	Prescribed value	Measured value
oad resistor for primary voltage	3.9K Ω ± 10%	3.912
transformer (Pos. 74.2).	1 Ω ± 10%	12
Resister to maximum current relay.	3.3 Ω ± 10%	3.352
Load resistor for primary current transformer (Pos. 6.11).		
Resistance harmonic filter (Pos 8.3). Variation	WAP7	WAP7
allowed ± 10%		
Between wire 5 & 6	0.2 Ω	0.25
Between wire 6 & 7	0.2 Ω	0.25
Between wire 5 & 7	0.4 Ω	0.452
For train bus, line U13A to earthing.	10 kΩ± 10%	10.000
For train bus, line U13B to earthing.	10 k Ω ± 10%	10.2KV
Insulation resistance of High Voltage Cable from the top of the roof to the earth (by1000 V megger).	200 ΜΩ	2 mcop
Resistance measurement earth return brushes Pos. 10/1.	≤0.3 Ω	0.32
Resistance measurement earth return brushes Pos. 10/2.	≤0.3 Ω	0-285
Resistance measurement earth return brushes Pos. 10/3.	≤0.3 Ω	0.28-12
Resistance measurement earth return brushes Pos. 10/4.	≤0.3 Ω	0.2812
Earthing resistance (earth fault detection) Harmonic Filter –I; Pos. 8.61.	2.2 kΩ ± 10%	2.242
Earthing resistance (earth fault detection) Harmonic Filter –II; Pos 8.62.	2.7 k Ω ± 10%	2-7KM
Earthing resistance (earth fault detection) Aux. Converter; Pos. 90.3.	3.9 k Ω ± 10%	3.9KZ
Earthing resistance (earth fault detection) 415/110V; Pos. 90.41.	1.8 k Ω ± 10%	1.8 KS
Earthing resistance (earth fault detection) control circuit; Pos. 90.7.	390 Ω ± 10%	3802
Earthing resistance (earth fault detection) Hotel load; Pos. 37.1(in case of WAP5).	3.3 k Ω ± 10%	NA
Resistance for headlight dimmer; Pos. 332.3.	10 Ω ± 10%	105

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 6 of 27

Make sure that the earthing brush device don't make direct contact with the axle housing, earth connection must go by brushes.

2.2 Check Points

Items to be checked	Remarks
Check whether all the earthing connection in roof and machine room as mentioned in sheet no. 22A is done properly or not. These earthing connections must be flexible and should be	cheered on
marked yellow & green Check whether all the earthing connection between loco body and bogie is done properly or not. These cables must be flexible having correct length and cross section	cfocked ac

2.3 Low Tension Test Battery Circuits (without control electronics)

These tests are done with the help of the special type test loop boxes as per procedure given in Para 3.6 of the document no. 3 EHX 610 279

Para 3.6 of the document no. 3 EHX 6.1 Name of the test	Schematic used.	Remarks
Test 24V supply	Sheet 04F and other linked sheets	cheesed ou
Test 48V supply	Sheet 04F & sheets of group 09	Fan supply to be checked. ಲು
Test traction control	Sheets of Group 08.	9K
Test power supply bus stations.	Sheets of Group 09.	Fan supply to be checked.
Test control main apparatus	Sheets of Group 05.	OL
Test earth fault detection battery circuit by making artificial earth fault to test the earth fault detection	Sheet 04C	OK
Test control Pneumatic devices	Sheets of Group 06	OK
Test lighting control	Sheets of Group 07	OK
Pretest speedometer	Sheets of Group 10	OK
Pretest vigilance control and fire system	Sheets of Group 11	٥٤
Power supply train bus	Sheets of Group 13	OK



PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No · 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 7 of 27

Loca	motive No.: 41186
3.0	Downloading of Software

	Yes/No
3.1 Check Points.	Yes
Check that all the cards are physically present in the bus stations and all the plugs are connected.	19
Check that all the fibre optic cables are correctly connected to the bus stations.	Yes
Make sure that control electronics off relay is not energized i.e. disconnect Sub-D	Yes
Check that battery power is on and all the MCBs (Pos. 127.*) in SB1 &SB2 are on	74

3.2 Download Software

The software of Traction converter, Auxiliary converter and VCU should be done by commissioning engineer of the firm in presence of supervisor. Correct software version of the

propulsion equipment to be ensured and noted:

propulsion equipment to be ensured and noted.	version.2
Traction converter-1 software version:	
Traction converter-2 software version:	Version 2
Auxiliary converter-1 software version:	Version 2
	Version 2
Auxiliary converter-2 software version:	Versuen 2
Auxiliary converter-3 software version:	Version2
Vehicle control unit -1 software version:	
Vehicle control unit -2 software version:	version?
• • • • • • • • • • • • • • • • • • • •	

3.3 Analogue Signal Checking

Check for the following analogue signals with the help of diagnostic tool connected with loco.

Description	g analogue signals with the help of diag Signal name	Prescribed value	Measured Value
Brake pipe pressure	FLG2;0101XPrAutoBkLn	100% (= 5 Kg/cm2)	OK
Actual BE electric	FLG2; AMSB_0201- Wpn BEdem	100% (= 10V)	OK
TE/BE at 'o' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 9% and 11 %	liy,
TE/BE at 'TE maximal' position from both cab	FLG1; AMSB_0101- Xang Trans	Between 99 % and 101 %	100%
TE/BE at 'TE minimal' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 20 % and 25 %	244.



PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 8 of 27

TE/BE at 'BE maximal' position from both cab	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101-	Between 99% and 101%	100/
TE/BE at 'BE Minimal' position from both cab	XangTrans FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 20% and 25%	24,
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS_0101- LT/BDEM>1/3 HBB2; AMS_0101- LT/BDEM>1/3	Between 42 and 44%	447,
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS_0101- LT/BDEM>2/3 HBB2; AMS_0101- LT/BDEM>2/3	Between 72 and 74%	744
Both temperature sensor of TM1	SLG1; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	34°C
Both temperature sensor of TM2	SLG1; AMSB_0106- Xatmp2Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	33°C
Both temperature sensor of TM3	SLG1; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	
Both temperature sensor of TM4	SLG2; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	34
Both temperature sensor of TM5	SLG2; AMSB_0106- Xatmp2Mot		39.3
Both temperature sensor of TM6	SLG2; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°G	33°C



PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 9 of 27

Functional test in simulation mode 3.4

Conduct the following functional tests in simulation mode as per Para 5.5 of document no.3EHX 610 281. through the Diagnostic tool/laptop:

Test Function	Result desired in sequence	Result obtained
Emergency shutdown through emergency stop switch 244	VCB must open. Panto must lower.	charged an
Shut Down through cab activation switch to OFF position	VCB must open. Panto must lower.	c focked on
Converter and filter contactor operation with both Power Converters during Start Up.	FB contactor 8.41 is closed. By moving reverser handle: Converter pre-charging contactor 12.3 must close after few seconds. Converter contactor 12.4 must close. Converter re-charging contactor 12.3 must opens. By increasing TE/BE throttle: FB contactor 8.41 must open. FB contactor 8.2 must close. FB contactor 8.1 must close.	petoexedou
Converter and filter contactor operation with both Power Converters during Shut Down.	Bring TE/BE to O. Bring the cab activation key to "O" VCB must open. Panto must lower. Converter contactor 12.4 must open FB contactor 8.1 must open. FB contactors 8.41 must close. FB contactor 8.2 must remain closed	



Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC Page: 10 of 27

 Check that FB contactor 8.1 is open. 	
 Check that FB contactor 8.2 is open. 	clotedou
 FB contactor 8.1 closes. 	
• FB contactor 8.2 remains open.	
By connecting wire 2050 to	
message for earth fault	effected on
By connecting wire 2095	7
to earth, create earth	
• message for earth trans	
When smoke sensor-1 gets	1)
	1
· ·	
When both smoke sensor	efocked on
1+2 gets activated then	A
	(
Start/Running interlock occurs and	V
TE/BE becomes to 0.	
Ensure correct date time and Loco	OK
	After raising panto, closing VCB, and setting TE/BE FB contactor 8.1 closes. FB contactor 8.2 remains open. By connecting wire 2050 to earth, create earth fault negative potential. Message for earth fault By connecting wire 2095 to earth, create earth fault Men smoke sensor-1 gets activated then Alarm triggers and fault message priority 2 appears on screen. When both smoke sensor 1+2 gets activated then A fault message priority 1 appears on screen and lamp LSF1 glow. Start/Running interlock occurs and TE/BE becomes to 0.



PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 11 of 27

4.0 Sensor Test and Converter Test

4.1 Test wiring main Transformer Circuits

Apply $198V_p/140V_{RMS}$ to the primary winding of the transformer (at 1u; wire no. 2 at surge arrestor and at 1v; wire no. 100 at earthing choke). Measure the output voltage and compare

the phase of the following of the transformers.

Output Winding nos.	Description of winding.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
2U ₁ & 2V ₁	For line converter bogie 1 between cable 801A- 804A	10.05V _p and same polarity	10.0410	OK
2U ₄ & 2V ₄	For line converter bogie 1 between cable 811A- 814A	10.05V _p and same polarity	10.0430	OK
2U ₂ & 2V ₂	For line converter bogie 2 between cable 801B-804B	10.05V _p and same polarity	10.0210	OK
2U ₃ & 2V ₃	For line converter bogie 2 between cable 811B- 814B	10.05V _p and same polarity	10.0420	OK
2U _B & 2V _B	For aux. converter 1 between cable 1103- 1117 (in HB1) For Aux converter 2 between cable 1103- 1117 (in HB2)	7.9V _p , 5.6V _{RMS} and same polarity.	7.90P 5.50Rms	
2U _F & 2V _F	For harmonic filter between cable 4-12 (in FB)	9.12V _p , 6.45V _{RMS} and same polarity.	9.11VP 6.42VRMS) OK

4.2 Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)

Apply $141V_p$ / $100V_{RMS}$ to input of the auxiliary transformer at cable no 1203 –1117 and measure the output at

Description of wire no.	Prescribed Output Voltage & Polarity with input supply.	output	Measured polarity
Cable no. 1218 - 1200	1 to a louity	4) SURMS	OK
Cable no. 1218 – 6500	15.5V _p , 11.0V _{RMS} and opposite polarity.	15.4 VP	DIE



PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41785

Type of Locomotive: WAP-7/WAG-9HC

Page: 12 of 27

Primary Voltage Transformer 4.3

Apply $250V_{eff}/350V_p$ by variac to roof wire 1 and any wire 0 and measure the magnitude and polarity of the output of the primary voltage transformer for both bogies as per the procedure specified and suggested by the traction converter manufacturer. Primary voltage measurement converters (Pos. 224.1/*) & catenary voltmeter (Pos. 74/*)

This test is to be done for each converter.

Activate cab in driving mode and supply $200V_{RMS}$ through variac to wire no 1501 and 1502. Monitor the following parameters through Diagnostic tool and in catenary voltmeter.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1 G 87-XUPrim	25kV	250%	25KV	250-1
SLG2 G 87-XUPrim	25 kV	250%	2580	2504

Decrease the supply voltage below 140 V_{RMS} . VCB must open at this voltage. In this case the readings in Diagnostic Tool and catenary voltmeter will-be as follows.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1 G 87-XUPrim	17kV	170%	17KV	170%
SLG2 G 87-XUPrim	17 kV	170%	1780	1701

Reactivate VCB to on by increasing this voltage to 175% (17.5 kV).

Increase the supply to 240 V_{RMS} through variac. VCB must open at this voltage, In this case the readings in diagnostic tool and catenary voltmeter will be as follows:

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1 G 87-XUPrim	30kV	300%	BOKV	300%
SLG2 G 87-XUPrim	30 kV	300%	2040	300%

Reactivate VCB to on by decreasing this voltage to 290% (29 kV).



PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 13 of 27

4.4 Minimum voltage relay (Pos. 86)

Functionality test:	699/
Minimum voltage relay (Pos. 86) must be adjusted	to approx 6676
Activate loco in cooling mode. Check Power supply of 48V to minimum voltage relay. Disconnect primary voltage transformer (wire no. 1511 and 1512) from load resistor (Pos. 74.2) and connect variac to wire no. 1501 and 1502. Supply 200V _{RMS} through variac. In this case; <i>Minimum voltage relay (Pos. 86) picks up</i>	L(Yes/No)
	L(Yes/No)
Try to activate the cab in driving mode:	
Contactor 218 do not close; the control	
electronics is not be working.	(Yes/No)
Turn off the variac : Contactor 218 closes; the control electronics is be	
working Test Under Voltage Protection;	
100000000000000000000000000000000000000	
Activate the cab in cooling mode; Raise panto; Supply 200V _{RMS} through variac to wire no. 1501 & 1502; Close the VCB; Interrupt the supply	(Yes/No)
voltage	
The VCB goes off after 2 second time delay.	(Yes/No)
Again supply 200V _{RMS} through variac to wire no. 1501 & 1502; Decrease the supply voltage below	(Yes/No)
140V _{RMS} ± 4V; Fine tune the minimum voltage relay so that VCB opens.	

4.5 Maximum current relay (Pos. 78)

4.5 Waximum current relay (1 cs. 7 c)	
Disconnect wire 1521 & 1522 of primary current transformer &1522 (including the resistor at Pos. 6.11); Put loco in simulation on contact 136.3; Close VCB; supply 3.6A _{RMS} at the open wire maximum current relay Pos. 78 for correct over current value;	for driving mode; Open k3 - k4
it Dinit 1 foult massage on	(Yes/No)
VCB opens with Priority 1 fault message on	1,00,00
display.	
Keep contact $R_3 - R_4$ of 136.3 closed; Close VCB; Tune the resistor	or 78.1 for the current of 7.0A _{RMS}
/9.9A _p at the open wire 1521;	
VCB opens with Priority 1 fault message on	(Yes/No)
display.	

पी.एल.डब्ल्यू

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC Page : 14 of 27

Name of the sensor	Description of the test	Prescribed value	Set/Measured value
Primary return current sensor (Test-1,Pos.6.2/1 & 6.2/2)	Activate cab in driving mode supply 10A. Measure the current through diagnostic tool or measuring print.	(Variation allowed is ± 10%)	
Discouratura current	Supply 90mA _{DC} to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		
Primary return current sensor (Test-2, Pos.6.2/1 & 6.2/2)	Supply 297mA _{DC} to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		298mb
Auxiliary winding current sensor (Pos. 42.3/1 & 42.3/2)	Supply 90mA _{DC} to the test winding of sensor through connector 415.AC/1or 2 pin no. 7(+) & 8(-) Supply 333mA _{DC} to the test winding of sensor through connector 415.AC/1 or 2 pin no. 7(+) & 8(-)		337mA
Harmonic filter current sensors (Pos.8.5/1 &8.5/2)	Supply 90mA _{DC} to the test winding of sensor through connector 415.AE/10 2 pin no. 7(+) & 8(-)	r	
	Supply 342mA _{DC} to the test winding of sensor through connector 415.AE/10 2 pin no. 7(+) & 8(-)	r	346mA
Hotel load current sensors (Pos. 33/1 &	Switch on hotel load. Supply 90mA _{D0} to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) 8(-)	& &	HA
33/2)	Supply 1242mA _{DC} to the test windin of sensor through connector 415.AG/1or 2 pin no. 7(+) & 8(-)	g NA	AH



PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 15 of 27

4.7 Test DC Link Voltage Sensors (Pos 15.6/*)

This test is to be done by the commissioning engineer of the firm if required.

4.8 Verification of Converter Protection Circuits (Hardware limits) -

This test is to be done as per para 6.17 of the document no. 3EHX 610 282 for both the converters.

Protection circuits	Limit on which shutdown should take place	Measured limit	
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 1	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 18.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=	, 0
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 2	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 8.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=	_
Fibre optic failure In Power Converter1	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	OK	
Fibre optic failure In Power Converter2	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	OK	

4.9 Sequence of BUR contactors

The sequence of operation of BUR contactors for 'ALL BUR OK' BUR 1 out BUR 2 out and BUR 3 out condition has to be verified by putting the Loco in driving mode (VCB should not be closed) and isolating the BURs one by one. In these condition following will be the contactor sequence.

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
AI BUR OK	Close	Open	Close	Open	Close	Open	Close	Close	Open
BUR1 off	Close	Open	Close	Close	Open	Close	Open	Open	Close
BUR2 off	Open	Open	Close	Close	Close	Close	Open	Open	Close
BUR3 off	Open	Close	Open	Close	Close	Close	Open	Open	Close
BUK3 UII	Open	Close	Open						



PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/786

Type of Locomotive: WAP-7/WAG-9HC

Page: 16 of 27

Monitored contactor sequence

intorca com						F2 4/1	52.4/2	52.5/1	52.5/2
Status	52/1	52/2	52/3	52/4	52/5	52.4/1			-
AI BUR OK	0088	ober	-0081	opey	clos	open	108	clos	7
BUR1 off	close	open	288	208	open	clos	open	open	008
BUR2 off	oben	Oha	c lass	clos	Closs	User	open	open	Cl88
	1 /	open	open	class	clos	clos	apen	Open	closk
BUR3 off	open	1082	open	033	-	-			

5.0 Commissioning with High Voltage

5.1 Check List

tems to be checked	Yes/No
Fibre optic cables connected correctly.	Yey
No rubbish in machine room, on the roof, under the loco.	Yes
All the electronic Sub-D and connectors connected	Yes
All the MCBs of the HB1 & HB2 open.	Yes
All the three fuses 40/* of the auxiliary converters	Yes
The fuse of the 415/110V auxiliary circuit (in HB1) open.	Yes
Roof to roof earthing and roof to cab earthing done	Yes
Fixing, connection and earthing in the surge arrestor done correctly.	Yes
Connection in all the traction motors done correctly.	Yes
All the bogie body connection and earthing connection done correctly.	Yes
Pulse generator (Pos. 94.1) connection done correctly.	Yes
All the oil cocks of the gate valve of the transformer in open condition.	Tes
All covers on Aux & Power converters, Filter block, HB1, HB2 fitted	Yes
KABA key interlocking system.	703

5.2 Safety test main circuit breaker

Prepare to switch off the catenary supply during the first charging of the locomotive in case of any unexpected behavior of the electrical component of the loco. Charge the loco for the first time by closing BLDJ switch. The VCB will trip after certain time as no oil/coolant pumps are running yet.

Perform the following safety test of main circuit breaker through both the cabs of the locomotive.



Issue No.03

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 17 of 27

Name of the test	Description of the test	Expected result	Monitored result
Emergency stop in cooling mode	the brake controller into RUN	VCB must open. Panto must lower. Emergency brake will be applied.	cheepedor
Emergency stop in driving mode	Raise panto in driving mode in. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244.	VCB must open. Panto must lower. Emergency brake will be applied.	Cheekolor
Under voltage protection in cooling mode	Raise panto in cooling mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open.	cfeekol &
Under voltage protection in driving mode	Raise panto in driving mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open with diagnostic message that catenary voltage out of limits	
Shut down in cooling mode.	Raise panto in cooling mode. Close the VCB. Bring the BL- key in O position.	VCB must open. Panto must lower.	cheeteel ix
Shutdown in driving mode	Raise panto in driving mode. Close the VCB. Bring the BL- key in O position.	VCB must open. Panto must lower.	chelpedon
Interlocking pantograph- VCB in cooling mode	Raise panto in cooling mode. Close the VCB. Lower the pantograph by ZPT	VCB must open.	cheekedue
Interlocking pantograph- VCB in driving mode	Raise panto in driving mode. Close the VCB. Lower the pantograph by ZPT	e VCB must open.	cholkeda



Issue No.03

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 18 of 27

5.3 Auxiliary Converter Commissioning

Switch on the high voltage supply and set up the loco in driving mode. Raise the panto. Close the VCB. Check that there is no earth fault in the auxiliary circuit, Switch off the VCB. Lower the panto. Create the earth fault in auxiliary circuit by making connection between wire no 1117(in HB2 cubicle) and earth. After 3 minutes a diagnostic message will come that "Earth fault auxiliary circuit."

5.3.1 Running test of 3 ph. auxiliary equipments

Switch on the 3 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase current	Measured continuous phase current	Measured starting phase current
Oil pump transformer 1	9.8 amps	9.3	10.4
Oil pump transformer 2	9.8 amps	8.8	10.9
Coolant pump converter 1	19.6 amps	3.6	4.0
Coolant pump converter 2	19.6 amps	3.3	4.4
Oil cooling blower unit 1	40.0 amps	29.2	79.0
Oil cooling blower unit 2	40.0 amps	29.8	. 85.9
Traction motor blower 1	34.0 amps	31.0	169.0
Traction motor blower 2	34.0 amps	29.5	1900
Sc. Blower to Traction motor blower 1	6.0 amps	2.5	6.5
Sc. Blower to Traction motor blower 1	6.0 amps	2,8	7.1
Compressor 1	25 amps at 0 kg/ cm ² 40 amps at 10 kg/ cm ²	28.3	44.0
Compressor 2	25 amps at 0 kg/ cm ² 40 amps at 10 kg/ cm ²	26:0	38.7



PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 19 of 27

5.3.2 Performance of Auxiliary Converters

Measure the performance of the auxiliary converters through software and record it. BUR1 (Condition: Switch off all the load of BUR 1)- to be filled by commissioning engineer

of the firm. Signal name	Description of the signal	Prescribed value	Monitored value	Value under Limit (Yes/No)
BUR1 7303 XUUN	Input voltage to BUR1	75% (10%=125V)	1012 V	Yey
Dom	DC link voltage of BUR1	60% (10%=100V)	636 V	Yes
BUR1 7303 XUIZ1	DC link current of BUR1	0% (10%=50A)	1 Done	409

BUR2 (Condition: Switch off all the load of BUR 2, Battery Charger on) to be filled by commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed value by the firm	Monitored value	Value under Limit (Yes/No)
BUR2 7303-XUUN	Input voltage to BUR2	75% (10%=125V)	10147	40)
BUR2 7303-XUUZ1	DC link voltage of BUR2	60% (10%=100V)	637	40)
BUR2 7303-XUIZ 1	DC link current of BUR2	1% (10%=50A)*	J Gust L	Yes
BUR2 7303-XUILG	Current battery charger of BUR2	3% (10%=100A)*	22 Bort	Yes
BUR2 7303-XUIB1	Current battery of BUR2	1.5%(10%=100A)*	12 Book	Yas
BUR2 7303 -XUUB	Voltage battery of BUR2	110%(10%=10V)	110~	79

Readings are dependent upon charging condition of the battery.

BUR3 (Condition: Switch off all the load of BUR 3, Battery Charger on) to be filled by commissioning engineer of the firm.

commissioning engi Signal name	Description of the signal	Prescribed set value by the firm	Monitored value	Value under limit (Yes/No)
BUR3 7303-XUUN	Input voltage to BUR3	75% (10%=125V	10150	70)
BUR3 7303- XUUZ1	DC link voltage of BUR3	60% (10%=100V)	637V	10)
BUR3 7303-XUIZ 1	DC link current of BUR3	1% (10%=50A)*	7 Amp	40)
BUR3 7303-XUILG	Current battery charger of BUR 3	3% (10%=100A)*	22 Amp	Yes
BUR3 7303-XUIB1	Current battery of BUR 3	1.5%(10%=100A)*	12Am	769
BUR3 7303-XUUB	Voltage battery of BUR 3	110%(10%=10V)	110~	Yes

* Readings are dependent upon charging condition of the battery.



PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC Page: 20 of 27

5.3.3 Performance of BURs when one BUR goes out

When any one BUR goes out then rest of the two BURs should take the load of all the

auxiliaries at ventilation level 3 of the locomotive.

Condition of	ntilation leve1 3 of the lo	Loads in BUR2	Loads in BUR3	
BURs All BURs OK		TM blower1&2, TFP oil pump 1&2, SR coolant pump 1&2.	Compressor 1&2, Battery charger and TM Scavenger blower 1&2	
BUR 1 out		Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2,TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.	Love
BUR 2 out	Oil Cooling unit 1&2, TM blower 1&2, TM Scavenger blower 1&2	•	Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.	
BUR 3 out	Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.		

5.4 Auxiliary circuit 415/110

For checking earth fault detection, make a connection between wire no. 1218 and vehicle body. On switching on VCB, Earth fault relay 89.5 must pick up and after 3 minutes a message will come in the Diagnostic display that Earth Fault 415/110V Circuit

Switch on the 1 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

nachine auxiliary Mame of the auxiliary machine	Typical phase current	Measured phase current	starting current
Machine room blower 1	15.0 amps*	4.2	12.9
Machine room blower 2	15.0 amps*	4.6	16.4
Sc. Blower to MR blower 1	1.3 amps	. 0.9	3.6
Sc. Blower to MR blower 2	1.3 amps	1.2	4.0
Ventilator cab heater 1	1.1 amps	1.4	1.6
Ventilator cab heater 2	1.1 amps	1.4	1.6
	4.8 amps	5.0	5-1
Cab heater 1 Cab heater 2	4.8 amps	5.0	5.1

^{*} For indigenous MR blowers.



PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 21 of 27

5.5 Hotel load circuit (Not applicable for WAG-9HC)

For WAP-7 locomotive with Hotel load converter refer to Annexure-HLC

5.6 Traction Converter Commissioning

This test is carried out in association with Firm.

Traction converter commissioning is being done one at a time. For testing Converter 1, switch off the traction converter 2 by switch bogie cut out switch 154. For testing Converter 2, switch off the traction converter 2 by switch bogie cut out switch 154. Isolate the harmonic filter also by switch 160. Start up the loco by one converter. Follow the functionality tests.

For Converter 1

For Converter 1 Test Function	Results desired	Result obtained
Measurement of charging and pre-	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chaerad ou
of DC Link of Converter 1 Measurement of discharging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheeteel or
Earth fault detection on positive potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Charted on
Earth fault detection on negative potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chleked ok
Earth fault detection on Adpart of the traction circuit of Converter 1	declare the successful operation and demonstrate the same to the PLW supervisor.	cheeked on
Pulsing of line converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	c-felted on
Pulsing of drive converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Chokeel de



Issue No.03

Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 22 of 27

For Converter 2

For Converter 2	Pocult obtained					
Test Function	Results desired in sequence	nesure obtained				
charging and pre- charging and charging	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	choosed in				
Measurement of discharging of DC Link of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chaeted on				
positive potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheered on				
negative potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/v	chleted 4				
AC part of the traction circuit of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chocked u				
Pulsing of line converter of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	CROCKER OR				
Pulsing of drive converter of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chaltedar				



PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 23 of 27

5.7 Test protective shutdown SR

Test Function	Results desired in sequence	Result obtained
Measurement of protective shutdown by Converter 1 electronics.	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 1Check that converter 1 electronics produces a protective shut down. • VCB goes off • Priority 1 fault mesg. on DDU appears	o Rocked me
Measurement of protective shutdown by Converter 2 electronics.	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 2. Check that converter 2 electronics produces a protective shudown. • VCB goes off • Priority 1 fault mesg. on diagnostic display appears Disturbance in Converter 2	of Rocked vie

5.8 Test Harmonic Filter

Switch on the filter by switch 160

Test Function	Results desired in sequence	Result obtained
Measurement of filter currents	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Apply a small value of TE/BE by moving the throttle. • FB contactor 8.41 must open.	o chilked on

पी.एल.डब्ल्यू

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 24 of 27

	 FB contactor 8.2 must close. FB contactor 8.1 must close Check the filter current in diagnostic laptop Bring the TE/BE throttle to O Switch off the VCB FB contactor 8.1 must open. FB discharging contactor 8.41 must close Check the filter current in 	o crocked ou
Test earth fault detection harmonic filter circuit.	diagnostic laptop Make a connection between wire no. 12 and vehicle body. Start up the loco. Close VCB. • Earth fault relay 89.6 must pick up. • Diagnostic message comes that - Earth fault in harmonic filter circuit	p cheered on
Test traction motor speed sensors for both bogie in both cabs	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	OK

5.9 Test important components of the locomotive

Items to be tested	Description of the test	Monitored value/remarks
Speedometer	VCU converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	chocked as
Time delay module of MR blower	The time after which the starting capacitor for MR blower should go off the circuit should be set to 10-12 seconds	cheeked in
Ni-Cd battery voltage	110V DC.	chekadu
Flasher light	From both cab flasher light should blink at least 65 times in one minute.	chockedak
Head light	Head light should glow from both cabs by operating ZLPRD. Dimmer operation of headlight should also occur by operating the switch ZLPRD.	Choetas on



PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 25 of 27

Marker light	Both front and tail marker light should glow from both the cabs	chocaed as
Cab Light	Cab light should glow in both the cabs by operating the switch ZLC	cheekeelok
Spot lights	Both Drivers and Asst. Drivers Spot light should glow in both cabs by operating ZLDD	c Apexadox
Instrument lights	Instrument light should glow from both cab by operating the switch ZLI	cheekselon
Illuminated Push	All illuminated push buttons should glow during the operation	chooked on
Contact pressure of the high rating contactors	The contact pressure of FB contactors (8.1, 8.2) is to be measured Criteria: The minimum contact pressure is 54 to 66 Newton.	For contactor 8.1: For contactor 8.2:
Crew Fan	All crew fans should work properly when VCB of the loco is switched on. The airflow from each cab fan is to be measured. Criteria: The minimum flow of air of cab fan should be 25 m³/minute	Cab 1 LHS: Cab 1 RHS: Cab 2 LHS: Cab 2 RHS:

6.0 Running Trial of the locomotive

SN	Description of the items to be seen during trail run	Action which should take place	Remarks
1	Cab activation in driving mode	No fault message should appear on the diagnostic panel of the loco.	
	Loco charging	loco. Raise MR pressure to 10 Kg/cm ² , BP to 5 Kg/cm ² , FP	focked a
3.	Check function of Emergency push stop.	This switch is active only in activated cab. By pushing this switch VCB should open & pantograph should be lowered.	Locked
4.	Check function of BPCS.	BPCS action should be cancelled by moving TE/BE throttle, by dropping BP below 4.75 We have a pressing BPCS again.	Rocked
5.	Check train parting operation of the Locomotive.	Operate the emergency cock to drop the BP Pressure LSAF should glow.	forced



(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 26 of 27

		that (1)	1
5.	Check vigilance	Set the speed more than 1.5 kmph and ensure that	
	operation of the	brakes are released i.e. BC < 1 Kg/cm ² .	
	locomotive	For 60 seconds do not press vigilance foot switch or	
		sanding foots switch or TE/BE throttle or BPVG	
		witch than	0,0
		Buzzer should start buzzing.	pelo
		LSVW should glow continuously.	
		Do not acknowledge the alarm through BPVG or	
		vigilance foot switch further for 8 seconds then:-	
		 Emergency brake should be applied 	
		automatically.	
		VCB should be switched off.	
		Resetting of this penalty brake is possible only after	
		180 seconds by bringing TE/BE throttle to 0 and	
		acknowledge BPVR and press & release vigilance	
		foot switch.	-
7.	Check start/run interlock	• At low pressure of MR (< 5.6 Kg/cm ²).	205
		With park brake in applied condition.	-
		will live the se broke applied (BP< 4.75 Kg/cm²)	
		With direct loco brake applied (BP<4.75Kg/cm²). With automatic train brake applied (BP<4.75Kg/cm²).	60
		• With emergency cock (BP < 4.75 Kg/cm ²).	
8.	Check traction interlock	Switch of the brake electronics. The	Ces
		Tractive /Braking effort should ramp down, VCB	
		should open and BP reduces rapidly.	_
9.	Check regenerative	Bring the TE/BE throttle to BE side. Loco speed	ped
	braking.	should start reducing.	
10.	Check for BUR	In the event of failure of one BUR, rest of the two	
	redundancy test at	BURs can take the load of all the auxiliaries. For this	gee
	ventilation level 1 & 3 of	switch off one BUR.	
	loco operation	Auxiliaries should be catered by rest of two BURs.	
		Switch off the 2 BURs; loco should trip in this case.	-
11.	Check the power	Create disturbance in power converter by switching	coo
	converter	off the electronics. VCB should open and converter	
	isolation test	should get isolated and traction is possible with	
		another power converter.	



Issue No.03

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41786

Type of Locomotive: WAP-7/WAG-9HC

Page: 27 of 27

7.0 Final check list to be verified at the time of Loco dispatch

Condition /Operations of the following items are to be checked:

SN	Item	Cab-1	Cab-2	Remarks
1	Head lights	OK	OK O	
2	Marker Red	OK	OL	
3	Marker White	ok.	OK	
4	Cab Lights	UK	OK	
5	Dr Spot Light	OV	OK	
6	Asst Dr Spot Light	84	OK.	cheered working
7	Flasher Light	2r	OK	
8	Instrument Lights	OK	OK	
9	Corridor Light	OV	OK	
10	Cab Fans	OV	OK	
11	Cab Heater/Blowers	01	OK	
12	All Cab Signal Lamps Panel 'A'	OK	0K	

Signature of the JE/SSE/Loco Testing

पी.एल.डब्ल्**यू** P. L.W

Status of RDSO modifications

LOCO NO: 41786

Sn	Modification No.	Description	Remarks
n 1.	RDSO/2008/EL/MS/0357 Rev.'0' Dt 20.02.08	Modification in control circuit of Flasher Light and Head Light of three phase electric locomotives.	Ok/Not Ok
2.	RDSO/2009/EL/MS/0377	SO/2009/EL/MS/0377 Modification to voltage sensing circuit in electric	
3.	Rev.'0' Dt 22.04.09 RDSO/2010/EL/MS/0390	Paralleling of interlocks of EP contactors and Relays of	Ok/Not Ok
4.	Rev.'0' Dt 31.12.10 RDSO/2011/EL/MS/0399	three phase locomotives to improve reliability. Removal of interlocks of control circuit contactors no. 126	Ok/Not Ok
5.	Rev.'0' Dt 08.08.11 RDSO/2011/EL/MS/0400 Rev.'0' Dt 10.08.11	from MCPA circuit. Modification sheet for shifting the termination of \$GKW, 1.8 KV, 70 sq mm cables and 2x2.5 sq mm cables housed in lower portion of HB2 panel and provision of Synthetic resin	Qk/Not Ok
6.	RDSO/2011/EL/MS/0401 Rev.'0' Dt 10.08.11	three phase locomotives to avoid fire hazards.	Øk/Not Ok
7.	RDSO/2011/EL/MS/0403 Rev.'0' Dt 30.11.11	Auto switching of machine room/corridor lights to avoid	Ok/Not Ok
8.	RDSO/2012/EL/MS/0408 Rev.'0'	Modification of terminal connection of heater cum blower	Ok/Not Ok
9.	The state of the s		Ok/Not Ok
10	RDSO/2012/EL/MS/0413 Rev.'1' Dt 25.04.16	Paralleling of interlocks of EP contactors and auxiliary contactors of three phase locomotives to improve reliability.	Ok/Not Ok
11	RDSO/2012/EL/MS/0419 Rev.'0' Dt 20.12.12	Modification sheet to provide rubber sealing gasket in Master Controller of three phase locomotives.	Ok/Not Ok
12	RDSO/2013/EL/MS/0420 Rev.'0' Dt 23.01.13	Modification sheet to provide mechanical locking arrangement in Primary Over Current Relay of three phase locomotives	`
13	RDSO/2013/EL/MS/042 Rev.'0' Dt 22.05.13	5 Modification sheet for improving illumination of head light in dimmer mode in three phase electric locomotives.	(
14		6 Modification sheet of Bogie isolation rotary switch in three phase electric locomotives.	/
15		77 Modification sheet for MCP control in three phase electric locomotives.	(
16	to the state of th		OKANOT OK
1	7 RDSO/2014/EL/MS/0432 Removal of shorting link provided at c-d terminal of over Rev. 0' Dt 12.03.14 current relay of three phase electric locomotives.		
18			Okanot Ok
1	9 RDSO/2017/EL/MS/046 Rev.'0' Dt 07.12.17	Modification in blocking diodes to improve reliability in three phase electric locomotives.	-
2	0 RDSO/2018/EL/MS/04 Rev.'0'		Ok/Not Ok

Signature of JE/SSE/TRS



PLW/PATIALA

Loco No.: 41786

_MSec

: Engloyeth !13=26-Set

PNEUMATEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

	Parameters	Reference	Value	Result
N	Auxillary Air supply system (Pantograph & VCB)			
.0 1	Ensure. Air is completely vented from pantograph		0	0
.2	Reservoir (Ensure Pantograph gauge reading is Zero) Turn On BL Key. Now MCPA starts.	I du binid sulceris ass	60 sec. (Max.)	58 Sec
L,3	Record pressure Build up time (8.5kg/cm2) Auxiliary compressor safety Valve 23F setting	CLW's check sheet no. F60.812 Version 2	8.5±0.25kg/cm2	8.5 Kg/cm2
1.4	Check VCB Pressure Switch Setting	CLW's check sheet no. F60.812 Version 2	Opens 4.5±0.15 kg/cm2 closes 5.5±0.15 kg/cm2	4.55 Kg/cm2 5.50 kg/cm2
	Set pantograph Selector Switch is in Auto, Open pan-1&2 Iso	olating Cocks & KABA co	ock by Key (KABA Key)	Lov
1.5 1.6	Set Cab-1 Pan UP in Panel A.	Salah Perint Property	Observed Pan-2 Rises.	OK
1.7	Close Pan-2 isolating Cock Open Pan -2 isolating Cock	ace ext. y light)	Panto-2 Falls Down Panto-2 Rises	OK
1.0	Record Pantograph Rise time	SOFTEN SOFTEN CO.	06 to 10 seconds	8 Sec
1.8			06 to 10 seconds	9 Sec
1.9 1.10	Record Pantograph Lowering Time Pantograph line air leakage		0.7 kg/cm2 in 5 Min.	0.4 kg/cm2 in 5 Min.
2.0	Main Air Supply System		ent Cartiful Star Dryger Tons	3.50g/g/sim
2,0 2,1, 1,1, 6	Ensure, Air is completely vented from locomotive. Drain out all the reservoirs by opening the drain cocks and then closed drain cocks. MR air pressure build up time by each compressor from 0 to 10 kg/cm2. i) with 1750 LPM compressor ii) with 1450 LPM compressor	Theoretical calculation and test performed by Railways.	i) 7 Min. Max. ii) 8.5 Min. Max.	6 min. & 45 sec.
2.2	Drain air below MR 8 kg/cm2 to start both the compressors.	no most of Alabama	Check Starting of both compressors	ok
2.3	Drain air from main reservoir up to 7 kg/cm2. Start	The state of section	30 Sec. (Max)	CP1-27 Se CP2-26 Se
2.4	Check Low MR Pressure Switch Setting (37)	D&M test spec. MM3882 & MM3946	Closes at 6.40±0.15 kg/cm2 Opens at 5.60±0.15kg/cm2	5.5 Kg/cm

PLW/PATIALA

Loco No.: 41786

PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

2.5	Check compressor Pressure Switch RGCP setting (35)	D&M test spec. MM3882 & MM3946	kg/cm2 Opens at 8±0.20 kg/cm2	10 Kg/cm2 8 Kg/cm2
2.6	Run both the compressors Record Pressure build up time	Trial results	3.5 Minutes Max.	3.45 minute
	La continue	and the second second	Approx. 12 Sec.	10 sec
2.7	Check unloader valve operation time Check Auto Drain Valve functioning (124 & 87)	1	Operates when Compressor starts	7
2.9	Check CP-I delivery safety valve setting (10/1). Run CP	D&M test spec. MM3882 & MM3946	11.50±0.35kg/cm2	11.6 Kg/cm2
2.10	Direct by BLCP. Check CP-2 delivery safety valve setting (10/2). Run CP	D&M test spec. MM3882 & MM3946	11.50±0.35kg/cm2	11.7 Kg/cm2
2.11	direct by BLCP Switch 'OFF' the compressors and ensure that the safety valve to reset at pressure 12 kg/cm2 less than opening	D&M test spec. MM3882 & MM3946	D&M test spec.	
2.12	BP Pressure: Switch 'OFF' compressor, Drain MR Pressure by drain cock of 1" Main Reservoir, Start Compressor, and check setting pressure of Duplex Check Valve 92F.	CLW's check sheet no. F60.812 Version 2	5.0±0.10kg/cm2	5.0 Kg/cm2
2.13	FP pressure: Fit Test Gauge in Test point 107F FPTP. Open isolate cock 136F. Check pressure in Gauge.	CLW's check sheet no. F60.812 Version 2	6.0±0.20kg/cm2	6.0 Kg/cm2
3.0	Air Dryer Operation		and and and	
3.1 ²	Open Drain Cock 90 of 2 nd MR to start Compressor, leave open for Test Check Air Dryer Towers to change.	Have expressed must	Tower to change i) Every minute (FTIL & SIL) ii)every two minute (KBIL)	O Kokma
3.2	Check Purge Air Stops from Air Dryer at Compressor stops	a salid sunt dif producti		145, ±3
3.3	Check condition of humidity indicator		Blue	Blue
4.0	Main Reservoir Leakage Test	an Historia	e se grouped in 1994 works	
4.1	Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs.	D&M test spec. MM3882 & MM3946	Should be less than 1 kg/cm2 in 15 minutes	in 15 minutes
4.2	Check BP Air leakage (isolate BP charging cock-70)	D&M test spec. MM3882 & MM3946	0.15 kg/cm2 in 5 minutes	0.07 Kg/cm2 in 5 minutes

Higherial Front Sea

PLW/PATIALA

Loco No.: 41786

PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

0	Brake Test (Aut	omatic Brake opera	et Fach Ston	To a common virusing it will be				
1	Record Brake Pipe	e & Brake Cylinder pre	ssure at Each Step	A STATE OF THE STA		Margarith Laborator		
		2 C382N2N4	0.540	CIVA's shock	sheet no. F60.812 Ve	ersion 2		
	Check proportion	nality of Auto Brake sys	stem	CLW's check sheet no. F60.812 Version 2				
	The state of the s		The Castles of L					
	Auto controller p	oosition		BC (WAG 5 & WIG 1)				
	y y	1.11 518.031						
		BP Pressure kg/cm	2	Value	R R	esult		
	-	Di Tressure ng		regardo nocies el mino	grafiem i rescuesa dal seri	(1965) Region 4		
	971.8 (5	5W1707W1		amotor entrelled at her life	fed turnished considerable			
	KOR COM	Directorace			The second of th			
		e la contraction de la contrac		stugist mean xam to CU B	E Am sizes 900 Sil	a language of the state of the		
	1950 .		5.0 Kg/cm2	0.00	0.00) Kg/ cm2		
	Run	5±0.1		0.40±0.1	1 100	0Kg/ cm2		
	Initial	4.60±0.1	4.6 Kg/cm2	and the second second	The second secon	6.5		
	Full service	3.35±0.2	3.5 Kg/cm2	2.50±0.1	COMPANY OF THE PROPERTY OF THE	2.5Kg/ cm2		
	Emergency	Less than 0.3	0.2 Kg/cm2	2.50±0.1		7 Sec		
2	Record time to	BP pressure drop to 3. Controller handle is Full	.5 kg/cm2, Ensure Service from Run	D&M test spec. MM3882 & MM3946	8±2 sec.	7 Sec		
3		oriver Emergency Cock		D&M test spec. MM3882 & MM3946	BP pressure falls to Below 2.5 kg/cm2	ОК		
4	Check brake Pit	pe Pressure Switch 69I	Foperates	CLW's check sheet no.	Closes at BP	4.2 Kg/cm2		
7	CHECK DIGKET I	The B	esp test ketti	F60.812 Version 2	4.05- 4.35	mZ Skudi		
ě.				131 Q2 113	kg/cm2	3.0 Kg/cm2		
	100000000000000000000000000000000000000	mm 55 6.04 %		1	Opens at BP 2.85- 3.15	Q.0 NB/ 01112		
				as introference	kg/cm2			
<u> </u>	Move Auto Bra	ake Controller handle f	from Running to	D&M test spec.	3690900	The state of the s		
.5	Move Auto Brake Controller handle from Running to Emergency. BC filling time from 0.4 kg/cm2 i.e. 95% of		MM3882 & MM3946	object to the order	1 (1907)			
	Max. BC devel			EP values Operates)	and the second s			
	WAP7 - BC 2.5	0 ± 0.1 kg/cm2			7.5±1.5 sec. 21±3 sec.	23 SEC		

PLW/PATIALA

Loco No.: 41786

PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

5.6	Move Auto Brake Controller handle to full service and BP kg/cm2. Move Brake controller to Running position BC Re		D&M t spec.	est	notial) is Rocal su		Marie Call
7.	BC Pressure up to 0.4 kg/cm2 i.e. 95% of Max. BC develop		MM38		17.5±25		A KALTE
	BC release Time WAP7		IVIIVISS	40	sec. 52±7.5 s		51.5 sec.
	WAG9	D Chand	CLW's	ah a ak	60 to 80		79 Sec.
5.7	Move Auto Brake Controller handle to Release, Check BP at 5.5 kg/cm2 time.	sheet F60.81	no. 12	Sec.		73 360	
	The state of the s	المنابعة المسامة		11 2	BP		
5.8 Sa	Auto Brake capacity test: The capacity of the A9 valve in must confirm to certain limit in order to ensure compens leakage in the train without interfering with the automat brake.	ation for air	RDSO Motive power		pressure should r	ot	4.7
¥	* Allow The MR pressure to build up to maximum stipular	report	no.	4.0 kg/c	m2	Kg/cm2	
	* Close brake pipe angle cock and charge brake pipe to 5 (Automatic brake controlling) at run position.	MP Gu No. 11		with in 6	0	THE NEW YORK	
	*.Couple 7.5mm dia leak hole to the brake hose pipe of lo	ocomotive. Open	and thinks	1999 Rev.1			51.5360
	the angle cock for brake pipe. The test shall be carried out with all the compressors in w			Ç ELRE			\$40
5.9	Keep Auto Brake Controller (A-9) in Full Service. Press Dri Switch (PVEF)		100 000		BC come	es	0
6.0	Direct Brake (SA-9)						
6.1	Apply Direct Brake in Full. Check BC pressure	CLW's check	sheet	Territ			42
Trans	WAG9/WAP7	no. F60.812 \\ 2	Version	sion 3.5±0.20 kg/cr		12	3.5Kg/cm2
6.2	Apply Direct Brake, Record Brake Cylinder charging time	D&M test sp MM3882 & N		8 sec	c. (Max.)		7 Sec
6.3	Check Direct Brake Pressure switch 59 (F)	D&M test spec. MM3882 & MM3		0.2.±0.1	kg/cm2	0.2	kg/cm2
6.4	Release direct brake & BC Release time to fall BC pressure up to 0.4 kg/cm2			10 -15 S	Sec.	13	Sec
7.0	Sanding Equipment	Na Summer Line	21 21 21 22			14000	
7.1	Check Isolating Cock-134F is in open position. Press sander paddle Switch. (To confirm EP valves Operates)			Sand or	Rail	OK	200
7.2	Test Vigilance equipment : As per D&M test specification			Smalg	x10:00	ОК	e+g/cm

Signature of loco testing staff

Signature of SSE/Shop

पी.एल.डब्ल्यू **P.** L.W Issue No.: 04 Effective Date: 01.10.2022 DOC NO: F/LAS/Electric Loco CHECK SHEET (Ref: WI/LAS/Elect/01, 02, 03 & 04 & QPL/LAS/Elect. Loco

Page 1 of 1

पटियाला रेलइंजन कारखाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA

ELECTRIC LOCO CHECK SHEET

	RIV: NR	Sh	ed: _k	. 39	1	
	NO: 41786 Rly: NK	Specified Value	Obse	erved '	Value	2
	Check proper Fitment of Hotel Load Converter & its output	ок	-	NI	1-	_
. 1	contactor. Check proper Fitment of MR Blower 1 & 2, MR Scavenging Blower	ОК		OK		
1.2	1 & 2 TM Blower 1 & 2.	OK .		01<		
1.3	of the office of sil cooling unit (OCU).	OK OK		01<		
1.4	Check proper Fitment of HB 1 & 2 and its respected lower part on	OK OK		UK		•
1.5	of the ant of FR nanel on its nosition.	OK OK		OK		
1.6	Check proper Fitment of assembled SB1 & SB2 With VC01 & VC02.			OK	-	
1.7	Check proper Fitment of Auxiliary converter 1, 2 & 3-(BUR-1, 2 &	OK		SK		
1.8	City of Traction converter 1 & 2 (SR-1 & 4).	OK OK		010		
1.10	Charles and fitment torquing & Locking of Main transformer bott.	OK				
1.12	Check proper fitment of compressor both side with the compressor	OK	,	O(
	safety wire rope.	OK		OK		
1.13	Proper setting of the dampers as required.	OK		00	<	
1.14	Check proper position of Secondary Helical Springs between Bogie	OK		0	C	
1.15	Check proper fitment of Body Bogie Safety Chains fitted properly.	OK		019	<	
1.16	Check proper fitment of Cow catcher.	ОК		01		
1.17	Check coolant level in SR 1 & 2 Expansion Tank	OK		O	K	
1.18	Check Transformer Oil Level in both conservators Tank (Breather	ОК		0		
1.19	Check proper fitment of both battery box.	OK			15	
1.20	Check proper fitment of Push Pull rod its bolt torquing and safety	- On	CAF		C.A	AB
1.21	Secondary Vertical and Lateral Clearance on leveled track at the time of Loco Dispatch.		LP	ALP	LP	1
	time of boco bispace	Vertical-Std :35-60 mm	55	58	56	
		Lateral Std- 45-50 mm	55	44	81	
1 21	Buffer height: Range (1090, +15,-5) Drg No IB031-02002.	1090-1105 mm		1/3		F
1.21	builet fleight. Range (1070) 1257 57		FRONT	109	-	11
			REAR	109		10
1.22	Buffer Length: Range (641 mm + 3 to 10 mm with buffer face) Drg	641 mm		L/		1
1.22	No-SK.DL-3430.		FRONT	64	6	6
			REAR	164		6
1.00	Height of Rail Guard. (114 mm + 5 mm,-12 mm).	114 mm + 5 mm,-12		L/	-	_
1.23	Height of Kall Guard. (114 mm + 3 mm, 72 mm)	mm	FRONT	1115	5	1
			REAR	111	0	1
	CBC Height: Range (1085 mm to 1105 mm) Drg No- IB031-02002.	1085-1105 mm	FRON'	T: 11	190	5
1.24	CRC Height: Kange (1085 min to 1103 min) Dig Ho 18631 62661		REAR:		9 5	

(Signature of SSE/Elect. Loco)

(STEVEN JE/Elect Loco)

(Signature of JE/UF)

NAME JANDISH PA DATE 29/05

		FATIALA	LOCOMOTIVE WC	Automorphism Services of the service		
S.No.	Equipment	PL No.			I be been been been been been been been	
1	Complete Shell Assembly with piping	29171027		nt Serial No. '44 , 04/2023		lake RA UDYOG
2	Side Buffer Assly Both Side Cab I	25171027	119- 02/23			
3	Side Buffer Assly Both Side Cab II	29130050		42- 02/23	FASP	FASP
4	CBC Cab I & II	20420027	30- 03/23	106- 02/23	FASP	FASP
		29130037	11-22 11-22		FASP	FASP
5	Hand Brake		03/23	3- 15768	MODIFIED	MECHWELL
6	Set of Secondry Helical Spring	29045034 29041041			Α	вок
7	Battery Boxes (both side)	29680013	63,02/23	66 , 02/23	USM	USM
8	Traction Bar Bogie I		. 8409	9- 02/23		KM
9	Traction Bar Bogie II		8406	5- 02/23		(M
10	Centre Pivot Housing in Shell Bogie I side	20100057	684	- 09/22	CHANDRA	UDYOG - CU
11	Centre Pivot Housing in Shell Bogie II side	29100057	771	- 09/22	CHANDRA	UDYOG- CU
12	Elastic Ring in Front in Shell Bogie I side		89	,01/23	S	SPL
13	Elastic Ring in Front in Shell Bogie II side	29100010	61,	01/23	S	SPL
14	Main Transformer	29731008 for WAG 9	CG-65-09-22	2- BH11330/18		CGL
15	Oil Cooling Radiator I		11/22 & FG4150	002/M1/22-23/850	APOLLO INDUSTRIAL CORPS	
16	Oil Cooling Radiator II	29470031	11/22 & FG415002/M1/22-23/847		APOLLO INDUSTRIAL CORPS	
17	Main Compressor I with Motor		EWKS920006, 02/23			LGI
	Main Compressor II with Motor	29511008	EWKS920011,02/23		ELGI	
	Transformer Oil Cooling Pump I		22121954 ,12/22			VWELL
-	Transformer Oil Cooling Pump II		22121960 , 12/22			
	Oil Cooling Blower OCB I		The second secon		<u> </u>	VWELL
		29470043	04/23 & 32304AF2746, 323032746			
22	Oil Cooling Blower OCB II		04/22 & 32304AF2749, 323032749 SAINI ELECTRICAL AND		AND ENGG WORK	
4	TM Blower I	29440075		88, CGLWBAM23078		
	TM Blower II			34, CGLVLAM23241	ACCEL	
25	Machine Room Blower I	29440105	03/23, D42-43:	28, MF42/D4374	SAMAL HARAND PVT LTD	
26	Machine Room Blower II		03/23 & D42-43	315, MF42/D4361	SAMAL HAR	AND PVT LTD
27	Machine Room Scavenging Blower I	29440129	03/23 & S	M-23. 03.29	G. T. RC	O(P) LTD
28	Machine Room Scavenging Blower II	25440125	03/23 & S	M-23. 03.28	G. T. RC	O(P) LTD
29	TM Scavenging Blower Motor I	20440117	04/23, C	F30/D6914	SAMAL HAR	AND PVT LTD
30	TM Scavenging Blower Motor II	29440117	CF30,	/D6921	SAMAL HAR	AND PVT LTD
31	Traction Convertor I		05/23	3 , 4664		
32	Traction Convertor II		05/23	3,4661		
33	Vehicle Control Unit I			3,3387		
	Vehicle Control Unit II	29741075		3,3387	ME	DHA
	Aux. Converter Box I (BUR 1)			, 3395		
	Aux. Converter Box 2 (BUR 2 + 3)					
	·			3,3395	VAVCO110 5:	TRICAL DITTO
	Axillary Control Cubical HB-1	29171180 29171192		./445/04/2023		TRICAL PVT LTD
	Axillary Control Cubical HB-2	231/1132		& 23989		DIA PVT LTD
	Complete Control Cubicle SB-1	29171209	CG/SB1/	23040531	C.	G.L
	Complete Control Cubicle SB-2	29171210	SB2/2023/	P/0655/739	HIND RECT	TIFIERS LTD
	Filter Cubical (FB) (COMPLETE FILTER CUBICLES)	29480140	230280	9, 02/23	TROLEX INI	DIA PVT LTD
42	Driver Seats	29171131	02/23- 248,	285, 301, 289	F	EE /

NAME SATISHYUMAR SSE/LAS

पी.एल.डब्ल्यू P. L. W NAME CHU BHAM SHARM

(2		N. A.		41786	***	Warranty
		RO	OF COMPO	NENT CAB 1 & 2		
C N =	Description	PL NO.	QPL /Nos.		Sr. no.	
S.No.	Pantograph	29880014(HR), 29880026	2	SCHUNK, CONTRANSYS	J7244-1894-02/23,CONTRANSYS	
1	. 1/1	29880026		CONTRANSYS	CONTRANSYS	
2	Servo motor		2	TRIDENT		
3	Air Intake filter Assly	29480103	8	BHEL	10/22,10/22	
4	Insulator Panto Mtg.	29810127		OF COMPONENT		
					3945-11-22	
5	High Voltage Bushing	29731021	1	EIPL	2023-N, 646461	
6	Voltage Transformer	2965028	1	SADTEM AUTOMETER ALLIANCE	AALN/04/2023/030/VCBA/030	
7	Vacuum Circuit Breaker	25712202	1		08/22,08/22	
8	Insulator Roof line	29810139	9	IEC		AS Per PO/IRS Condition
9	Harmonic Filter	29650033	1	DAULAT RAM	23C/RHFG/06/345	ASTELLOTING
	Earth Switch	29700073	E	PATRA & CHANDA	PCE/242/11-2022	
10	Surge Arrester	29750052	2	CG POWER & INDUSTRIAL	51500-2023,51501-2023	
15	Jangermeete					
2			Air Br	ake Components	5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	
-	Air Compressor	29511008	2	ELGI	EWKS 920011 A,EWKS 920006 B	
12		29162051	1	TRIDENT	LD2-02-8327-23	
13		25513000	1	ELGI	BVDS 105742	+
. 14		29180016	1	FAIVELEY	AUG-22-31-WAG9-2236	-
15		29180016	2	FAIVELEY	B 23-004 A, B 23 -009 B	
16		29180016	2	FAIVELEY		
17	Breakup Valve wiper motor	29162026	4	ELGI		

SSE/TESTING

SSE/ABS

PLW/PTA

ELECTRIC LOCO HISTORY SHEET (ECS)

ELECTRIC LOCO NO: 41786 LIST OF ITEMS FITTED BY ECS RLY: NR

SHED: KJGY

PROPULSION SYSTEM: MEDHA

	DECORIDATION OF ITEM	ITEM PL NO.	ITEM SR. NO	CAB-1/CAB-2	MAKE/SUPPLIER
SN		TILWIT E NO.	3058	2959	POWER TECH
1	LED Based Flasher Light Cab I & II	29612925	848/753/	761/755	BALIN & COMPANY
	Led Marker Light Cab I & II		38	53	ESCORT
3	Cab Heater Cab I & II	29170011			SHIVAM
4	Crew Fan Cab I & II	29470080	1456/1312/		
5	Master Controller Cab I		550		WOAMA
6	Master Controller Cab II	29860015	55		VVOAIVIA
	Complete Panel A Cab I & II	29178265	295A	295B	
_	Complete Panel C Cab I & II	29170539	Y		
	Complete Panel D Cab I & II	29178265	295A	295B	HIND
_	Complete Cubicle- F Panel Cab I & II	29178162	CG/CF/23021642	CG/CF/23021606	CG
5 10		29200040	2207192	2207205	AAL
2	Speed Ind.& Rec. System	29680025	53	38	HBL
12	Battery (Ni- Cd)	20000020			PPS
13	Set of Harnessed Cable Complete	29600420	*		INTERNATIONAL
	Transformer Oil Pressure Sensor (Cab-1) (Pressure Sensor Oil Circuit Transformer)		02/23 & 22/2927	02/23 & 22/2932	TROLEX
	Transformer Oil Pressure Sensor (Cab-2)	29500047	01/23 & 22/2794	02/23 & 22/2896	
	Transformer Oil Temperature Sensor (Cab-1) (Temperature Sensor Oil Circuit Transformer)		BG/TFP/4322-FEB-23		BG INDUSTRIES
	Transformer Oil Temperature Sensor (Cab-2)	29500035	BG/TFP/4367-FEB-23		
_	Roof mounted Air Conditioner I			32097	INTEC
	Roof mounted Air Conditioner II	29811028	2303	32079	

SSE/ECS

JE/ECS

PATIALA LOCOMOTIVE WORKS, PATIALA

Loco No. 41786

1. BOGIE FRAME:

BOGIE	FRAME NO	Make	PL No.	PO No. & dt.	Warranty Period
FRONT	SL-196	SIMPLEX	20105146	102884	As per PO/IRS
REAR	SL-1525	ECBT	29105146	100189	conditions

2. Hydraulic Dampers (Axle, Vertical, Yaw and Horizontal) Make: GB

3. AXLES:

AXLE POSITION NO	1	2	3	4	5	6
MAKE/	PLW	PLW	PLW	PLW	PLW	PLW
S.NO	24358	24410	24413	24270	23997	24403
Ultrasonic Testing	OK	OK	OK	OK	OK	OK

4. WHEEL DISCS NO. AND TYPE

AXLE POSITION NO	1	2	3	4	5	6
GEAR END	CNC/23- 1287	CNC/23- 1332	CNC/23- 1351	CNC/23- 1364	CNC/23- 1365	CNC/23- 1331
Ultrasonic Testing	OK	OK	OK	OK	OK	OK
FREE END	CNC/23- 1257	CNC/23- 1313	CNC/23- 1349	CNC/23- 1362	CNC/23- 1363	CNC/23- 1339
Ultrasonic Testing	OK	OK	OK	OK	OK	OK

5. AXLE ROLLER BEARING (CRU) (Warranty: As per PO/IRS conditions)

	AXLE POSITION NO	1	2	3	4	5	6
Gear	MAKE	SKF	SKF	SKF	SKF	SKF	SKF
End	PO NO. & dt	02898	02898	02898	02898	02898	02898
Free	MAKE	SKF	SKF	SKF	SKF	SKF	SKF
End	PO NO. & dt	02898	02898	02898	02898	02898	02898

6. WHEEL DISC PRESSING (PRESSURE IN KN): SPECIFIED 80-105 T

AXLE POSITION NO	1	2	3	4	5	6
BULL GEAR END	880	860	832	894	919	95T
FREE END	887	869	839	829	868	104T

Loco No. 41786

7. DIAMETER AFTER PROFILE TURNING: SPECIFIED 1092 + 5 mm - 0 mm

AXLE POSITION NO	1	2	3	4	5	6
DIA IN mm GE	1092.4	1092.4	1092.4	1092.3	1092.4	1092.2
DIA IN mm FE	1092.4	1092.4	1092.4	1092.3	1092.4	1092.2
WHEEL PROFILE GAUGE (1596±0.5mm)	OK	OK	OK	OK	OK	OK

8. SUSPENSION TUBE & ITS TAPER ROLLER BEARING:

AXLE POSITION NO		1	2	3	4	5	6
S.T.	MAKE	KM	KPE	KPE	KPE	KPE	KPE
G.E. BEARING	MAKE	SKF	SKF	SKF	SKF	SKF	SKF
F.E. BEARING	MAKE	SKF	SKF	SKF	SKF	SKF	SKF

9. GEAR CASE & BACKLASH:

AXLE POSITION NO	1	2	3	4	5	6
MAKE	KP	KP	KP	KM	KM	KP
BACKLASH (0.254 – 0.458mm)	0.300	0.300	0.400	0.330	0.300	0.300

10 A/BOX TO BOGIE FRAME LATERAL CLEARANCES (SPECIFIED 15.0 to 19.0mm):

AXLE POSITION NO	1	2	3	4	5	6
RIGHT SIDE	18.65	17.13	16.53	18.48	18.54	15.25
LEFT SIDE	15.11	19.00	18.85	15.50	15.88	19.00

11. TRACTION MOTOR: (Warranty: As per PO/IRS conditions)

AXLE POSITION NO	MAKE	PO No. & date	S. NO.
1	PLW	-	PLW-1966
2	PLW	-	PLW-1982
3	PLW	-	PLW-1953
4	PLW	-	PLW-1984
5	PLW	-	PLW-1980
6	PLW	-	PLW-1986

SSE/ Bogie Shop

TOP 12 COSTLIEST ITEMS OF WAG9HC LOCO WITH WARRANTY CONDITIONS AS PER TENDERS

S No	PL No	DESCRIPTION	Warranty Period
1	29741075	IGBT BASED 3-PHASE DRIVE PROPULSION EQUIPMENT	60 months after commissioning or 72 months from date of supply whichever earlier as per special conditions given by CLW
2	29731057	MAIN TRANSFORMER 7775 KVA TYPE LOT 7500 FOR WAP7 3- PHASE ELECTRIC LOCOMOTIVE TO CLW SPECN NO.CLW/ES/3/0660/C	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
3	29171064	COMPLETE SHELL ASSLY (PIPED & PAINTED) FOR WAP-7 LOCO TO CLW SPEC. NO. CLW/MS/3/152 ALT-8	AS PER IRS CONDITIONS-30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER.
4	29600418	LOCOMOTIVES TO CLW SPECN. NO. CLW/ES/03/646 ALT-NIL WITH DMW REQUIREMENT OF HARNESSED	As per clause no.9 of CLW Specn. CLW/ES/3/0458 & Clause No.10 of CLW SpecnCLW/ES/3/0459. [18 months after commissioning or 20 months from date of supply for single core & 18 months after commissioning or 24 months from date of supply for multi core]

7	29942007	3-PHASE ASYNCHRONOUS TRACTION MOTOR (RESISTANCE RING MECHANICALLY INTERLOCKED TO END PLATE DESIGN ROTOR, SCHEME-II), TYPE 6FRA-6068 FOR WAP-7 ELECTRIC LOCO WITHOUT ACTIVE SPEED SENSOR TO SPECIFICATION NO. 4TMS.096.081 ALT-2 AND STR NO. CLW/2008/3PHTM/STR/0001.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
6	29480140	COMPLETE FILTER CUBICLE ALONG WITH ALL EQUIPMENTS AND CABLING TO DRG./SPEC NO. [1] CLW/ES/3/0193 ALT-F OR LATEST AND CLW DRG. NO. 1209-15-143-004 ALT-10 AND PART DRG./SPEC NO AS PER ANNEXURE-A ATTACHED.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
5	29180016	BRAKE CONTROL SYSTEM INCLUDING DRIVER'S VIGILANCE CONTROL DEVICE TO SET LIST NO.EL29180016.	As per specification no. CLW/MS/3/001 Alt. 16 i.e. the manufacturer is required to guarantee that the brakevalves/equipment work satisfactorily for a period of five (5) years after commissioning. Any equipment/part which failsduring the guarantee period shall be replaced free of cost by the manufacturer. The replaced components shallfurther be under warranty for five (5) years from the date of their fitment and should the replaced components proveunsatisfactory in service, they shall be replaced by modified and improved components by the supplier free of cost.

8	29105146	Bogie Frame Complete for WAP-7 for 3 Phase Co Co Locomotive to CLW specification No. CLW/MS/3/Bogie/003 alt-1 and CLW Drg.No.1209.01.112-202 Alt-Nil	As per clause 16 of Spec.No.CLW/MS/3/Bogie/003 Alt-1. [60 months after commissioning or 72 months from date of supply]
9	29171192	COMPLETE AUXILIARY CUBICLE HB2 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0192 ALT-E OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
10	29171210	COMPLETE CONTROL CUBICLE SB2 ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0195/A ALT-H OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
11	29171209	COMPLETE CONTROL CUBICLE SB1 (PUSH PULL SCHEME COMPLIANT) ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0194 ALT-G OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
12	29171180	COMPLETE AUXILIARY CUBICLE HB1 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0191 ALT-D OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.