



भारतीय रेल Indian Railways

पटियाला रेलइंजन कारखाना, पटियाला

PATIALA LOCOMOTIVE WORKS, PATIALA



LOCO TESTING & DISPATCH REPORT OF IGBT BASED WAG9HC ELECTRIC LOCOMOTIVE

LOCO NO. :

41788

TYPE:

WAG9HC

RAILWAY SHED:

WR/BL

PROPULSION SYSTEM:

BTIL

DATE OF DISPATCH:

03.06.2023

लोको निर्माण रिकार्ड



पटियाला रेलइंजन कारखाना, पटियाला

PATIALA LOCOMOTIVE WORKS, PATIALA

LOCO NO.: 41788

RAILWAY/SHED: WR/BL

DOD: June-2023

INDEX

| SN | PARA | ACTIVITIES | PAGE NO. |
|--|---|---|----------|
| Testing & Commissioning (ECS) | | | |
| 1. | 1.0 1.1 1.2 1.3 1.4 | Continuity Test of the cables Continuity Test of Traction Circuit Cables Continuity Test of Auxiliary Circuit Cables Continuity Test of Battery Circuit Cables Continuity Test of Screened Control Circuit Cables | 1-4 |
| 2. | 2.0 2.1 2.2 2.3 | Low Tension test Measurement of resistor in OHMS (Ω) Check Points Low Tension Test Battery Circuits (without control electronics) | 5-6 |
| 3 | 3.0 3.1 3.2 3.3 3.4 | Downloading of Software Check Points Download Software Analogue Signal Checking Functional test in simulation mode | 7-10 |
| 4 | 4.0 4.1 4.2 4.3 4.4 4.5 4.6 4.7 4.8 4.9 | Sensor test & convertor test Test wiring Transformer Circuits – Polarity Test Test wiring auxiliary transformer 1000V/415V-110V (pos. 67) Primary Voltage Transformer Minimum voltage relay (Pos. 86) Maximum current relay (Pos. 78) Test current sensors Test DC Link Voltage Sensors (Pos 15.6/*) Verification of Converter Protection Circuits (Hardware limits) Sequence of BUR contactors | 11-16 |
| 5. | 5.0 5.1 5.2 5.3 5.3.1 5.3.2 5.3.3 5.4 5.5 5.6 5.7 5.8 5.9 | Commissioning with High Voltage Check List Safety test main circuit breaker Auxiliary Converter Commissioning Running test of 3 ph. auxiliary equipments Performance of Auxiliary Converters Performance of BURs when one BUR goes out Auxiliary circuit 415/110 Hotel Load Circuit Traction Converter Commissioning Test protective shutdown SR Test Harmonic Filter Test important components of the locomotive | 16-25 |
| 6. | 6.0 | Running Trial of the locomotive | 25-26 |
| 7. | 7.0 | Final Check List to be verified at the time of Loco dispatch | 27 |
| 8. | 8.0 | Status of RDSO modifications | 28 |
| 9. | 1-10 | Pneumatic Test Parameters | 29 - 32 |
| 10. | - | Loco Check Sheet(LAS) | 33 |
| 11. | - | Component History (LAS,ECS,ABS) | 34-36 |
| 12. | - | Component History & Testing Parameter (Bogie Shop) | 37 - 38 |
| 13 | - | Warranty Conditions as per Tenders | 39 -41 |

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC

Page : 1 of 27

1.0 Continuity Test of the cables**1.1 Continuity Test of Traction Circuit Cables**

As per cable list given in Para 1.3 of document no. 3 EHX 410 124, check the continuity with continuity tester and megger each cable to be connected between following equipment with 500V megger.

| From | To | Continuity (OK/Not OK) | Prescribed Megger Value (min) | Measured Megger Value |
|-------------------|---|------------------------|-------------------------------|-----------------------|
| Filter Cubicle | Transformer | OK | 100 MΩ | 700 MΩ |
| Filter Cubicle | Terminal Box of Harmonic Filter Resistor (Roof) | OK | 100 MΩ | 800 MΩ |
| Filter Cubicle | Earthing Choke | OK | 100 MΩ | 600 MΩ |
| Earthing Choke | Earth Return Brushes | OK | 100 MΩ | 700 MΩ |
| Transformer | Power Converter 1 | OK | 100 MΩ | 800 MΩ |
| Transformer | Power Converter 2 | OK | 100 MΩ | 700 MΩ |
| Power Converter 1 | TM1, TM2, TM3 | OK | 100 MΩ | 600 MΩ |
| Power Converter 2 | TM4, TM5, TM6 | OK | 100 MΩ | 700 MΩ |
| Earth | Power Converter 1 | OK | 100 MΩ | 700 MΩ |
| Earth | Power Converter 2 | OK | 100 MΩ | 800 MΩ |

1.2 Continuity Test of Auxiliary Circuit Cables

As per cable list given in Para 1.4 of document no. 3 EHX 410 124, check the continuity with continuity meter and megger each cable to be connected between following equipment with the help of 500V megger.

10K84
Signature of the JE/SSE/Loco Testing

पी.एल.डब्ल्यू
P. L. W

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC

Page : 2 of 27

| From | To | Continuity(OK/ Not OK) | Prescribed Megger Value (min) | Measured Megger Value |
|-------------|--------------------------|---------------------------|-------------------------------------|--------------------------|
| Transformer | BUR1 | OK | 100 MΩ | 1500 |
| Transformer | BUR2 | OK | 100 MΩ | 1500 |
| Transformer | BUR3 | OK | 100 MΩ | 1500 |
| Earth | BUR1 | OK | 100 MΩ | 1500 |
| Earth | BUR2 | OK | 100 MΩ | 1500 |
| Earth | BUR3 | OK | 100 MΩ | 1500 |
| BUR1 | HB1 | OK | 100 MΩ | 1000 |
| BUR2 | HB2 | OK | 100 MΩ | 1000 |
| HB1 | HB2 | OK | 100 MΩ | 1000 |
| HB1 | TM Blower 1 | OK | 100 MΩ | 200 |
| HB1 | TM Scavenge Blower 1 | OK | 100 MΩ | 100 |
| HB1 | Oil Cooling Unit 1 | OK | 100 MΩ | 200 |
| HB1 | Compressor 1 | OK | 100 MΩ | 200 |
| HB1 | TFP Oil Pump 1 | OK | 100 MΩ | 100 |
| HB1 | Converter Coolant Pump 1 | OK | 100 MΩ | 100 |
| HB1 | MR Blower 1 | OK | 100 MΩ | 200 |
| HB1 | MR Scavenge Blower 1 | OK | 100 MΩ | 200 |
| HB1 | Cab1 | OK | 100 MΩ | 200 |
| Cab1 | Cab Heater 1 | OK | 100 MΩ | 200 |
| HB2 | TM Blower 2 | OK | 100 MΩ | 100 |
| HB2 | TM Scavenge Blower 2 | OK | 100 MΩ | 200 |
| HB2 | Oil Cooling Unit 2 | OK | 100 MΩ | 200 |
| HB2 | Compressor 2 | OK | 100 MΩ | 150 |
| HB2 | TFP Oil Pump 2 | OK | 100 MΩ | 200 |
| HB2 | Converter Coolant Pump 2 | OK | 100 MΩ | 100 |
| HB2 | MR Blower 2 | OK | 100 MΩ | 200 |
| HB2 | MR Scavenge Blower 2 | OK | 100 MΩ | 200 |
| HB2 | Cab2 | OK | 100 MΩ | 200 |
| Cab2 | Cab Heater 2 | OK | 100 MΩ | 200 |

पी.एल.डब्ल्यू
P. L. W

Signature of the JE/SSE/Loco Testing

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC

Page : 3 of 27

1.3 Continuity Test of Battery Circuit Cables

Check continuity of following cables as per Para 2.3 of document no. 3 EHX 610 299

| From | To | Condition | Continuity (OK/Not OK) |
|-------------------------|--|--------------------------------|------------------------|
| Battery (wire no 2093) | Circuit breakers 110-2, 112.1-1, 310.4-1 | By opening and closing MCB 112 | OK |
| MCB 110 | Connector 50.X7-1 | By opening and closing MCB 110 | OK |
| Battery (Wire no. 2052) | Connector 50.X7-2 | ---- | OK |
| SB2 (Wire no 2050) | Connector 50.X7-3 | ---- | OK |

| | | |
|---|------------------------------|----------------------------|
| Close the MCB 112, 110, 112.1, and 310.4 and measure the resistance of battery wires 2093, 2052, 2050 with respect to the loco earth. | Prescribed value > 0.5 MΩ | Measured Value 6 MΩ |
| Measure the resistance between 2093 & 2052, 2093 & 2050, 2052 & 2050 | Prescribed value: > 50 MΩ | Measured Value 65 MΩ |

Commission the indoor lighting of the locomotive as per Sheet No 7A & 7B.

1.4 Continuity Test of Screened Control Circuit Cables

Check the continuity and isolation of the screen cable of the following circuits with the help of sheet no. mentioned against each as per document no. 3 EHX 610 299.

| Screened control circuit cables for | Corresponding Sheet Nos. | Continuity & Isolation (OK/Not OK) |
|-------------------------------------|--------------------------|------------------------------------|
| Battery voltage measurement | 04B | OK |
| Memotel circuit of cab1 &2 | 10A | OK |
| Memotel speed sensor | 10A | OK |
| Primary voltage detection | 01A, 12A | OK |
| Brake controller cab-1 & 2 | 06F, 06G | OK |

Signature of the JE/SSE/Loco Testing

पी.एल.डब्ल्यू
P. L. W

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with
IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC
Page : 4 of 27

| | | |
|---|----------|----|
| Master controller cab-1 & 2 | 08C, 08D | OK |
| TE/BE meter bogie-1 & 2 | 08E, 08F | OK |
| Terminal fault indication cab-1 & 2 | 09F | OK |
| Brake pipe pressure actual BE electric | 06H | OK |
| Primary current sensors | 12B, 12F | OK |
| Harmonic filter current sensors | 12B, 12F | OK |
| Auxiliary current sensors | 12B, 12F | OK |
| Oil circuit transformer bogie 1 | 12E, 12I | OK |
| Magnetization current | 12C, 12G | OK |
| Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-1 | 12D | OK |
| Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-2 | 12D | OK |
| Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-3 | 12D | OK |
| Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-4 | 12H | OK |
| Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-5 | 12H | OK |
| Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-6 | 12H | OK |
| Train Bus cab 1 & 2 (Wire U13A& U13B to earthing resistance= 10K Ω \pm 10%) | 13A | OK |
| UIC line | 13B | OK |
| Connection FLG1-Box TB | 13A | OK |


Signature of the JE/SSE/Loco Testing

पी.एल.डब्ल्यू
P. L. W

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with
IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC

Page : 5 of 27

2.0 Low Tension test**2.1 Measurement of resistor in OHMS (Ω)**

Measure the resistances of the load resistors for primary voltage transformer, load resistors for primary current transformer and Resistor harmonic filter as per Para 3.2 of the document no. 3 EHX 610 279.

| Name of the resistor | Prescribed value | Measured value |
|---|--------------------------|----------------|
| Load resistor for primary voltage transformer (Pos. 74.2). | 3.9K Ω \pm 10% | 3.9K Ω |
| Resistor to maximum current relay. | 1 Ω \pm 10% | 1 Ω |
| Load resistor for primary current transformer (Pos. 6.11). | 3.3 Ω \pm 10% | 3.3 Ω |
| Resistance harmonic filter (Pos 8.3). Variation allowed \pm 10% | WAP7 | WAP7 |
| Between wire 5 & 6 | 0.2 Ω | 0.2 Ω |
| Between wire 6 & 7 | 0.2 Ω | 0.2 Ω |
| Between wire 5 & 7 | 0.4 Ω | 0.4 Ω |
| For train bus, line U13A to earthing. | 10 k Ω \pm 10% | 10.0K Ω |
| For train bus, line U13B to earthing. | 10 k Ω \pm 10% | 999K Ω |
| Insulation resistance of High Voltage Cable from the top of the roof to the earth (by 1000 V megger). | 200 M Ω | 300M Ω |
| Resistance measurement earth return brushes Pos. 10/1. | \leq 0.3 Ω | 0.3 Ω |
| Resistance measurement earth return brushes Pos. 10/2. | \leq 0.3 Ω | 0.28 Ω |
| Resistance measurement earth return brushes Pos. 10/3. | \leq 0.3 Ω | 0.28 Ω |
| Resistance measurement earth return brushes Pos. 10/4. | \leq 0.3 Ω | 0.29 Ω |
| Earthing resistance (earth fault detection) Harmonic Filter -I; Pos. 8.61. | 2.2 k Ω \pm 10% | 2.2K Ω |
| Earthing resistance (earth fault detection) Harmonic Filter -II; Pos 8.62. | 2.7 k Ω \pm 10% | 2.7K Ω |
| Earthing resistance (earth fault detection) Aux. Converter; Pos. 90.3. | 3.9 k Ω \pm 10% | 3.9K Ω |
| Earthing resistance (earth fault detection) 415/110V; Pos. 90.41. | 1.8 k Ω \pm 10% | 1.8K Ω |
| Earthing resistance (earth fault detection) control circuit; Pos. 90.7. | 390 Ω \pm 10% | 390 Ω |
| Earthing resistance (earth fault detection) Hotel load; Pos. 37.1(in case of WAP5). | 3.3 k Ω \pm 10% | NA |
| Resistance for headlight dimmer; Pos. 332.3. | 10 Ω \pm 10% | 10 Ω |

पी.एल.डब्ल्यू

P. L. W.

Signature of the JE/SSE/Loco Testing

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with
IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC

Page : 6 of 27

Note:

Make sure that the earthing brush device don't make direct contact with the axle housing, earth connection must go by brushes.

2.2 Check Points

| Items to be checked | Remarks |
|---|------------|
| Check whether all the earthing connection in roof and machine room as mentioned in sheet no. 22A is done properly or not. These earthing connections must be flexible and should be marked yellow & green | checked ok |
| Check whether all the earthing connection between loco body and bogie is done properly or not. These cables must be flexible having correct length and cross section | checked ok |

2.3 Low Tension Test Battery Circuits (without control electronics)

These tests are done with the help of the special type test loop boxes as per procedure given in Para 3.6 of the document no. 3 EHX 610 279

| Name of the test | Schematic used. | Remarks |
|---|-----------------------------------|---------------------------------|
| Test 24V supply | Sheet 04F and other linked sheets | checked ok |
| Test 48V supply | Sheet 04F & sheets of group 09 | Fan supply to be checked. ok |
| Test traction control | Sheets of Group 08. | ok |
| Test power supply bus stations. | Sheets of Group 09. | Fan supply to be checked. ok |
| Test control main apparatus | Sheets of Group 05. | ok |
| Test earth fault detection battery circuit by making artificial earth fault to test the earth fault detection | Sheet 04C | ok |
| Test control Pneumatic devices | Sheets of Group 06 | ok |
| Test lighting control | Sheets of Group 07 | ok |
| Pretest speedometer | Sheets of Group 10 | ok |
| Pretest vigilance control and fire system | Sheets of Group 11 | ok |
| Power supply train bus | Sheets of Group 13 | ok |


 Signature of the JE/SSE/Loco Testing

पी.एल.डब्ल्यू
 P. L. W

Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC

Page : 7 of 27

3.0 Downloading of Software

| 3.1 Check Points. | Yes/No |
|--|--------|
| Check that all the cards are physically present in the bus stations and all the plugs are connected. | Yes |
| Check that all the fibre optic cables are correctly connected to the bus stations. | Yes |
| Make sure that control electronics off relay is not energized i.e. disconnect Sub-D 411.LG and loco is set up in simulation mode. | Yes |
| Check that battery power is on and all the MCBs (Pos. 127.*) in SB1 & SB2 are on | Yes |

3.2 Download Software

The software of Traction converter, Auxiliary converter and VCU should be done by commissioning engineer of the firm in presence of supervisor. Correct software version of the propulsion equipment to be ensured and noted:

| | |
|---|----------|
| Traction converter-1 software version: | 1.0.4.7 |
| Traction converter-2 software version: | 1.0.4.7 |
| Auxiliary converter-1 software version: | 1.0.0.6 |
| Auxiliary converter-2 software version: | 2.0.0.6 |
| Auxiliary converter-3 software version: | 3.0.0.6 |
| Vehicle control unit -1 software version: | 1.6.8.25 |
| Vehicle control unit -2 software version: | 1.6.8.25 |

3.3 Analogue Signal Checking

Check for the following analogue signals with the help of diagnostic tool connected with loco.

| Description | Signal name | Prescribed value | Measured Value |
|--|--|------------------------|----------------|
| Brake pipe pressure | FLG2;01--_01XPrAutoBkLn | 100% (= 5 Kg/cm2) | OK |
| Actual BE electric | FLG2; AMSB_0201- Wpn BEdem | 100% (= 10V) | OK |
| TE/BE at 'o' position from both cab | FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans | Between 9% and 11 % | OK |
| TE/BE at 'TE maximal' position from both cab | FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans | Between 99 % and 101 % | OK |
| TE/BE at 'TE minimal' position from both cab | FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans | Between 20 % and 25 % | OK |


 Signature of the JE/SSE/Loco Testing

पी.एल.डब्ल्यू
 P. L. W

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC

Page : 8 of 27

| | | | |
|--|--|---|--------|
| TE/BE at 'BE maximal' position from both cab | FLG1; AMSB_0101-XangTrans FLG2; AMSB_0101-XangTrans | Between 99% and 101% | 100% |
| TE/BE at 'BE Minimal' position from both cab | FLG1; AMSB_0101-XangTrans FLG2; AMSB_0101-XangTrans | Between 20% and 25% | 24% |
| TE/BE at '1/3' position in TE and BE mode in both cab. | HBB1; AMS_0101-LT/BDEM>1/3 HBB2; AMS_0101-LT/BDEM>1/3 | Between 42 and 44% | 44% |
| TE/BE at '1/3' position in TE and BE mode in both cab. | HBB1; AMS_0101-LT/BDEM>2/3 HBB2; AMS_0101-LT/BDEM>2/3 | Between 72 and 74% | 74% |
| Both temperature sensor of TM1 | SLG1; AMSB_0106-XAtmp1Mot | Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C | 34°C |
| Both temperature sensor of TM2 | SLG1; AMSB_0106-Xatmp2Mot | Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C | 33°C |
| Both temperature sensor of TM3 | SLG1; AMSB_0106-Xatmp3Mot | Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C | 33.5°C |
| Both temperature sensor of TM4 | SLG2; AMSB_0106-XAtmp1Mot | Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C | 33°C |
| Both temperature sensor of TM5 | SLG2; AMSB_0106-Xatmp2Mot | Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C | 34°C |
| Both temperature sensor of TM6 | SLG2; AMSB_0106-Xatmp3Mot | Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C | 33°C |

पी.एल.डब्ल्यू
P. L. W

Signature of the JE/SSE/Loco Testing

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC

Page : 9 of 27

3.4 Functional test in simulation mode

Conduct the following functional tests in simulation mode as per Para 5.5 of document no.3EHX 610 281. through the Diagnostic tool/laptop :

| Test Function | Result desired in sequence | Result obtained |
|---|--|-----------------|
| Emergency shutdown through emergency stop switch 244 | VCB must open. Panto must lower. | checked ok |
| Shut Down through cab activation switch to OFF position | VCB must open. Panto must lower. | checked ok |
| Converter and filter contactor operation with both Power Converters during Start Up. | FB contactor 8.41 is closed. By moving reverser handle: <ul style="list-style-type: none"> • Converter pre-charging contactor 12.3 must close after few seconds. • Converter contactor 12.4 must close. • Converter re-charging contactor 12.3 must open. By increasing TE/BE throttle: <ul style="list-style-type: none"> • FB contactor 8.41 must open. • FB contactor 8.2 must close. • FB contactor 8.1 must close. | checked ok |
| Converter and filter contactor operation with both Power Converters during Shut Down. | Bring TE/BE to O . Bring the cab activation key to "O" <ul style="list-style-type: none"> • VCB must open. • Panto must lower. • Converter contactor 12.4 must open. • FB contactor 8.1 must open. • FB contactors 8.41 must close. • FB contactor 8.2 must remain closed. | checked ok |

fs
Signature of the JE/SSE/Loco Testing

पी.एल.डब्ल्यू
P. L. W

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC
Page : 10 of 27

| | | |
|---|---|------------|
| Contactor filter adaptation by isolating any bogie | <p>Isolate any one bogie through bogie cut out switch. Wait for self-test of the loco.</p> <ul style="list-style-type: none"> • Check that FB contactor 8.1 is open. • Check that FB contactor 8.2 is open. <p>After raising panto, closing VCB, and setting TE/BE</p> <ul style="list-style-type: none"> • FB contactor 8.1 closes. • FB contactor 8.2 remains open. | checked ok |
| Test earth fault detection battery circuit positive & negative | <p>By connecting wire 2050 to earth, create earth fault negative potential.</p> <ul style="list-style-type: none"> • message for earth fault <p>By connecting wire 2095 to earth, create earth fault positive potential.</p> <ul style="list-style-type: none"> • message for earth fault | checked ok |
| Test fire system. Create a smoke in the machine room near the FDU. Watch for activation of alarm. | <p>When smoke sensor-1 gets activated then</p> <ul style="list-style-type: none"> • Alarm triggers and fault message priority 2 appears on screen. <p>When both smoke sensor 1+2 gets activated then</p> <ul style="list-style-type: none"> • A fault message priority 1 appears on screen and lamp LSF1 glow. • Start/Running interlock occurs and TE/BE becomes to 0. | checked ok |
| Time, date & loco number | Ensure correct date time and Loco number | OK |


 Signature of the JE/SSE/Loco Testing

 पी.एल.डब्ल्यू
 P. L. W

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC

Page : 11 of 27

4.0 Sensor Test and Converter Test**4.1 Test wiring main Transformer Circuits**

Apply $198V_p/140V_{RMS}$ to the primary winding of the transformer (at 1u; wire no. 2 at surge arrester and at 1v; wire no. 100 at earthing choke). Measure the output voltage and compare the phase of the following of the transformers.

| Output Winding nos. | Description of winding. | Prescribed Output Voltage & Polarity with input supply. | Measured output | Measured polarity |
|-----------------------------------|---|--|--|-------------------|
| 2U ₁ & 2V ₁ | For line converter bogie 1 between cable 801A-804A | 10.05V _p and same polarity | 10.04V _p | OK |
| 2U ₄ & 2V ₄ | For line converter bogie 1 between cable 811A-814A | 10.05V _p and same polarity | 10.05V _p | OK |
| 2U ₂ & 2V ₂ | For line converter bogie 2 between cable 801B-804B | 10.05V _p and same polarity | 10.04V _p | OK |
| 2U ₃ & 2V ₃ | For line converter bogie 2 between cable 811B-814B | 10.05V _p and same polarity | 10.04V _p | OK |
| 2U _B & 2V _B | For aux. converter 1 between cable 1103-1117 (in HB1) For Aux converter 2 between cable 1103-1117 (in HB2) | 7.9V _p , 5.6V _{RMS} and same polarity. | 7.9V _p 5.5V _{RMS} | OK |
| 2U _F & 2V _F | For harmonic filter between cable 4-12 (in FB) | 9.12V _p , 6.45V _{RMS} and same polarity. | 9.10V _p 6.44V _{RMS} | OK |

4.2 Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)

Apply $141V_p / 100V_{RMS}$ to input of the auxiliary transformer at cable no 1203 -1117 and measure the output at

| Description of wire no. | Prescribed Output Voltage & Polarity with input supply. | Measured output | Measured polarity |
|-------------------------|--|--|-------------------|
| Cable no. 1218 - 1200 | 58.7V _p , 41.5V _{RMS} and opposite polarity. | 58.7V _p 41.5V _{RMS} | OK |
| Cable no. 1218 - 6500 | 15.5V _p , 11.0V _{RMS} and opposite polarity. | 15.5V _p 11.0V _{RMS} | OK |

Signature of the JE/SSE/Loco Testing

पी.एल.डब्ल्यू
P. L. W

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC
Page : 12 of 27**4.3 Primary Voltage Transformer**

Apply $250V_{eff}/350V_p$ by variac to roof wire 1 and any wire 0 and measure the magnitude and polarity of the output of the primary voltage transformer for both bogies as per the procedure specified and suggested by the traction converter manufacturer. Primary voltage measurement converters (Pos. 224.1/*) & catenary voltmeter (Pos. 74/*)

This test is to be done for each converter.

Activate cab in driving mode and supply $200V_{RMS}$ through variac to wire no 1501 and 1502. Monitor the following parameters through Diagnostic tool and in catenary voltmeter.

| Signal name | Prescribed value in catenary voltmeter | Prescribed value in Micview | Monitored value in catenary voltmeter | Monitored value in SR diagnostic tool |
|------------------|--|-----------------------------|---------------------------------------|---------------------------------------|
| SLG1 G 87-XUPrim | 25kV | 250% | 25KV | 250% |
| SLG2 G 87-XUPrim | 25 kV | 250% | 25KV | 250% |

Decrease the supply voltage below $140 V_{RMS}$. VCB must open at this voltage. In this case the readings in Diagnostic Tool and catenary voltmeter will be as follows.

| Signal name | Prescribed value in catenary voltmeter | Prescribed value in Micview | Monitored value in catenary voltmeter | Monitored value in SR diagnostic tool |
|------------------|--|-----------------------------|---------------------------------------|---------------------------------------|
| SLG1 G 87-XUPrim | 17kV | 170% | 17KV | 170% |
| SLG2 G 87-XUPrim | 17 kV | 170% | 17KV | 170% |

Reactivate VCB to on by increasing this voltage to 175% (17.5 kV).

Increase the supply to $240 V_{RMS}$ through variac. VCB must open at this voltage, In this case the readings in **diagnostic tool** and catenary voltmeter will be as follows:

| Signal name | Prescribed value in catenary voltmeter | Prescribed value in Micview | Monitored value in catenary voltmeter | Monitored value in SR diagnostic tool |
|------------------|--|-----------------------------|---------------------------------------|---------------------------------------|
| SLG1 G 87-XUPrim | 30kV | 300% | 30KV | 300% |
| SLG2 G 87-XUPrim | 30 kV | 300% | 30KV | 300% |

Reactivate VCB to on by decreasing this voltage to 290% (29 kV).

Signature of the JE/SSE/Loco Testing

पी.एल.डब्ल्यू
P. L. W

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC
Page : 13 of 27**4.4 Minimum voltage relay (Pos. 86)**

Functionality test:

| <u>Minimum voltage relay (Pos. 86) must be adjusted to approx 68%</u> | |
|--|--|
| Activate loco in cooling mode. Check Power supply of 48V to minimum voltage relay. Disconnect primary voltage transformer (wire no. 1511 and 1512) from load resistor (Pos. 74.2) and connect variac to wire no. 1501 and 1502. Supply 200V _{RMS} through variac. In this case; <i>Minimum voltage relay (Pos. 86) picks up</i> | <input checked="" type="checkbox"/> (Yes/No) |
| Try to activate the cab in driving mode: <i>Contactors 218 do not close; the control electronics is not be working.</i> | <input checked="" type="checkbox"/> (Yes/No) |
| Turn off the variac : <i>Contactors 218 closes; the control electronics is be working</i> | <input checked="" type="checkbox"/> (Yes/No) |
| <u>Test Under Voltage Protection;</u> | |
| Activate the cab in cooling mode; Raise panto; Supply 200V _{RMS} through variac to wire no. 1501 & 1502; Close the VCB; Interrupt the supply voltage <i>The VCB goes off after 2 second time delay.</i> | <input checked="" type="checkbox"/> (Yes/No) |
| Again supply 200V _{RMS} through variac to wire no. 1501 & 1502; Decrease the supply voltage below 140V _{RMS} \pm 4V; Fine tune the minimum voltage relay so that VCB opens. | <input checked="" type="checkbox"/> (Yes/No) |

4.5 Maximum current relay (Pos. 78)

| | |
|---|--|
| Disconnect wire 1521 & 1522 of primary current transformer; Connect variac to wire 1521 & 1522 (including the resistor at Pos. 6.11); Put loco in simulation for driving mode; Open R ₃ – R ₄ on contact 136.3; Close VCB; supply 3.6A _{RMS} at the open wire 1521; Tune the drum of the maximum current relay Pos. 78 for correct over current value; | |
| VCB opens with Priority 1 fault message on display. | <input checked="" type="checkbox"/> (Yes/No) |
| Keep contact R ₃ – R ₄ of 136.3 closed; Close VCB; Tune the resistor 78.1 for the current of 7.0A _{RMS} /9.9A _p at the open wire 1521; | |
| VCB opens with Priority 1 fault message on display. | <input checked="" type="checkbox"/> (Yes/No) |

पी.एल.डब्ल्यू

P. L. W

Signature of the JE/SSE/Loco Testing

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC

Page : 14 of 27

4.6 Test current sensors

| Name of the sensor | Description of the test | Prescribed value | Set/Measured value |
|---|--|------------------------------------|--------------------|
| Primary return current sensor (Test-1, Pos.6.2/1 & 6.2/2) | Activate cab in driving mode supply 10A. Measure the current through diagnostic tool or measuring print. | (Variation allowed is $\pm 10\%$) | — |
| Primary return current sensor (Test-2, Pos.6.2/1 & 6.2/2) | Supply 90mA _{DC} to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-) | — | — |
| | Supply 297mA _{DC} to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-) | — | 299mA |
| Auxiliary winding current sensor (Pos. 42.3/1 & 42.3/2) | Supply 90mA _{DC} to the test winding of sensor through connector 415.AC/1or 2 pin no. 7(+) & 8(-) | — | — |
| | Supply 333mA _{DC} to the test winding of sensor through connector 415.AC/1 or-2 pin no. 7(+) & 8(-) | — | 336mA |
| Harmonic filter current sensors (Pos.8.5/1 & 8.5/2) | Supply 90mA _{DC} to the test winding of sensor through connector 415.AE/1or 2 pin no. 7(+) & 8(-) | — | — |
| | Supply 342mA _{DC} to the test winding of sensor through connector 415.AE/1or 2 pin no. 7(+) & 8(-) | — | 346mA |
| Hotel load current sensors (Pos. 33/1 & 33/2) | Switch on hotel load. Supply 90mA _{DC} to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) & 8(-) | NA | NA |
| | Supply 1242mA _{DC} to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) & 8(-) | NA | NA |


 Signature of the JE/SSE/Loco Testing

 पी.एल.डब्ल्यू
 P. L. W.

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC

4.7 Test DC Link Voltage Sensors (Pos 15.6/*)

Page : 15 of 27

This test is to be done by the commissioning engineer of the firm if required.

4.8 Verification of Converter Protection Circuits (Hardware limits) -

This test is to be done as per para 6.17 of the document no. 3EHX 610 282 for both the converters.

| Protection circuits | Limit on which shutdown should take place | Measured limit |
|---|---|---|
| Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 1 | Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor. | For 18.2/1= For 18.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3= |
| Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 2 | Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor. | For 18.2/1= For 18.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3= |
| Fibre optic failure In Power Converter1 | Remove one of the orange fibre optic plugs on traction converter. VCB should trip | OK |
| Fibre optic failure In Power Converter2 | Remove one of the orange fibre optic plugs on traction converter. VCB should trip | OK |

4.9 Sequence of BUR contactors

The sequence of operation of BUR contactors for 'ALL BUR OK' BUR 1 out BUR 2 out and BUR 3 out condition has to be verified by putting the Loco in driving mode (VCB should not be closed) and isolating the BURs one by one. In these condition following will be the contactor sequence.

| Status | 52/1 | 52/2 | 52/3 | 52/4 | 52/5 | 52.4/1 | 52.4/2 | 52.5/1 | 52.5/2 |
|-----------|-------|-------|-------|-------|-------|--------|--------|--------|--------|
| AI BUR OK | Close | Open | Close | Open | Close | Open | Close | Close | Open |
| BUR1 off | Close | Open | Close | Close | Open | Close | Open | Open | Close |
| BUR2 off | Open | Open | Close | Close | Close | Close | Open | Open | Close |
| BUR3 off | Open | Close | Open | Close | Close | Close | Open | Open | Close |


 Signature of the JE/SSE/Loco Testing

 पी.एल.डब्ल्यू
P. L. W

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC
Page : 16 of 27**Monitored contactor sequence**

| Status | 52/1 | 52/2 | 52/3 | 52/4 | 52/5 | 52.4/1 | 52.4/2 | 52.5/1 | 52.5/2 |
|-----------|-------|-------|-------|-------|-------|--------|--------|--------|--------|
| AI BUR OK | close | open | close | open | close | open | close | close | open |
| BUR1 off | close | open | close | close | open | close | open | open | close |
| BUR2 off | open | open | close | close | close | close | open | open | close |
| BUR3 off | open | close | open | close | close | close | open | open | close |

5.0 Commissioning with High Voltage**5.1 Check List**

| Items to be checked | Yes/No |
|---|--------|
| Fibre optic cables connected correctly. | Yes |
| No rubbish in machine room, on the roof, under the loco. | Yes |
| All the electronic Sub-D and connectors connected | Yes |
| All the MCBs of the HB1 & HB2 open. | Yes |
| All the three fuses 40/* of the auxiliary converters | Yes |
| The fuse of the 415/110V auxiliary circuit (in HB1) open. | Yes |
| Roof to roof earthing and roof to cab earthing done | Yes |
| Fixing, connection and earthing in the surge arrestor done correctly. | Yes |
| Connection in all the traction motors done correctly. | Yes |
| All the bogie body connection and earthing connection done correctly. | Yes |
| Pulse generator (Pos. 94.1) connection done correctly. | Yes |
| All the oil cocks of the gate valve of the transformer in open condition. | Yes |
| All covers on Aux & Power converters, Filter block, HB1, HB2 fitted | Yes |
| KABA key interlocking system. | Yes |

5.2 Safety test main circuit breaker

Prepare to switch off the catenary supply during the first charging of the locomotive in case of any unexpected behavior of the electrical component of the loco. Charge the loco for the first time by closing BLDJ switch. The VCB will trip after certain time as no oil/coolant pumps are running yet.

Perform the following safety test of main circuit breaker through both the cabs of the locomotive.

Signature of the JE/SSE/Loco Testing

पी.एल.डब्ल्यू.
P. L. W

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC
Page : 17 of 27

| Name of the test | Description of the test | Expected result | Monitored result |
|---|--|---|------------------|
| Emergency stop in cooling mode | Raise panto in cooling mode. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244. | VCB must open. Panto must lower. Emergency brake will be applied. | checked ok |
| Emergency stop in driving mode | Raise panto in driving mode in. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244. | VCB must open. Panto must lower. Emergency brake will be applied. | checked ok |
| Under voltage protection in cooling mode | Raise panto in cooling mode. Close the VCB. Switch off the supply of catenary by isolator | VCB must open. | checked ok |
| Under voltage protection in driving mode | Raise panto in driving mode. Close the VCB. Switch off the supply of catenary by isolator | VCB must open with diagnostic message that catenary voltage out of limits | checked ok |
| Shut down in cooling mode. | Raise panto in cooling mode. Close the VCB. Bring the BL-key in O position. | VCB must open. Panto must lower. | checked ok |
| Shutdown in driving mode | Raise panto in driving mode. Close the VCB. Bring the BL-key in O position. | VCB must open. Panto must lower. | checked ok |
| Interlocking pantograph-VCB in cooling mode | Raise panto in cooling mode. Close the VCB. Lower the pantograph by ZPT | VCB must open. | checked ok |
| Interlocking pantograph-VCB in driving mode | Raise panto in driving mode. Close the VCB. Lower the pantograph by ZPT | VCB must open. | checked ok |


 Signature of the JE/SSE/Loco Testing

 पी.एल.डब्ल्यू
 P. L. W

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC
Page : 18 of 27**5.3 Auxiliary Converter Commissioning**

Switch on the high voltage supply and set up the loco in driving mode. Raise the panto. Close the VCB. Check that there is no earth fault in the auxiliary circuit, Switch off the VCB. Lower the panto. Create the earth fault in auxiliary circuit by making connection between wire no 1117(in HB2 cubicle) and earth. After 3 minutes a diagnostic message will come that "Earth fault auxiliary circuit."

5.3.1 Running test of 3 ph. auxiliary equipments

Switch on the 3 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

| Name of the auxiliary machine | Typical phase current | Measured continuous phase current | Measured starting phase current |
|---------------------------------------|---|-----------------------------------|---------------------------------|
| Oil pump transformer 1 | 9.8 amps | 9.1 | 9.3 |
| Oil pump transformer 2 | 9.8 amps | 9.2 | 9.4 |
| Coolant pump converter 1 | 19.6 amps | 5.6 | 7.6 |
| Coolant pump converter 2 | 19.6 amps | 5.8 | 7.7 |
| Oil cooling blower unit 1 | 40.0 amps | 29.8 | 98.0 |
| Oil cooling blower unit 2 | 40.0 amps | 24.8 | 77.0 |
| Traction motor blower 1 | 34.0 amps | 36.0 | 75.0 |
| Traction motor blower 2 | 34.0 amps | 34.8 | 65.0 |
| Sc. Blower to Traction motor blower 1 | 6.0 amps | 2.5 | 18.9 |
| Sc. Blower to Traction motor blower 1 | 6.0 amps | 2.5 | 16.0 |
| Compressor 1 | 25 amps at 0 kg/cm ² 40 amps at 10 kg/cm ² | 36.0 | 75.0 |
| Compressor 2 | 25 amps at 0 kg/cm ² 40 amps at 10 kg/cm ² | 34.8 | 65.0 |


Signature of the JE/SSE/Loco Testing

पी.एल.डब्ल्यू
P. L. W

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC

Page : 19 of 27

5.3.2 Performance of Auxiliary Converters

Measure the performance of the auxiliary converters through software and record it.

BUR1 (Condition: Switch off all the load of BUR 1)- to be filled by commissioning engineer of the firm.

| Signal name | Description of the signal | Prescribed value | Monitored value | Value under Limit (Yes/No) |
|-----------------|---------------------------|------------------|-----------------|----------------------------|
| BUR1 7303 XUUN | Input voltage to BUR1 | 75% (10%=125V) | 1010V | Yes |
| BUR1 7303 XUUZ1 | DC link voltage of BUR1 | 60% (10%=100V) | 636V | Yes |
| BUR1 7303 XUIZ1 | DC link current of BUR1 | 0% (10%=50A) | 1 Amp | Yes |

BUR2 (Condition: Switch off all the load of BUR 2, Battery Charger on) to be filled by commissioning engineer of the firm.

| Signal name | Description of the signal | Prescribed value by the firm | Monitored value | Value under Limit (Yes/No) |
|------------------|---------------------------------|------------------------------|-----------------|----------------------------|
| BUR2 7303-XUUN | Input voltage to BUR2 | 75% (10%=125V) | 1012V | Yes |
| BUR2 7303-XUUZ1 | DC link voltage of BUR2 | 60% (10%=100V) | 637V | Yes |
| BUR2 7303-XUIZ 1 | DC link current of BUR2 | 1% (10%=50A)* | 7 Amp | Yes |
| BUR2 7303-XUILG | Current battery charger of BUR2 | 3% (10%=100A)* | 22 Amp | Yes |
| BUR2 7303-XUIB1 | Current battery of BUR2 | 1.5%(10%=100A)* | 12 Amp | Yes |
| BUR2 7303 -XUUB | Voltage battery of BUR2 | 110%(10%=10V) | 110V | Yes |

* Readings are dependent upon charging condition of the battery.

BUR3 (Condition: Switch off all the load of BUR 3, Battery Charger on) to be filled by commissioning engineer of the firm.

| Signal name | Description of the signal | Prescribed set value by the firm | Monitored value | Value under limit (Yes/No) |
|------------------|----------------------------------|----------------------------------|-----------------|----------------------------|
| BUR3 7303-XUUN | Input voltage to BUR3 | 75% (10%=125V) | 1014V | Yes |
| BUR3 7303-XUUZ1 | DC link voltage of BUR3 | 60% (10%=100V) | 637V | Yes |
| BUR3 7303-XUIZ 1 | DC link current of BUR3 | 1% (10%=50A)* | 7 Amp | Yes |
| BUR3 7303-XUILG | Current battery charger of BUR 3 | 3% (10%=100A)* | 22 Amp | Yes |
| BUR3 7303-XUIB1 | Current battery of BUR 3 | 1.5%(10%=100A)* | 12 Amp | Yes |
| BUR3 7303-XUUB | Voltage battery of BUR 3 | 110%(10%=10V) | 110V | Yes |

* Readings are dependent upon charging condition of the battery.

पी.एल.डब्ल्यू
P. L. W

Signature of the JE/SSE/Loco Testing

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC
Page : 20 of 27**5.3.3 Performance of BURs when one BUR goes out**

When any one BUR goes out then rest of the two BURs should take the load of all the auxiliaries at ventilation level 1 3 of the locomotive.

| Condition of BURs | Loads on BUR1 | Loads in BUR2 | Loads in BUR3 |
|-------------------|--|--|--|
| All BURs OK | Oil Cooling unit 1&2 | TM blower 1&2, TFP oil pump 1&2, SR coolant pump 1&2. | Compressor 1&2, Battery charger and TM Scavenger blower 1&2 |
| BUR 1 out | ----- | Oil Cooling unit 1&2, TM blower 1&2, TM Scavenger blower 1&2 | Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger. |
| BUR 2 out | Oil Cooling unit 1&2, TM blower 1&2, TM Scavenger blower 1&2 | ----- | Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger. |
| BUR 3 out | Oil Cooling unit 1&2, TM blower 1&2, TM Scavenger blower 1&2 | Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger. | ----- |

5.4 Auxiliary circuit 415/110

For checking earth fault detection, make a connection between wire no. 1218 and vehicle body. On switching on VCB, Earth fault relay 89.5 must pick up and after 3 minutes a message will come in the Diagnostic display that Earth Fault 415/110V Circuit

Switch on the 1 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

| Name of the auxiliary machine | Typical phase current | Measured phase current | Measured starting current |
|-------------------------------|-----------------------|------------------------|---------------------------|
| Machine room blower 1 | 15.0 amps* | 4.4 | 18.9 |
| Machine room blower 2 | 15.0 amps* | 4.1 | 16.2 |
| Sc. Blower to MR blower 1 | 1.3 amps | 1.1 | 7.5 |
| Sc. Blower to MR blower 2 | 1.3 amps | 1.2 | 7.6 |
| Ventilator cab heater 1 | 1.1 amps | 1.5 | 2.0 |
| Ventilator cab heater 2 | 1.1 amps | 1.5 | 2.0 |
| Cab heater 1 | 4.8 amps | 3.8 | 4.9 |
| Cab heater 2 | 4.8 amps | 4.8 | 4.9 |

* For indigenous MR blowers.

पी.एल.डब्ल्यू
P. L. W

Signature of the JE/SSE/Loco Testing

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with
IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC

Page : 21 of 27

5.5 Hotel load circuit (Not applicable for WAG-9HC)For WAP-7 locomotive with Hotel load converter refer to **Annexure-HLC****5.6 Traction Converter Commissioning****This test is carried out in association with Firm.**

Traction converter commissioning is being done one at a time. For testing Converter 1, switch off the traction converter 2 by switch bogie cut out switch 154. For testing Converter 2, switch off the traction converter 2 by switch bogie cut out switch 154. Isolate the harmonic filter also by switch 160. Start up the loco by one converter. Follow the functionality tests.

For Converter 1

| Test Function | Results desired | Result obtained |
|---|---|-----------------|
| Measurement of charging and pre-charging and charging of DC Link of Converter 1 | Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor. | checked ok |
| Measurement of discharging of DC Link of Converter 1 | Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor. | checked ok |
| Earth fault detection on positive potential of DC Link of Converter 1 | Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor. | checked ok |
| Earth fault detection on negative potential of DC Link of Converter 1 | Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor. | checked ok |
| Earth fault detection on AC part of the traction circuit of Converter 1 | Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor. | checked ok |
| Pulsing of line converter of Converter 1 | Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor. | checked ok |
| Pulsing of drive converter of Converter 1 | Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor. | checked ok |

पी.एल.डब्ल्यू
P. L. W

Signature of the JE/SSE/Loco Testing

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC
Page : 22 of 27**For Converter 2**

| Test Function | Results desired in sequence | Result obtained |
|---|---|-----------------|
| Measurement of charging and pre-charging and charging of DC Link of Converter 2 | Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor. | checked ok |
| Measurement of discharging of DC Link of Converter 2 | Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor. | checked ok |
| Earth fault detection on positive potential of DC Link of Converter 2. | Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor. | checked ok |
| Earth fault detection on negative potential of DC Link of Converter 2. | Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/v | checked ok |
| Earth fault detection on AC part of the traction circuit of Converter 2. | Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor. | checked ok |
| Pulsing of line converter of Converter 2. | Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor. | checked ok |
| Pulsing of drive converter of Converter 2 | Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor. | checked ok |


 Signature of the JE/SSE/Loco Testing

पी.एल.डब्ल्यू
 P. L. W

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC
Page : 23 of 27**5.7 Test protective shutdown SR**

| Test Function | Results desired in sequence | Result obtained |
|--|---|-----------------|
| Measurement of protective shutdown by Converter 1 electronics. | Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 1. Check that converter 1 electronics produces a protective shut down. <ul style="list-style-type: none"> • VCB goes off • Priority 1 fault mesg. on DDU appears Disturbance in Converter 1 | checked ✓ |
| Measurement of protective shutdown by Converter 2 electronics. | Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 2. Check that converter 2 electronics produces a protective shut down. <ul style="list-style-type: none"> • VCB goes off • Priority 1 fault mesg. on diagnostic display appears Disturbance in Converter 2 | checked ✓ |

5.8 Test Harmonic Filter

Switch on the filter by switch 160

| Test Function | Results desired in sequence | Result obtained |
|--------------------------------|--|-----------------|
| Measurement of filter currents | Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Apply a small value of TE/BE by moving the throttle. <ul style="list-style-type: none"> • FB contactor 8.41 must open. | checked ✓ |

 पी.एल.डब्ल्यू
P. L. W

Signature of the JE/SSE/Loco Test

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC
Page : 24 of 27

| | | |
|---|--|------------|
| | <ul style="list-style-type: none"> • FB contactor 8.2 must close. • FB contactor 8.1 must close • Check the filter current in diagnostic laptop Bring the TE/BE throttle to O Switch off the VCB • FB contactor 8.1 must open. • FB discharging contactor 8.41 must close • Check the filter current in diagnostic laptop | checked ok |
| Test earth fault detection harmonic filter circuit. | Make a connection between wire no. 12 and vehicle body. Start up the loco. Close VCB. <ul style="list-style-type: none"> • Earth fault relay 89.6 must pick up. • Diagnostic message comes that - Earth fault in harmonic filter circuit | checked ok |
| Test traction motor speed sensors for both bogie in both cabs | Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW | ok |

5.9 Test important components of the locomotive

| Items to be tested | Description of the test | Monitored value/remarks |
|--------------------------------|--|-------------------------|
| Speedometer | VCU converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW | checked ok |
| Time delay module of MR blower | The time after which the starting capacitor for MR blower should go off the circuit should be set to 10-12 seconds | checked ok |
| Ni-Cd battery voltage | At full charge, the battery voltage should be 110V DC. | checked ok |
| Flasher light | From both cab flasher light should blink at least 65 times in one minute. | checked ok |
| Head light | Head light should glow from both cabs by operating ZLPRD. Dimmer operation of headlight should also occur by operating the switch ZLPRD. | checked ok |

पी.एल.डब्ल्यू
P. L. W

Signature of the JE/SSE/Loco Testing

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC
Page : 25 of 27

| | | |
|--|--|---|
| Marker light | Both front and tail marker light should glow from both the cabs | checked ok |
| Cab Light | Cab light should glow in both the cabs by operating the switch ZLC | checked ok |
| Spot lights | Both Drivers and Asst. Drivers Spot light should glow in both cabs by operating ZLDD | checked ok |
| Instrument lights | Instrument light should glow from both cab by operating the switch ZLI | checked ok |
| Illuminated Push button | All illuminated push buttons should glow during the operation | checked ok |
| Contact pressure of the high rating contactors | The contact pressure of FB contactors (8.1, 8.2) is to be measured Criteria: The minimum contact pressure is 54 to 66 Newton. | For contactor 8.1: } ok For contactor 8.2: } |
| Crew Fan | All crew fans should work properly when VCB of the loco is switched on. The airflow from each cab fan is to be measured. Criteria: The minimum flow of air of cab fan should be 25 m ³ /minute | Cab 1 LHS: } ok Cab 1 RHS: } Cab 2 LHS: } Cab 2 RHS: } |

6.0 Running Trial of the locomotive

| SN | Description of the items to be seen during trail run | Action which should take place | Remarks |
|----|--|--|------------|
| 1 | Cab activation in driving mode | No fault message should appear on the diagnostic panel of the loco. | checked ok |
| | Loco charging | Loco to be charged and all auxiliaries should run. No fault message to appear on the diagnostic panel of the loco. Raise MR pressure to 10 Kg/cm ² , BP to 5 Kg/cm ² , FP to 6 Kg/cm ² . | checked ok |
| 3. | Check function of Emergency push stop. | This switch is active only in activated cab. By pushing this switch VCB should open & pantograph should be lowered. | checked ok |
| 4. | Check function of BPCS. | <ul style="list-style-type: none"> Beyond 5 kmph, press BPCS, the speed of loco should be constant. BPCS action should be cancelled by moving TE/BE throttle, by dropping BP below 4.75 Kg/cm², by pressing BPCS again. | checked ok |
| 5. | Check train parting operation of the Locomotive. | Operate the emergency cock to drop the BP Pressure LSAF should glow. | checked ok |

पी.एल.डब्ल्यू
P. L. W.

Signature of the JE/SSE/Loco Testing

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC

Page : 26 of 27

| | | | |
|-----|--|--|--------------------------------|
| 6. | Check vigilance operation of the locomotive | <p>Set the speed more than 1.5 kmph and ensure that brakes are released i.e. $BC < 1 \text{ Kg/cm}^2$.</p> <p>For 60 seconds do not press vigilance foot switch or sanding foot switch or TE/BE throttle or BPVG switch then</p> <ul style="list-style-type: none"> • Buzzer should start buzzing. • LSVW should glow continuously. <p>Do not acknowledge the alarm through BPVG or vigilance foot switch further for 8 seconds then:-</p> <ul style="list-style-type: none"> • Emergency brake should be applied automatically. • VCB should be switched off. <p>Resetting of this penalty brake is possible only after 180 seconds by bringing TE/BE throttle to 0 and acknowledge BPVR and press & release vigilance foot switch.</p> | Checked on |
| 7. | Check start/run interlock | <ul style="list-style-type: none"> • At low pressure of MR ($< 5.6 \text{ Kg/cm}^2$). • With park brake in applied condition. • With direct loco brake applied ($BP < 4.75 \text{ Kg/cm}^2$). • With automatic train brake applied ($BP < 4.75 \text{ Kg/cm}^2$). • With emergency cock ($BP < 4.75 \text{ Kg/cm}^2$). | Checked on NA Checked on |
| 8. | Check traction interlock | Switch of the brake electronics. The Tractive /Braking effort should ramp down, VCB should open and BP reduces rapidly. | Checked on |
| 9. | Check regenerative braking. | Bring the TE/BE throttle to BE side. Loco speed should start reducing. | Checked on |
| 10. | Check for BUR redundancy test at ventilation level 1 & 3 of loco operation | <p>In the event of failure of one BUR, rest of the two BURs can take the load of all the auxiliaries. For this switch off one BUR.</p> <p>Auxiliaries should be catered by rest of two BURs. Switch off the 2 BURs; loco should trip in this case.</p> | Checked on |
| 11. | Check the power converter isolation test | Create disturbance in power converter by switching off the electronics. VCB should open and converter should get isolated and traction is possible with another power converter. | Checked on |

पी.एल.डब्ल्यू
P. L. W

Signature of the JE/SSE/Loco Testing

PATIALA LOCOMOTIVE WORKS, PATIALA**Testing & Commissioning Format For 3-Phase Locomotive fitted with
IGBT based Traction Converter, Auxiliary Converter and TCN based VCU**

Locomotive No.: 41788

Type of Locomotive: WAP-7/WAG-9HC
Page : 27 of 27**7.0 Final check list to be verified at the time of Loco dispatch**

Condition /Operations of the following items are to be checked:

| SN | Item | Cab-1 | Cab-2 | Remarks |
|----|-----------------------------------|-------|-------|--------------------|
| 1 | Head lights | OK | OK | |
| 2 | Marker Red | OK | OK | |
| 3 | Marker White | OK | OK | |
| 4 | Cab Lights | OK | OK | |
| 5 | Dr Spot Light | OK | OK | |
| 6 | Asst Dr Spot Light | OK | OK | Checked working OK |
| 7 | Flasher Light | OK | OK | |
| 8 | Instrument Lights | OK | OK | |
| 9 | Corridor Light | OK | OK | |
| 10 | Cab Fans | OK | OK | |
| 11 | Cab Heater/Blowers | OK | OK | |
| 12 | All Cab Signal Lamps Panel 'A' | OK | OK | |


 Signature of the JE/SSE/Loco Testing

 पी.एल.डब्ल्यू.
 P. L. W

Status of RDSO modifications

LOCO NO: 41788

| Sn | Modification No. | Description | Remarks |
|-----|--|--|-----------|
| 1. | RDSO/2008/EL/MS/0357 Rev.'0' Dt 20.02.08 | Modification in control circuit of Flasher Light and Head Light of three phase electric locomotives. | Ok/Not Ok |
| 2. | RDSO/2009/EL/MS/0377 Rev.'0' Dt 22.04.09 | Modification to voltage sensing circuit in electric locomotives. | Ok/Not Ok |
| 3. | RDSO/2010/EL/MS/0390 Rev.'0' Dt 31.12.10 | Paralleling of interlocks of EP contactors and Relays of three phase locomotives to improve reliability. | Ok/Not Ok |
| 4. | RDSO/2011/EL/MS/0399 Rev.'0' Dt 08.08.11 | Removal of interlocks of control circuit contactors no. 126 from MCPA circuit. | Ok/Not Ok |
| 5. | RDSO/2011/EL/MS/0400 Rev.'0' Dt 10.08.11 | Modification sheet for shifting the termination of \$GKW, 1.8 KV, 70 sq mm cables and 2x2.5 sq mm cables housed in lower portion of HB2 panel and provision of Synthetic resin bonded glass fiber sheet for three phase locomotives. | Ok/Not Ok |
| 6. | RDSO/2011/EL/MS/0401 Rev.'0' Dt 10.08.11 | Modification sheet for relaying of cables in HB-2 panel of three phase locomotives to avoid fire hazards. | Ok/Not Ok |
| 7. | RDSO/2011/EL/MS/0403 Rev.'0' Dt 30.11.11 | Auto switching of machine room/corridor lights to avoid draining of batteries in three phase electric locomotives. | Ok/Not Ok |
| 8. | RDSO/2012/EL/MS/0408 Rev.'0' | Modification of terminal connection of heater cum blower assembly. | Ok/Not Ok |
| 9. | RDSO/2012/EL/MS/0411 Rev.'1' dated 02.11.12 | Modification sheet to avoid simultaneous switching ON of White and Red marker light in three phase electric locomotives. | Ok/Not Ok |
| 10. | RDSO/2012/EL/MS/0413 Rev.'1' Dt 25.04.16 | Paralleling of interlocks of EP contactors and auxiliary contactors of three phase locomotives to improve reliability. | Ok/Not Ok |
| 11. | RDSO/2012/EL/MS/0419 Rev.'0' Dt 20.12.12 | Modification sheet to provide rubber sealing gasket in Master Controller of three phase locomotives. | Ok/Not Ok |
| 12. | RDSO/2013/EL/MS/0420 Rev.'0' Dt 23.01.13 | Modification sheet to provide mechanical locking arrangement in Primary Over Current Relay of three phase locomotives. | Ok/Not Ok |
| 13. | RDSO/2013/EL/MS/0425 Rev.'0' Dt 22.05.13 | Modification sheet for improving illumination of head light in dimmer mode in three phase electric locomotives. | Ok/Not Ok |
| 14. | RDSO/2013/EL/MS/0426 Rev.'0' Dt 18.07.13 | Modification sheet of Bogie isolation rotary switch in three phase electric locomotives. | Ok/Not Ok |
| 15. | RDSO/2013/EL/MS/0427 Rev.'0' Dt 23.10.13 | Modification sheet for MCP control in three phase electric locomotives. | Ok/Not Ok |
| 16. | RDSO/2013/EL/MS/0428 Rev.'0' Dt 10.12.13 | Modification sheet for relocation of earth fault relays for harmonic filter and hotel load along with its resistors in three phase electric locomotives. | Ok/Not Ok |
| 17. | RDSO/2014/EL/MS/0432 Rev.'0' Dt 12.03.14 | Removal of shorting link provided at c-d terminal of over current relay of three phase electric locomotives. | Ok/Not Ok |
| 18. | RDSO/2017/EL/MS/0464 Rev.'0' Dt 25.09.17 | Provision of Auxiliary interlock for monitoring of Harmonic filter ON (8.1)/adoption (8.2) Contactor in GTO/IGBT locomotives. | Ok/Not Ok |
| 19. | RDSO/2017/EL/MS/0467 Rev.'0' Dt 07.12.17 | Modification in blocking diodes to improve reliability in three phase electric locomotives. | Ok/Not Ok |
| 20. | RDSO/2018/EL/MS/0475 Rev.'0' | Modification in existing Control Electronics (CE) resetting scheme of 3 phase electric locomotives. | Ok/Not Ok |

Signature of JE/SSE/TRS

पी.एल.डब्ल्यू
P. L. W

PLW/PATIALA

Loco No.: 41788

PNEUMATEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

| S.N | Parameters | Reference | Value | Result |
|------------|--|---|--|---|
| 1.0 | Auxillary Air supply system (Pantograph & VCB) | | | |
| 1.1 | Ensure, Air is completely vented from pantograph Reservoir (Ensure Pantograph gauge reading is Zero) | | 0 | 0 |
| 1.2 | Turn On BL Key. Now MCPA starts. Record pressure Build up time (8.5kg/cm ²) | | 60 sec. (Max.) | 57 Sec |
| 1.3 | Auxiliary compressor safety Valve 23F setting | CLW's check sheet no. F60.812 Version 2 | 8.5±0.25kg/cm ² - | 8.7 Kg/cm ² |
| 1.4 | Check VCB Pressure Switch Setting | CLW's check sheet no. F60.812 Version 2 | Opens 4.5±0.15 kg/cm ² closes 5.5±0.15 kg/cm ² | 4.50 Kg/cm ² 5.5 kg/cm ² |
| 1.5 | Set pantograph Selector Switch is in Auto, Open pan-1&2 Isolating Cocks & KABA cock by Key (KABA Key) | | | |
| 1.6 | Set Cab-1 Pan UP in Panel A. | | Observed Pan-2 Rises. | OK |
| 1.7 | Close Pan-2 isolating Cock Open Pan -2 isolating Cock | | Panto-2 Falls Down Panto-2 Rises | OK |
| 1.8 | Record Pantograph Rise time | | 06 to 10 seconds | 9 Sec |
| 1.9 | Record Pantograph Lowering Time | | 06 to 10 seconds | 8 Sec |
| 1.10 | Pantograph line air leakage | | 0.7 kg/cm ² in 5 Min. | 0.4 kg/cm ² in 5 Min. |
| 2.0 | Main Air Supply System | | | |
| 2.1 | Ensure, Air is completely vented from locomotive. Drain out all the reservoirs by opening the drain cocks and then closed drain cocks. MR air pressure build up time by each compressor from 0 to 10 kg/cm ² . i) with 1750 LPM compressor ii) with 1450 LPM compressor | Theoretical calculation and test performed by Railways. | i) 7 Min. Max. ii) 8.5 Min. Max. | 6 min. & 40 sec. |
| 2.2 | Drain air below MR 8 kg/cm ² to start both the compressors. | | Check Starting of both compressors | ok |
| 2.3 | Drain air from main reservoir up to 7 kg/cm ² . Start compressors, Check pressure build time of individual compressor from 8 kg/cm ² to 9 kg/cm ² | | 30 Sec. (Max) | CP1-27 Sec CP2-27 Sec |
| 2.4 | Check Low MR Pressure Switch Setting (37) | D&M test spec. MM3882 & MM3946 | Closes at 6.40±0.15 kg/cm ² Opens at 5.60±0.15kg/cm ² | 6.45 Kg/cm ² 5.6 Kg/cm ² |

PLW/PATIALA

Loco No.: 41788

PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

| | | | | |
|------------|---|--|---|--|
| 2.5 | Check compressor Pressure Switch RGCP setting (35) | D&M test spec. MM3882 & MM3946 | Closes at 10±0.20 kg/cm ² Opens at 8±0.20 kg/cm ² | 10.1 Kg/cm ² 8 Kg/cm ² |
| 2.6 | Run both the compressors Record Pressure build up time | Trial results | 3.5 Minutes Max. | 3.45 minute |
| 2.7 | Check unloader valve operation time | | Approx. 12 Sec. | 10 sec |
| 2.8 | Check Auto Drain Valve functioning (124 & 87) | | Operates when Compressor starts | --- |
| 2.9 | Check CP-1 delivery safety valve setting (10/1). Run CP Direct by BLCF. | D&M test spec. MM3882 & MM3946 | 11.50±0.35kg/cm ² | 11.6 Kg/cm ² |
| 2.10 | Check CP-2 delivery safety valve setting (10/2). Run CP direct by BLCF | D&M test spec. MM3882 & MM3946 | 11.50±0.35kg/cm ² | 11.5 Kg/cm ² |
| 2.11 | Switch 'OFF' the compressors and ensure that the safety valve to reset at pressure 12 kg/cm ² less than opening pressure. | D&M test spec. MM3882 & MM3946 | | |
| 2.12 | BP Pressure: Switch 'OFF' compressor, Drain MR Pressure by drain cock of 1" Main Reservoir, Start Compressor, and check setting pressure of Duplex Check Valve 92F. | CLW's check sheet no. F60.812 Version 2 | 5.0±0.10kg/cm ² | 5.0 Kg/cm ² 3.35 minute |
| 2.13 | FP pressure: Fit Test Gauge in Test point 107F FPTP. Open isolate cock 136F. Check pressure in Gauge. | CLW's check sheet no. F60.812 Version 2 | 6.0±0.20kg/cm ² | 5.5 Kg/cm ² |
| 3.0 | Air Dryer Operation | | | |
| 3.1 | Open Drain Cock 90 of 2 nd MR to start Compressor, leave open for Test Check Air Dryer Towers to change. | | Tower to change i) Every minute (FTIL & SIL) ii) every two minute (KBIL) | OK |
| 3.2 | Check Purge Air Stops from Air Dryer at Compressor stops | | | g/cm ² |
| 3.3 | Check condition of humidity indicator | | Blue | Blue |
| 4.0 | Main Reservoir Leakage Test | | | |
| 4.1 | Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs. | D&M test spec. MM3882 & MM3946 | Should be less than 1 kg/cm ² in 15 minutes | 0.7 Kg/cm ² in 15 minutes |
| 4.2 | Check BP Air leakage (isolate BP charging cock-70) | D&M test spec. MM3882 & MM3946 | 0.15 kg/cm ² in 5 minutes | 0.10 Kg/cm ² in 5 minutes |

पी.एल.डब्ल्यू
P. L. W

PLW/PATIALA

Loco No.: 41788

PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

| 5.0 Brake Test (Automatic Brake operation) | | | | |
|---|---|---------------------------------|--|---|
| 5.1 | Record Brake Pipe & Brake Cylinder pressure at Each Step | | | |
| | Check proportionality of Auto Brake system | | CLW's check sheet no. F60.812 Version 2 | |
| | Auto controller position | | BC (WAG-9 & WAG-7)Kg/cm2 | |
| | | BP Pressure kg/cm2 | Value | Result |
| | Run | 5±0.1 5.0 Kg/cm2 | 0.00 | 0.00 Kg/ cm2 |
| | Initial | 4.60±0.1 4.6 Kg/cm2 | 0.40±0.1 | 0.40Kg/ cm2 |
| | Full service | 3.35±0.2 3.4 Kg/cm2 | 2.50±0.1 | 2.5Kg/ cm2 |
| | Emergency | Less than 0.3 0.2 Kg/cm2 | 2.50±0.1 | 2.5Kg/ cm2 |
| 5.2 | Record time to BP pressure drop to 3.5 kg/cm2, Ensure Automatic Brake Controller handle is Full Service from Run | | D&M test spec. MM3882 & MM3946 | 8±2 sec. 7 Sec |
| 5.3 | Operate Asst. Driver Emergency Cock, | | D&M test spec. MM3882 & MM3946 | BP pressure falls to Below 2.5 kg/cm2 OK |
| 5.4 | Check brake Pipe Pressure Switch 69F operates | | CLW's check sheet no. F60.812 Version 2 | Closes at BP 4.05- 4.35 kg/cm2 Opens at BP 2.85- 3.15 kg/cm2 4.1 Kg/cm2 3.0 Kg/cm2 |
| 5.5 | Move Auto Brake Controller handle from Running to Emergency. BC filling time from 0.4 kg/cm2 i.e. 95% of Max. BC developed. WAP7 - BC 2.50 ± 0.1 kg/cm2 WAG9 - BC 2.50 ± 0.1 kg/cm2 | | D&M test spec. MM3882 & MM3946 | 7.5±1.5 sec. 21±3 sec. 22 SEC |

PLW/PATIALA

Loco No.: 41788

PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

| | | | | |
|------------|--|--|--|------------------------|
| 5.6 | Move Auto Brake Controller handle to full service and BP pressure 3.5 kg/cm ² . Move Brake controller to Running position BC Release time to fall BC Pressure up to 0.4 kg/cm ² i.e. 95% of Max. BC developed BC release Time WAP7 WAG9 | D&M test spec. MM3882 & MM3946 | 17.5±25 sec. 52±7.5 sec. | 54 sec. |
| 5.7 | Move Auto Brake Controller handle to Release, Check BP Pressure Steady at 5.5 kg/cm ² time. | CLW's check sheet no. F60.812 Version 2 | 60 to 80 Sec. | 78 Sec |
| 5.8 | Auto Brake capacity test : The capacity of the A9 valve in released condition must confirm to certain limit in order to ensure compensation for air leakage in the train without interfering with the automatic functioning of brake. * Allow The MR pressure to build up to maximum stipulated limit. * Close brake pipe angle cock and charge brake pipe to 5 kg/cm ² by A (Automatic brake controlling) at run position. * Couple 7.5mm dia leak hole to the brake hose pipe of locomotive. Open the angle cock for brake pipe. The test shall be carried out with all the compressors in working condition. | RDSO Motive power Directorate report no. MP Guide No. 11 July, 1999 Rev.1 | BP pressure should not fall below 4.0 kg/cm ² with in 60 Sec. | 4.7 Kg/cm ² |
| 5.9 | Keep Auto Brake Controller (A-9) in Full Service. Press Driver End paddle Switch (PVEF) | | BC comes to '0' | 0 |
| 6.0 | Direct Brake (SA-9) | | | |
| 6.1 | Apply Direct Brake in Full. Check BC pressure WAG9/WAP7 | CLW's check sheet no. F60.812 Version 2 | 3.5±0.20 kg/cm ² | 3.5Kg/cm ² |
| 6.2 | Apply Direct Brake, Record Brake Cylinder charging time | D&M test spec. MM3882 & MM3946 | 8 sec. (Max.) | 6 Sec |
| 6.3 | Check Direct Brake Pressure switch 59 (F) | D&M test spec. MM3882 & MM3946 | 0.2±0.1 kg/cm ² | 0.2 kg/cm ² |
| 6.4 | Release direct brake & BC Release time to fall BC pressure up to 0.4 kg/cm ² | | 10 -15 Sec. | 12 Sec |
| 7.0 | Sanding Equipment | | | |
| 7.1 | Check Isolating Cock-134F is in open position. Press sander paddle Switch. (To confirm EP valves Operates) | | Sand on Rail | OK |
| 7.2 | Test Vigilance equipment : As per D&M test specification | | | OK |

Signature of loco testing staff

Signature of SSE/Shop

पी.एल.डब्ल्यू
P. L. W

पटियाला रेलइंजन कारखाना, पटियाला
PATIALA LOCOMOTIVE WORKS, PATIALA
ELECTRIC LOCO CHECK SHEET

LOCO NO: 41788

Rly: WR

Shed: BL

| S. No. | ITEM TO BE CHECKED | Specified Value | Observed Value | | | |
|--------|---|---|---------------------------|------|-------|--|
| 1.1 | Check proper Fitment of Hotel Load Converter & its output contactor. | OK | NA | | | |
| 1.2 | Check proper Fitment of MR Blower 1 & 2, MR Scavenging Blower 1 & 2, TM Blower 1 & 2. | OK | OK | | | |
| 1.3 | Check proper of Fitment of oil cooling unit (OCU). | OK | OK | | | |
| 1.4 | Check proper Fitment of HB 1 & 2 and its respected lower part on | OK | OK | | | |
| 1.5 | Check proper Fitment of FB panel on its position. | OK | OK | | | |
| 1.6 | Check proper Fitment of assembled SB1 & SB2 with VCU1 & VCU2. | OK | OK | | | |
| 1.7 | Check proper Fitment of Auxiliary converter 1, 2 & 3-(BUR-1, 2 & | OK | OK | | | |
| 1.8 | Check proper Fitment of Traction converter 1 & 2 (SR-1 & 2). | OK | OK | | | |
| 1.10 | Check proper fitment, torquing & Locking of Main transformer bolt. | OK | OK | | | |
| 1.12 | Check proper fitment of compressor both side with the compressor safety wire rope. | OK | OK | | | |
| 1.13 | Proper setting of the dampers as required. | OK | OK | | | |
| 1.14 | Check proper position of Secondary Helical Springs between Bogie | OK | OK | | | |
| 1.15 | Check proper fitment of Body Bogie Safety Chains fitted properly. | OK | OK | | | |
| 1.16 | Check proper fitment of Cow catcher. | OK | OK | | | |
| 1.17 | Check coolant level in SR 1 & 2 Expansion Tank | OK | OK | | | |
| 1.18 | Check Transformer Oil Level in both conservators Tank (Breather Tank). | OK | OK | | | |
| 1.19 | Check proper fitment of both battery box. | OK | OK | | | |
| 1.20 | Check proper fitment of Push Pull rod its bolt torquing and safety | OK | OK | | | |
| 1.21 | Secondary Vertical and Lateral Clearance on leveled track at the time of Loco Dispatch. | Vertical-Std :35-60 mm Lateral Std- 45-50 mm | CAB-1 | | CAB-2 | |
| | LP | | ALP | LP | ALP | |
| | 58 | | 55 | 54 | 56 | |
| | 56 | | 38 | 48 | 51 | |
| 1.21 | Buffer height: Range (1090, +15,-5) Drg No IB031-02002. | 1085-1105 mm | | L/S | R/S | |
| | | | FRONT | 1096 | 1102 | |
| | | | REAR | 1099 | 1099 | |
| 1.22 | Buffer Length: Range (641 mm + 3 to 10 mm with buffer face) Drg No-SK.DL-3430. | 641 mm | | L/S | R/S | |
| | | | FRONT | 647 | 646 | |
| | | | REAR | 646 | 648 | |
| 1.23 | Height of Rail Guard. (114 mm + 5 mm,-12 mm). | 114 mm + 5 mm,-12 mm | | L/S | R/S | |
| | | | FRONT | 115 | 116 | |
| | | | REAR | 115 | 116 | |
| 1.24 | CBC Height: Range (1090, +15,-5) Drg No- IB031-02002. | 1085-1105 mm | FRONT: 1099 REAR: 1104 | | | |

(Signature of SSE/Elect. Loco)

NAME Ashok Ka.

DATE 03/06/23

(Signature of JE/Elect Loco)

NAME SATISH Kumar

DATE 03/06/23

(Signature of JE/UF)

NAME Amit Ka.

DATE 03/06/23

PATIALA LOCOMOTIVE WORKS, PATIALA

LOCO NO-41788

| S.No. | Equipment | PL No. | Equipment Serial No. | | Make | |
|-------|--|-----------------------|----------------------------------|-----------|---------------------------------|------|
| 1 | Complete Shell Assembly with piping | 29171027 | Sr no-15/20 , 04/2023 | | SELVOC | |
| 2 | Side Buffer Assly Both Side Cab I | 29130050 | 29- 03/23 | 66- 02/23 | FASP | FASP |
| 3 | Side Buffer Assly Both Side Cab II | | 168- 02/23 | 59- 02/23 | FASP | FASP |
| 4 | CBC Cab I & II | 29130037 | (01-23) | (01-23) | FASP | FASP |
| 5 | Hand Brake | | 03/23- 15276 | | MODIFIED MECHWELL | |
| 6 | Set of Secondry Helical Spring | 29045034 29041041 | | | ABOK | |
| 7 | Battery Boxes (both side) | 29680013 | 79- 02/23 | 74- 02/23 | USM | USM |
| 8 | Traction Bar Bogie I | | 8357- 02/23 | | KM | |
| 9 | Traction Bar Bogie II | | 8395- 02/23 | | KM | |
| 10 | Centre Pivot Housing in Shell Bogie I side | 29100057 | 813- 09/22 | | CHANDRA UDYOG - CU | |
| 11 | Centre Pivot Housing in Shell Bogie II side | | 247- 09/22 | | CHANDRA UDYOG - CU | |
| 12 | Elastic Ring in Front in Shell Bogie I side | 29100010 | 59 | | SSPL | |
| 13 | Elastic Ring in Front in Shell Bogie II side | | 79 | | SSPL | |
| 14 | Main Transformer | 29731008 for WAG 9 | CG-65-04-23 BHL11389/3 , 2023 | | CGL | |
| 15 | Oil Cooling Radiator I | 29470031 | 11/22 & FG415002/M1/22-23/842 | | APOLLO INDUSTRIAL CORPS | |
| 16 | Oil Cooling Radiator II | | 02/23, B-23-14 | | BANCO PRODUCTS INDIA LTD | |
| 17 | Main Compressor I with Motor | 29511008 | EWAS840106- 04/23 | | ELGI | |
| 18 | Main Compressor II with Motor | | EWAS840113- 04/23 | | ELGI | |
| 19 | Transformer Oil Cooling Pump I | | 23012243- 01/23 | | FLOWWELL | |
| 20 | Transformer Oil Cooling Pump II | | 23012244- 01/23 | | FLOWWELL | |
| 21 | Oil Cooling Blower OCB I | 29470043 | 04/23 & 32304AF2743, 323032743 | | SAINI ELECTRICAL AND ENGG WORKS | |
| 22 | Oil Cooling Blower OCB II | | 04/22 & 32304AF2752, 323032752 | | SAINI ELECTRICAL AND ENGG WORKS | |
| 23 | TM Blower I | 29440075 | 03/23 & AC- 54266, CGLWBAM23102 | | ACCEL | |
| 24 | TM Blower II | | 02/23 & AC-50236, CGLVLAM23274 | | ACCEL | |
| 25 | Machine Room Blower I | 29440105 | 04/22, D42-4322, MF42/D4368 | | SAMAL HARAND PVT LTD | |
| 26 | Machine Room Blower II | | 03/23 & D42-4314, MF42/D4360 | | SAMAL HARAND PVT LTD | |
| 27 | Machine Room Scavenging Blower I | 29440129 | 03/23 & SM-23. 03.34 | | G. T. RCO(P) LTD | |
| 28 | Machine Room Scavenging Blower II | | 03/23 & SM-23. 03.76 | | G. T. RCO(P) LTD | |
| 29 | TM Scavenging Blower Motor I | 29440117 | 04/23, CF30/D6902 | | SAMAL HARAND PVT LTD | |
| 30 | TM Scavenging Blower Motor II | | CF30/D6898 | | SAMAL HARAND PVT LTD | |
| 31 | Traction Convertor I | 29741075 | ATIL/03/2023/21/PROPULSIONA/2896 | | BTIL | |
| 32 | Traction Convertor II | | ATIL/03/2023/20/PROPULSIONA/2894 | | | |
| 33 | Vehicle Control Unit I | | ATIL/03/2023/21/PROPULSIONA/2895 | | | |
| 34 | Vehicle Control Unit II | | ATIL/03/2023/21/PROPULSIONA/2896 | | | |
| 35 | Aux. Converter Box I (BUR 1) | | 2023D/10333/3A/0595 | | | |
| 36 | Aux. Converter Box 2 (BUR 2 + 3) | | 04/23,2023D/10333/1B/0592 | | | |
| 37 | Axillary Control Cubical HB-1 | 29171180 | 11/22 & CGHB1G2280388 | | CGL | |
| 38 | Axillary Control Cubical HB-2 | 29171192 | 04/23 & 23991 | | TROLEX INDIA PVT LTD | |
| 39 | Complete Control Cubicle SB-1 | 29171209 | SB1/2023/D/0656/907 | | HIND RECTIFIERS LTD | |
| 40 | Complete Control Cubicle SB-2 | 29171210 | 04/23 & SB2/313/04/23 | | KAYSONS ELECTRICAL PVT LTD | |
| 41 | Filter Cubical (FB) (COMPLETE FILTER CUBICLES) | 29480140 | 2302812, 02/23 | | TROLEX INDIA PVT LTD | |
| 42 | Driver Seats | 29171131 | 02/23- Batch No. - 272 | | AB Industries | |

NAME: SATISH KUMAR
SSE/LASपी.एल.डब्ल्यू
P. L. WNAME: SHUBHAM SHARMA
JE/LAS

41788

ROOF COMPONENT CAB 1 & 2

Warranty

| S.No. | Description | PL NO. | QPL /Nos | Supplier | Sr. no. |
|-----------------------|-------------------------|---------------------------|----------|-----------------------|------------------------------|
| 1 | Pantograph | 29880014(HR), 29880026 | 2 | SCHUNK, CONTRANSYS | J7244-1891-02/23,11772-09/22 |
| 2 | Servo motor | 29880026 | 2 | CONTRANSYS | 11773-09/22 |
| 3 | Air Intake filter Assly | 29480103 | 2 | TRIDENT | |
| 4 | Insulator Panto Mtg. | 29810127 | 8 | BHEL | 10/22,10/22 |
| MIDDLE ROOF COMPONENT | | | | | |
| 5 | High Voltage Bushing | 29731021 | 1 | RADIANT ENTERPRISES | RE/08/04/23/HVB-02 |
| 6 | Voltage Transformer | 2965028 | 1 | SADTEM | 2023-N, 641430 |
| 7 | Vacuum Circuit Breaker | 25712202 | 1 | AUTOMETER ALLIANCE | AALN/04/2023/018/VCBA/018 |
| 8 | Insulator Roof line | 29810139 | 9 | IEC | 08/22,08/22 |
| 9 | Harmonic Filter | 29650033 | 1 | RESITECH | 03/23/222357/90 |
| 10 | Earth Switch | 29700073 | E | PATRA & CHANDA | PCE/212/11-2022 |
| 11 | Surge Arrester | 29750052 | 2 | CG POWER & INDUSTRIAL | 51497-2023,51498-2023 |

AS Per PO/IRS Conditions

Air Brake Components

| | | | | | |
|----|----------------------|----------|---|----------|------------------------|
| 12 | Air Compressor | 29511008 | 2 | ELGI | EWAS 840113,EWAS 84106 |
| 13 | Air Dryer | 29162051 | 1 | TRIDENT | LD2-02-8330-23 |
| 14 | Auxillary Compressor | 25513000 | 1 | ELGI | BVDS 105743 |
| 15 | Air Brake Panel | 29180016 | 1 | FAIVELEY | MAR-23-59-WAG9-2623 |
| 16 | Contoller | 29180016 | 2 | FAIVELEY | C23-034N A,C23-029 B |
| 17 | Breakup Valve | 29180016 | 2 | FAIVELEY | |
| 18 | wiper motor | 29162026 | 4 | ELGI | |

SSE/TESTING

SSE/ABS

PLW/PTA

ELECTRIC LOCO HISTORY SHEET (ECS)

ELECTRIC LOCO NO: 41788 RLY: WR SHED: BL PROPULSION SYSTEM: BTIL
LIST OF ITEMS FITTED BY ECS

| SN | DESCRIPTION OF ITEM | ITEM PL NO. | ITEM SR. NO CAB-1/CAB-2 | MAKE/SUPPLIER |
|----|---|-------------|-------------------------|-----------------|
| 1 | LED Based Flasher Light Cab I & II | | 3066 | POWER TECH |
| 2 | Led Marker Light Cab I & II | 29612925 | 830/798/859/786 | BALIN & COMPANY |
| 3 | Cab Heater Cab I & II | 29170011 | 89 | ESCORT |
| 4 | Crew Fan Cab I & II | 29470080 | 1454/1553/1343/1516 | SHIVAM |
| 5 | Master Controller Cab I | | 5227 | |
| 6 | Master Controller Cab II | 29860015 | 5490 | WOAMA |
| 7 | Complete Panel A Cab I & II | 29178265 | 0292A | |
| 8 | Complete Panel C Cab I & II | 29170539 | | |
| 9 | Complete Panel D Cab I & II | 29178265 | 0292A | HIND |
| 10 | Complete Cubicle- F Panel Cab I & II | 29178162 | CG/CF/23021624 | CG |
| 11 | Speed Ind. & Rec. System | 29200040 | MTELM2207193 | MODERN RAILTECH |
| 12 | Battery (Ni- Cd) | 29680025 | 536 | SAFT URJA |
| 13 | Set of Harnessed Cable Complete | 29600420 | | PPS |
| 14 | Transformer Oil Pressure Sensor (Cab-1) (Pressure Sensor Oil Circuit Transformer) | | 02/23 & 22/2924 | INTERNATIONAL |
| 15 | Transformer Oil Pressure Sensor (Cab-2) | 29500047 | 02/23 & 22/2871 | TROLEX |
| 16 | Transformer Oil Temperature Sensor (Cab-1) (Temperature Sensor Oil Circuit Transformer) | | BG/TFP/4407-FEB-23 | |
| 17 | Transformer Oil Temperature Sensor (Cab-2) | 29500035 | BG/TFP/4399-FEB-23 | BG INDUSTRIES |
| 18 | Roof mounted Air Conditioner I | | 2047 | |
| 19 | Roof mounted Air Conditioner II | 29811028 | 2042 | KKI |

P. L. W

SSE/ECS

JE/ECS

PATIALA LOCOMOTIVE WORKS, PATIALA

Loco No. 41788

1. BOGIE FRAME:

| BOGIE | FRAME NO | Make | PL No. | PO No. & dt. | Warranty Period |
|-------|----------|------|----------|--------------|--------------------------|
| FRONT | SL-1066 | ANUP | 29105146 | 101630 | As per PO/IRS conditions |
| REAR | SL-1048 | ANUP | | 101630 | |

2. Hydraulic Dampers (Axle, Vertical, Yaw and Horizontal) Make: GB

3. AXLES:

| AXLE POSITION NO | 1 | 2 | 3 | 4 | 5 | 6 |
|--------------------|--------------|--------------|--------------|--------------|--------------|--------------|
| MAKE/ S.NO | PLW 24276 | PLW 24395 | PLW 24279 | PLW 24242 | PLW 24387 | PLW 24275 |
| Ultrasonic Testing | OK | OK | OK | OK | OK | OK |

4. WHEEL DISCS NO. AND TYPE

| AXLE POSITION NO | 1 | 2 | 3 | 4 | 5 | 6 |
|--------------------|-------------|-------------|-------------|-------------|-------------|-------------|
| GEAR END | CNC/23-1342 | CNC/23-1373 | CNC/23-1389 | CNC/23-1370 | CNC/23-1261 | CNC/23-1353 |
| Ultrasonic Testing | OK | OK | OK | OK | OK | OK |
| FREE END | CNC/23-1343 | CNC/23-1366 | CNC/23-1383 | CNC/23-1372 | CNC/23-1262 | CNC/23-1355 |
| Ultrasonic Testing | OK | OK | OK | OK | OK | OK |

5. AXLE ROLLER BEARING (CRU) (Warranty: As per PO/IRS conditions)

| AXLE POSITION NO | | 1 | 2 | 3 | 4 | 5 | 6 |
|------------------|-------------|-------|-------|-------|-------|-------|-------|
| Gear End | MAKE | SKF | SKF | SKF | SKF | SKF | SKF |
| | PO NO. & dt | 02898 | 02898 | 02898 | 02898 | 02898 | 02898 |
| Free End | MAKE | SKF | SKF | SKF | SKF | SKF | SKF |
| | PO NO. & dt | 02898 | 02898 | 02898 | 02898 | 02898 | 02898 |

6. WHEEL DISC PRESSING (PRESSURE IN KN): SPECIFIED 80-105 T

| AXLE POSITION NO | 1 | 2 | 3 | 4 | 5 | 6 |
|------------------|-----|------|------|-----|-----|-----|
| BULL GEAR END | 887 | 100T | 105T | 899 | 894 | 88T |
| FREE END | 908 | 89T | 104T | 853 | 927 | 86T |

Loco No. 41788

7. DIAMETER AFTER PROFILE TURNING: SPECIFIED 1092 + 5 mm – 0 mm

| AXLE POSITION NO | 1 | 2 | 3 | 4 | 5 | 6 |
|-------------------------------------|--------|--------|--------|--------|--------|--------|
| DIA IN mm GE | 1092.3 | 1092.3 | 1092.3 | 1092.4 | 1092.3 | 1092.4 |
| DIA IN mm FE | 1092.3 | 1092.3 | 1092.3 | 1092.4 | 1092.3 | 1092.4 |
| WHEEL PROFILE GAUGE (1596±0.5mm) | OK | OK | OK | OK | OK | OK |

8. SUSPENSION TUBE & ITS TAPER ROLLER BEARING:

| AXLE POSITION NO | | 1 | 2 | 3 | 4 | 5 | 6 |
|------------------|------|-----|-----|-----|-----|-----|-----|
| S.T. | MAKE | KPE | KPE | KPE | KPE | KM | KPE |
| G.E. BEARING | MAKE | SKF | SKF | SKF | SKF | SKF | SKF |
| F.E. BEARING | MAKE | SKF | SKF | SKF | SKF | SKF | SKF |

9. GEAR CASE & BACKLASH:


| AXLE POSITION NO | 1 | 2 | 3 | 4 | 5 | 6 |
|-------------------------------|-------|-------|-------|-------|-------|-------|
| MAKE | KM | KM | KM | KM | KM | KP |
| BACKLASH (0.254 – 0.458mm) | 0.300 | 0.320 | 0.320 | 0.310 | 0.320 | 0.310 |

10 A/BOX TO BOGIE FRAME LATERAL CLEARANCES (SPECIFIED 15.0 to 19.0mm):

| AXLE POSITION NO | 1 | 2 | 3 | 4 | 5 | 6 |
|------------------|-------|-------|-------|-------|-------|-------|
| RIGHT SIDE | 18.12 | 17.92 | 17.30 | 19.00 | 17.05 | 15.04 |
| LEFT SIDE | 16.38 | 18.02 | 19.00 | 16.53 | 17.42 | 18.32 |

11. TRACTION MOTOR : (Warranty: As per PO/IRS conditions)

| AXLE POSITION NO | MAKE | PO No. & date | S. NO. |
|------------------|-------|---------------|--------------|
| 1 | MEDHA | 102511 | 6FRA22A00142 |
| 2 | MEDHA | 102511 | 6FRA23A00006 |
| 3 | MEDHA | 102511 | 6FRA22A00149 |
| 4 | MEDHA | 102511 | 6FRA22A00139 |
| 5 | MEDHA | 102511 | 6FRA22A00132 |
| 6 | MEDHA | 102511 | 6FRA22A00133 |


SSE/ Bogie Shop

| TOP 12 COSTLIEST ITEMS OF WAG9HC LOCO WITH WARRANTY CONDITIONS AS PER TENDERS | | | | |
|---|----------|---|---|--|
| S No | PL No | DESCRIPTION | Warranty Period | |
| 1 | 29741075 | IGBT BASED 3-PHASE DRIVE PROPULSION EQUIPMENT | 60 months after commissioning or 72 months from date of supply whichever earlier as per special conditions given by CLW | |
| 2 | 29731057 | MAIN TRANSFORMER 7775 KVA TYPE LOT 7500 FOR WAP7 3- PHASE ELECTRIC LOCOMOTIVE TO CLW SPECN NO.CLW/ES/3/0660/C | AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE. | |
| 3 | 29171064 | COMPLETE SHELL ASSLY (PIPED & PAINTED) FOR WAP-7 LOCO TO CLW SPEC. NO. CLW/MS/3/152 ALT-8 | AS PER IRS CONDITIONS-30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER. | |
| 4 | 29600418 | SET OF HARNESED CABLE FOR 3-PHASE ELECTRIC LOCOMOTIVES TO CLW SPECN. NO. CLW/ES/03/646 ALT-NIL WITH DMW REQUIREMENT OF HARNESED CABLE FOR WAP-7, ALT-A1 DATED 27/11/2018. | As per clause no.9 of CLW Specn. CLW/ES/3/0458 & Clause No.10 of CLW Specn.-CLW/ES/3/0459. [18 months after commissioning or 20 months from date of supply for single core & 18 months after commissioning or 24 months from date of supply for multi core] | |

पी.एल.डब्ल्यू
P. L. W.

| | | | |
|---|----------|--|---|
| 5 | 29180016 | BRAKE CONTROL SYSTEM INCLUDING DRIVER'S VIGILANCE CONTROL DEVICE TO SET LIST NO.EL29180016. | As per specification no. CLW/MS/3/001 Alt. 16 i.e. the manufacturer is required to guarantee that the brakevalves/equipment work satisfactorily for a period of five (5) years after commissioning. Any equipment/part which fails during the guarantee period shall be replaced free of cost by the manufacturer. The replaced components shall further be under warranty for five (5) years from the date of their fitment and should the replaced components prove unsatisfactory in service, they shall be replaced by modified and improved components by the supplier free of cost. |
| 6 | 29480140 | COMPLETE FILTER CUBICLE ALONG WITH ALL EQUIPMENTS AND CABLING TO DRG./SPEC NO. [1] CLW/ES/3/0193 ALT-F OR LATEST AND CLW DRG. NO. 1209-15-143-004 ALT-10 AND PART DRG./SPEC NO AS PER ANNEXURE-A ATTACHED. | AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE. |
| 7 | 29942007 | 3-PHASE ASYNCHRONOUS TRACTION MOTOR (RESISTANCE RING MECHANICALLY INTERLOCKED TO END PLATE DESIGN ROTOR, SCHEME-II), TYPE 6FRA-6068 FOR WAP-7 ELECTRIC LOCO WITHOUT ACTIVE SPEED SENSOR TO SPECIFICATION NO. 4TMS.096.081 ALT-2 AND STR NO. CLW/2008/3PHTM/STR/0001. | AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE. |

पी.एल.डब्ल्यू
P. L. W

| | | | |
|----|----------|---|--|
| 8 | 29105146 | Bogie Frame Complete for WAP-7 for 3 Phase Co Locomotive to CLW specification No. CLW/MS/3/Bogie/003 alt-1 and CLW Drg.No.1209.01.112-202 Alt-Nil | As per clause 16 of Spec.No.CLW/MS/3/Bogie/003 Alt-1. [60 months after commissioning or 72 months from date of supply] |
| 9 | 29171192 | COMPLETE AUXILIARY CUBICLE HB2 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0192 ALT-E OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL. | AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE. |
| 10 | 29171210 | COMPLETE CONTROL CUBICLE SB2 ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0195/A ALT-H OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD | AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE. |
| 11 | 29171209 | COMPLETE CONTROL CUBICLE SB1 (PUSH PULL SCHEME COMPLIANT) ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0194 ALT-G OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD | AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE. |
| 12 | 29171180 | COMPLETE AUXILIARY CUBICLE HB1 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0191 ALT-D OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL. | AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE. |