भारतीय रेल Indian Railways

पटियाला रेलइंजन कारख़ाना, पटियाला

PATIALA LOCOMOTIVE WORKS, PATIALA



LOCO TESTING & DISPATCH REPORT OF IGBT BASED WAG9HC ELECTRIC LOCOMOTIVE

LOCO NO.: 41857

TYPE: WAG9HC

RAILWAY SHED: WCR/NKJ

PROPULSION SYSTEM: SIEMENS

DATE OF DISPATCH: 24.04.2024

लोको निर्माण रिकार्ड



पटियाला रेलइंजन कारख़ाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA

LOCO NO.: 41857

RAILWAY/SHED: WCR/NKJ

DOD: April-2024

INDEX

SN	PARA	ACTIVITIES	PAGE NO.
		Testing & Commissioning (ECS)	
1.	1.0	Continuity Test of the cables	
	1.1	Continuity Test of Traction Circuit Cables	
	1.2	Continuity Test of Auxiliary Circuit Cables	1-4
	1.3	Continuity Test of Battery Circuit Cables	
	1.4	Continuity Test of Screened Control Circuit Cables	
2.	2.0	Low Tension test	
	2.1	Measurement of resistor in OHMS (Ω)	5-6
	2.2	Check Points	3-0
	2.3	Low Tension Test Battery Circuits (without control electronics)	
3	3.0	Downloading of Software	
	3.1	Check Points	
	3.2	Download Software	7-10
	3.3	Analogue Signal Checking	
	3.4	Functional test in simulation mode	
4	4.0	Sensor test & convertor test	
	4.1	Test wiring Transformer Circuits – Polarity Test	
	4.2	Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)	
	4.3	Primary Voltage Transformer	
	4.4	Minimum voltage relay (Pos. 86)	11-16
	4.5	Maximum current relay (Pos. 78)	77.78
	4.6	Test current sensors	
	4.7	Test DC Link Voltage Sensors (Pos 15.6/*)	
	4.8	Verification of Converter Protection Circuits (Hardware limits)	
	4.9	Sequence of BUR contactors	
5.	5.0	Commissioning with High Voltage	
	5.1	Check List	
	5.2	Safety test main circuit breaker	
	5.3	Auxiliary Converter Commissioning	
	5.3.1	Running test of 3 ph. auxiliary equipments	
	5.3.2	Performance of Auxiliary Converters	10.05
	5.3.3	Performance of BURs when one BUR goes out	16-25
	5.4 5.5	Auxiliary circuit 415/110	
	5.5 5.6	Hotel Load Circuit Traction Convertor Commissioning	
	5.6 5.7	Traction Converter Commissioning Test protective shutdown SP	
	5.7 5.8	Test protective shutdown SR Test Harmonic Filter	
	5.8 5.9	Test important components of the locomotive	
6.	6.0	Running Trial of the locomotive	25-26
7.	7.0	Final Check List to be verified at the time of Loco dispatch	27
8.	8.0	Status of RDSO modifications	28
9.	1-10	Pneumatic Test Parameters	29 - 32
10.		Loco Check Sheet(LAS)	33
11.	-	Component History (LAS,ECS,ABS)	34-36
12.	-	Component History & Testing Parameter (Bogie Shop)	37 - 38
13	-	Warranty Conditions as per Tenders	39 -41

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41857-Scernens

Type of Locomotive: WAP-7/WAG-9HC

Page: 1 of 27

1.0 Continuity Test of the cables

1.1 Continuity Test of Traction Circuit Cables

As per cable list given in Para 1.3 of document no. 3 EHX 410 124, check the continuity with continuity tester and megger each cable to be connected between following equipment with 1000V megger.

From	То	Continuity (OK/Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Filter Cubicle	Transformer	OK	100 ΜΩ	900 mm
Filter Cubicle	Terminal Box of Harmonic Filter Resistor (Roof)	ok	100 ΜΩ	9 ceem
Filter Cubicle	Earthing Choke	OK	100 ΜΩ	8 ces mr.
Earthing Choke	Earth Return Brushes	OK	100 ΜΩ	8 ceo mo
Transformer	Power Converter 1	OK	100 ΜΩ	9 ceom
Transformer	Power Converter 2	OK	100 ΜΩ	Dee ma
Power Converter 1	TM1, TM2, TM3	ok	100 ΜΩ	Jue Mr.
Power Converter 2	TM4, TM5, TM6	ok	100 MΩ	I we mo
Earth	Power Converter 1	ok	100 ΜΩ	Jue Mr 1000 mm 1000 mm
Earth	Power Converter 2	ok	100 ΜΩ	8 ceco m

1.2 Continuity Test of Auxiliary Circuit Cables

As per cable list given in Para 1.4 of document no. 3 EHX 410 124, check the continuity with continuity meter and megger each cable to be connected between following equipment with the help of 1000V megger.

Signature of the JE/SSE/Harness

Signature of the JE/SSE/Loco Cabling

JE/Caplery

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/857

Type of Locomotive: WAP-7/WAG-9HC

Page: 2 of 27

From Transformer	To	Continuity(OK/ Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Transformer	BUR1 BUR2	90	100 ΜΩ	2000
Transformer	BUR3	00	100 MΩ	7000
Earth		010	100 MΩ	2000
Earth	BUR1	OK	100 MΩ	2000
	BUR2	012	100 ΜΩ	(000)
Earth	BUR3	6 K	100 ΜΩ	1-00
BUR1	HB1	012	100 MΩ	1000
BUR2	HB2	on	100 ΜΩ	1500
HB1	HB2	OR	100 ΜΩ	200
HB1	TM Blower 1	or	100 ΜΩ	150
HB1	TM Scavenge Blower 1	or	100 ΜΩ	100
HB1	Oil Cooling Unit 1	12	100 ΜΩ	120
HB1	Compressor 1	on	100 ΜΩ	180
HB1	TFP Oil Pump 1	(1)e	100 ΜΩ	(80
HB1	Converter Coolant Pump 1	Mk.	100 ΜΩ	Zeo
HB1	MR Blower 1	OK	100 MΩ	Zeso
HB1	MR Scavenge Blower 1	Ope	100 MΩ	200
HB1	Cab1	on	100 ΜΩ	261
Cab1	Cab Heater 1	0/2	100 ΜΩ	200
HB2	TM Blower 2	OK	100 ΜΩ	200
HB2	TM Scavenge Blower 2	Ole	100 ΜΩ	200
HB2	Oil Cooling Unit 2	w/k	100 ΜΩ	200
HB2	Compressor 2	· K	100 ΜΩ	280
HB2	TFP Oil Pump 2	ok	100 ΜΩ	200
HB2	Converter Coolant Pump 2	QK	100 ΜΩ	200
HB2	MR Blower 2	ok	100 ΜΩ	200
HB2	MR Scavenge Blower 2	OK	100 ΜΩ	200
HB2	Cab2	OK.	100 ΜΩ	w
Cab2	Cab Heater 2	OK	100 ΜΩ	wo

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/857

1.3 Continuity Test of Battery Circuit Cables

Type of Locomotive: WAP-7/WAG-9HC

Page: 3 of 27

Check continuity of following cables as per Para 2.3 of document no. 3 EHX 610 299

From Patters (v.i. 2002)	То	Condition	Continuity (OK/Not OK)
Battery (wire no 2093) MCB 110	Circuit breakers 110- 2, 112.1-1, 310.4-1	By opening and closing MCB 112	9K
MCP 110	Connector 50.X7-1	By opening and closing MCB 110	عد
Battery (Wire no. 2052)	Connector 50.X7-2		DK.
SB2 (Wire no 2050)	Connector 50.X7-3		OK

Close the MCB 112, 110, 112.1, and 310.4 and	Prescribed value	Measured
measure the resistance of battery wires 2093, 2052, 2050 with respect to the loco earth.	> 0.5 MΩ	Value MΩ
Measure the resistance between 2093 & 2052, 2093 & 2050, 2052 &	Prescribed value:	Measured
2050	> 50 MΩ	Value <u>7ο</u> ΜΩ

Commission the indoor lighting of the locomotive as per Sheet No 7A & 7B.

1.4 Continuity Test of Screened Control Circuit Cables

Check the continuity and isolation of the screen cable of the following circuits with the help of sheet no. mentioned against each as per document no. 3 EHX 610 299.

Screened control circuit cables for	Corresponding Sheet Nos.	Continuity & Isolation (OK/Not OK)
Battery voltage measurement	04B	QL.
Memotel circuit of cab1 &2	10A	ak.
Memotel speed sensor	10A	9K
Primary voltage detection	01A, 12A	OK
Brake controller cab-1 & 2	06F, 06G	2

G

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41857

Type of Locomotive: WAP-7/WAG-9HC

Page: 4 of 27

Master controller cab-1 &2	08C, 08D	
TE/BE meter bogie-1 & 2		OK
	08E, 08F	ax.
Terminal fault indication cab-1 & 2	09F	92
Brake pipe pressure actual BE electric	06Н	
Primary current sensors	12B, 12F	ac ac
Harmonic filter current sensors	12B, 12F	92
Auxiliary current sensors	12B, 12F	34
Oil circuit transformer bogie 1	12E, 12I	3K
Magnetization current		ac ac
	12C, 12G	91
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-1	12D	QL.
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-2	12D	OK
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-3	12D	ak
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-4	12H	24
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-5	12H	Ox.
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-6	12H	9८
Train Bus cab 1 & 2 (Wire U13A& U13B to earthing resistance=	13A	QK .
10K Ω ± ± 10%)		
UIC line	13B	ak.
Connection FLG1-Box TB	13A	QL .

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/857

Type of Locomotive: WAP-7/WAG-9HC

2.0 Low Tension test

Page: 5 of 27

2.1 Measurement of resistor in OHMS (Ω)

Measure the resistances of the load resistors for primary voltage transformer, load resistors for primary current transformer and Resistor harmonic filter as per Para 3.2 of the document

Name of the resistor	Prescribed value	Measured value
Load resistor for primary voltage transformer (Pos. 74.2).	3.9K Ω ± 10%	3,8KN
Resister to maximum current relay.	1Ω ± 10%	1-2
Load resistor for primary current transformer (Pos. 6.11).	3.3 Ω ± 10%	3.352
Resistance harmonic filter (Pos 8.3). Variation allowed \pm 10%	WAP7	WAP7
Between wire 5 & 6	0.2 Ω	0.25
Between wire 6 & 7	0.2 Ω	0.25
Between wire 5 & 7	0.4 Ω	0.452
For train bus, line U13A to earthing.	10 k Ω ± 10%	999KIL
For train bus, line U13B to earthing.	10 k Ω ± 10%	10.01 152
Insulation resistance of High Voltage Cable from the top of the roof to the earth (by1000 V megger).	200 ΜΩ	3001952
Resistance measurement earth return brushes Pos. 10/1.	≤0.3 Ω	0.295
Resistance measurement earth return brushes Pos. 10/2.	≤0.3 Ω	0.28-52
Resistance measurement earth return brushes Pos. 10/3.	≤0.3 Ω	0.28-2
Resistance measurement earth return brushes Pos. 10/4.	≤0.3 Ω	0.29.2
Earthing resistance (earth fault detection) Harmonic Filter –I; Pos. 8.61.	2.2 kΩ ± 10%	2.248
Earthing resistance (earth fault detection) Harmonic Filter –II; Pos 8.62.	2.7 k Ω ± 10%	2.742
Earthing resistance (earth fault detection) Aux. Converter; Pos. 90.3.	3.9 k Ω ± 10%	3 9 ku
Earthing resistance (earth fault detection) 415/110V; Pos. 90.41.	1.8 k Ω ± 10%	1.842
Earthing resistance (earth fault detection) control circuit; Pos. 90.7.	390 Ω ± 10%	390N
Earthing resistance (earth fault detection) Hotel load; Pos. 37.1(in case of WAP5).	3.3 k Ω ± 10%	NA
Resistance for headlight dimmer; Pos. 332.3.	10 Ω ± 10%	10-2

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/857

Note:

Type of Locomotive: WAP-7/WAG-9HC

Page: 6 of 27

Make sure that the earthing brush device don't make direct contact with the axle housing, earth connection must go by brushes.

2.2 Check Points

Items to be checked	Remarks
Check whether all the earthing connection in roof and machine room as mentioned in sheet no. 22A is done properly or not. These earthing connections must be flexible and should be marked yellow & green	clocked &
Check whether all the earthing connection between loco body and bogie is done properly or not. These cables must be flexible having correct length and cross section	chelted ac

2.3 Low Tension Test Battery Circuits (without control electronics)

These tests are done with the help of the special type test loop boxes as per procedure given in Para 3.6 of the document no. 3 EHX 610 279

Name of the test	Schematic used.	Remarks
Test 24V supply	Sheet 04F and other linked sheets	efected of
Test 48V supply	Sheet 04F & sheets of group 09	Fan supply to be checked.
Test traction control	Sheets of Group 08.	OK.
Test power supply bus stations.	Sheets of Group 09.	Fan supply to be checked.
Test control main apparatus	Sheets of Group 05.	3K
Test earth fault detection battery circuit by making artificial earth fault to test the earth fault detection	Sheet 04C	ac
Test control Pneumatic devices	Sheets of Group 06	OK
Test lighting control	Sheets of Group 07	OK
Pretest speedometer	Sheets of Group 10	· OK
Pretest vigilance control and fire system	Sheets of Group 11	9k
Power supply train bus	Sheets of Group 13	Q

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: りょらて 3.0 Downloading of Software

Type of Locomotive: WAP-7/WAG-9HC

Page: 7 of 27

Check that all the cards are physically present in the	Yes/No
Check that all the cards are physically present in the bus stations and all the plugs are connected.	yes
Check that all the fibre optic cables are correctly connected to the bus stations.	
Make cure that and the bas stations.	Yes
Make sure that control electronics off relay is not energized i.e. disconnect Sub-D 411.LG and loco is set up in simulation mode.	Ye
Check that battery power is on and all the MCBs (Pos. 127.*) in SB1 &SB2 are on	
an the Mebs (Fos. 127.) in SB1 &SB2 are on	Yes

3.2 Download Software

The software of Traction converter, Auxiliary converter and VCU should be done by commissioning engineer of the firm in presence of supervisor. Correct software version of the propulsion equipment to be ensured and noted:

Traction converter-1 software version:	2.22
Traction converter-2 software version:	2.22
Auxiliary converter-1 software version:	206
Auxiliary converter-2 software version:	2.06
Auxiliary converter-3 software version:	2.06
Vehicle control unit -1 software version:	2.0
Vehicle control unit -2 software version:	2.0

3.3 Analogue Signal Checking

Check for the following analogue signals with the help of diagnostic tool connected with loco.

Description	Signal name	Prescribed value	Measured Value
Brake pipe pressure	FLG2;0101XPrAutoBkLn	100% (= 5 Kg/cm2)	COL
Actual BE electric	FLG2; AMSB_0201- Wpn BEdem	100% (= 10V)	Op.
TE/BE at 'o' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 9% and 11 %	10.1.
TE/BE at 'TE maximal' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 99 % and 101 %	1001
TE/BE at 'TE minimal' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 20 % and 25 %	257,

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41857

Type of Locomotive: WAP-7/WAG-9HC

Page : 8 of 27

TE/DE			
TE/BE at 'BE maxima			T
position from both cal	8-1-111	Between 99% and 101%	1001
	FLG2; AMSB_0101.	·	100
TE/DE -+ (DE net 4	XangTrans		
TE/BE at 'BE Minimal			
position from both cal		Between 20% and 25%	257
	FLG2; AMSB_0101- XangTrans		'
TE/BE at '1/3' position			
in TE and BE mode in	LT/BDEM>1/3	Potuson 42 and 4404	
both cab.	HBB2; AMS_0101-	Between 42 and 44%	441
would cap.	LT/BDEM>1/3		
TE/BE at '1/3' position	 		
in TE and BE mode in	HBB1; AMS_0101- LT/BDEM>2/3		
both cab.	HBB2; AMS 0101-	Between 72 and 74%	フとメ.
	LT/BDEM>2/3		
Both temperature	SLG1; AMSB_0106-	Between 10% to 11.7% depending	1 500
sensor of TM1	XAtmp1Mot	upon ambient temperature	15°C
	,	0°C to 40°C	
	·	Between 10% to 11.7% depending	1400
Both temperature	SLG1; AMSB 0106-	upon ambient temperature 0°C to 40°C	14
sensor of TM2	Xatmp2Mot	1 40 C	
		Between 10% to 11.7% depending	. 00
Both temperature	SLG1; AMSB_0106-	upon ambient temperature 0°C to 40°C	14°C
sensor of TM3	Xatmp3Mot	1 40 C	
		·	
		Between 10% to 11.7% depending	14.5°C
Both temperature	SLG2; AMSB_0106-	upon ambient temperature 0°C tol	14.5
sensor of TM4	XAtmp1Mot	40°C	
		Between 10% to 11.7% depending	
Both temperature	CI CO. AMOD 0104	upon ambient temperature 0°C to	14° =
sensor of TM5	SLG2; AMSB_0106- Xatmp2Mot	40°C	ĺ
30301 01 (1013	Adulipziviot		
Both temperature	SLG2; AMSB_0106-	Between 10% to 11.7% depending	
		upon ambient temperature 0°C	14°C
		to 40°C	' 7
	<u>:</u>		

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/857

Type of Locomotive: WAP-7/WAG-9HC

Page: 9 of 27

3.4 Functional test in simulation mode

Conduct the following functional tests in simulation mode as per Para 5.5 of document no.3EHX 610 281. through the Diagnostic tool/laptop:

Test Function	Paguit desired :	
	Result desired in sequence	Result
Emergency shutdown through	VCB must open.	obtained
emergency stop switch 244	Panto must lower.	chered ac
	Tanto mast lower.	Calletin
Shut Down through cab activation	VCB must open.	
switch to OFF position	Panto must lower.	cheeteday
	Turis mast lower.	
Converter and filter contactor	FB contactor 8.41 is closed.	
operation with both Power	By moving reverser handle:	
Converters during Start Up.	 Converter pre-charging contactor 	
	12.3 must close after few seconds.	
	Converter contactor 12.4 must close.	
	Converter re-charging contactor	cheereda
· .	12.3 must opens.)
	By increasing TE/BE throttle:	
	• FB contactor 8.41 must open.	
	FB contactor 8.2 must close.	
	FB contactor 8.1 must close.	
Converter and filter contactor		
operation with both Power		
Converters during Shut Down.	 VCB must open. 	
	■ Panto must lower.	
	 Converter contactor 12.4 must open. 	cheereda
·	FB contactor 8.1 must open.)
	• FB contactors 8.41 must close.	
	• FB contactor 8.2 must remain closed.	
		·

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41857

Type of Locomotive: WAP-7/WAG-9HC Page: 10 of 27

 		Page : 10 of
Contactor filter adaptation by	Isolate any one bogie through bogie	*
isolating any bogie	cut out switch. Wait for self-test of the loco.	9
	• Check that FB contactor 8.1 is open.	
	• Check that FB contactor 8.2 is open.	0 1-13
	After raising panto, closing VCB, and	elected &
1	setting TE/BE	1
	• FB contactor 8.1 closes.	
	• FB contactor 8.2 remains open.	
Test earth fault detection battery	By connecting wire 2050 to	
circuit positive & negative	earth, create earth fault	9
	negative potential.	4
	message for earth fault	
	By connecting wire 2095	cheeteda
	to earth, create earth	o creating
	fault positive potential.	
	message for earth fault	
	and the cartification	
Test fire system. Create a smoke in	When smoke sensor-1 gets	
the machine room near the FDU.	activated then	1
Watch for activation of alarm.	 Alarm triggers and fault 	1
·	message priority 2	
·	appears on screen.	
	When both smoke sensor	Reckedin
	1+2 gets activated then	[
·	A fault message priority	
`	1 appears on screen and	
	lamp LSF1 glow.	
	Start/Running interlock occurs and	
	TE/BE becomes to 0.), I
Time, date & loco number	Ensure correct date time and Loco	A
	number	OR

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10) PATIALA LOCOMOTIVE WORKS. PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/857

Type of Locomotive: WAP-7/WAG-9HC

Page: 11 of 27

4.0 Sensor Test and Converter Test

4.1 Test wiring main Transformer Circuits

Apply $198V_p/140V_{RMS}$ to the primary winding of the transformer (at 1u; wire no. 2 at surge arrestor and at 1v; wire no. 100 at earthing choke). Measure the output voltage and compare the phase of the following of the transformers.

Output Winding nos.	Description of winding.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
2U ₁ & 2V ₁	For line converter bogie 1 between cable 801A- 804A	10.05V _p and same polarity	10.042	AL.
2U ₄ & 2V ₄	For line converter bogie 1 between cable 811A- 814A	10.05V _p and same polarity	10.040,	or
2U ₂ & 2V ₂	For line converter bogie 2 between cable 801B- 804B	10.05V _p and same polarity	10.0400	ac
2U ₃ & 2V ₃	For line converter bogie 2 between cable 811B- 814B	10.05V _p and same polarity	10.054	OK
2U _B & 2V _B	For aux. converter 1 between cable 1103- 1117 (in HB1) For Aux converter 2 between cable 1103- 1117 (in HB2)	7.9V _p , 5.6V _{RMS} and same polarity.	7.811 5.5Vems	٩٢
2U _F & 2V _F	For harmonic filter between cable 4-12 (in FB)	9.12V _p , 6.45V _{RMS} and same polarity.	9,1041 6.44 Janes	ac

4.2 Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)

Apply 141V $_p$ / 100V $_{RMS}$ to input of the auxiliary transformer at cable no 1203 –1117 and measure the output at

Description of wire no.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
Cable no. 1218 - 1200	$58.7V_p$, $41.5V_{RMS}$ and opposite polarity.	58.6 VP 41.5 VRMS	DK
Cable no. 1218 – 6500	15.5V _p , 11.0V _{RMS} and opposite polarity.	15.51	AL.

11.0VRMS

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/857

Type of Locomotive: WAP-7/WAG-9HC

Page: 12 of 27

4.3 Primary Voltage Transformer

Apply $250V_{eff}/350V_p$ by variac to roof wire 1 and any wire 0 and measure the magnitude and polarity of the output of the primary voltage transformer for both bogies as per the procedure converters (Pos. 224.1/*) & catenary voltage roots (Pos. 74/*)

This test is to be done for each converter.

Activate cab in driving mode and supply $200V_{RMS}$ through variac to wire no 1501 and 1502. Monitor the following parameters through Diagnostic tool and in catenary voltmeter.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1_G 87-XUPrim	25kV	250%	25KV	2-50-1
SLG2_G 87-XUPrim	25 kV	250%	2540	250-/-

Decrease the supply voltage below 140 V_{RMS} . VCB must open at this voltage. In this case the readings in Diagnostic Tool and catenary voltmeter will be as follows.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1_G 87-XUPrim	17kV	170%	17KV	170/
SLG2 G 87-XUPrim	17 kV	170%	1740	170%.

Reactivate VCB to on by increasing this voltage to 175% (17.5 kV).

Increase the supply to 240 V_{RMS} through variac. VCB must open at this voltage, In this case the readings in **diagnostic tool** and catenary voltmeter will be as follows:

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1_G 87-XUPrim	30kV	300%	30KV	300%
SLG2_G 87-XUPrim	30 kV	300%	3014	3004-

Reactivate VCB to on by decreasing this voltage to 290% (29 kV).

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/857

Type of Locomotive: WAP-7/WAG-9HC

Page: 13 of 27

4.4 Minimum voltage relay (Pos. 86) Functionality test

Coloridatey cost.	
Minimum voltage relay (Pos. 86) must be adjust Activate loco in cooling made. Share R	to d to
Activate loco in cooling mode. Check Power supply of 48V to minimum voltage relay. Disconnect primary voltage transformer (wire no. 1511 and 1512) from load resistor (Pos. 74.2) and connect variac to wire no. 1501 and 1502. Supply 200V _{RMS} through variac. In this case; <i>Minimum voltage relay (Pos. 86) picks up</i>	ted to approx 68% (Yes/No)
Try to activate the cab in driving mode:	(Yes/No)
Contactor 218 do not close; the control	1,100
electronics is not be working.	
Turn off the variac :	(Yes/No)
Contactor 218 closes; the control electronics is be working	
Test Under Voltage Protection;	
Activate the cab in cooling mode; Raise panto;	/ (Ves/No)
Supply 200V _{RMS} through variac to wire no. 1501	(Des) (VO)
& 1502; Close the VCB; Interrupt the supply	
voltage	
The VCB goes off after 2 second time delay.	
Again supply 200V _{RMS} through variac to wire no. 1501 & 1502; Decrease the supply voltage below	(Yes/No)
$140V_{RMS} \pm 4V$:	

4.5 Maximum current relay (Pos. 78)

Fine tune the minimum voltage relay so that VCB opens.

4.5 Maximum current relay (Pos. 78)	
Disconnect wire 1521 & 1522 of primary current tran &1522 (including the resistor at Pos. 6.11); Put loco in si on contact 136.3; Close VCB; supply 3.6A _{RMS} at the comaximum current relay Pos. 78 for correct over current signs.	mulation for driving mode; Open $R_3 - R_4$ open wire 1521: Tune the drum of the
VCB opens with Priority 1 fault message on display.	(Yes/No)
Keep contact R_3 – R_4 of 136.3 closed; Close VCB; Tune th /9.9 A_p at the open wire 1521;	e resistor 78.1 for the current of 7.0A _{RMS}
VCB opens with Priority 1 fault message on display.	(Yes/No)
,	

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/857

Type of Locomotive: WAP-7/WAG-9HC

Page: 14 of 27

4.6 Test current sensors		Га	ige : 14 of 27
Name of the sensor	Description of the test	Prescribed value	Set/Measured
Primary return current sensor (Test-1,Pos.6.2/1 & 6.2/2)	Activate cab in driving mode supply 10A. Measure the current through diagnostic tool or measuring print.	(Variation allowed is ± 10%)	value .—
Primary return current	Supply 90mA _{DC} to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		-
sensor (Test-2, Pos.6.2/1 & 6.2/2)	Supply 297mA _{DC} to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		Paimary curse Sensor Jestan D.C. Powerfu Tripping = 9
Auxiliary winding current sensor (Pos. 42.3/1 & 42.3/2)	Supply 90mA _{DC} to the test winding of sensor through connector 415.AC/1or 2 pin no. 7(+) & 8(-) Supply 333mA _{DC} to the test winding of		5- 10- 10- 10- 10- 10- 10- 10- 10- 10- 10
	sensor through connector 415.AC/1 or 2 pin no. 7(+) & 8(-)		352 mp
Harmonic filter current sensors (Pos.8.5/1 &8.5/2)	Supply 90mA _{DC} to the test winding of sensor through connector 415.AE/1or 2 pin no. 7(+) & 8(-)		
	Supply 342mA _{DC} to the test winding of sensor through connector 415.AE/1or 2 pin no. 7(+) & 8(-)		356mA
Hotel load current sensors (Pos. 33/1 &	Switch on hotel load. Supply 90mA _{DC} to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) & 8(-)	MA	rt A
33/2)	Supply 1242mA _{DC} to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) & 8(-)	HA	MA

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/857

Type of Locomotive: WAP-7/WAG-9HC

Page: 15 of 27

4.7 Test DC Link Voltage Sensors (Pos 15.6/*)

This test is to be done by the commissioning engineer of the firm if required.

4.8 Verification of Converter Protection Circuits (Hardware limits) -

This test is to be done as per para 6.17 of the document no. 3EHX 610 282 for both the converters.

Protection circuits	Limit on which shutdown should take place	Measured limit
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 1	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 18.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 2	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 8.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=
Fibre optic failure In Power Converter1	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	ar
Fibre optic failure In Power Converter2	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	ac

4.9 Sequence of BUR contactors

The sequence of operation of BUR contactors for 'ALL BUR OK' BUR 1 out BUR 2 out and BUR 3 out condition has to be verified by putting the Loco in driving mode (VCB should not be closed) and isolating the BURs one by one. In these condition following will be the contactor sequence.

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
AI BUR OK	Close	Open	Close	Open	Close	Open	Close	Close	Open
BUR1 off	Close	Open	Close	Close	Open	Close	Open	Open	Close
BUR2 off	Open	Open	Close	Close	Close	Close	Open	Open	Close
BUR3 off	Open	Close	Open	Close	Close	Close	Open	Open	Close

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41857

Type of Locomotive: WAP-7/WAG-9HC

Page: 16 of 27

Monitored contactor sequence

Status	52/1	52/2	52/3	F2/4	F2/F				
AI BUR OK	 	 		52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
	close	open	closs	oper	elogo	open	close	close	ober
BUR1 off	loss	open	close	close	open	cles	Oper		
BUR2 off	open	open	Clare	close	 '' ''	7	17		c Oog
BUR3 off	open				close	close	opey		elo8
	Open	el øse	open	clase	close	close	Open	open	elos .

5.0 Commissioning with High Voltage

5.1 Check List

Items to be checked	Yes/No
Fibre optic cables connected correctly.	701
No rubbish in machine room, on the roof, under the loco.	leg .
All the electronic Sub-D and connectors connected	765
All the MCBs of the HB1 & HB2 open.	Yes
All the three fuses 40/* of the auxiliary converters	Yes
The fuse of the 415/110V auxiliary circuit (in HB1) open.	Yey
Roof to roof earthing and roof to cab earthing done	Yes
Fixing, connection and earthing in the surge arrestor done correctly.	1/21
Connection in all the traction motors done correctly.	Yes
All the bogie body connection and earthing connection done correctly.	Yes
Pulse generator (Pos. 94.1) connection done correctly.	701
All the oil cocks of the gate valve of the transformer in open condition.	E
All covers on Aux & Power converters, Filter block, HB1, HB2 fitted	Yey
KABA key interlocking system.	763

5.2 Safety test main circuit breaker

Prepare to switch off the catenary supply during the first charging of the locomotive in case of any unexpected behavior of the electrical component of the loco. Charge the loco for the first time by closing BLDJ switch. The VCB will trip after certain time as no oil/coolant pumps are running yet.

Perform the following safety test of main circuit breaker through both the cabs of the locomotive.

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/857

Type of Locomotive: WAP-7/WAG-9HC

Name of the test	Description of the test		Page : 17 of 27
Emana		Expected result	Monitored resul
Emergency stop in cooling mode	Raise panto in cooling mode. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244.	VCB must open. Panto must lower. Emergency brake will be applied.	cheeped as
Emergency stop	Raise panto in driving	VCB must open.	
in driving mode	mode in. Put the brake	Panto must	charged re
	controller into RUN	lower.	
	position. Close the VCB.	Emergency	
	Push emergency stop	brake will be	
	button 244.	applied.	
Under voltage	Raise panto in cooling	VCB must open.	0 11
protection in	mode. Close the VCB.	Too made open.	Chepedoe
cooling mode	Switch off the supply of		
	catenary by isolator		
Under voltage	Raise panto in driving	VCB must open with	Chelpalar
protection in	mode. Close the VCB.	diagnostic message that	Chelesalor
driving mode	Switch off the supply of	catenary voltage out of limits	
	catenary by isolator	iiiiits	
Shut down in	Raise panto in cooling mode.	VCB must open.	- Pasta 1.94
cooling mode.	Close the VCB. Bring the BL-	Panto must	cheeted se
	key in O position.	lower.	
hutdown in	Raise panto in driving mode. Close	VCB must open.	- 00010 10
	the VCB. Bring the BL-key in O position.	Panto must	choebad on
Iriving mode	position.	lower.	
nterlocking	Raise panto in cooling	VCB must open.	0 1
antograph-	mode. Close the VCB.	· · · · · · · · · · · · · · · · · · ·	cheeked on
CB in cooling	Lower the pantograph		
node	by ZPT	•	
nterlocking	Raise panto in driving mode. Close	VCB must open.	-0- 1-
antograph-	the VCB. Lower the pantograph by ZPT		Cheeked on
CB in driving	<u> </u>		
node			

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/857

Type of Locomotive: WAP-7/WAG-9HC

Page: 18 of 27

5.3 Auxiliary Converter Commissioning

Switch on the high voltage supply and set up the loco in driving mode. Raise the panto. Close the VCB. Check that there is no earth fault in the auxiliary circuit, Switch off the VCB. Lower the panto. Create the earth fault in auxiliary circuit by making connection between wire no 1117(in HB2 cubicle) and earth. After 3 minutes a diagnostic message will come that "Earth fault auxiliary circuit."

5.3.1 Running test of 3 ph. auxiliary equipments

Switch on the 3 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase current	Measured continuous phase current	Measured starting phase current
Oil pump transformer 1	9.8 amps	9.0	10:2
Oil pump transformer 2	9.8 amps	9.7	10.3
Coolant pump converter 1	19.6 amps	4.5	5-4
Coolant pump converter 2	19.6 amps	4.3	5-4
Oil cooling blower unit 1	40.0 amps	42.0	1700
Oil cooling blower unit 2	40.0 amps	42,0	1800
Traction motor blower 1	34.0 amps	32,0	1650
Traction motor blower 2	34.0 amps	32.0	1700
Sc. Blower to Traction motor blower 1	6.0 amps	3.6	17:0
Sc. Blower to Traction motor blower 1	6.0 amps	3,8	17:0
Compressor 1	25 amps at 0 kg/ cm ² 40 amps at 10 kg/ cm ²	28.3	145.0
Compressor 2	25 amps at 0 kg/ cm ² 40 amps at 10 kg/ cm ²	28.0	1350

Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/857

Type of Locomotive: WAP-7/WAG-9HC

Page: 19 of 27

5.3.2 Performance of Auxiliary Converters

Measure the performance of the auxiliary converters through software and record it. BUR1 (Condition: Switch off all the load of BUR 1)- to be filled by commissioning engineer

of the firm.

Signal name	Description of the signal	Prescribed value		Value under Limit (Yes/No)
	Input voltage to BUR1	75% (10%=125V)	10041	Yej
	DC link voltage of BUR1	60% (10%=100V)	636 W	Yaj
RIJR2 (Condition:	DC link current of BUR1	0% (10%=50A)	1 Amp	tes

BUR2 (Condition: Switch off all the load of BUR 2, Battery Charger on) to be filled by commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed value by the firm	Monitored value	Value under Limit (Yes/No)
BUR2 7303-XUUN	Input voltage to BUR2	75% (10%=125V)	10064	Yey
BUR2 7303-XUUZ1	DC link voltage of BUR2	60% (10%=100V)	6374	Yey
BUR2 7303-XUIZ 1	DC link current of BUR2	1% (10%=50A)*	7 Amp	Yey
BUR2 7303-XUILG	Current battery charger of BUR2	3% (10%=100A)*	21 Amp	Yes
BUR2 7303-XUIB1	Current battery of BUR2	1.5%(10%=100A)*	11 Amp	Yey
BUR2 7303 -XUUB	Voltage battery of BUR2	110%(10%=10V)	1100	Yes

^{*} Readings are dependent upon charging condition of the battery.

BUR3 (Condition: Switch off all the load of BUR 3, Battery Charger on) to be filled by

Signal name	Description of the signal	Prescribed set value by the firm	Monitored value	Value under limit (Yes/No)
BUR3 7303-XUUN	Input voltage to BUR3	75% (10%=125V	1007	Yej
BUR3 7303- XUUZ1	DC link voltage of BUR3	60% (10%=100V)	637V	Yo
BUR3 7303-XUIZ 1	DC link current of BUR3	1% (10%=50A)*	7 Borp	Yes
BUR3 7303-XUILG	Current battery charger of BUR 3	3% (10%=100A)*	21 Amb	Ten
BUR3 7303-XUIB1	Current battery of BUR 3	1.5%(10%=100A)*	11 Am	To
BUR3 7303-XUUB	Voltage battery of BUR 3	110%(10%=10V)	110~	He,

Readings are dependent upon charging condition of the battery.

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41857

Type of Locomotive: WAP-7/WAG-9HC

Page: 20 of 27

5.3.3 Performance of BURs when one BUR goes out

When any one BUR goes out then rest of the two BURs should take the load of all the auxiliaries at ventilation leve1 3 of the locomotive.

Condition of BURs	Loads on BUR1	Loads in BUR2	Loads in BUR3
All BURs OK	Oil Cooling unit 1&2	TM blower1&2, TFP oil pump 1&2, SR coolant pump 1&2.	Compressor 1&2, Battery charger and TM Scavenger blower 1&2
BUR 1 out		Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2,TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 2 out	Oil Cooling unit 1&2, TM blower 1&2, TM Scavenger blower 1&2		Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 3 out	Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.	

5.4 Auxiliary circuit 415/110

For checking earth fault detection, make a connection between wire no. 1218 and vehicle body. On switching on VCB, Earth fault relay 89.5 must pick up and after 3 minutes a message will come in the Diagnostic display that Earth Fault 415/110V Circuit

Switch on the 1 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase current	Measured phase current	Measured starting current
Machine room blower 1	15.0 amps*	4,2	20.0
Machine room blower 2	15.0 amps*	4.6	210
Sc. Blower to MR blower 1	1.3 amps	-1.7	4.5
Sc. Blower to MR blower 2	1.3 amps	1.4	4.5
Ventilator cab heater 1	1.1 amps	1.0	1.6
Ventilator cab heater 2	1.1 amps	1.0	1.6
Cab heater 1	4.8 amps	4.8	4.9
Cab heater 2	4.8 amps	4.8	4.9

^{*} For indigenous MR blowers.

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/857

Type of Locomotive: WAP-7/WAG-9HC

Page: 21 of 27

5.5 Hotel load circuit (Not applicable for WAG-9HC)

For WAP-7 locomotive with Hotel load converter refer to Annexure-HLC

5.6 Traction Converter Commissioning

This test is carried out in association with Firm.

Traction converter commissioning is being done one at a time. For testing Converter 1, switch off the traction converter 2 by switch bogie cut out switch 154. For testing Converter 2, switch off the traction converter 2 by switch bogie cut out switch 154. Isolate the harmonic filter also by switch 160. Start up the loco by one converter. Follow the functionality tests.

For Converter 1

Test Function	Results desired	
	nesuits desired	Result obtained
Measurement of charging and pre-charging and charging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheered or
Measurement of discharging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chetad a
Earth fault detection on positive potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Checked or
Earth fault detection on negative potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chested &
Earth fault detection on AC part of the traction circuit of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheekedur
Pulsing of line converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Chelteda
Pulsing of drive converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	C ROCKEL &

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10).

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41857

Type of Locomotive: WAP-7/WAG-9HC Page: 22 of 27

For Converter 2

Test Function	Results desired in	<u></u>
	Results desired in sequence	Result obtained
Measurement of charging and pre-charging and charging of DC Link of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	choexed in
Measurement of discharging of DC Link of Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chooled &
positive potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	Cheesed M
negative potential of DC Link of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/v	checked of
AC part of the traction circuit of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	c Located of
of Converter 2.	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	cheked &
Converter 2	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chelted ox

Effective Date: Feb 2022

Doc.No.F/ECS/01

(Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/85 7

Type of Locomotive: WAP-7/WAG-9HC

Page: 23 of 27

5.7 Test protective shutdown SR

Test Function	Results desired in sequence	Docule - La .
	a solica ili scquelice	Result obtained
Measurement of	Start up the loco with both the	
protective shutdown	converter. Raise panto. Close VCB.	1
by Converter 1	Move Reverser handle to forward or	
electronics.	reverse. Remove one of the orange	
	fibre optic feedback cable from	
	converter 1Check that converter 1	clocked or
	electronics produces a protective shut	Calleton
·	down.	
	VCB goes off	
·	Priority 1 fault mesg. on DDU	
	appears	
	Disturbance in Converter 1	
Measurement of	Start up the loco with both the	
protective shutdown	converter. Raise panto. Close VCB.	
by Converter 2	Move Reverser handle to forward or	
electronics.	reverse. Remove one of the orange	ļ
	fibre optic feedback cable from	
	converter 2. Check that converter 2	
	electronics produces a protective shut	o checked a
	down.	
	VCB goes off	
•	Priority 1 fault mesg. on diagnostic	·
	display appears	
	Disturbance in Converter 2	

5.8 Test Harmonic Filter

Switch on the filter by switch 160

Test Function	Results desired in sequence	R	Result obtained		
currents	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Apply a small value of TE/BE by moving the throttle. • FB contactor 8.41 must open.	0	chooked &		

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/857

Type of Locomotive: WAP-7/WAG-9HC

Page: 24 of 27

	 FB contactor 8.2 must close. FB contactor 8.1 must close Check the filter current in diagnostic laptop Bring the TE/BE throttle to O Switch off the VCB FB contactor 8.1 must open. FB discharging contactor 8.41 must close Check the filter current in diagnostic laptop 	e Rockad or
Test earth fault detection harmonic filter circuit.	Make a connection between wire no. 12 and vehicle body. Start up the loco. Close VCB. • Earth fault relay 89.6 must pick up. • Diagnostic message comes that - Earth fault in harmonic filter circuit	choeted on
Test traction motor speed sensors for both bogie in both cabs	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	OK

5.9 Test important components of the locomotive

Items to be tested	Description of the test	Monitored value/remarks	
Speedometer	VCU converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	chercel or	
Time delay module of MR blower	The time after which the starting capacitor for MR blower should go off the circuit should be set to 10-12 seconds	Cheekeel us	
Ni-Cd battery voltage	At full charge, the battery voltage should be 110V DC.	challed in	
Flasher light	From both cab flasher light should blink at least 65 times in one minute.	CROCKED SK	
Head light	Head light should glow from both cabs by operating ZLPRD. Dimmer operation of headlight should also occur by operating the switch ZLPRD.	c feeteel de	

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/857

Type of Locomotive: WAP-7/WAG-9HC

Page: 25 of 27

		Page : 25 of 27
Marker light	Both front and tail marker light should glow from both the cabs	cherod or
Cab Light	Cab light should glow in both the cabs by operating the switch ZLC	checked &
Spot lights	Both Drivers and Asst. Drivers Spot light should glow in both cabs by operating ZLDD	chotted as
Instrument lights	Instrument light should glow from both cab by operating the switch ZLI	charged of
Illuminated Push button	All illuminated push buttons should glow during the operation	Challedon
Contact pressure of the high rating contactors	The contact pressure of FB contactors (8.1, 8.2) is to be measured Criteria: The minimum contact pressure is 54 to 66 Newton.	For contactor 8.1: 7
Crew Fan	All crew fans should work properly when VCB of the loco is switched on. The airflow from each cab fan is to be measured. Criteria: The minimum flow of air of cab fan should be 25 m ³ /minute	Cab 1 LHS: Cab 1 RHS: Cab 2 LHS: Cab 2 RHS:

6.0 Running Trial of the locomotive

SN	Description of the items to be seen during trail run	Action which should take place	Remarks
1	Cab activation in driving mode	No fault message should appear on the diagnostic panel of the loco.	Lolleda
	Loco charging	Loco to be charged and all auxiliaries should run. No fault message to appear on the diagnostic panel of the loco. Raise MR pressure to 10 Kg/cm ² , BP to 5 Kg/cm ² , FP to 6 Kg/cm ² .	Locked
3.	Check function of Emergency push stop.	This switch is active only in activated cab. By pushing this switch VCB should open & pantograph should be lowered.	Rocked
4.	Check function of BPCS.	 Beyond 5 kmph, press BPCS, the speed of loco should be constant. BPCS action should be cancelled by moving TE/BE throttle, by dropping BP below 4.75 Kg/cm², by pressing BPCS again. 	Locked
5.	Check train parting operation of the Locomotive.	Operate the emergency cock to drop the BP Pressure LSAF should glow.	Local

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 4/857

Type of Locomotive: WAP-7/WAG-9HC

Page: 26 of 27

		Page : 26 of 27
6.	Check vigilance	Set the speed more than 1.5 kmph and ensure that
	operation of the	brakes are released i.e. BC < 1 Kg/cm ² .
	locomotive	For 60 seconds do not press vigilance foot switch or
		sanding foots switch or TE/BE throttle or BPVG
		switch then
		Buzzer should start buzzing.
		LSVW should glow continuously.
		Do not acknowledge the alarm through BPVG or
		vigilance foot switch further for 8 seconds then:-
		Emergency brake should be applied
		automatically.
		VCB should be switched off.
		Resetting of this penalty brake is possible only after
		180 seconds by bringing TE/BE throttle to 0 and
		acknowledge BPVR and press & release vigilance
		foot switch.
7.	Check start/run interlock	• At low pressure of MR (< 5.6 Kg/cm ²).
ĺ	A .	• With park brake in applied condition. ————————————————————————————————————
		• With direct loco brake applied (BP< 4.75Kg/cm ²).
		• With automatic train brake applied (BP<4.75Kg/cm ²).
		• With emergency cock (BP < 4.75 Kg/cm ²).
8.	Check traction interlock	Switch of the brake electronics. The
		Tractive /Braking effort should ramp down, VCB
		should open and BP reduces rapidly.
9.	Check regenerative	Switch of the brake electronics. The Tractive /Braking effort should ramp down, VCB should open and BP reduces rapidly. Bring the TE/BE throttle to BE side. Loco speed should start reducing
10	braking.	Should start reducing.
10.	Check for BUR	In the event of failure of one BUR, rest of the two
	redundancy test at	BURs can take the load of all the auxiliaries. For this
	ventilation level 1 & 3 of	SWILCH OTT ONE BUR.
	loco operation	Auxiliaries should be catered by rest of two BURs.
11.	Ch l - ul -	Switch off the 2 BURs; loco should trip in this case.
11.	Check the power	Create disturbance in power converter by switching off the electronics. VCB should open and converter
	converter	
	isolation test	should get isolated and traction is possible with
		another power converter.

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.:

Type of Locomotive: WAP-7/WAG-9HC

Page : 27 of 27

7.0 Final check list to be verified at the time of Loco dispatch

Condition /Operations of the following items are to be checked:

SN	Item	Cab-1	Cab-2	Remarks
1	Head lights			
2	Marker Red			
3	Marker White			
4	Cab Lights			
5	Dr Spot Light			
6	Asst Dr Spot Light			
7	Flasher Light			
8	Instrument Lights			
9	Corridor Light		·	
10	Cab Fans			
11	Cab Heater/Blowers			
12	All Cab Signal Lamps Panel 'A'			

Status of RDSO modifications

LOCO NO: 41857

Sn	Modification No.	Description	Remarks
1.	RDSO/2008/EL/MS/0357 Rev.'0' Dt 20.02.08	Modification in control circuit of Flasher Light and Head Light of three phase electric locomotives.	
2.	RDSO/2009/EL/MS/0377 Rev.'0' Dt 22.04.09	Modification to voltage sensing circuit in electric	Ok/Not Ok
3.	RDSO/2010/EL/MS/0390 Rev.'0' Dt 31.12.10	I mamaing a monoto of El collectors and Relays the	Ok/Not Ok
4.	RDSO/2011/EL/MS/0399 Rev.'0' Dt 08.08.11	Removal of interlocks of control circuit contactors no. 126	Øk/Not Ok
5.	RDSO/2011/EL/MS/0400 Rev.'0' Dt 10.08.11	Modification sheet for shifting the termination of \$GKW, 1.8 KV, 70 sq mm cables and 2x2.5 sq mm cables housed in lower portion of HB2 panel and provision of Synthetic resin bonded glass fiber sheet for three phase locomotives.	Ok/Not Ok
6.	RDSO/2011/EL/MS/0401 Rev.'0' Dt 10.08.11	Modification sheet for relaying of cables in HB-2 panel of three phase locomotives to avoid fire hazards.	Ok/Not Ok
7.	RDSO/2011/EL/MS/0403 Rev.'0' Dt 30.11.11	Auto switching of machine room/corridor lights to avoid draining of batteries in three phase electric locomotives.	Ok/Not Ok
8.	RDSO/2012/EL/MS/0408 Rev.'0'	Modification of terminal connection of heater cum blower assembly.	Ok/Not Ok
9.	RDSO/2012/EL/MS/0411 Rev.'1' dated 02.11.12	Modification sheet to avoid simultaneous switching ON of White and Red marker light in three phase electric locomotives.	Ok/Not Ok
10	RDSO/2012/EL/MS/0413 Rev.'1' Dt 25.04.16	Paralleling of interlocks of EP contactors and auxiliary contactors of three phase locomotives to improve reliability.	Ok/Not Ok
11	RDSO/2012/EL/MS/0419 Rev.'0' Dt 20.12.12	Modification sheet to provide rubber sealing gasket in Master Controller of three phase locomotives.	Ok/Not Ok
12	RDSO/2013/EL/MS/0420 Rev.'0' Dt 23.01.13	Modification sheet to provide mechanical locking arrangement in Primary Over Current Relay of three phase locomotives.	Ok/Not Ok
13	RDSO/2013/EL/MS/0425 Rev.'0' Dt 22.05.13	Modification sheet for improving illumination of head light in dimmer mode in three phase electric locomotives.	Ok/Not Ok
14	RDSO/2013/EL/MS/0426 Rev.'0' Dt 18.07.13	Modification sheet of Bogie isolation rotary switch in three phase electric locomotives.	OK/Not Ok
15	RDSO/2013/EL/MS/0427 Rev.'0' Dt 23.10.13	Modification sheet for MCP control in three phase electric locomotives.	Øk/Not Ok
16	RDSO/2013/EL/MS/0428 Rev.'0' Dt 10.12.13	three phase electric locomotives.	rOk/Not Ok
17	RDSO/2014/EL/MS/0432 Rev.'0' Dt 12.03.14	Removal of shorting link provided at c-d terminal of over current relay of three phase electric locomotives.	Ok/Not Ok
18	RDSO/2017/EL/MS/0464 Rev.'0' Dt 25.09.17	Provision of Auxiliary interlock for monitoring of Harmonic filter ON (8.1)/adoption (8.2) Contactor in GTO/IGBT locomotives.	Ok/Not Ok
19	RDSO/2017/EL/MS/0467 Rev.'0' Dt 07.12.17	Modification in blocking diodes to improve reliability in three phase electric locomotives.	Ok/Not Ok
20	RDSO/2018/EL/MS/0475 Rev.'0'	Modification in existing Control Electronics (CE) resetting scheme of 3 phase electric locomotives.	Ok/Not Ok

Signature of E/SSE/ECS

Loco No.: 41857

PLW/PATIALA

PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

SN	Parameters	Reference	Value	Result
	Brake Panel: m/s Knorr			
1.0	Auxiliary Air supply system (Pantograph & VCB)			
1.1	Ensure, Air is completely vented from pantograph		0	0
	Reservoir (Ensure Panto gauge reading is Zero)			
1.2	Turn On BL Key. Now MCPA starts.		60 sec. (Max.)	
	Record pressure Build up time (8.0 kg/cm2)		120 sec (knorr)	115 sec
1.3	Auxiliary compressor safety Valve 23F setting	Faiveley Doc. No.	8.5±0.25kg/cm2	8.5
		DMTS-014-1, 8 CLW's	-	
		check sheet no.		
		F60.812 Version 2	_	
1.4	Check VCB Pressure Switch Setting	CLW's check sheet	Opens 4.5±0.15	4.50 Kg/cm2
		no. F60.812 Version	kg/cm2, closes	5 50 W / O
4.5		2	5.5±0.15 kg/cm2	5.50 Kg/cm2
1.5	Set pantograph Selector Switch is in Auto, Open pan-1&2 Is	olating Cocks & KABA co	3 3 .	
1.6	Set Cab-1 Pan UP in Panel A.		Observed Pan-2	OK
47			Rises.	01/
1.7	Close Pan-2 isolating Cock		Panto-2 Falls Down	OK
1.0	Open Pan -2 isolating Cock		Panto-2 Rises	0.0
1.8	Record Pantograph Rise time		06 to 10 seconds	8 Sec
1.9	Record Pantograph Lowering Time		06 to 10 seconds	9 Sec
1.10	Panto line air leakage		0.7 kg/cm2 in 5	0.5 kg/cm2
1 11	High Doogh Donto omorgangy toot and rocat		Min.	in 5 Min.
1.11	High Reach Panto emergency test and reset. Main Air Supply System			ok
		Theresetted		
2.1	Ensure, Air is completely vented from locomotive. Drain	Theoretical calculation and		
	out all the reservoirs by opening the drain cocks and then closed drain cocks. MR air pressure build up time by each			
	compressor from 0 to 10 kg/cm2.	test performed by Railways.		
	i) with 1750 LPM compressor	Kaliways.	i) 7 min. Max.	6 min. & 50
	ii) with 1450 LPM compressor		ii) 8.5 min. Max.	sec.
	ily with 1430 Li Wi Compressor		ii) 0.5 iiiiii. ividx.	300.
2.2	Drain air below MR 8 kg/cm2 to start both the		Check Starting of	ok
	compressors		both compressors	
2.3	Drain air from main reservoir up to 7 kg/cm2. Start		30 Sec. (Max)	CP1-27 Sec
	compressors, Check pressure build time of individual		, ,	
	compressor from 8 kg/cm2 to 9 kg/cm2			CP2-29 Sec
2.4	Check Low MR Pressure Switch Setting (37)	D&M test spec.	Closes at 6.40±0.15	6.45 Kg/cm2
	-	MM3882 &	kg/cm2 Opens at	
		MM3946	5.60±0.15kg/cm2	5.6 Kg/cm2
2.5	Check compressor Pressure Switch RGCP setting (35)	D&M test spec.	Opens at 10±0.20	10.05
		MM3882 &	kg/cm2, Closes at	Kg/cm2
		MM3946	8±0.20 kg/cm2	8 Kg/cm2
2.6	Run both the compressors Record Pressure build up time	Trial results	3.5 Minutes Max.	3.54 minute

PLW/PATIALA

Loco No.: 41857

2.7	Check unloader va	alve operation time				Approx. 12 Sec.	10 sec
2.8	Check Auto Drain	Valve functioning (12	4 & 87)			Operates when Compressor starts	ok
2.9	Check CP-I deliver Direct by BLCP.	y safety valve setting	(10/1). Run CP	D&M test spec. MM3882 & MM3946		11.50±0.35 kg/cm2	11.7 Kg/cm2
2.10	Check CP-2 delivery safety valve setting (10/2). Run CP direct by BLCP			est spec. & MM3946	11.50±0.35 kg/cm2	11.7 Kg/cm2	
2.11	valve to reset at p pressure.	compressors and ensu pressure 1.2 kg/cm2 le	ess than opening		est spec. & MM3946		
2.12	by drain cock of 1	ch 'OFF' compressor, " Main Reservoir, Sta ssure of Duplex Check	rt Compressor,	CLW's chec F60.812 Ve	ck sheet no. ersion 2	5.0±0.10kg/cm2	5.0 Kg/cm2
2.13	136F. Check press		Open isolate cock	CLW's chec F60.812 Ve	ck sheet no. ersion 2	6.0±0.20kg/cm2	6.0 Kg/cm2
3.0	Air Dryer Opera						
3.1	Open Drain Cock 90 of 2 nd MR to start Compressor, leave open for Test Check Air Dryer Towers to change.				Tower to change every minute	ok	
3.2		tops from Air Dryer a	t Compressor stops				ok
3.3		f humidity indicator				Blue	Blue
4.0	Main Reservoir Le	•					
4.1	Put Auto Brake (A-9) in full service, Check MR Pressure air leakage from both cabs.		eck MR Pressure air	D&M test spec. MM3882 & MM3946		Should be less than 1 kg/cm2 in 15 minutes	0.5 Kg/cm2 in 15 minutes
4.2	Check BP Air leaka	age		D&M test spec. MM3882 & MM3946		0.15 kg/cm2 in 5 minutes	0.13 Kg/cm2 in 5 minutes
5.0	Brake Test (Aut	omatic Brake opera	ition)				
5.1	Record Brake Pipe	e & Brake Cylinder pre	essure at Each Step				
	Check proportionality of Auto Brake system			eck sheet no. Version 2			
	Auto controller position	BP Pressu	re kg/cm2	BC (WAG-9 & WAP-7) Kg/cm2		BC (WAP-5) Kg/cm2	
		Value	Result	Value	Result	Value	Result
	Run	5±0.1	5.0 Kg/cm2	0.00	0.00 Kg/ cm2	0.00	-
	Initial	4.60±0.1	4.6 Kg/cm2	0.40±0.1	0.35Kg/ cm2	0.75±0.15	-
	Full service	3.35±0.2	3.4 Kg/cm2	2.50±0.1	2.5Kg/ cm2	5.15±0.30	-
	Emergency	Less than 0.3	0.25 Kg/cm2	2.50±0.1	2.5Kg/ cm2	5.15±0.30	-

PLW/PATIALA

Loco No.: 41857

5.2	Record time to BP pressure drop to 3.5 kg/cm2 Ensure	D&M test spec.	8±2 sec.	8 Sec
J.Z	Automatic Brake Controller handle is Full Service from Run	MM3882 & MM3946	0±2 300.	0 300
5.3	Operate Asst. Driver Emergency Cock,	D&M test spec.	BP pressure falls	
5.5	Operate Asst. Driver Emergency cock,	MM3882 & MM3946	to Below 2.5	ОК
		1V11V13002 & 1V11V13740	kg/cm2	OK
5.4	Check brake Pipe Pressure Switch 69F operates	CLW's check sheet no.	Closes at BP	4.25
0.1	onosit state in portrossario ovintari ori operatos	F60.812 Version 2	4.05- 4.35	Kg/cm2
		1 00.012 1013.0112	kg/cm2	rtg/ orriz
			Opens at BP	
			2.85- 3.15	3.05
			kg/cm2	Kg/cm2
5.5	Move Auto Brake Controller handle from Running to	D&M test spec.	Ng/ GITIZ	Kg/ CITIZ
5.5	Emergency BC filling time from 0.4 kg/cm2 i.e. 95% of	MM3882 & MM3946		
	Max. BC developed	1011013002 & 1011013740		
	WAP5 – BC 5.15 \pm 0.3 kg/cm2 apply time		4±1 sec.	
	WAP7 - BC $2.50 \pm 0.1 \text{ kg/cm}^2$		7.5±1.5 sec.	
	WAG9 - BC 2.50 ± 0.1 kg/cm2		7.5±1.5 sec.	22 sec
5.6	Move Auto Brake Controller handle to full service and	De M tost spec	2113 Sec.	22 300
0.0	BP pressure 3.5 kg/cm2. Move Brake controller to	D&M test spec. MM3882 & MM3946		
		1V11V13002 & 1V11V13940		
	Running position BC Release time to fall BC Pressure			
	up to 0.4 kg/cm2 i.e. 95% of Max. BC developed BC release Time			
			17.5.25.000	
	WAP7		17.5±25 sec.	F4
- 7	WAG9	CIM//a ala ala ala ala ala a	52±7.5 sec.	54 sec.
5.7	Move Auto Brake Controller handle to Release, Check	CLW's check sheet no.	60 to 80 Sec.	77 Sec
- 0	BP Pressure Steady at 5.5 ± 0.2 kg/cm2 time.	F60.812 Version 2	DD	
5.8	Auto Brake capacity test : The capacity of the A9 valve	RDSO Motive power	BP pressure	
	in released condition must conform to certain limit in	Directorate report no.	should not fall	
	order to ensure compensation for air leakage in the	MP Guide No. 11 July,	below 4.0	4.0
	train without interfering with the automatic	1999 Rev.1	kg/cm2 with in	4.8
	functioning of brake.		60 Sec.	Kg/cm2
	* Allow The MR pressure to build up to maximum			
	stipulated limit.			
	* Close brake pipe angle cock and charge brake pipe to			
	5 kg/cm2 by A (Automatic brake controlling) at run			
	position.			
	* Couple 7.5 dia leak hole to the brake hose pipe of			
	locomotive. Open the angle cock for brake pipe.			
	The test shall be carried out with all the compressors			
F 0	in working condition.		D0 1 101	
5.9	Keep Auto Brake Controller (A-9) in Full Service. Press		BC comes to '0'	0
	Driver End paddle Switch (PVEF)			
6.0	Direct Brake (SA-9)			
6.1	Apply Direct Brake in Full Check BC pressure	ODAK. J. J. J.	25 0001 / 5	0.51/ / -
	WAG9/WAP7	CLW's check sheet no.	3.5±0.20 kg/cm2	3.5Kg/cm2
, -	WAP5	F60.812 Version 2	5.15±0.3 kg/cm2	
6.2	Apply Direct Brake, Record Brake Cylinder charging	D&M test spec.	8 sec. (Max.)	6 Sec
	time	MM3882 & MM3946		

PLW/PATIALA

Loco No.: 41857

6.3	Check Direct Brake Pressure switch 59 (F)	D&M test spec. MM3882 & MM3946	0.2.±0.1 kg/cm2	0.25 kg/cm2
6.4	Release direct brake & BC Release time to fall BC pressure up to 0.4 kg/cm2		10 -15 Sec.	11 Sec
7.0	Modified System Software (only for CCB)			
7.1	Bail-off de-activated during emergency by any means			Now de- activated
7.2	DPWCS and Non-DPWCS mode enabled		Multi Loco	
7.3	TCAS and Non-TCAS mode enabled		Not Yet Launched	Presently
7.4	Penalty brake application deactivated for Fault code 113 (FC 113) and CCB health signal will not drop to avoid loco detention/failure. The Brake Electronics Failure "message will not generate on DDS.	DDSO lotter no	Pressure Setting Needed is12 kg/sqcm Causing mismatching with standard Pr Setting	- not happening in PLW
7.5	CCB health signal logic revised (Now will remain high) for penalty condition occurring with FC 108 due to wrong operation/not affecting operation/ Not a CCB Fault (i.e Both controllers selected as LEAD etc) The Brake electronic failure message will not generate on DDS	RDSO letter no. EL/3.2.19/3-phase (CCB), dtd 30.01.2023		Brake electronic failure message not generate on DDS
7.6	CCB health signal logic for FC 102 (In case of BC request from VCU is more than 90 %-above 9V DC) is changed i.e CCB health signal will not drop for FC 102 which will avoid loco detention/failure. The brake electronic failure message will not generate on DDS.		Could not performed by M/s Knorr	Presently Not happening in PLW
7.7	Booting time for CCB with TCAS/TPM/PTWS/DPWCS mode 15-20 sec. However, in case of absence of either one or both system booting time subsequently increased to 40-50 sec.			50 sec
8.0	Sanding Equipment			
8.1	Check Isolating Cock-134F is in open position. Press sander paddle Switch. (To confirm EP valves Operates)		Sand on Rail	Ok
9.0	Test Vigilance equipment : As per D&M test specification			Ok

41857								
		Warranty						
S.No.	Description	PL NO.	QPL /Nos.	Supplier	Sr. no.			
	Pantograph	29880014(HR),	2					
1		29880026		FAIVELEY, GENERAL STORES	L23-1693,OCT-23,3424-08/23			
2	Servo motor	29880026	2	GENERAL STORES	3432-08/23			
	Air Intake filter Assly		2	PARKER	O/C1353P/A/RH/01,O/C			
3		29480103			1351P/B/LH/01, PLW-12/23			
4	Insulator Panto Mtg.	29810127	8	IEC	09/23,09/23			
			MIDDLE RO	OF COMPONENT				
5	High Voltage Bushing	29731021	1	EIPL	5324-02-24			
6	Voltage Transformer	2965028	1	SADTEM	2023-N-656396			
7	Vacuum Circuit Breaker	25712202	1	AUTOMETER ALLIANCE	AALN/12/2023/012/VCBA/886			
8	Insulator Roof line	29810139	9	IEC	03-23, 03-23			
9	Harmonic Filter	29650033	1	DAULAT RAM	23E/RHFG/06/421, 05-2023	AS Per PO/IRS Conditions		
10	Earth Switch	29700073	E	AUTOMETER ALLIANCE	AALN/06/2023/055/ES/073			
11	Surge Arrester	29750052	2	CG POWER & INDUSTRIAL	55030-2023,55031-2023			
			Air Bı	rake Components				
12	Air Compressor (A,B)	29511008		ELGI	EXJS 921917-A, EXJS 921918-B			
_	Air Dryer	29162051	1	TRIDENT	LD2-02-9749-24			
14	Babby compressor	25513000	1	CEC	7142-03-23			
15	Air Brake Panel	29180016	1	KNORR	24-03-CO-3330			
16	Contoller (A,B)	29180016	2	KNORR	24-01-FO-3303 A, 24-03-FO-3393 B			
17	Breakup Valve	29180016	2	KNORR				
18	wiper motor	29162026	4	AUTO INDUSTRY				

SSE/ABS

PLW/PTA

ELECTRIC LOCO HISTORY SHEET (ECS)

ELECTRIC LOCO NO: 41857 LIST OF ITEMS FITTED BY ECS **RLY: WCR**

SHED: NKJ

PROPULSION SYSTEM: SIEMENS

SN	DESCRIPTION OF ITEM	ITEM PL NO.	ITEM SR. NO C	CAB-1/CAB-2	MAKE/SUPPLIER
1	LED Based Flasher Light Cab I & II	29612937	22710	22799	ALTOS
2	Led Marker Light Cab I & II	29612925	2664/2693/2	2627/2622	KAYSONS
3	Cab Heater Cab I & II	29170011	851	818	ELECOS
	Crew Fan Cab I & II	29470080	4786/4903/4	1787/4805	SARIA
	Master Controller Cab I	29860015	. 663	3	WOAMA/SAITRONIX
\vdash	Master Controller Cab II	29660013	11236	173	
—	Complete Panel A Cab I & II	29178265	2871	2882	KEPCO
	Complete Panel C Cab I & II	29170539			
	Complete Panel D Cab I & II	29178265	3399	3407	KEPCO
	Complete Cubicle- F Panel Cab I & II	29178162	CUF/753/08/2023	CUF/776/08/2023	KAYSONS
	Speed Ind.& Rec. System	29200040	MTELM2308292/I	VITELM2308292	AAL
	Battery (Ni- Cd)	29680025	B34	11	HBL
	Set of Harnessed Cable Complete	29600420			KAYSONS
14	Transformer Oil Pressure Sensor (Cab-1) (Pressure Sensor Oil Circuit Transformer)	29500047	TGIC/CLW/2286-JAN2024	TGIC/CLW/2271-JAN2024	TOPGRIP
15	Transformer Oil Pressure Sensor (Cab-2)		TGIC/CLW/2264-JAN2024	TGIC/CLW/2267-JAN2024	
	Transformer Oil Temperature Sensor (Cab-1) (Temperature Sensor Oil Circuit Transformer)	29500035	BG/TFP/4443-FEB-23		BG INDUSTRIES
	Transformer Oil Temperature Sensor (Cab-2)		BG/TFP/4412-FEB-23		
	Roof mounted Air Conditioner I	29811028	24B2	729	INTEC
	Roof mounted Air Conditioner II	29011020	24B2	747	

SSE/ECS

JE/ECS

			7/WAG-9HC/WCR			Mako
.No.	Equipment	PL No.		ent Serial No.	_	Make
1	Complete Shell Assembly with piping	29171027		. 367, 03/24		BHILAI
2	Side Buffer Assly Both Side Cab I	29130050	237, 03/23	49,01/24	FASP	FASP
3	Side Buffer Assly Both Side Cab II	23130030	59, 01/24	262,03/23	FASP	FASP
4	CBC Cab I & II	29130037	K65, 01/23	183, 09/23		RIL RIL
5	Hand Brake		06/2	23 - 15713	Modif	ed Mechwel
-	Set of Secondry Helical Spring	29045034				ABOKE
6	Set of Secondry Herical Spring	29041041				
7	Battery Boxes (both side)	29680013	204, 03/24	207, 03/24	Brite Metalloy	Brite Metalloy
8	Traction Bar Bogie I			8, 04/23		NIKE
9	Traction Bar Bogie II			9, 04/23		NIKE
10	Centre Pivot Housing in Shell Bogie I side	29100057		71, 03/24		TEW
11	Centre Pivot Housing in Shell Bogie II side			03, 03/24		TEW
12	Elastic Ring in Front in Shell Bogie I side	29100010		06, 07/23		AVADH
13	Elastic Ring in Front in Shell Bogie II side	-	184	10, 07/23	,	AVADH
14	Main Transformer	29731008 for WAG 9 29731057 for WAP-7	HRL-65-03-24	4-10685-011,2024	HIND	RECTIFIRES
15	Oil Cooling Radiator I	29470031	02/24, FG415	002/M1/23-24/535		DUSTRIAL CORPS
16	Oil Cooling Radiator II	29470031	02/24, FG415	002/M1/23-24/526	APOLLO IN	DUSTRIAL CORPS
17	Main Compressor I with Motor	20511009	EXJS 92	21918, 01/24		ELGi
18	Main Compressor II with Motor	29511008	EXJS 92	21917, 01/24		ELGi
19	Transformer Oil Cooling Pump I		493	36, 09/23	SAMAL HARAND	
20	Transformer Oil Cooling Pump II		488	30, 09/23	SAMAL HARAND	
21	Oil Cooling Blower OCB I		PDS2312068	3, LHP1001423319	PD STEELS LTD	
22	Oil Cooling Blower OCB II	29470043		2, LHP1001436173	PD STEELS LTD	
23	TM Blower I		03/24, AC-57602, CGLWLAM23012		ACCEL	
24	TM Blower II	29440075	03/24, AC-57613, CGLWLAM23117		ACCEL	
25	Machine Room Blower I			31, , CGLWLAM14611	ACCEL	
		29440105		06, , CGLWLAM16498	ACCEL	
26	Machine Room Blower II			G25/D6548, 12/23	SAMAL HARAND PVT LTD	
27	Machine Room Scavenging Blower I	29440129				
28	Machine Room Scavenging Blower II			F25/D6512, 12/23		ARAND PVT LTD
29	TM Scavenging Blower Motor I	29440117	D30-7156, C	F30/D7430, 12/23		ARAND PVT LTD
30	TM Scavenging Blower Motor II	23110117		12.25, 12/23	G.T.I	R CO(P) LTD
31	Traction Convertor I			8-6KTCC1, 05/23		
32	Traction Convertor II			9-6KTCC2, 059/22		
33	Vehicle Control Unit I	29741075		U1-6K-23-143	S	IEMENS
34	Vehicle Control Unit II			U2-6K-23-143	_	
35	Aux. Converter Box I (BUR 1)			B8R0364-ACU1 B5R0279-ACU2		
36	Aux. Converter Box 2 (BUR 2 + 3)	20171100		31/696/02/2024	KAYSONS FI	ECTRICAL PVT LTD
37	Axillary Control Cubical HB-1	29171180 29171192		HB20022305068		SALIT LTD
38	Axillary Control Cubical HB-2			1/466/01/2024		ECTRICAL PVT LTD
39	Complete Control Cubicle SB-1	29171209 29171210		2/489/02/2024		ECTRICAL PVT LTD
40	Complete Control Cubicle SB-2 Filter Cubical (FB) (COMPLETE FILTER	29480140		FB00012303052		SALIT LTD
	CUBICLES)	29171131	03/23-	55, 66, 76, 86	Т	arudeep
42	Driver Seats Transformer oil steel pipes	29230044				nsal pipes
43	Conservator Tank Breather	29731057		18, 23-13747		NETRPRIESE LTD
44		29170163		03,33,03		GFSE
45	Ballast Assembly (only for WAG-9)	231/0103		660,610	ДП	IED ENGG
46	Head Light	20470067	0			TARGET
47	Ducting Assembly	29470067		1		PARKER
48	Filter Frame Assly.	29480103	NAME SHUBIN	in marin	NAME	ANICIT OPP

पी. एल. डब्ल्यू **P.L.W** Issue No.: 05 Effective Date: July-2023

LOCO NO: 41857

DÖC NO: F/LAS/Electric Loco CHECK SHEET (Ref: WI/LAS/Elect/01, 02, 03 & 04 & QPL/LAS/Elect. Loco)

Page 1 of 1

पटियाला रेलइंजन कारखाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA **ELECTRIC LOCO CHECK SHEET**

RIV: WCR

Shed: NKJE

S.	ITEM TO BE CHECKED	Specified Value	Obs	erved V	alue
No.	The second converter of the output contactor	OK		- NA	
1.1	Check proper Fitment of Hotel Load Converter & its output contactor. Check proper Fitment of MR Blower 1 & 2, MR Scavenging Blower 1 & 2, TM Blower 1 & 2, TMB Scavenging Blower 1 & 2. TM scavenging blower 1 & 2 & Oil Cooling unit.	OK		014	
10	Check proper of Fitment of oil cooling unit (OCU).	OK		OIL	
1.3	Check proper of Fitment of oil cooling unit (OCO). Check proper Fitment of HB 1 & 2 and its respected lower part on its position.	OK		OK	
1.5	Check proper Fitment of FB panel on its position.	OK		01-	
1.6	Check proper Fitment of assembled SB1 & SB2 panel.	OK		DIL	
1.7	Check proper Fitment of Auxiliary converter 1, 2 & 3-(BUR-1, 2 & 3).	OK		OIL	
	Check proper Fitment of Traction converter 1 & 2 (SR-1 & 2).	OK		0/4	
1.8	Chack proper fitment, torquing & Locking of Main Transformer bolt.	OK		OIL	
1.10	Check proper fitment of Main compressor both side with the compressor safety wire rope.	OK		012	
1.11	Check proper resting of Secondary Helical Springs between Bogie & Shell body.	OK		OLL	
1.12	Check proper fitment of Bogie Body Safety Chains.	OK		OK	
1.13	Check proper fitment of Cow catcher.	OK			
1.14	Check coolant level in SR 1 & 2 Expansion Tank.	OK		OK	1
1.15	Check Transformer Oil Level in both conservators Tank (Breather Tank).	OK		014	
1.16	Check proper fitment and maintain required gaps from Loco Shell Body of all metallic pipes to avoid any damage during online working of Locomotives.	OK		OK	
1.17	Check proper fitment of both battery box.	OK		UC	
1.18	Check for any gap between Main Transformer mounting base & Loco Shell.	OK		CK	
1.19	Check proper fitment of Push Pull rod its bolt torquing and fitment of fixing cable. As per Drg No 1209-01-113-001	OK		OK	
1.20	Secondary Vertical and Lateral Clearance on leveled track at the time of Loco Dispatch.		CAB		CAB-2
1.20	ELRS/TC/ 0082 (Rev 1) dated 17.09.2015	Vertical-Std			LP ALP
		:35-60 mm	37	37 4	10 38
		Lateral Std- 45-50 mm	62		58 42
	4000 AF F	1085-1105		L/S	R/S
1.21	Buffer height: Range (1090, +15,-5) Drg No IB031-02002.	mm	FRONT	1098	
			REAR	1095	1092
	(a) (a) (b) (the first feed)	641 mm		L/S	R/S
1.22	Buffer Length: Range (641 mm + 3 to 10 mm with buffer face)	• • • • • • • • • • • • • • • • • • • •	FRONT	647	647
	Drg No-SK.DL-3430.		REAR	645	645
	5 (0)	114 mm + 5		L/S	R/S
1.23	Height of Rail Guard. (114 mm + 5 mm,-12 mm). As per RDSO Pamphlet Important Bogie Clearances of Electric Locomotives.	mm,-12 mm	FRONT	113	115
			REAR	115	118
1.24	CBC Height: Range (1090, +15,-5) Drg No- IB031-02002.	1090, +15 -5 mm	FRONT: REAR:		

(Signature of SSE/Elect. Loco (UF))

NAME SATISH KUMAR

(Signature of SSE/JE/Elect Loco)

NAME SHURMAM SHARMA

DATE 29/09/29

(Signature of JE/UF)

NAME ANKIT UPPAL

DATE 24/04/24

Loco No. 41857

1. BOGIE FRAME:

BOGIE	FRAME NO	Make	PL No.	PO No. & dt.	Warranty Period
FRONT	SL-1697	ECBT	29105146	100189	As per PO/IRS
REAR	SL-326	SIMPLEX	29105146	100190	conditions

2. Hydraulic Dampers PL No. 29040012, Make: KNORR

3. AXLES:

AXLE POSITION NO	1	2	3	4	5	6
MAKE/	PLW	PLW	PLW	PLW	PLW	PLW
S.NO	26251	26223	26037	26115	26024	25797
Ultrasonic Testing	OK	OK	OK	OK	OK	OK

4. WHEEL DISCS NO. AND TYPE & BULL GEAR

AXLE POSITION NO	1	2	3	4	5	6
GEAR END	DY28-119	DY22-041	DX93-039	DY52-087	DY29-146	DY52-142
Make	IMPORTED	IMPORTED	IMPORTED	IMPORTED	IMPORTED	IMPORTED
FREE END	DX92-089	DY19-108	DTD6-019	DY19-009	DY22-92	DX93-126
Make	IMPORTED	IMPORTED	IMPORTED	IMPORTED	IMPORTED	IMPORTED
Bull Gear No.	23-F-13	23-F-06	23-K-21	23-K-22	23-L-33	24-A-26
Bull Gear Make	LMS	LMS	LMS	LMS	LMS	LMS

5. AXLE ROLLER BEARING (CRU) (PL No. 29010020, Warranty: As per PO/IRS conditions)

	AXLE POSITION NO	1	2	3	4	5	6
Gear	MAKE	FAG	NBC	FAG	NBC	NBC	FAG
End	PO NO. & dt	00091	02875	00091	02875	02875	00091
Free	MAKE	FAG	NBC	FAG	NBC	NBC	FAG
End	PO NO. & dt	00091	02875	00091	02875	02875	00091

6. WHEEL DISC PRESSING (PRESSURE IN KN): SPECIFIED 80-105 T

AXLE POSITION NO	1	2	3	4	5	6
BULL GEAR END	926	930	876	950	846	855
FREE END	910	994	896	929	859	859

Loco No. 41857

7. DIAMETER AFTER PROFILE TURNING: SPECIFIED 1092 + 5 mm - 0 mm

AXLE POSITION NO	1	2	3	4	5	6	
DIA IN mm GE	1092.4	1092.4	1092.5	1092.5	1092.3	1092.5	
DIA IN mm FE	1092.4	1092.4	1092.5	1092.5	1092.3	1092.5	
WHEEL PROFILE GAUGE (1596±0.5mm)	OK	OK	OK	OK	OK	OK	

8. SUSPENSION TUBE & ITS TAPER ROLLER BEARING:

AXLE POSITION NO		1	2	3	4	5	6
S.T. (PL 29100288)	MAKE	KPE	IN	KPE	KPE	IN	KPE
G.E. BRG PL 29030110	MAKE	FAG	FAG	FAG	FAG	FAG	FAG
F.E. BRG PL 29030110	MAKE	FAG	FAG	FAG	FAG	FAG	FAG

9. GEAR CASE (PL No. 29030018) & BACKLASH:

AXLE POSITION NO	1	2	3	4	5	6
MAKE	KP	KM	KP	KP	KM	KP
BACKLASH (0.254 – 0.458mm)	0.320	0.480	0.300	0.310	0.350	0.300

10 A/BOX TO BOGIE FRAME LATERAL CLEARANCES (SPECIFIED 15.0 to 19.0mm):

AXLE POSITION NO	1	2	3	4	5	6
RIGHT SIDE	16.62	17.42	16.52	17.56	16.63	16.34
LEFT SIDE	17.04	17.26	18.60	18.30	18.88	18.72

11. TRACTION MOTOR: (PL No. 29940606, Warranty: As per PO/IRS conditions)

AXLE POSITION NO	N NO MAKE PO No. & date		S. NO.
1	PLW	-	PLW-2593
2	PLW	-	PLW-2550
3	PLW	-	PLW-2602
4	PLW	-	PLW-2596
5	BHEL	100509 dt. 21.03.22	201240987
6	PLW	-	PLW-2586

Q

TOP 12 COSTLIEST ITEMS OF WAG9HC LOCO WITH WARRANTY CONDITIONS AS PER TENDERS

S No	PL No	DESCRIPTION	Warranty Period
1	29741075	IGBT BASED 3-PHASE DRIVE PROPULSION EQUIPMENT	60 months after commissioning or 72 months from date of supply whichever earlier as per special conditions given by CLW
2	29731057	MAIN TRANSFORMER 7775 KVA TYPE LOT 7500 FOR WAP7 3- PHASE ELECTRIC LOCOMOTIVE TO CLW SPECN NO.CLW/ES/3/0660/C	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
3	29171064	COMPLETE SHELL ASSLY (PIPED & PAINTED) FOR WAP-7 LOCO TO CLW SPEC. NO. CLW/MS/3/152 ALT-8	AS PER IRS CONDITIONS-30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER.
4	29600418	LOCOMOTIVES TO CLW SPECN. NO. CLW/ES/03/646 ALT-NIL WITH DMW REQUIREMENT OF HARNESSED	As per clause no.9 of CLW Specn. CLW/ES/3/0458 & Clause No.10 of CLW SpecnCLW/ES/3/0459. [18 months after commissioning or 20 months from date of supply for single core & 18 months after commissioning or 24 months from date of supply for multi core]

7	29942007	3-PHASE ASYNCHRONOUS TRACTION MOTOR (RESISTANCE RING MECHANICALLY INTERLOCKED TO END PLATE DESIGN ROTOR, SCHEME-II), TYPE 6FRA-6068 FOR WAP-7 ELECTRIC LOCO WITHOUT ACTIVE SPEED SENSOR TO SPECIFICATION NO. 4TMS.096.081 ALT-2 AND STR NO. CLW/2008/3PHTM/STR/0001.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
6	29480140	COMPLETE FILTER CUBICLE ALONG WITH ALL EQUIPMENTS AND CABLING TO DRG./SPEC NO. [1] CLW/ES/3/0193 ALT-F OR LATEST AND CLW DRG. NO. 1209-15-143-004 ALT-10 AND PART DRG./SPEC NO AS PER ANNEXURE-A ATTACHED.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
5	29180016	BRAKE CONTROL SYSTEM INCLUDING DRIVER'S VIGILANCE CONTROL DEVICE TO SET LIST NO.EL29180016.	As per specification no. CLW/MS/3/001 Alt. 16 i.e. the manufacturer is required to guarantee that the brakevalves/equipment work satisfactorily for a period of five (5) years after commissioning. Any equipment/part which failsduring the guarantee period shall be replaced free of cost by the manufacturer. The replaced components shallfurther be under warranty for five (5) years from the date of their fitment and should the replaced components proveunsatisfactory in service, they shall be replaced by modified and improved components by the supplier free of cost.

8	29105146	Bogie Frame Complete for WAP-7 for 3 Phase Co Co Locomotive to CLW specification No. CLW/MS/3/Bogie/003 alt-1 and CLW Drg.No.1209.01.112-202 Alt-Nil	As per clause 16 of Spec.No.CLW/MS/3/Bogie/003 Alt-1. [60 months after commissioning or 72 months from date of supply]
9	29171192	COMPLETE AUXILIARY CUBICLE HB2 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0192 ALT-E OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
10	29171210	COMPLETE CONTROL CUBICLE SB2 ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0195/A ALT-H OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
11	29171209	COMPLETE CONTROL CUBICLE SB1 (PUSH PULL SCHEME COMPLIANT) ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0194 ALT-G OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
12	29171180	COMPLETE AUXILIARY CUBICLE HB1 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0191 ALT-D OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.



भारत सरकार GOVERNMENT OF INDIA

रेल मंत्राल्य

MINISTRY OF RAILWAYS

पटियाला रेलइंजन कारखाना
PATIALA LOCOMOTIVE WORKS

फैक्स/Fax No.: 0175-2397244 फोन/ Phone: 0175- 2396422 मोबाईल: 9779242310 पटियाला, 147003, भारत्

PATIALA, 147003, INDIA

Email: dyceeloco.dmw@gmail.com



(An ISO 9001, ISO 14001, ISO 45001 & ISO 50001, 5S & Green Building certified Organization)

संख्या. PLW/M/ECS/Tech/Kavach

तिथि: 21.05.2024

(Through Mail)

Sr. Div. Electrical Engineer, Electric Loco Shed, New Katni jn.

Email: srdeetrsnkj@gmail.com

विषय:- Fitment of KAVACH in three Phase Electric Loco. No. 41857 WAG9-HC.

संदर्भ:- (i). Director General Stds./Electrical/RDSO letter no. EL/0.1.3/3 dated 21.08.2023.

(ii).Director General Stds./Electrical/RDSO letter no. EL/0.1.3/3 dated 26.09.2023

In ref. to the above letter's Loco No. 41857 has been dispatched with fittings for implementation of KAVACH system in locomotive at home shed in Zonal Railway. This Loco was dispatched to ELS/NKJ/WCR on 23.04.2024. The details of fittings are attached as Annexure-A (pneumatic fittings), Annexure-B (Kavach equipment mounting Brackets) & Annexure-C (Wago with harnessed lay out).

This is for your information & necessary action please.

्रीक्रोवाड) 21.5-24 (निशांत बंसीवाल)

उप मुख्य विद्युत अभियंता/लोको

प्रतिलिपि:-

PCEE: for kind information please CELE/CR:- for kind information please

CEE/Loco & CEE/D&Q, CMM, CPLE:- for kind information please Dy CME/Planning: for information & necessary action please Dy CEE/Design: for information & necessary action please Dy CME/Design: for information & necessary action please AWM/LAS&ABS: for information & necessary action please

AWM/LFS: for information & necessary action please

AWM/ECS: to monitor & supply of rest of the items as mentioned above for Kavach to all the concerned Electric Loco Sheds and maintain the record.

Secy. to PCAO for kind information of PCAO please.

Loco No. 41857

List of balance items of KAVACH pneumatic pipes & fitting yet to be supplied later on. These items are currently under procurement process at PLW. The same will be advised to the shed for collection of the material as soon as it will be received at PLW.

		Description of item	Qty.
SN	PL No.	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
		ISOLATING COCK 3/8" (FEMALE) LEGRIS TYPE WITH VENT	04 nos.
1	29163341	ISOLATING COCK 3/8" (FEMALE) LEGRIS TYPE WITHOUT VENT	02 nos.
		TEE UNION 3/8"X3/8"X3/8" BRASS FITTINGS	02 nos.
		MALE CONNECTORS 3/8" TUBE OD X 3/8" BSPT, BRASS FITTINGS	09 nos.
		MALE CONNECTORS 1/2" TUBE OD X 1/2" BSPT, BRASS FITTINGS	06 nos.
		FEMALE CONNECTORS (NYLON TUBE) DIA 6 TUBE X 3/8" BSPP BRASS FITTINGS	01 no.
		MALE CONNECTOR (NYLON TUBE) DIA 6 TUBE X 3/8" BSPP BRASS FITTINGS	03 nos.
2	29611994	FEMALE TEE 3/8" BSPP – BRASS	06 nos.
		HEX PLUG -3/8" BSPT – BRASS	02 nos.
		FEMALE TEE 1/2" BSPP – BRASS	04 nos.
		HEX NIPPLE 3/8X3/8" BSPT – BRASS	04 nos.
		RED HEX NIPPLE 3/8X1/2" BSPT - BRASS	02 nos.
		HEX PLUG – 1/2" BSPT – BRASS	04 nos.
		MALE ELBOW CONNECTORS 3/8" TUBE OD X 3/8) BSPT. BRASS FITTINGS	02 nos.
3	29170114	Copper Tube OD 9.52mm (3/8") X 1.245 Mm W.T X 6 Mtr	1.2 Mtr



SN	PL No.	Description of item	Quantity
1.	29611945	Mounting bracket arrangement provided for RF Antenna on the roof top of both driver cabs.	04 nos.
2.	•	Mounting bracket arrangement provided for GPS/GSM Antenna on the roof top of both driver cabs.	02 nos.
3.		Protection Guards for RFID reader provided behind the cattle guards of both side.	02 nos.
4.		Inspection door with latch provided on the both driver desk covers (LP side) in each cab to access isolation cock.	02 nos.
5.		Cable Entry Plate fitted for routing of cable with RF Antenna & GPS/GSM Antenna bracket.	06 nos.
6.	-	WAGO bracket fitted in Machine room at back side of SB-1.	01 no.
7.	-	One circular hole of 80 mm dia. provided in each cabs on LP side behind the driver desk toward the wall for routing of OCIP (DMI) cables.	02 nos.
8.	_	80 mm holes provided on TM1 and TM6 Junction box inspection cover hole for drawing of RFID reader cables.	02 nos.
9.		DIN Rail fitted inside the driver desk (LP Side)	02 nos.

ewy AWM/LFS

SSE/G/LFS

Annexure-C

SN	PL No.	Description of item	Quantity
1.	42310301	Flexible conduit size 25mm ² provided for RF-1, 2 & GPS Antenna cable layout from CAB-1&2 to Machine room.	06 nos.
2.	29611982	Wago terminals in CAB-1&2 (25 nos. in each CAB).	50 nos.
3.	29611982	Wago terminal in Machine room at back side of SB-1.	75 nos.
4.	-	Harness provided from KAVACH SB to SB-1	05 wires
5.	·	Harness provided from KAVACH SB to SB-2	05 wires
6.	-	Harness provided from KAVACH SB to Pneumatic Panel	12 wires
7.	-	Harness provided from KAVACH SB to CAB-1	24 wires
8.	-	Harness provided from KAVACH SB to CAB-2	16 wires

AWM/ECS

SSE/G/ECS