# भारतीय रेल Indian Railways

पटियाला रेलइंजन कारख़ाना, पटियाला

## PATIALA LOCOMOTIVE WORKS, PATIALA



LOCO TESTING & DISPATCH REPORT OF IGBT BASED WAG9HC ELECTRIC LOCOMOTIVE

LOCO NO.: 41977

TYPE: WAG9HC

RAILWAY SHED: WR/BRCE

PROPULSION SYSTEM: MEDHA

**DATE OF DISPATCH:** 20.12.2024

लोको निर्माण रिकार्ड



# पटियाला रेलइंजन कारख़ाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA

LOCO NO.: 41977

**RAILWAY/SHED: WR/BRC** 

**DOD: DEC-2024** 

### **INDEX**

SN	PARA	ACTIVITIES	PAGE NO.
		Testing & Commissioning (ECS)	
1.	1.0	Continuity Test of the cables	
	1.1	Continuity Test of Traction Circuit Cables	
	1.2	Continuity Test of Auxiliary Circuit Cables	1-4
	1.3	Continuity Test of Battery Circuit Cables	
	1.4	Continuity Test of Screened Control Circuit Cables	
2.	2.0	Low Tension test	
	2.1	Measurement of resistor in OHMS (Ω)	F 6
	2.2	Check Points	5-6
	2.3	Low Tension Test Battery Circuits (without control electronics)	
3	3.0	Downloading of Software	
	3.1	Check Points	
	3.2	Download Software	7-10
	3.3	Analogue Signal Checking	
	3.4	Functional test in simulation mode	
4	4.0	Sensor test & convertor test	
	4.1	Test wiring Transformer Circuits – Polarity Test	
	4.2	Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)	
	4.3	Primary Voltage Transformer	
	4.4	Minimum voltage relay (Pos. 86)	11-16
	4.5	Maximum current relay (Pos. 78)	11-16
	4.6	Test current sensors	
	4.7	Test DC Link Voltage Sensors (Pos 15.6/*)	
	4.8	Verification of Converter Protection Circuits (Hardware limits)	
	4.9	Sequence of BUR contactors	
5.	5.0	Commissioning with High Voltage	
	5.1	Check List	
	5.2	Safety test main circuit breaker	
	5.3	Auxiliary Converter Commissioning	
	5.3.1	Running test of 3 ph. auxiliary equipments	
	5.3.2	Performance of Auxiliary Converters	
	5.3.3	Performance of BURs when one BUR goes out	16-25
	5. <i>4</i>	Auxiliary circuit 415/110	
	5.5	Hotel Load Circuit	
	5.6	Traction Converter Commissioning	
	5.7	Test protective shutdown SR	
	5.8	Test Harmonic Filter	
	5.9	Test important components of the locomotive	
6.	6.0	Running Trial of the locomotive	25-26
7.	7.0	Final Check List to be verified at the time of Loco dispatch	27
8.	8.0	Status of RDSO modifications	28
9.	1-10	Pneumatic Test Parameters	29 - 32
10.		Loco Check Sheet(LAS)	33
11.	-	Component History (LAS,ECS,ABS)	34-36
12.	-	Component History & Testing Parameter (Bogie Shop)	37 - 38
13	-	Warranty Conditions as per Tenders	39 -41

Effective Date: Feb 2022

(Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41977 - MEDITA

Type of Locomotive: WAP-7/WAG-9HC

Page: 1 of 27

1.0 Continuity Test of the cables

1.1 Continuity Test of Traction Circuit Cables

As per cable list given in Para 1.3 of document no. 3 EHX 410 124, check the continuity with continuity tester and megger each cable to be connected between following equipment with 1000V megger.

From	То	Continuity (OK/Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Filter Cubicle	Transformer	OK	100 ΜΩ	Gooms
Filter Cubicle	Terminal Box of Harmonic Filter Resistor (Roof)	OK	100 ΜΩ	booms
Filter Cubicle	Earthing Choke	OK	100 ΜΩ	700 ma.
Earthing Choke	Earth Return Brushes	OK	100 ΜΩ	800 n2,
Transformer	Power Converter 1	OK	100 ΜΩ	900ma
Transformer	Power Converter 2	OK	100 ΜΩ	700 Mg
Power Converter 1	TM1, TM2, TM3	OK	100 ΜΩ	Gooma.
Power Converter 2	TM4, TM5, TM6	OK	100 ΜΩ	700ms
Earth	Power Converter 1	OK	100 ΜΩ	Booms
Earth	Power Converter 2	OK	100 ΜΩ	Zoome

## 1.2 Continuity Test of Auxiliary Circuit Cables

As per cable list given in Para 1.4 of document no. 3 EHX 410 124, check the continuity with continuity meter and megger each cable to be connected between following equipment with the help of 1000V megger.

Signature of the JE/SSE/Harness

Signature of the JE/SSE/Loco Cabling

(Ref: WI/ECS/10)

Effective Date: Feb 2022

## PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41917 \_ MEDHA

Type of Locomotive: WAP-7/WAG-9HC

Page: 2 of 27

From	То	Continuity(OK/ Not OK)	Prescribed Megger Value (min)	Measured Megger Value
Transformer	BUR1		100 ΜΩ	FOOML
Transformer	BUR2		100 ΜΩ	500m/L
Transformer	BUR3		100 MΩ	600 mg
Earth	BUR1		100 ΜΩ	-100 m
Earth	BUR2		100 MΩ	coom
Earth	BUR3		100 ΜΩ	600 M2
BUR1	HB1		100 ΜΩ	Foo ma
BUR2	HB2		100 MΩ	600 mm
HB1	HB2		100 ΜΩ	COD MA
HB1	TM Blower 1		100 MΩ	600 m
HB1	TM Scavenge Blower 1		100 ΜΩ	700 ma
HB1	Oil Cooling Unit 1		100 MΩ	700 m
HB1	Compressor 1		100 MΩ	800 Mr
HB1	TFP Oil Pump 1		100 MΩ	600 m
HB1	Converter Coolant Pump 1		100 ΜΩ	700 m
HB1	MR Blower 1		100 MΩ	600 m
HB1	MR Scavenge Blower 1		100 ΜΩ	500 m
HB1	Cab1		$100~{ m M}\Omega$	600 mr
Cab1	Cab Heater 1		100 MΩ	COD M
HB2	TM Blower 2		100 ΜΩ	600 m/
HB2	TM Scavenge Blower 2		100 MΩ	con m
HB2	Oil Cooling Unit 2		100 MΩ	600 ma
HB2	Compressor 2		100 ΜΩ	SODM
HB2	TFP Oil Pump 2		100 MΩ	700 ma
HB2	Converter Coolant Pump 2		100 MΩ	600 ma
HB2	MR Blower 2		100 MΩ	700 mg
HB2	MR Scavenge Blower 2		100 MΩ	FOOM
.HB2	Cab2		100 ΜΩ	600 M
Cab2	Cab Heater 2		100 MΩ	500 m

(Ref: WI/ECS/10)

Effective Date: Feb 2022

## PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41977 - MEDHA

Type of Locomotive: WAP-7/WAG-9HC

Page: 3 of 27

1.3 Continuity Test of Battery Circuit Cables

Check continuity of following cables as per Para 2.3 of document no. 3 EHX 610 299

From	То	Condition	Continuity (OK/Not OK)
Battery (wire no 2093)	Circuit breakers 110- 2, 112.1-1, 310.4-1	By opening and closing MCB 112	OK
MCB 110	Connector 50.X7-1	By opening and closing MCB 110	ok
Battery (Wire no. 2052)	Connector 50.X7-2		ok
SB2 (Wire no 2050)	Connector 50.X7-3		OK

Close the MCB 112, 110, 112.1, and 310.4 and	Prescribed value	Measured
measure the resistance of battery wires 2093, 2052, 2050 with respect to the loco earth.	> 0.5 MΩ	Value <u> </u>
Measure the resistance between 2093 & 2052,	Prescribed value:	Measured .
2093 & 2050, 2052 & • 2050	> 50 MΩ	Value <u>70</u> ΜΩ

Commission the indoor lighting of the locomotive as per Sheet No 7A & 7B.

## 1.4 Continuity Test of Screened Control Circuit Cables

Check the continuity and isolation of the screen cable of the following circuits with the help of sheet no. mentioned against each as per document no. 3 EHX 610 299.

Screened control circuit cables for	Corresponding Sheet Nos.	Continuity & Isolation (OK/Not OK)
Battery voltage measurement	04B	ok
Memotel circuit of cab1 &2	10A	ok
Memotel speed sensor	10A	ok
Primary voltage detection	01A, 12A	ok
Brake controller cab-1 & 2	06F, 06G	OK

Effective Date: Feb 2022

(Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41977 - MEDHA

Type of Locomotive: WAP-7/WAG-9HC
Page: 4 of 27

		-14
Master controller cab-1 &2	08C, 08D	ok
TE/BE meter bogie-1 & 2	08E, 08F	olc
Terminal fault indication cab-1 & 2	09F	ok
Brake pipe pressure actual BE electric	06H	DK
Primary current sensors	12B, 12F	0 <i>K</i>
Harmonic filter current sensors	12B, 12F	0K
Auxiliary current sensors	12B, 12F	OK
Oil circuit transformer bogie 1	12E, 12I	οĶ
Magnetization current	12C, 12G	ОК
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-1	12D	015
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-2	12D	ok
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-3	12D	0K
Traction motor speed sensors (2 nos.) and temperature sensors (1 no.) of TM-4	12H	OK
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-5	12H	OK
Traction motor speed sensors (2nos) and temperature sensors (1 no.) of TM-6	12H	ok
Train Bus cab 1 & 2 (Wire U13A& U13B to earthing resistance= $10K\Omega \pm 10\%$ )	13A	<b>0</b> β
UIC line	13B	OK
Connection FLG1-Box TB	13A	6K

Effective Date: Feb 2022

DOC.NO.F/ECS/UI (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

## Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41277 - MEDHA

Type of Locomotive: WAP-7/WAG-9HC

Page: 5 of 27

### 2.0 Low Tension test

2.1 Measurement of resistor in OHMS ( $\Omega$ )

Measure the resistances of the load resistors for primary voltage transformer, load resistors for primary current transformer and Resistor harmonic filter as per Para 3.2 of the document no. 3 EHX 610 279.

Name of the resistor	Prescribed value	Measured value
Load resistor for primary voltage transformer (Pos. 74.2).	3.9K <b>Ω</b> ± 10%	3.9ku
Resister to maximum current relay.	1Ω ± 10%	12
Load resistor for primary current transformer (Pos. 6.11).	3.3 Ω ± 10%	3.31
Resistance harmonic filter (Pos 8.3). Variation allowed $\pm$ 10%		WAP7
Between wire 5 & 6	0.2 Ω	0.25
Between wire 6 & 7	0.2 Ω	0.20
Between wire 5 & 7	0.4 Ω	0 452
For train bus, line U13A to earthing.	10 k <b>Ω</b> ± 10%	10.014
For train bus, line U13B to earthing.	10 k <b>Ω</b> ± 10%	999×1
Insulation resistance of High Voltage Cable from the top of the roof to the earth (by1000 V megger).	200 ΜΩ	300190
Resistance measurement earth return brushes Pos. 10/1.	≤0.3 Ω	0.28.2
Resistance measurement earth return brushes Pos. 10/2.	≤0.3 Ω	0.281
Resistance measurement earth return brushes Pos. 10/3.	≤0.3 Ω	0.30A
Resistance measurement earth return brushes Pos. 10/4.	≤0.3 Ω	0.282
Earthing resistance (earth fault detection), Harmonic Filter –I; Pos. 8.61.	<b>2.2 kΩ</b> ± 10%	5.2kv
Earthing resistance (earth fault detection) Harmonic Filter –II; Pos 8.62.	2.7 kΩ± 10%	2.742
Earthing resistance (earth fault detection) Aux. Converter; Pos. 90.3.	3.9 k <b>Ω</b> ± 10%	3.840
Earthing resistance (earth fault detection) 415/110V; Pos. 90.41.	1.8 k <b>Ω</b> ± 10%	1.820
Earthing resistance (earth fault detection) control circuit; Pos. 90.7.	390 <b>Ω</b> ± 10%	3905
Earthing resistance (earth fault detection) Hotel load; Pos. 37.1(in case of WAP5).	3.3 k <b>Ω</b> ± 10%	NA
Resistance for headlight dimmer; Pos. 332.3.	10 <b>Ω</b> ± 10%	1052

(Ref: WI/ECS/10)

Effective Date: Feb 2022

## PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41977 - MEDHA

Type of Locomotive: WAP-7/WAG-9HC

Page: 6 of 27

Make sure that the earthing brush device don't make direct contact with the axle housing, earth connection must go by brushes.

### 2.2 Check Points

Items to be checked	Remarks
Check whether all the earthing connection in roof and machine room as mentioned in sheet no. 22A is done properly or not.  These earthing connections must be flexible and should be marked yellow & green	chegred - OIL
Check whether all the earthing connection between loco body and bogie is done properly or not. These cables must be flexible having correct length and cross section	chegred on

## 2.3 Low Tension Test Battery Circuits (without control electronics)

These tests are done with the help of the special type test loop boxes as per procedure given in Para 3.6 of the document no. 3 FHX 610 279

Name of the test	Schematic used.	Remarks
Test 24V supply	Sheet 04F and other linked sheets	chequed ou
Test 48V supply	Sheet 04F & sheets of group 09	Fan supply to be checked.
Test traction control	Sheets of Group 08.	OK
Test power supply bus stations.	Sheets of Group 09.	Fan supply to be checked. のん
Test control main apparatus	Sheets of Group 05.	OK
Test earth fault detection battery circuit by making artificial earth fault to test the earth fault detection	Sheet 04C	OK
Test control Pneumatic devices	Sheets of Group 06	ΟK
Test lighting control	Sheets of Group 07	OK
Pretest speedometer	Sheets of Group 10	OK
Pretest vigilance control and fire system	Sheets of Group 11	οK
Power supply train bus	Sheets of Group 13	oK

Effective Date: Feb 2022

Doc.No.F/ECS/UI (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

## Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 4/9773.0 Downloading of Software

Type of Locomotive: WAP-7/WAG-9HC

Page: 7 of 27

3.1 Check Points.	Yes/No
Check that all the cards are physically present in the bus stations and all the plugs are connected.	yes
Check that all the fibre optic cables are correctly connected to the bus stations.	Yes
Make sure that <b>control electronics off relay</b> is not energized i.e. disconnect Sub-D 411.LG and loco is set up in simulation mode.	108
Check that battery power is on and all the MCBs (Pos. 127.*) in SB1 &SB2 are on	1/08

3.2 Download Software

The software of Traction converter, Auxiliary converter and VCU should be done by commissioning engineer of the firm in presence of supervisor. Correct software version of the

propulsion equipment to be ensured and noted:

proparation equipment to	4
Traction converter-1 software version:	1.09
Traction converter-2 software version:	1.09
Auxiliary converter-1 software version:	1.04
Auxiliary converter-2 software version:	1.04
Auxiliary converter-3 software version:	1006
Vehicle control unit -1 software version:	3.0
Vehicle control unit -2 software version:	3.0

### 3.3 Analogue Signal Checking

Check for the following analogue signals with the help of diagnostic tool connected with loco.

Description	Signal name	Prescribed value	Measured Value
Brake pipe pressure	FLG2;0101XPrAutoBkLn	100% (= 5 Kg/cm2)	OL
Actual BE electric	FLG2; AMSB_0201- Wpn BEdem	100% (= 10V)	OK
TE/BE at 'o' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 9% and 11 %	10 4
TE/BE at 'TE maximal' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 99 % and 101 %	1001
TE/BE at 'TE minimal' position from both cab	FLG1; AMSB_0101- Xang Trans FLG2; AMSB_0101- Xang Trans	Between 20 % and 25 %	244-

Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

(Ref: WI/ECS/10)

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41917 - MEDHA

Type of Locomotive: WAP-7/WAG-9HC

Page: 8 of 27

TE/BE at 'BE maximal' position from both cab	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 99% and 101%	1801,
TE/BE at 'BE Minimal' position from both cab	FLG1; AMSB_0101- XangTrans FLG2; AMSB_0101- XangTrans	Between 20% and 25%	241.
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS_0101- LT/BDEM>1/3 HBB2; AMS_0101- LT/BDEM>1/3	Between 42 and 44%	444,
TE/BE at '1/3' position in TE and BE mode in both cab.	HBB1; AMS_0101- LT/BDEM>2/3 HBB2; AMS_0101- LT/BDEM>2/3	Between 72 and 74%	741
Both temperature sensor of TM1	SLG1; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature $0^{\circ}$ C to $40^{\circ}$ C	14°
Both temperature sensor of TM2	SLG1; AMSB_0106- Xatmp2Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	14°C
Both temperature sensor of TM3	SLG1; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	15°C
Both temperature sensor of TM4	SLG2; AMSB_0106- XAtmp1Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	14.5°
Both temperature sensor of TM5	SLG2; AMSB_0106- Xatmp2Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	14°
Both temperature sensor of TM6	SLG2; AMSB_0106- Xatmp3Mot	Between 10% to 11.7% depending upon ambient temperature 0°C to 40°C	14°C

Effective Date: Feb 2022

DOC.NO.F/ECO/UI (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41977 - MEDHA

Type of Locomotive: WAP-7/WAG-9HC

Page: 9 of 27

### Functional test in simulation mode 3.4

Conduct the following functional tests in simulation mode as per Para 5.5 of document no.3EHX 610 281. through the Diagnostic tool/laptop:

Test Function	Result desired in sequence	Result obtained
Emergency shutdown through emergency stop switch 244	VCB must open. Panto must lower.	chegred on
Shut Down through cab activation switch to OFF position	VCB must open. Panto must lower.	chequed or
Converter and filter contactor operation with both Power Converters during Start Up.	FB contactor 8.41 is closed.  By moving reverser handle:  Converter pre-charging contactor 12.3 must close after few seconds.  Converter contactor 12.4 must close.  Converter re-charging contactor 12.3 must opens.  By increasing TE/BE throttle:  FB contactor 8.41 must open.  FB contactor 8.2 must close.  FB contactor 8.1 must close.	chancel on
Converter and filter contactor operation with both Power Converters during Shut Down.	<ul><li>VCB must open.</li><li>Panto must lower.</li></ul>	chanced on

Effective Date: Feb 2022

DOC.NO.F/ECS/CI (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41977 - MEDHA

Type of Locomotive: WAP-7/WAG-9HC Page: 10 of 27

Contactor filter adaptation by isolating any bogie	Isolate any one bogie through bogie cut out switch. Wait for self-test of the loco.	**
	<ul> <li>Check that FB contactor 8.1 is open.</li> </ul>	
	<ul> <li>Check that FB contactor 8.2 is open.</li> </ul>	charlos ok
	After raising panto, closing VCB, and	
	setting TE/BE	-
	• FB contactor 8.1 closes.	
	• FB contactor 8.2 remains open.	
Test earth fault detection battery	By connecting wire 2050 to	)
circuit positive & negative	earth, create earth fault	
	negative potential.	
	• message for earth fault	chequel on
	By connecting wire 2095     to earth, create earth	17724
	fault positive potential.	
	• message for earth fault	
	Thessage for earth fault	
Test fire system. Create a smoke in	When smoke sensor-1 gets	
the machine room near the FDU.	activated then	<b>V</b>
Watch for activation of alarm.	Alarm triggers and fault	,
vvacon for activation of alarm	message priority 2	1
	appears on screen.	
·	When both smoke sensor	
	1+2 gets activated then	charred or
	A fault message priority	
A STATE OF THE STA	1 appears on screen and	
	lamp LSF1 glow.	
	Start/Running interlock occurs and	
	TE/BE becomes to 0.	1
Time, date & loco number	Ensure correct date time and Loco	n is
	number	OK
• .	<u>  '                                   </u>	

Effective Date: Feb 2022

(Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

## Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.:

41977 - MEDHA

Type of Locomotive: WAP-7/WAG-9HC

Page: 11 of 27

DOC.NO.F/ECS/VI

Sensor Test and Converter Test

4.1 Test wiring main Transformer Circuits

Apply  $198V_p/140V_{RMS}$  to the primary winding of the transformer (at 1u; wire no. 2 at surge arrestor and at 1v, wire no. 100 at earthing choke). Measure the output voltage and compare

the phase	of the	following	of the	e trans	formers.

Output Winding nos.	Description of winding.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
2U <sub>1</sub> & 2V <sub>1</sub>	For line converter bogie 1 between cable 801A- 804A	10.05V <sub>p</sub> and same polarity	10.0416	OK
2U <sub>4</sub> & 2V <sub>4</sub>	For line converter bogie 1 between cable 811A 814A	10.05V <sub>p</sub> and same polarity	10.040p	OK_
2U <sub>2</sub> & 2V <sub>2</sub>	For line converter bogie 2 between cable 801B- 804B	10.05V <sub>p</sub> and same polarity	10.054	OL
2U <sub>3</sub> & 2V <sub>3</sub>	For line converter bogie 2 between cable 811B-814B	10.05V <sub>p</sub> and same polarity	10.0420	
2U <sub>B</sub> & 2V <sub>B</sub>	For aux. converter 1 between cable 1103- 1117 (in HB1) For Aux converter 2 between cable 1103- 1117 (in HB2)	7.9V <sub>p</sub> , 5.6V <sub>RMS</sub> and same polarity.	7.8 VP 5=5 VPMS	on
2U <sub>F</sub> & 2V <sub>F</sub>	For harmonic filter between cable 4-12 (in FB)	9.12V <sub>p</sub> , 6.45V <sub>RMS</sub> and same polarity.	9.1018 6.94.2175	en

## 4.2 Test wiring auxiliary transformer 1000V/415V-110V (pos. 67)

Apply  $141V_p$  /  $100V_{RMS}$  to input of the auxiliary transformer at cable no 1203 –1117 and measure the output at

Description of wire no.	Prescribed Output Voltage & Polarity with input supply.	Measured output	Measured polarity
Cable no. 1218 - 1200	58.7V <sub>p</sub> , 41.5V <sub>RMS</sub> and opposite polarity.	58-501 4 41.50005	ox.
Cable no. 1218 – 6500	15.5V <sub>p</sub> , 11.0V <sub>RMS</sub> and opposite polarity.	15.5VP	ů.

DOC.NO.F/EUS/V (Ref: WI/ECS/10)

Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41977 - MEDHA

Type of Locomotive: WAP-7/WAG-9HC

Page: 12 of 27

### **Primary Voltage Transformer** 4.3

Apply 250V<sub>eff</sub>/350V<sub>p</sub> by variac to roof wire 1 and any wire 0 and measure the magnitude and polarity of the output of the primary voltage transformer for both bogies as per the procedure specified and suggested by the traction converter manufacturer. Primary voltage measurement converters (Pos. 224.1/\*) & catenary voltmeter (Pos. 74/\*)

This test is to be done for each converter.

Activate cab in driving mode and supply  $200V_{RMS}$  through variac to wire no 1501 and 1502. Monitor the following parameters through Diagnostic tool and in catenary voltmeter.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1 G 87-XUPrim	25kV	250%	25-KV	2504
SLG2 G 87-XUPrim	25 kV	250%	25KV	250 4.

Decrease the supply voltage below 140  $V_{\text{RMS}}$ . VCB must open at this voltage. In this case the readings in Diagnostic Tool and catenary voltmeter will be as follows.

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1_G 87-XUPrim	17kV	170%	17 KV	170 %
SLG2 G 87-XUPrim	17 kV	170%	17160	170 %

Reactivate VCB to on by increasing this voltage to 175% (17.5 kV).

Increase the supply to 240 V<sub>RMS</sub> through variac. VCB must open at this voltage, In this case the readings in diagnostic tool and catenary voltmeter will be as follows:

Signal name	Prescribed value in catenary voltmeter	Prescribed value in Micview	Monitored value in catenary voltmeter	Monitored value in SR diagnostic tool
SLG1_G 87-XUPrim	30kV	300%	30 KU	300 4
SLG2_G 87-XUPrim	30 kV	300%	30 KU	300 1.

Reactivate VCB to on by decreasing this voltage to 290% (29 kV).

Effective Date: Feb 2022

DOC.NO.F/ECS/01 (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41977 - MEDHA

Type of Locomotive: WAP-7/WAG-9HC Page: 13 of 27

### Minimum voltage relay (Pos. 86) 4.4

Functionality test:	ted to approv 68%
Minimum voltage relay (Pos. 86) must be adjus	ted to approx do /o
Activate loco in cooling mode. Check Power supply of 48V to	✓(Yes/No)
minimum voltage relay. Disconnect primary voltage	·
transformer (wire no. 1511 and 1512) from load resistor (Pos.	
74.2) and connect variac to wire no. 1501 and 1502. Supply	
200V <sub>RMS</sub> through variac. In this case; <i>Minimum voltage relay</i>	
(Pos. 86) picks up	·
The state of the driving mode:	(Yes/No)
Try to activate the cab in driving mode:	<b>V</b> (1-2-7-1-7)
Contactor 218 do not close; the control	
electronics is not be working.	(Yes/No)
Turn off the variac:	/(res/NO)
Contactor 218 closes; the control electronics is be	
working	
Test Under Voltage Protection	<u>);</u>
Activate the cab in cooling mode; Raise panto;	✓(Yes/No)
Supply 200V <sub>RMS</sub> through variac to wire no. 1501	·
& 1502; Close the VCB; Interrupt the supply	
voltage	
The VCB goes off after 2 second time delay.	
Again supply 200V <sub>RMS</sub> through variac to wire no.	√(Yes/No)
1501 & 1502; Decrease the supply voltage below	
140V <sub>RMS</sub> ± 4V;	
Fine tune the minimum voltage relay so that VCB opens.	

4.5 Maximum current relay (Pos. 78)	·
Disconnect wire 1521 & 1522 of primary current transforme &1522 (including the resistor at Pos. 6.11); Put loco in simulatio on contact 136.3; Close VCB; supply 3.6A <sub>RMS</sub> at the open wi maximum current relay Pos. 78 for correct over current value;	n for driving mode; Open R <sub>3</sub> – R <sub>4</sub>
VCB opens with Priority 1 fault message on display.	√(Yes/No)
Keep contact R <sub>3</sub> - R <sub>4</sub> of 136.3 closed; Close VCB; Tune the resist	or 78.1 for the current of 7.0A <sub>RMS</sub>
/9.9A <sub>p</sub> at the open wire 1521;	
VCB opens with Priority 1 fault message on display.	(Yes/No)

DOC.NO.F/ECS/01 (Ref: WI/ECS/10)

Effective Date: Feb 2022

## PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41977 - MEDHA

Type of Locomotive: WAP-7/WAG-9HC Page : 14 of 27

4.6 Test current sensors		Prescribed value	Set/Measured
Name of the sensor	Description of the test		value
Primary return current sensor (Test-1,Pos.6.2/1 & 6.2/2)	Activate cab in driving mode supply 10A. Measure the current through diagnostic tool or measuring print.	(Variation allowed is ± 10%)	
Primary return current	Supply 90mA <sub>DC</sub> to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		_
sensor (Test-2, Pos.6.2/1 & 6.2/2)	Supply 297mA <sub>DC</sub> to the test winding of sensor through connector 415.AA/1or 2 pin no. 7(+) & 8(-)		298MA
Auxiliary winding current sensor (Pos. 42.3/1 & 42.3/2)	Supply 90mA <sub>DC</sub> to the test winding of sensor through connector 415.AC/1or 2 pin no. 7(+) & 8(-)		
	Supply 333mA <sub>DC</sub> to the test winding of sensor through connector 415.AC/1 or 2 pin no. 7(+) & 8(-)		336 mB
Harmonic filter current sensors (Pos.8.5/1 &8.5/2)	Supply 90mA <sub>DC</sub> to the test winding of sensor through connector 415.AE/1o 2 pin no. 7(+) & 8(-)	•	
	Supply 342mA <sub>DC</sub> to the test winding of sensor through connector 415.AE/1or 2 pin no. 7(+) & 8(-)		346mm
Hotel load current sensors (Pos. 33/1 &	Switch on hotel load. Supply 90mA <sub>DC</sub> to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) & 8(-)	NA	MA
33/2)	Supply 1242mA <sub>DC</sub> to the test winding of sensor through connector 415.AG/1or 2 pin no. 7(+) & 8(-)	NA	UV

Effective Date: Feb 2022

(Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

# <u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: H1977 - MEDHI

Type of Locomotive: WAP-7/WAG-9HC

Page: 15 of 27

4.7 Test DC Link Voltage Sensors (Pos 15.6/\*)

This test is to be done by the commissioning engineer of the firm if required.

## 4.8 Verification of Converter Protection Circuits (Hardware limits) -

This test is to be done as per para 6.17 of the document no. 3EHX 610 282 for both the converters.

Protection circuits	Limit on which shutdown should take place	Measured limit	
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 1	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 18.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=	ox
Current sensors (Pos 18.2/1, 18.2/2, 18.2/3, 18.4/4, 18.5/1, 18.5/2, 18.5/3) for Power Converter 2	Increase the current quickly in the test winding of the current sensors, VCB will off at 2.52A with priority 1 fault for each sensor.	For 18.2/1= For 8.2/2= For 18.2/3= For 18.4/4= For 18.5/1= For 18.5/2= For 18.5/3=	010
Fibre optic failure In Power Converter1	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	ok	
Fibre optic failure In Power Converter2	Remove one of the orange fibre optic plugs on traction converter. VCB should trip	OK	

### 4.9 Sequence of BUR contactors

The sequence of operation of BUR contactors for 'ALL BUR OK' BUR 1 out BUR 2 out and BUR 3 out condition has to be verified by putting the Loco in driving mode (VCB should not be closed) and isolating the BURs one by one. In these condition following will be the contactor sequence.

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
AI BUR OK	Close	Open	Close	Open	Close	Open	Close	Close	Open
BUR1 off	Close	Open	Close	Close	Open	Close	Open	Open	Close
BUR2 off	Open	Open	Close	Close	Close	Close	Open	Open	Close
BUR3 off	Open	Close	Open	Close	Close	Close	Open	Open	Close

Effective Date: Feb 2022

Doc.No.F/ECS/UI

(Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41977 \_ MEDHA

Type of Locomotive: WAP-7/WAG-9HC

Page: 16 of 27

Monitored contactor sequence

Status	52/1	52/2	52/3	52/4	52/5	52.4/1	52.4/2	52.5/1	52.5/2
AI BUR OK	class	opey	closs	per	cles	open	closs	cless	open
BUR1 off	clas	open	clos	closs	open	clos	opey	opes	clos
BUR2 off	de	open	108	L087	cles	clos	Spen		clos
BUR3 off	open	close	open	clos	close	clos.	gen	sper	cl81

### Commissioning with High Voltage

### 5.1 Check List

Items to be checked	Yes/No
Fibre optic cables connected correctly.	Yes
No rubbish in machine room, on the roof, under the loco.	Yes
All the electronic Sub-D and connectors connected	Yag
All the MCBs of the HB1 & HB2 open.	Yes
All the three fuses 40/* of the auxiliary converters	409
The fuse of the 415/110V auxiliary circuit (in HB1) open.	Y-9
Roof to roof earthing and roof to cab earthing done	7-8
Fixing, connection and earthing in the surge arrestor done correctly.	Yeg
Connection in all the traction motors done correctly.	Yes
All the bogie body connection and earthing connection done correctly.	7.eg
Pulse generator (Pos. 94.1) connection done correctly.	4.08
All the oil cocks of the gate valve of the transformer in open condition.	Y=9
All covers on Aux & Power converters, Filter block, HB1, HB2 fitted	yes
KABA key interlocking system.	9-8

### 5.2 Safety test main circuit breaker

Prepare to switch off the catenary supply during the first charging of the locomotive in case of any unexpected behavior of the electrical component of the loco. Charge the loco for the first time by closing BLDJ switch. The VCB will trip after certain time as no oil/coolant pumps are running yet.

Perform the following safety test of main circuit breaker through both the cabs of the locomotive.

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

## Effective Date: Feb 2022 PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41977

Type of Locomotive: WAP-7/WAG-9HC Page: 17 of 27

Name of the test	Description of the test	Expected result	Monitored result
Emergency stop in cooling mode	Raise panto in cooling mode. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244.	VCB must open. Panto must lower. Emergency brake will be applied.	chequed on
Emergency stop in driving mode	Raise panto in driving mode in. Put the brake controller into RUN position. Close the VCB. Push emergency stop button 244.	VCB must open. Panto must lower. Emergency brake will be applied.	chequed on
Under voltage protection in cooling mode	Raise panto in cooling mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open.	Cheoned on
Under voltage protection in driving mode	Raise panto in driving mode. Close the VCB. Switch off the supply of catenary by isolator	VCB must open with diagnostic message that catenary voltage out of limits	chequed or
Shut down in cooling mode.	Raise panto in cooling mode. Close the VCB. Bring the BL- key in O position.	VCB must open. Panto must lower.	chequedon
Shutdown in driving mode	Raise panto in driving mode. Close the VCB. Bring the BL-key in O position.	VCB must open. Panto must lower.	cheguedou
Interlocking pantograph- VCB in cooling mode	Raise panto in cooling mode. Close the VCB. Lower the pantograph by ZPT	VCB must open.	cheeked or
Interlocking pantograph- VCB in driving mode	Raise panto in driving mode. Close the VCB. Lower the pantograph by ZPT		cheuned or

Effective Date: Feb 2022

lo.03 (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41977

Type of Locomotive: WAP-7/WAG-9HC

Page: 18 of 27

### 5.3 Auxiliary Converter Commissioning

Switch on the high voltage supply and set up the loco in driving mode. Raise the panto. Close the VCB. Check that there is no earth fault in the auxiliary circuit, Switch off the VCB. Lower the panto. Create the earth fault in auxiliary circuit by making connection between wire no 1117(in HB2 cubicle) and earth. After 3 minutes a diagnostic message will come that "Earth fault auxiliary circuit."

5.3.1 Running test of 3 ph. auxiliary equipments

Switch on the 3 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary machine	Typical phase current	Measured continuous phase current	Measured starting phase current
Oil pump transformer 1	9.8 amps	12.8	15-5
Oil pump transformer 2	9.8 amps	10.3	12.3
Coolant pump converter 1	19.6 amps	39	५ : श्र
Coolant pump converter 2	19.6 amps	3.9	5-6
Oil cooling blower unit 1	40.0 amps	38,7	108,0
Oil cooling blower unit 2	40.0 amps	36.4	115.2
Traction motor blower 1	34.0 amps	35.0	83.0
Traction motor blower 2	34.0 amps	35.9	750
Sc. Blower to Traction motor blower 1	6.0 amps	5.0	19.2
Sc. Blower to Traction motor blower 1	6.0 amps	5.9	16.7
Compressor 1	25 amps at 0 kg/ cm <sup>2</sup> 40 amps at 10 kg/ cm <sup>2</sup>	38.3	60.0
Compressor 2	25 amps at 0 kg/ cm <sup>2</sup> 40 amps at 10 kg/ cm <sup>2</sup>	27-5	60.2

Je v

Doc.No.F/ECS/01

Effective Date: Feb 2022

(Ref:, WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41977

Type of Locomotive: WAP-7/WAG-9HC

Page: 19 of 27

## 5.3.2 Performance of Auxiliary Converters

Measure the performance of the auxiliary converters through software and record it.

BUR1 (Condition: Switch off all the load of BUR 1)- to be filled by commissioning engineer

of the firm.

Signal name	Description of the signal	Prescribed value	Monitored value	Value under Limit (Yes/No)
BUR1 7303 XUUN	Input voltage to BUR1	75% (10%=125V)	998	Yey
BUR1 7303 XUUZ1	DC link voltage of BUR1	60% (10%=100V)	636 V	yay
BUR1 7303 XUIZ1	DC link current of BUR1	0% (10%=50A)	dwo !	Yey

BUR2 (Condition: Switch off all the load of BUR 2, Battery Charger on) to be filled by commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed value by the firm	Monitored value	Value under Limit (Yes/No)
BUR2 7303-XUUN	Input voltage to BUR2	75% (10%=125V)	10000	Yey
BUR2 7303-XUUZ1	DC link voltage of BUR2	60% (10%=100V)	637	Yey
BUR2 7303-XUIZ 1	DC link current of BUR2	1% (10%=50A)*	7 Am	Yoy
BUR2 7303-XUILG	Current battery charger of BUR2	3% (10%=100A)*	22 Book	Yey
BUR2 7303-XUIB1	Current battery of BUR2	1.5%(10%=100A)*	1213ml	Ky
BUR2 7303 –XUUB	Voltage battery of BUR2	110%(10%=10V)	1)0V	Ya

<sup>\*</sup> Readings are dependent upon charging condition of the battery.

BUR3 (Condition: Switch off all the load of BUR 3, Battery Charger on) to be filled by commissioning engineer of the firm.

Signal name	Description of the signal	Prescribed set value by the firm	Monitored value	Value under limit (Yes/No)
BUR3 7303-XUUN	Input voltage to BUR3	75% (10%=125V	1001	Yey
BUR3 7303- XUUZ1	DC link voltage of BUR3	60% (10%=100V)	6374	169
BUR3 7303-XUIZ 1	DC link current of BUR3	1% (10%=50A)*	7 Armb	Ky
BUR3 7303-XUILG	Current battery charger of BUR 3	3% (10%=100A)*	22 Amp	Yes
BUR3 7303-XUIB1	Current battery of BUR 3	1.5%(10%=100A)*	12 Broth	Yey
BUR3 7303-XUUB	Voltage battery of BUR 3	110%(10%=10V)	1107	Yes

<sup>\*</sup> Readings are dependent upon charging condition of the battery.

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

chelke

Effective Date: Feb 2022

PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41977

Type of Locomotive: WAP-7/WAG-9HC Page: 20 of 27

5.3.3 Performance of BURs when one BUR goes out

When any one BUR goes out then rest of the two BURs should take the load of all the

Condition of BURs	Loads on BUR1	Loads in BUR2	Loads in BUR3
Ali BURs OK	Oil Cooling unit 1&2	TM blower1&2, TFP oil pump 1&2, SR coolant pump 1&2.	Compressor 1&2, Battery Coharger and TM Scavenger blower 1&2
BUR 1 out		Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2,TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 2 out	Oil Cooling unit 1&2, TM blower 1&2, TM Scavenger blower 1&2		Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.
BUR 3 out	Oil Cooling unit 1&2, TM blower1&2, TM Scavenger blower 1&2	Compressor 1&2, TFP oil pump 1&2, SR coolant pump 1&2 and Battery charger.	

5.4 Auxiliary circuit 415/110

For checking earth fault detection, make a connection between wire no. 1218 and vehicle body. On switching on VCB, Earth fault relay 89.5 must pick up and after 3 minutes a message will come in the Diagnostic display that Earth Fault 415/110V Circuit

Switch on the 1 ph. auxiliary equipment one by one. Check the direction of rotation of each auxiliary machine and measure the continuous current and starting current drawn by them.

Name of the auxiliary	Typical	Measured phase	Measured
machine	phase	current	starting current
to the second of the second	current		
Machine room blower 1	15.0 amps*	4-6	13-8
Machine room blower 2	15.0 amps*	4.9	16.2
Sc. Blower to MR blower 1	1.3 amps	. 1-4	4.5
Sc. Blower to MR blower 2	1.3 amps	1.9	4.6
Ventilator cab heater 1	1.1 amps	1:5	1.6
Ventilator cab heater 2	1.1 amps	1.5	1.6
Cab heater 1	4.8 amps	5.3	5-4
Cab heater 2	4.8 amps	5.3	5-4

\* For indigenous MR blowers.

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

# <u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41977

Type of Locomotive: WAP-7/WAG-9HC

Page: 21 of 27

## 5.5 Hotel load circuit (Not applicable for WAG-9HC)

For WAP-7 locomotive with Hotel load converter refer to Annexure-HLC

### **5.6 Traction Converter Commissioning**

### This test is carried out in association with Firm.

Traction converter commissioning is being done one at a time. For testing Converter 1, switch off the traction converter 2 by switch bogie cut out switch 154. For testing Converter 2, switch off the traction converter 2 by switch bogie cut out switch 154. Isolate the harmonic filter also by switch 160. Start up the loco by one converter. Follow the functionality tests.

### For Converter 1

Test Function	Results desired	Result obtained
Measurement of charging and pre-charging and charging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chequed on
Measurement of discharging of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	thermed on
Earth fault detection on positive potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chequal or
Earth fault detection on negative potential of DC Link of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chaered or
Earth fault detection on AC part of the traction circuit of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	charred of
Pulsing of line converter of Converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	chowized of
Pulsing of drive converter 1	Traction converter manufacturer to declare the successful operation and demonstrate the same to the PLW supervisor.	choused or

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 니9기구

Type of Locomotive: WAP-7/WAG-9HC

Page: 22 of 27

### For Converter 2

For Converter 2		D. Italiania
Test Function	Results desired in sequence	Result obtained
Measurement of	Traction converter manufacturer to	· <del>·</del>
charging and pre-	declare the successful operation and	chequed or
charging and charging	demonstrate the same to the PLW	Chediced
of DC Link of Converter	supervisor. *	
2		
Measurement of	Traction converter manufacturer to	~/
discharging of DC Link	declare the successful operation and	chequed on
of Converter 2	demonstrate the same to the PLW	•
	supervisor.	
Earth fault detection on	Traction converter manufacturer to	A
positive potential of DC	declare the successful operation and	cheaned or
Link of Converter 2.	demonstrate the same to the PLW	- <b>.g</b> P
	supervisor.	
Earth fault detection on	Traction converter manufacturer to	
	declare the successful operation and	charcoal oc
Link of Converter 2.	demonstrate the same to the	
	supervisor/v	
	Traction converter manufacturer to	Λ.
AC part of the traction	declare the successful operation and	chark all oil
circuit of Converter 2.	demonstrate the same to the PLW	
	supervisor.	
_	Traction converter manufacturer to	<b>1</b>
of Converter 2.	declare the successful operation and	chousedok
	demonstrate the same to the PLW	
	supervisor.	
Pulsing of drive	Traction converter manufacturer to	. 0
converter of Converter 2	declare the successful operation	charge of or
Converter 2	and demonstrate the same to the PLW supervisor.	

Doc.No.F/ECS/07 (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

<u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u>
<u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41977

Type of Locomotive: WAP-7/WAG-9HC

Page: 23 of 27

## 5.7 Test protective shutdown SR

Test Function	Results desired in sequence	Result obtained
Measurement of protective shutdown by Converter 1 electronics.	Start up the loco with both the converter. Raise panto. Close VCB.  Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 1Check that converter 1 electronics produces a protective shut down.  • VCB goes off  • Priority 1 fault mesg. on DDU appears	chegical or
	Disturbance in Converter 1	
Measurement of protective shutdown by Converter 2 electronics.	Start up the loco with both the converter. Raise panto. Close VCB.  Move Reverser handle to forward or reverse. Remove one of the orange fibre optic feedback cable from converter 2. Check that converter 2 electronics produces a protective shut down.  • VCB goes off  • Priority 1 fault mesg. on diagnostic display appears	chared an
	Disturbance in Converter 2	

### 5.8 Test Harmonic Filter

Switch on the filter by switch 160

Test Function	Results desired in sequence	Result obtained
Measurement of filter currents	Start up the loco with both the converter. Raise panto. Close VCB. Move Reverser handle to forward or reverse. Apply a small value of TE/BE by moving the throttle.  • FB contactor 8.41 must open.	chegical oic

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

## (Ref: WI/ECS PATIALA LOCOMOTIVE WORKS, PATIALA

# <u>Testing & Commissioning Format For 3-Phase Locomotive fitted with</u> <u>IGBT based Traction Converter, Auxiliary Converter and TCN based VCU</u>

Locomotive No.: 41977

Type of Locomotive: WAP-7/WAG-9HC

Page: 24 of 27

	The state of the s	
	FB contactor 8.2 must close FB contactor 8.1 must close Check the filter current in diagnostic laptop Bring the TE/BE throttle to O Switch off the VCB FB contactor 8.1 must open. FB discharging contactor 8.41 must close Check the filter current in diagnostic laptop Make a connection between wire no. 12 and vehicle body. Start up the loco. Close VCB. Earth fault relay 89.6 must pick up. Diagnostic message comes that - Earth fault in harmonic filter circuit	charged or
Test traction motor speed sensors for both bogie in both cabs	Traction converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	OK

### 5.9 Test important components of the locomotive

Items to be tested	Description of the test	Monitored value/remarks	
Speedometer	VCU converter manufacturer to declare the successful operation and demonstrate the same to the supervisor/ PLW	channed on.	
Time delay module of MR blower	The time after which the starting capacitor for MR blower should go off the circuit should be set to 10-12 seconds	Checked ok	
Ni-Cd battery voltage	At full charge, the battery voltage should be 110V DC.	chancedor	
Flasher light	From both cab flasher light should blink at least 65 times in one minute.	Charked or	
Head light	Head light should glow from both cabs by operating ZLPRD. Dimmer operation of headlight should also occur by operating the switch ZLPRD.	Cheated orc	

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

## Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41977

Type of Locomotive: WAP-7/WAG-9HC

Page: 25 of 27

		and the state of t	
Marker light	:	Both front and tail marker light should glow from both the cabs	cheared or
Cab Light		Cab light should glow in both the cabs by operating the switch ZLC	chanced on
Spot lights		Both Drivers and Asst. Drivers Spot light should glow in both cabs by operating ZLDD	Chequal or
Instrument lights		Instrument light should glow from both cab by operating the switch ZLI	Openied or
Illuminated Push button	ď	All illuminated push buttons should glow during the operation	Chequel or chequel or
Contact pressure of the high rating contactors		The contact pressure of FB contactors (8.1, 8.2) is to be measured  Criteria:  The minimum contact pressure is 54 to 66  Newton.	For contactor 8.1: 7 For contactor 8.2: 7
Crew Fan		All crew fans should work properly when VCB of the loco is switched on. The airflow from each cab fan is to be measured.  Criteria:  The minimum flow of air of cab fan should be 25 m³/minute	Cab 1 LHS: Cab 1 RHS: Cab 2 LHS: Cab 2 RHS:

### 6.0 Running Trial of the locomotive

SN	Description of the items to be seen during trail run	Action which should take place	Remarks
1	Cab activation in driving mode	No fault message should appear on the diagnostic panel of the loco.	Choelical oic
-	Loco charging	Loco to be charged and all auxiliaries should run.  No fault message to appear on the diagnostic panel of the loco. Raise MR pressure to 10 Kg/cm <sup>2</sup> , BP to 5 Kg/cm <sup>2</sup> , FP to 6 Kg/cm <sup>2</sup> .	house or
3.	Check function of Emergency push stop.	This switch is active only in activated cab. By pushing this switch VCB should open & pantograph should be lowered.	balked ok
4.	Check function of BPCS.	<ul> <li>Beyond 5 kmph, press BPCS, the speed of loco should be constant.</li> <li>BPCS action should be cancelled by moving TE/BE throttle, by dropping BP below 4.75 Kg/cm², by pressing BPCS again.</li> </ul>	houxedo
5.	Check train parting operation of the Locomotive.	Operate the emergency cock to drop the BP Pressure LSAF should glow.	soured a

(Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

# Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.: 41977

Type of Locomotive: WAP-7/WAG-9HC

Page: 26 of 27

Set the speed more than 1.5 kmph and ensure that brakes are released i.e. BC < 1 Kg/cm².  For 60 seconds do not press vigilance foot switch or sanding foots switch or TE/BE throttle or BPVG switch then  Buzzer should start buzzing.  LSVW should glow continuously.  Do not acknowledge the alarm through BPVG or vigilance foot switch further for 8 seconds then:  Emergency brake should be applied automatically.  VCB should be switched off.  Resetting of this penalty brake is possible only after 32 seconds by bringing TE/BE throttle to 0 and acknowledge BPVR and press & release vigilance	
locomotive  For 60 seconds do not press vigilance foot switch or sanding foots switch or TE/BE throttle or BPVG switch then  Buzzer should start buzzing.  LSVW should glow continuously.  Do not acknowledge the alarm through BPVG or vigilance foot switch further for 8 seconds then:  Emergency brake should be applied automatically.  VCB should be switched off.  Resetting of this penalty brake is possible only after 32 seconds by bringing TE/BE throttle to 0 and	•
sanding foots switch or TE/BE throttle or BPVG switch then  • Buzzer should start buzzing.  • LSVW should glow continuously.  Do not acknowledge the alarm through BPVG or vigifance foot switch further for 8 seconds then:-  • Emergency brake should be applied automatically.  • VCB should be switched off.  Resetting of this penalty brake is possible only after 32 seconds by bringing TE/BE throttle to 0 and	,
switch then  Buzzer should start buzzing.  LSVW should glow continuously.  Do not acknowledge the alarm through BPVG or vigilance foot switch further for 8 seconds then:  Emergency brake should be applied automatically.  VCB should be switched off.  Resetting of this penalty brake is possible only after 32 seconds by bringing TE/BE throttle to 0 and	,
Buzzer should start buzzing.  LSVW should glow continuously.  Do not acknowledge the alarm through BPVG or vigifance foot switch further for 8 seconds then:  Emergency brake should be applied automatically.  VCB should be switched off.  Resetting of this penalty brake is possible only after 32 seconds by bringing TE/BE throttle to 0 and	
LSVW should glow continuously.  Do not acknowledge the alarm through BPVG or vigilance foot switch further for 8 seconds then:  Emergency brake should be applied automatically.  VCB should be switched off.  Resetting of this penalty brake is possible only after 32 seconds by bringing TE/BE throttle to 0 and	
Do not acknowledge the alarm through BPVG or vigilance foot switch further for 8 seconds then:  • Emergency brake should be applied automatically.  • VCB should be switched off.  Resetting of this penalty brake is possible only after 32 seconds by bringing TE/BE throttle to 0 and	
vigilance foot switch further for 8 seconds then:-  • Emergency brake should be applied automatically.  • VCB should be switched off. Resetting of this penalty brake is possible only after 32 seconds by bringing TE/BE throttle to 0 and	
Emergency brake should be applied automatically.      VCB should be switched off.  Resetting of this penalty brake is possible only after  32 seconds by bringing TE/BE throttle to 0 and	2
automatically.  • VCB should be switched off.  Resetting of this penalty brake is possible only after  32 seconds by bringing TE/BE throttle to 0 and	DIC.
VCB should be switched off.  Resetting of this penalty brake is possible only after  32 seconds by bringing TE/BE throttle to 0 and	•
Resetting of this penalty brake is possible only after  32 seconds by bringing TE/BE throttle to 0 and	
32 seconds by bringing TE/BE throttle to 0 and	
acknowledge BPVR and press & release vigilance	
foot switch.	
7. Check start/run interlock • At low pressure of MR (< 5.6 Kg/cm <sup>2</sup> ).	-
With park brake in applied condition.	
• With direct loco brake applied (BP< 4.75Kg/cm <sup>2</sup> ).	<u>.</u>
• With automatic train brake applied (BP<4.75Kg/cm <sup>2</sup> ).	<u>C.</u>
• With emergency cock (BP < 4.75 Kg/cm <sup>2</sup> ).	
8. Check traction interlock Switch of the brake electronics. The	
Tractive /Braking effort should ramp down, VCB	1 oc
should open and BP reduces rapidly.	
Tractive /Braking effort should ramp down, VCB should open and BP reduces rapidly.  9. Check regenerative Bring the TE/BE throttle to BE side. Loco speed	DOK
braking. should start reducing.	
10. Check for BUR In the event of failure of one BUR, rest of the two	
redundancy test at BURs can take the load of all the auxiliaries. For this	) orc
ventilation level 1 & 3 of   SWITCH OTT ONE BUR.	_
loco operation Auxiliaries should be catered by rest of two BURs.	
Switch off the 2 BURs; loco should trip in this case.	
11. Check the power Create disturbance in power converter by switching	
converter off the electronics. VCB should open and converter	1
Should get isolated and traction is possible with	ok Ok
another power converter.	ok

Effective Date: Feb 2022

Doc.No.F/ECS/01 (Ref: WI/ECS/10)

## PATIALA LOCOMOTIVE WORKS, PATIALA

Testing & Commissioning Format For 3-Phase Locomotive fitted with IGBT based Traction Converter, Auxiliary Converter and TCN based VCU

Locomotive No.:

Type of Locomotive: WAP-7/WAG-9HC

Page: 27 of 27

## 7.0 Final check list to be verified at the time of Loco dispatch

Condition /Operations of the following items are to be checked:

SN	Item	Cab-1	Cab-2	Remarks
1	Head lights	OK	ok	
2	Marker Red	OK	ok	
3	Marker White	ok	ok	
4	Cab Lights	on	ok	
5	Dr Spot Light	olc	oK	
6	Asst Dr Spot Light	OK	OR	
7	Flasher Light	ok	OK	charal working o
8	Instrument Lights	OK	ok	
9	Corridor Light	OC	ok	
10	Cab Fans	ok	ok	
11	Cab Heater/Blowers	ok	οκ	
12	All Cab Signal Lamps Panel 'A'	OK	OK	

## Status of RDSO modifications

LOCO NO: 41977

Sn	Modification No.	, Description	Remarks
1.	RDSO/2008/EL/MS/0357 Rev.'0' Dt 20.02.08	Modification in control circuit of Flasher Light and Head Light of three phase electric locomotives.	Ok/Not Ok
2.	RDSO/2009/EL/MS/0377 Rev.'0' Dt 22.04.09	Modification to voltage sensing circuit in electric locomotives.	Ok/Not Ok
3.	RDSO/2010/EL/MS/0390 Rev.'0' Dt 31.12.10	Paralleling of interlocks of EP contactors and Relays of three phase locomotives to improve reliability.	Ok/Not Ok
4.	RDSO/2011/EL/MS/0399 Rev.'0' Dt 08.08.11	Removal of interlocks of control circuit contactors no. 126 from MCPA circuit.	Ŏk/Not Ok
5.	RDSO/2011/EL/MS/0400 Rev. 0' Dt 10.08.11		Ok/Not Ok
6.	RDSO/2011/EL/MS/0401 Rev.'0' Dt 10.08.11		Ök/Not Ok
7.	RDSO/2011/EL/MS/0403 Rev.'0' Dt 30.11.11	Auto switching of machine room/corridor lights to avoid draining of batteries in three phase electric locomotives.	Ŏk/Not Ok
8.	RDSO/2012/EL/MS/0408 Rev.'0'	Modification of terminal connection of heater cum blower assembly.	Ŏk/Not Ok
9.	RDSO/2012/EL/MS/0411 Rev.'1' dated 02.11.12	Modification sheet to avoid simultaneous switching ON of White and Red marker light in three phase electric locomotives.	Ŏk/Not Ok
10	RDSO/2012/EL/MS/0413 Rev.'1' Dt 25.04.16	contactors of three phase locomotives to improve reliability.	Ok/Not Ok
11	RDSO/2012/EL/MS/0419 Rev.'0' Dt 20.12.12	Modification sheet to provide rubber sealing gasket in Master Controller of three phase locomotives.	Ok/Not Ok
12	RDSO/2013/EL/MS/0420 Rev.'0' Dt 23.01.13	Modification sheet to provide mechanical locking arrangement in Primary Over Current Relay of three phase locomotives.	Ók/Not Ok
13	RDSO/2013/EL/MS/0425 Rev.'0' Dt 22.05.13	Modification sheet for improving illumination of head light in dimmer mode in three phase electric locomotives.	Ök/Not Ok
14	RDSO/2013/EL/MS/0426 Rev. 0' Dt 18.07.13	Modification sheet of Bogie isolation rotary switch in three phase electric locomotives.	Ok/Not Ok
15	RDSO/2013/EL/MS/0427 Rev.'0' Dt 23.10.13	locomotives.	Ok/Not Ok
16	Rev.'0' Dt 10.12.13	harmonic filter and hotel load along with its resistors in three phase electric locomotives.	Ok/Not Ok
17	RDSO/2014/EL/MS/0432 Rev.'0' Dt 12.03.14	Removal of shorting link provided at c-d terminal of over current relay of three phase electric locomotives.	Ŏk/Not Ok
18	RDSO/2017/EL/MS/0464 Rev.'0' Dt 25.09.17	Provision of Auxiliary interlock for monitoring of Harmonic filter ON (8.1)/adoption (8.2) Contactor in GTO/IGBT locomotives.	ðk/Not Ok
19	RDSO/2017/EL/MS/0467 Rev.'0' Dt 07.12.17	phase electric-locomotives.	Ök/Not Ok
20	RDSO/2018/EL/MS/0475 Rev.'0'	Modification in existing Control Electronics (CE) resetting scheme of 3 phase electric locomotives.	Ŏk/Not Ok

Signature of JE/SSE/ECS

Loco No.: 41977

## PLW/PATIALA

## PNEUMATIC TEST PARAMETERS OF 3-PHASE ELECTRIC LOCOMOTIVES

(As per DG/RDSO/LKO's letter No.-EL/3.2.19/3phase, dated-29.03.2012)

SN	Parameters	Reference	Value	Result
	Brake Panel: KNORR BREMSE			
1.0	Auxiliary Air supply system (Pantograph & VCB)			
1.1	Ensure, Air is completely vented from pantograph			0
	Reservoir (Ensure Panto gauge reading is Zero)			
1.2	Turn On BL Key. Now MCPA starts.	For Faiveley	60 sec. (Max.)	
	Record pressure Build up time (8.0 kg/cm2)	For Knorr	120 sec. (Max.)	115 sec.
1.3	Auxiliary compressor safety Valve 23F setting	Faiveley Doc. No.	8.5±0.25kg/cm2	8.55 kg/cm2
		DMTS-014-1, 8 CLW's	-	
		check sheet no.		
		F60.812 Version 2		
1.4	Check VCB Pressure Switch Setting	CLW's check sheet	Opens 4.5±0.15	4.5 kg/cm2
		no. F60.812 Version 2	kg/cm2, closes	
			5.5±0.15 kg/cm2	5.60 kg/cm2
1.5	Set pantograph Selector Switch is in Auto, Open pan-1&2 Is	solating Cocks & KABA co		•
1.6	Set Cab-1 Pan UP in Panel A.		Observed Pan-2	Ok
			Rises.	
1.7	Close Pan-2 isolating Cock		Panto-2 Falls Down	Ok
	Open Pan -2 isolating Cock		Panto-2 Rises	
1.8	Record Pantograph Rise time		06 to 10 seconds	8 sec
1.9	Record Pantograph Lowering Time		06 to 10 seconds	9 sec
1.10	Panto line air leakage		0.7 kg/cm2 in 5	0.30 kg/cm2
			Min.	in 5 min.
1.11	High Reach Panto emergency test and reset.			Ok
2.0	Main Air Supply System			
2.1	Ensure, Air is completely vented from locomotive. Drain	Theoretical		
	out all the reservoirs by opening the drain cocks and then	calculation and		
	closed drain cocks. MR air pressure build up time by each	test performed by		
	compressor from 0 to 10 kg/cm2.	Railways.		6 min.& 25
	i) with 1750 LPM compressor		i) 7 mins Max.	sec.
	ii) with 1450 LPM compressor		ii) 8.5 mins Max.	
2.2	Drain air below MR 8 kg/cm2 to start both the		Check Starting of	Ok
	compressors		both compressors	
2.3	Drain air from main reservoir up to 7 kg/cm2. Start		30 Sec. (Max)	CP1-26 sec
	compressors, Check pressure build time of individual			CP2-28 sec
	compressor from 8 kg/cm2 to 9 kg/cm2			
2.4	Check Low MR Pressure Switch Setting (37)	D&M test spec.	Closes at 6.40±0.15	6.45 kg/cm2
		MM3882 &	kg/cm2 Opens at	
		MM3946	5.60±0.15kg/cm2	5.65 kg/cm2
2.5	Check compressor Pressure Switch RGCP setting (35)	D&M test spec.	Opens at 10±0.20	10.0 kg/cm2
		MM3882 &	kg/cm2, Closes at	
		MM3946	8±0.20 kg/cm2	8.0 kg/cm2
2.6	Run both the compressors Record Pressure build up time	Trial results	3.5 Minutes Max.	3.30 min

## PLW/PATIALA

Loco No.: 41977

2.7	Check unloader val	ve operation time				Approx. 12 Sec.	10 sec.
2.8		alve functioning (12	4 & 87)			Operates when	
		0.1	•			Compressor	ok
						starts	
2.9	Check CP-I delivery	safety valve setting	(10/1). Run CP	D&M t	est spec.	11.50±0.35	11.6 kg/cm2
	Direct by BLCP.			MM3882 & MM3946		kg/cm2	
2.10		r safety valve settinខ្	g (10/2). Run CP		est spec.	11.50±0.35	11.5 kg/cm2
	direct by BLCP			MM3882	& MM3946	kg/cm2	
2.11		mpressors and ensu			est spec.		
	-	essure 1.2 kg/cm2 le	ess than opening	MM3882	& MM3946		
2.42	pressure.	(055)	D : MD D	CLV4//	1 1 1	F 0 1 0 4 0 1 / 2	501/2
2.12		'OFF' compressor,			ck sheet no.	5.0±0.10kg/cm2	5.0 kg/cm2
	I -	Main Reservoir, Sta ure of Duplex Check		F60.812 Ve	ersion 2		
2.13	FP pressure:	ure of Duplex Check	valve 321.	CLW's char	k sheet no.	6.0±0.20kg/cm2	6.0 kg/cm2
2.13		est point 107F FPTP.	Open isolate cock	F60.812 Ve		0.0±0.20kg/cm2	0.0 kg/ciliz
	136F. Check pressu	•	o pen lociace cock				
3.0	Air Dryer Operati	-					
3.1		of 2 <sup>nd</sup> MR to start (	Compressor, leave			Tower to change	Ok
	open for Test Check Air Dryer Towers to change.					every minute	
3.2	Check Purge Air Stops from Air Dryer at Compressor stops						Ok
3.3	Check condition of humidity indicator					Blue	Blue
4.0	Main Reservoir Lea	ikage Test					
4.1	· ·	9) in full service, Che	eck MR Pressure air	D&M test spec.		Should be less	0.25
	leakage from both	cabs.		MM3882 & MM3946		than 1 kg/cm2 in	kg/cm2 in
				5014.		15 minutes	15 min.
4.2	Check BP Air leakag	ge (isolate BP chargi	ng cock-70)	D&M test spec. MM3882 & MM3946		0.15 kg/cm2 in 5	0.05
				MM3882	& MM3946	minutes	kg/cm2 in 5
5.0	Proko Tost / Autor	matic Praka anara	ntion)				min.
5.1	•	matic Brake opera	•				
5.1	Record Brake Pipe	& Brake Cylinder pre	essure at Each Step				
	Check proportional	ity of Auto Brake sy	stem	CLW's che	ck sheet no.		
				F60.812	Version 2		
		l					
	Auto controller	BP Pressure kg/cn	12	BC (WAG-9	) & WAP-7)	BC (WAP-5)	
	position			Kg/cm2		Kg/cm2	
		Value	Result	Value	Result	Value	
	Run	5±0.1	5.05 Kg/cm2	0.00	0.00 Kg/ cm2	0.00	_
					0.00 kg/ cm2		
	Intial	4.60±0.1	4.6 Kg/cm2	0.40±0.1	0.40Kg/ cm2	0.75±0.15	-
	Full service	3.35±0.2	3.4 Kg/cm2	2.50±0.1	2.5Kg/ cm2	5.15±0.30	-
	Emergency	Less than 0.3	0.25 Kg/cm2	2.50±0.1	2.5Kg/ cm2	5.15±0.30	-
L	I.				<u> </u>	1	

## PLW/PATIALA

Loco No.: 41977

5.2	Record time to BP pressure drop to 3.5 kg/cm2 Ensure	D&M test spec.	8±2 sec.	8 sec.
	Automatic Brake Controller handle is Full Service from Run	MM3882 & MM3946		
5.3	Operate Asst. Driver Emergency Cock,	D&M test spec.	BP pressure falls	
		MM3882 & MM3946	to Below 2.5	Ok
			kg/cm2	
5.4	Check brake Pipe Pressure Switch 69F operates	CLW's check sheet no.	Closes at BP	4.10
		F60.812 Version 2	4.05- 4.35	kg/cm2
			kg/cm2	
			Opens at BP	
			2.85- 3.15	3.10
			kg/cm2	kg/cm2
5.5	Move Auto Brake Controller handle from Running to	D&M test spec.		
	Emergency BC filling time from 0.4 kg/cm2 i.e. 95% of	MM3882 & MM3946		
	Max. BC developed			
	WAP5 – BC 5.15 ± 0.3 kg/cm2 apply time		4±1 sec.	22 sec.
	WAP7 - BC 2.50 ± 0.1 kg/cm2		7.5±1.5 sec.	
	WAG9 - BC 2.50 ± 0.1 kg/cm2		21±3 sec.	
5.6	Move Auto Brake Controller handle to full service and	D&M test spec.		
	BP pressure 3.5 kg/cm2. Move Brake controller to	MM3882 & MM3946		
	Running position BC Release time to fall BC Pressure up			
	to 0.4 kg/cm2 i.e. 95% of Max. BC developed			
	BC release Time			
	WAP7		17.5±2.5 sec.	
	WAG9		52±7.5 sec.	53 sec.
5.7	Move Auto Brake Controller handle to Release, Check	CLW's check sheet no.	60 to 80 Sec.	72 sec.
	BP Pressure Steady at 5.5± 0.2 kg/cm2 time.	F60.812 Version 2		
5.8	Auto Brake capacity test: The capacity of the A9 valve	RDSO Motive power	BP pressure	
	in released condition must conform to certain limit in	Directorate report no.	should not fall	
	order to ensure compensation for air leakage in the	MP Guide No. 11 July,	below 4.0	
	train without interfering with the automatic	1999 Rev.1	kg/cm2 with in	4.65
	functioning of brake.		60 Sec.	kg/cm2
	* Allow The MR pressure to build up to maximum			
	stipulated limit.			
	* Close brake pipe angle cock and charge brake pipe to			
	5 kg/cm2 by A-9 (Automatic brake controlling) at run			
	position.			
	* Couple 7.5 dia leak hole to the brake hose pipe of			
	locomotive. Open the angle cock for brake pipe.			
	The test shall be carried out with all the compressors in			
	working condition.			
5.9	Keep Auto Brake Controller (A-9) in Full Service. Press		BC comes to '0'	0
	Driver End paddle Switch (PVEF)			
6.0	Direct Brake (SA-9)			
	Apply Direct Brake in Full Check BC pressure			
6 1	. A SOLV DILCCE DI UNE III I UII CIICUN DE DI ESSUI E			
6.1		CIW's check sheet no	3 5+0 20 kg/cm2	1 3 55
6.1	WAG9/WAP7	CLW's check sheet no.	3.5±0.20 kg/cm2	3.55 kg/cm2
6.1		CLW's check sheet no. F60.812 Version 2 D&M test spec.	3.5±0.20 kg/cm2 5.15±0.3 kg/cm2 8 sec. (Max.)	3.55 kg/cm2 7 sec.

## PLW/PATIALA

Loco No.: 41977

6.3	Check Direct Brake Pressure switch 59 (F)	D&M test spec. MM3882 & MM3946	0.2 ±0.1 kg/cm2	0.20 kg/cm2	
6.4	Release direct brake & BC Release time to fall BC pressure up to 0.4 kg/cm2		10 -15 Sec.	11 Sec	
7.0	Modified System Software (only for CCB)				
7.1	Bail-off de-activated during emergency by any means	_		Now De- activated	
7.2	DPWCS and Non-DPWCS mode enabled		Multi Loco		
7.3	TCAS and Non-TCAS mode enabled	-	Not Yet Launched	Presently	
7.4	Penalty brake application deactivated for Fault code 113 (FC 113) and CCB health signal will not drop to avoid loco detention/failure. The Brake Electronics Failure "message will not generate on DDS.	DD00 Little and	Pressure Setting Needed is 12 kg/sqcm Causing mismatching with standard Pr Setting	not happening in PLW	
7.5	CCB health signal logic revised (Now will remain high) for penalty condition occurring with FC 108 due to wrong operation/not affecting operation/ Not a CCB Fault (i.e Both controllers selected as LEAD etc) The Brake electronic failure message will not generate on DDS	RDSO letter no. EL/3.2.19/3-phase (CCB), dtd 30.01.2023		Brake electronic failure message not generate on DDS	
7.6	CCB health signal logic for FC 102 (In case of BC request from VCU is more than 90 %-above 9V DC) is changed i.e CCB health signal will not drop for FC 102 which will avoid loco detention/failure. The brake electronic failure message will not generate on DDS.		Could not performed by M/s Knorr	Presently not happening in PLW	
7.7	Booting time for CCB with TCAS/TPM/PTWS/DPWCS mode 15-20 sec. However, in case of absence of either one or both system booting time subsequently increased to 40-50 sec.			45 sec	
8.0	Sanding Equipment				
8.1	Check Isolating Cock-134F is in open position. Press sander paddle Switch. (To confirm EP valves Operates)		Sand on Rail	Ok	
9.0	Test Vigilance equipment : As per D&M test specification			Ok	

SAMSHER SINGH BIST Date: 2025.01.28

Digitally signed by SAMSHER SINGH

13:32:51 +05'30'

Signature of SSE/Shop

	41977								
			ROOF COM	PONENT CAB 1 & 2		Warranty			
S.No.	Description			Sr. no.	vuiranty				
1	Pantograph	29880014(HR), 29880026	2	FAIVELEY, CONTRANSYS	F24-0048/JUN-2024, 15396-10/24				
2	Servo motor	29880026	2	CONTRANSYS	15399-10/24	1			
3	Air Intake filter Assly	29480103	2	AFI	AFI/OC/653A-08/24, AFI/OC/654B- 08/24				
4	Insulator Panto Mtg.	29810127	8	IEC	05-24, 05-24	]			
			MIDDLE RO	OOF COMPONENT	·				
5	High Voltage Bushing	29731021	1	ELECTRANEX	EIPL-5683-08-24				
6	Voltage Transformer	29695028	1	PRAGATI	24/819154-oct/2024				
7	Vacuum Circuit Breaker	25712202	1	AUTOMETERS	AALN/09/2024/042/VCBA/639				
8	Insulator Roof line	29810139	9	IEC	04-24, 04-24	]			
9	Harmonic Filter	29650033	1	RESITECH	05/24/232496/81	AS Per PO/IRS Conditions			
10	Earth Switch	29700073	E	ABSURE Technologies	032 09 24 ES				
11	Surge Arrester	29750052	2	CG POWER & INDUSTRIAL	57417-2024, 57418-2024				
				rake Components		1			
	Air Compressor (A,B)	29511008	2	ELGI	EXFS 923419 A , EXFS 923420 B	1			
13	Air Dryer	29162051	1	TRIDENT	LD2-11-0938-24	]			
14	Babby compressor	25513000	1	CEC	RH 3355-08-24	]			
15	Air Brake Panel	29180016	1	KNORR	24-06-CO-3562	]			
16	Contoller (A,B)	29180016	2	KNORR	24-04-FO-3476 A , 24-04-FO-3487 B				
17	Breakup Valve	29180016	2	KNORR					
18	wiper motor	29162026	4	Auto Industry					

SAMSHER Digitally signed by SAMSHER SINGH BIST Date: 2025.01.24 16:01:09 +05'30'

SSE/ABS

### PLW/PTA

## **ELECTRIC LOCO HISTORY SHEET (ECS)**

ELECTRIC LOCO NO: 41977 LIST OF ITEMS FITTED BY ECS **RLY: WR** 

SHED: BRCE

PROPULSION SYSTEM: MEDHA

SN	DESCRIPTION OF ITEM	ITEM PL NO.	ITEM SR. NO	CAB-1/CAB-2	MAKE/SUPPLIER	
1	LED Based Flasher Light Cab I & II	29612937	4757	4774	POWER TECH	
2	Led Marker Light Cab I & II	29612925	9872/9870/	9777/9875	SIRVEEN	
3	Cab Heater Cab I & II	29170011	3212	3225	KKI	
4	Crew Fan Cab I & II	29470080	RT05290924/05580924	4/05410924/05250924	ROTO TECH	
5	Master Controller Cab I	29860015	699	94	WOAMA	
6	Master Controller Cab II	29000013	702	22	770711091	
7	Complete Panel A Cab I & II	29178265	1459	1525	KONTACT	
8	Complete Panel C Cab I & II	29170539	022/11	016/11	TOPGRIP/MEDHA	
9	Complete Panel D Cab I & II	29178265	1530	1546	KONTACT	
10	Complete Cubicle- F Panel Cab I & II	29178162	AALN/11/2024/07/CFP7/128	AALN/11/2024/08/CFP7/129	AAL	
11	Speed Ind.& Rec. System	29200040	5279/	4961	LAXVEN	
12	Battery (Ni- Cd)	29680025	B-5	53	HBL	
	Set of Harnessed Cable Complete	29600420		·	POLYCAB	
14	Transformer Oil Pressure Sensor (Cab-1) (Pressure Sensor Oil Circuit Transformer)	29500047	BG/PS/1522 Jun-24	BG/PS/1526 Jun-24	BG INDUSTRIES	
15	Transformer Oil Pressure Sensor (Cab-2)		BG/PS/1475 Jun-24	BG/PS/1447 Jun-24		
	Transformer Oil Temperature Sensor (Cab-1) (Temperature Sensor Oil Circuit Transformer)	29500035	BG/TFP/7775 Jun-24		BG INDUSTRIES	
17	Transformer Oil Temperature Sensor (Cab-2)		BG/TFP/8744 Aug-24			
18	Roof mounted Air Conditioner I	29811028	AE-CL	W/306	AMIT ENGG	
19	Roof mounted Air Conditioner II	43011040	AE-CL	W/321	AWIT ENGO	

SSE/ECS

JE ECS

	PATIALA LOCOMOTIVE WORKS, PATIALA						
		LOCO NO-41977					
S.No.	Equipment	PL No.	Equipm	ent Serial No.	Ma	ke	
1	Complete Shell Assembly with piping	29171027	Sr.33/	63, 11/2024	ECE	ВТ	
2	Side Buffer Assly Both Side Cab I	20120050	164, 08/24	200, 08/24	FASP	FASP	
3	Side Buffer Assly Both Side Cab II	29130050	239, 08/24	220, 08/24	FASP	FASP	
4	CBC Cab I & II	29130037	121, 08/24	88, 07/24	FASP	FASP	
5	Hand Brake		10	)/24- 970	Rising Engg	. Concern	
6	Set of Secondry Helical Spring	29045034 29041041			ABG	OK	
7	Battery Boxes (both side)	29680013	75, 07/24	49, 07/24	D R STEEL	D R STEEL	
8	Traction Bar Bogie I		86	89, 10/24	KI	M	
9	Traction Bar Bogie II		86	77, 09/24	KI	N	
10	Centre Pivot Housing in Shell Bogie I side	29100057		14, 11/24	EV	ľE	
11	Centre Pivot Housing in Shell Bogie II side	29100037	03	30, 11/24	E\		
12	Elastic Ring in Front in Shell Bogie I side	29100010		isible, 07/24	AVA		
13	Elastic Ring in Front in Shell Bogie II side	29100010	2	2, 07/24	AVA	NDH	
14	Main Transformer	29731008 for WAG 9 29731057 for WAP-7	HRL-65-09-2	4-10657-017, 2024	н	RL	
15	Oil Cooling Radiator I	The state of the s	H-24	-31, 08/24	BANCO P	RODUCTS	
16	Oil Cooling Radiator II	29470031	06/24, FG	115002/24-25/12	APOLLO HEAT	EXCHANGERS	
17	Main Compressor I with Motor			23420, 09/24	ELGi		
18	Main Compressor II with Motor	29511008		23419, 09/24	ELGi		
19	Transformer Oil Cooling Pump I			0711, 06/24	FLOWOIL		
20	Transformer Oil Cooling Pump II		24060748, 06/24		FLOV		
21	Oil Cooling Blower OCB I		09/24, FMT/24-25/385		FORCE MOTION		
22	Oil Cooling Blower OCB II	29470043			PD STEELS		
23	TM Blower I			10/24, PDS2410053, LHP1001575970 09/24, ICTMB/240909		IC ELECTRICAL PVT LTD	
		29440075		ICTMB/240907	IC ELECTRICAL PVT LTD		
24	TM Blower II			92, CGLXGCM15830	ACCEL		
25	Machine Room Blower I	29440105			ACCEL		
26	Machine Room Blower II			78, CGLXGCM15814			
27	Machine Room Scavenging Blower I	29440129		.07.31, 07/24	G.T.R CO		
28	Machine Room Scavenging Blower II			07.43 , 07/24	G.T.R CO		
29	TM Scavenging Blower Motor I	29440117	05/24,	ST-24.05.117	G.T.R CO	PVT LTD	
30	TM Scavenging Blower Motor II		ST-	24.05.104	G.T.R CO	PVT LTD	
31	Traction Convertor I			71, 10/24			
32	Traction Convertor II	1		72, 10/24			
33	Vehicle Control Unit I	29741075		59, 10/24	ME	DHA	
34	Vehicle Control Unit II	1		59, 10/24 62, 10/24	-		
35	Aux. Converter Box I (BUR 1)  Aux. Converter Box 2 (BUR 2 + 3)	1		62, 10/24	1		
36	Axillary Control Cubical HB-1	29171180		/08/2024, 08/24	KAYSONS ELECT	RICAL PVT LTD	
38	Axillary Control Cubical HB-2	29171192		24/K/0178/687	HIND RECT		
39	Complete Control Cubicle SB-1	29171209		SB1/515/05/2024, 05/24		RICAL PVT LTD	
40	Complete Control Cubicle SB-2	29171210		4/K/0225/1309		IFIERS LTD	
41	Filter Cubical (FB) (COMPLETE FILTER CUBICLES)	29480140		24/L/0656/639		IFIERS LTD	
42		29171131	10/24- 1:	17, 118, 142, 150	TARU	DEEP	
43		29230044	-	ISAL PIPES			
44		29731057		644, 24-4349	YOGYA ENET	RPRISES LTD	
45	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	29170163		52,46,49	AK		
46		A CHARLEST CONTRACTOR		680, 1083	ENS		
40	1	1	1				

NAME SHURMAN SHARMA SSE/LAS

NAME **ANKIT UPPAL** JE/LAS/UF NAME......

Issue No. : 05 Effective Date: July-2023 DOC NO: F/LAS/Electric Loco CHECK SHEET (Ref: WI/LAS/Elect/01, 02, 03 & 04 & QPL/LAS/Elect. Loco)

Page 1 of 1

### पटियाला रेलइंजन कारखाना, पटियाला PATIALA LOCOMOTIVE WORKS, PATIALA ELECTRIC LOCO CHECK SHEET

LOCO NO: 41977

Rly: WR

Shed: BR(E

S. No.	ITEM TO BE CHECKED	Specified Value		Observed	d Valu	ie	
1.1	Check proper Fitment of Hotel Load Converter & its output contactor.	OK		- ~	A	-	
1.2	Check proper Fitment of MR Blower 1 & 2, MR Scavenging Blower 1 & 2, TM Blower 1 & 2, TMB Scavenging Blower 1 & 2.  TM scavenging blower 1 & 2 & Oil Cooling unit.	OK		o/L			
1.3	Check proper of Fitment of oil cooling unit (OCU).	OK		Ú	K		
1.4	Check proper Fitment of HB 1 & 2 and its respected lower part on its position.	OK			K		
1.5	Check proper Fitment of FB panel on its position.	OK			IK		
1.6	Check proper Fitment of assembled SB1 & SB2 panel.	OK			12		
1.7	Check proper Fitment of Auxiliary converter 1, 2 & 3-(BUR-1, 2 & 3).	OK		C	12		
1.8	Check proper Fitment of Traction converter 1 & 2 (SR-1 & 2).	OK		0	12		
1.9	Check proper fitment, torquing & Locking of Main Transformer bolt.	OK		^	.12		
1.10	Check proper fitment of Main compressor both side with the compressor safety wire rope.	OK		1	12		
1.11	Check proper resting of Secondary Helical Springs between Bogie & Shell body.	OK		(	14		
1.12	Check proper fitment of Bogie Body Safety Chains.	OK		0	12		
1.13	Check proper fitment of Cow catcher.	OK		(	12		
1.14	Check coolant level in SR 1 & 2 Expansion Tank.	OK			012		
1.15	Check Transformer Oil Level in both conservators Tank (Breather Tank).	OK		012			
1.16	Check proper fitment and maintain required gaps from Loco Shell Body of all metallic pipes to avoid any damage during online working of Locomotives.	OK	0/4				
1.17	Check proper fitment of both battery box.	OK	٥K				
1.18	Check for any gap between Main Transformer mounting base & Loco Shell.	OK		oK			
1.19	Check proper fitment of Push Pull rod its bolt torquing and fitment of fixing cable. As per Drg No 1209-01-113-001	ОК			oK		
1.20	Secondary Vertical and Lateral Clearance on leveled track at the time of Loco Dispatch.		C	AB-1		CAB-2	
	ELRS/TC/ 0082 (Rev 1) dated 17.09.2015	Vertical-Std	LP	ALP	LP	ALP	
		:35-60 mm		51	47		
		Lateral Std- 45-50 mm	50	20	53	44	
1.21	Buffer height: Range (1090, +15,-5)	1085-1105		U	S	R/S	
	Drg No IB031-02002.	mm	FRON'				
				10		1093	
			REAR	10	93	1094	
1.22	Buffer Length: Range (641 mm + 3 to 10 mm with buffer face)	641 mm		U	S	R/S	
	Drg No-SK.DL-3430.		FRON	T 64	7	645	
			REAR	64	5	645	
1.23	Height of Rail Guard. (114 mm + 5 mm,-12 mm).	114 mm + 5				R/S	
	As per RDSO Pamphiet Important Bogie Clearances of Electric Locomotives.	mm,-12 mm	FRON	T (13	3	115	
			REAR	110		118	
1.24	CBC Height: Range (1090, +15,-5)	1090, +15	FRON	1:1099		" "	
	Drg No- IB031-02002.	-5 mm	REAR				

(Signature of SSE/Elect. Loco)

NAME SHUBMAM SMARMA

DATE 20/12/24

(Signature of /JE/Elect Loco)

NAME KARAN SINGH

DATE 20/12/24

(Signature of JE/UF)

DATE 20/12/24

## **Loco No.** 41977

### 1. BOGIE FRAME:

BOGIE	FRAME NO	Make	PL No.	PO No. & dt.	Warranty Period
FRONT	SL-284	ECBT	29100677	101682	As per PO/IRS
REAR	SL-288	ECBT	29100677	100360	conditions

### 2. Hydraulic Dampers (PL No.29040012) Make: ESCORT/ESCORT

### 3. AXLES:

AXLE POSITION NO	1	2	3	4	5	6
MAKE/	PLW	PLW	PLW	PLW	PLW	PLW
S.NO	27553	26986	27530	27835	27465	27479
Ultrasonic Testing	OK	OK	OK	OK	OK	OK

### 4. WHEEL DISCS NO. AND TYPE & BULL GEAR

AXLE POSITION NO	1	2	3	4	5	6
GEAR END	CNC24-3438	PLW24-203	CNC24-2578	CNC24-2585	PLW24-471	CNC24-3339
Make	IMPORTED	IMPORTED	IMPORTED	IMPORTED	D.P.	IMPORTED
FREE END	CNC24-3452	CNC24-2959	CNC24-2416	CNC24-3002	PLW24-470	CNC24-3480
Make	IMPORTED	IMPORTED	IMPORTED	IMPORTED	D.P.	IMPORTED
Bull Gear No.	17097	16070	17039	16872	16187	17125
Bull Gear Make	GGAG	GGAG	GGAG	GGAG	GGAG	GGAG

## 5. AXLE ROLLER BEARING (CRU) (PL No. 29010020, Warranty: As per PO/IRS conditions)

AXLE POSITION NO		1	2	3	4	5	6
Gear	MAKE	FAG	FAG	FAG	FAG	FAG	FAG
End	PO NO. & dt	00091	00091	00091	00091	00091	00091
Free	MAKE	FAG	FAG	FAG	FAG	FAG	FAG
End	PO NO. & dt	00091	00091	00091	00091	00091	00091

## 6. WHEEL DISC PRESSING PRESSURE IN KN: (SPECIFIED 80-105 T)

AXLE POSITION NO	1	2	3	4	5	6
BULL GEAR END	101 T	96 T	95 T	103 T	887 KN	90 T
FREE END	87 T	81 T	799 KN	799 KN	957 KN	97 T

## **Loco No.** 41977

### 7. DIAMETER AFTER PROFILE TURNING: SPECIFIED 1092 + .5 mm - 0 mm

AXLE POSITION NO	1	2	3	4	5	6	
DIA IN mm GE	1092.5	1092.5	1092.5	1092.5	1092.5	1092.5	
DIA IN mm FE	1092.5	1092.5	1092.5		1092.5	1092.5	
WHEEL PROFILE GAUGE (1596±0.5mm)	OK	OK	OK	OK	OK	OK	

### 8. SUSPENSION TUBE & ITS TAPER ROLLER BEARING:

AXLE POSITION	1	2	3	4	5	6	
S.T. PL 29100288	MAKE	BSL	SDI	SDI	BSL	KM	BSL
GE Brg. PL 29030110	MAKE	NBC	NBC	NBC	NBC	FAG	NBC
FE Brg. PL 29030110	MAKE	NBC	NBC	NBC	NBC	FAG	NBC

### 9. GEAR CASE (PL No. 29030018) & BACKLASH:

AXLE POSITION NO	1	2	3	4	5	6
MAKE	KM	KM	KM	KM	KM	KM
BACKLASH (0.254 – 0.458mm)	0.290	0.270	0.350	0.390	0.310	0.360

## 10 A/BOX TO BOGIE FRAME LATERAL CLEARANCES (SPECIFIED 15.0 to 19.0mm):

AXLE POSITION NO	1	2	3	4	5	6
RIGHT SIDE	17.37	17.11	17.90	16.72	17.71	15.62
LEFT SIDE	16.50	16.11	15.75	15.85	15.82	17.62

## 11. TRACTION MOTOR: (PL No.29940606, Warranty: As per PO/IRS conditions)

AXLE POSITION NO	MAKE	PO No. & Date	S. NO.
1	TMS		PLW-3061
2	TMS		PLW-3076
3	TMS		PLW-3072
4	TMS		PLW-3075
5	TITAGARH	102213	6FRA24184
6	TITAGARH	102213	6FRA24190

JE/SSE/ Bogie Shop

### TOP 12 COSTLIEST ITEMS OF WAG9HC LOCO WITH WARRANTY CONDITIONS AS PER TENDERS

S No	PL No	DESCRIPTION	Warranty Period
1	29741075	IGBT BASED 3-PHASE DRIVE PROPULSION EQUIPMENT	60 months after commissioning or 72 months from date of supply whichever earlier as per special conditions given by CLW
2	29731057	MAIN TRANSFORMER 7775 KVA TYPE LOT 7500 FOR WAP7 3- PHASE ELECTRIC LOCOMOTIVE TO CLW SPECN NO.CLW/ES/3/0660/C	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
3	29171064	COMPLETE SHELL ASSLY (PIPED & PAINTED) FOR WAP-7 LOCO TO CLW SPEC. NO. CLW/MS/3/152 ALT-8	AS PER IRS CONDITIONS-30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER.
4	29600418	LOCOMOTIVES TO CLW SPECN. NO. CLW/ES/03/646  ALT-NIL WITH DMW REQUIREMENT OF HARNESSED	As per clause no.9 of CLW Specn. CLW/ES/3/0458 & Clause No.10 of CLW SpecnCLW/ES/3/0459. [18 months after commissioning or 20 months from date of supply for single core & 18 months after commissioning or 24 months from date of supply for multi core]

7	29942007	3-PHASE ASYNCHRONOUS TRACTION MOTOR (RESISTANCE RING MECHANICALLY INTERLOCKED TO END PLATE DESIGN ROTOR, SCHEME-II), TYPE 6FRA-6068 FOR WAP-7 ELECTRIC LOCO WITHOUT ACTIVE SPEED SENSOR TO SPECIFICATION NO. 4TMS.096.081 ALT-2 AND STR NO. CLW/2008/3PHTM/STR/0001.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
6	29480140	COMPLETE FILTER CUBICLE ALONG WITH ALL EQUIPMENTS AND CABLING TO DRG./SPEC NO. [1] CLW/ES/3/0193 ALT-F OR LATEST AND CLW DRG. NO. 1209-15-143-004 ALT-10 AND PART DRG./SPEC NO AS PER ANNEXURE-A ATTACHED.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
5	29180016	BRAKE CONTROL SYSTEM INCLUDING DRIVER'S VIGILANCE CONTROL DEVICE TO SET LIST NO.EL29180016.	As per specification no. CLW/MS/3/001 Alt. 16 i.e. the manufacturer is required to guarantee that the brakevalves/equipment work satisfactorily for a period of five (5) years after commissioning. Any equipment/part which failsduring the guarantee period shall be replaced free of cost by the manufacturer. The replaced components shallfurther be under warranty for five (5) years from the date of their fitment and should the replaced components proveunsatisfactory in service, they shall be replaced by modified and improved components by the supplier free of cost.

8	29105146	Bogie Frame Complete for WAP-7 for 3 Phase Co Co Locomotive to CLW specification No. CLW/MS/3/Bogie/003 alt-1 and CLW Drg.No.1209.01.112-202 Alt-Nil	As per clause 16 of Spec.No.CLW/MS/3/Bogie/003 Alt-1. [60 months after commissioning or 72 months from date of supply]
9	29171192	COMPLETE AUXILIARY CUBICLE HB2 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0192 ALT-E OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
10	29171210	COMPLETE CONTROL CUBICLE SB2 ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0195/A ALT-H OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
11	29171209	COMPLETE CONTROL CUBICLE SB1 (PUSH PULL SCHEME COMPLIANT) ALONG WITH ALL EQUIPMENTS AND CABLING (EXCLUDING CONTROL ELECTRONICS) TO CLW SPECN. NO. CLW/ES/3/0194 ALT-G OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.
12	29171180	COMPLETE AUXILIARY CUBICLE HB1 ALONG WITH ALL EQUIPMENTS AND CABLING TO CLW SPEC.NO.CLW/ES/3/0191 ALT-D OR LATEST FOR WAP7 LOCO WITH HOTEL LOAD WITH BARE CUBICLE AS PER CLW SPEC.NO.CLW/MS/3/155 ALT-NIL.	AS PER IRS CONDITIONS OF CONTRACT [i.e. 30 MONTHS FROM THE DATE OF SUPPLY OR 24 MONTHS FROM THE DATE OF COMMISSIONING, WHICHEVER IS EARLIER] WILL BE APPLICABLE.



### भारत सरकार **GOVERNMENT OF INDIA**

रेल मंत्राल्य

### **MINISTRY OF RAILWAYS**

पटियाला रेलइंजन कारखाना

### PATIALA LOCOMOTIVE WORKS

Email: dyceeloco.dmw@gmail.com फैक्स/Fax No.: 0175-2397244 फोन/ Phone: 0175- 2396422

मोबाईल: 9779242310 पटियाला, 147003, भारत PATIALA, 147003, INDIA



(An ISO 9001, ISO 14001, ISO 45001 & ISO 50001, 5S & Green Building certified Organization)

संख्या. PLW/M/ECS/Tech/Kavach

तिथि: As signed

(Through Mail)

Sr. Div. Electrical Engineer, Electric Loco Shed, Vadodara.

Email: elsbrcy@gmail.com

Sub:- Fitment of KAVACH in three Phase Electric Loco, No. 41977 WAG9-HC.

Ref:- (i). Director General Stds./Electrical/RDSO letter no. EL/0.1.3/3 dated 21.08.2023.

(ii).Director General Stds./Electrical/RDSO letter no. EL/0.1.3/3 dated 26.09.2023

In ref. to the above letter's Loco No. 41977 has been dispatched with fittings for implementation of KAVACH system in locomotive at home shed in Zonal Railway. This Loco was dispatched to ELS/BRC/WR on 20.12.2024. The details of fittings are attached as Annexure-A (pneumatic fittings), Annexure-B (Kavach equipment mounting Brackets) & Annexure-C (Wago with harnessed lay out).

This is for your information & necessary action please.

NISHANT BANSIWAL

Digitally signed by NISHANT BANSIWAL Date: 2025.02.04 17:21:25 +05'30' (निशांत बंसीवाल)

उप म्ख्य विद्युत अभियंता/लोको

### प्रतिलिपि:-

CEE/Loco & CEE/D&Q, CMM, CELE/WR:- for kind information please Dy CME/Design, Dy. CMM/Depot: for information & necessary action please WM/LAS, AWM/LFS&ABS, AWM/ECS: for necessary action please

## Loco No. 41977

W.	RLIVO.	DEBNIONOMEN	(A)(3)
		ISOLATING COCK 3/8" (FEMALE) LEGRIS TYPE WITH VENT	04 nos.
1	29163341	ISOLATING COCK 3/8" (FEMALE) LEGRIS TYPE WITHOUT VENT	02 nos.
-		TEE UNION 3/8"X3/8"X3/8" BRASS FITTINGS	02 nos.
		MALE CONNECTORS 3/8" TUBE OD X 3/8" BSPT, BRASS FITTINGS	09 nos.
		MALE CONNECTORS 1/2" TUBE OD X 1/2" BSPT, BRASS FITTINGS	06 nos.
	•	FEMALE CONNECTORS (NYLON TUBE) DIA 6 TUBE X 3/8" BSPP	01 no.
		BRASS FITTINGS  MALE CONNECTOR (NYLON TUBE) DIA 6 TUBE X 3/8" BSPP BRASS	03 nos
		FEMALE TEE 3/8" BSPP – BRASS	06 nos
2	29611994	HEX PLUG -3/8" BSPT – BRASS	02 nos
		FEMALE TEE 1/2" BSPP – BRASS	04 nos
		HEX NIPPLE 3/8X3/8" BSPT – BRASS	04 nos
		RED HEX NIPPLE 3/8X1/2" BSPT - BRASS	02 nos
		HEX PLUG – 1/2" BSPT – BRASS	04 nos
		MALE ELBOW CONNECTORS 3/8" TUBE OD X 3/8) BSPT. BRASS	02 nos
	29170114	FITTINGS Copper Tube OD 9.52mm (3/8" ) X 1.245 Mm W.T X 6 Mtr	1.2Mt

AWMIABS & LFS

SSE/G/ABS

SN	PL No.	Description of item	Quantity
1.	29611945	Mounting bracket arrangement provided for RF Antenna on the roof top of both driver cabs.	04 nos.
2.		Mounting bracket arrangement provided for GPS/GSM Antenna on the roof top of both driver cabs.	02 nos.
3.		Protection Guards for RFID reader provided behind the cattle guards of both side.	04 nos.
4.	<u> </u>	Inspection door with latch provided on the both driver desk covers (LP side) in each cab to access isolation cock.	02 nos.
5.	-	Cable Entry Plate fitted for routing of cable with RF Antenna & GPS/GSM Antenna bracket.	06 nos.
6.	-	WAGO bracket fitted in Machine room at back side of SB-1.	01 no.
7.		One circular hole of 80 mm dia. provided in each cabs on LP side behind the driver desk toward the wall for routing of OCIP (DMI) cables.	02 nos.
8.	_	80 mm holes provided on TM1 and TM6 Junction box inspection cover hole for drawing of RFID reader cables.	02 nos.
9.	-	DIN Rail fitted inside the driver desk (LP Side)	02 nos.

FOR AWMIABS & LFS

SSE/G/LFS

### Annexure-C

SN	PL No.	Description of item	Quantity
1.	42310301	Flexible conduit size 25mm <sup>2</sup> provided for RF-1, 2 & GPS Antenna cable layout from CAB-1&2 to Machine room.	. 06 mtr.
2.	29611982	Wago terminals in CAB-1&2 (25 nos. in each CAB).	50 nos.
3.	29611982	Wago terminal in Machine room at back side of SB-1.	75 nos.
4.	-	Harness provided from KAVACH SB to SB-1	07 wires
5.	-	Harness provided from KAVACH SB to SB-2	05 wires
6.		Harness provided from KAVACH SB to Pneumatic Panel	12 wires
7.	-	Harness provided from KAVACH SB to CAB-1	gц wires
8.	<b>-</b>	Harness provided from KAVACH SB to CAB-2	16 wires

AWINECE

SSEIGIECS